



LINEAC Division - West
101 East 10th Avenue
Frankton, Colorado 80421
303-789-4007

DAILY ACTIVITY REPORT

DATE 12-19-90

PROJECT SIGNETICS
JOB NO. 89-04-0009
CLIENT CATHY WEBER
PROJECT MANAGER DON SHOSKY

DAY

S	M	T	W	TH	F	S
---	---	---	----------	----	---	---

WEATHER	Clear	Overcast	Rain	Snow
TEMP.	32-50	50-70	70-85	85 up
WIND	Still	Light	High	Report No.
HUMIDITY	Dry	Moist	Humid	

PERSONNEL			
Name	Start	Stop	Remarks
DON SHOSKY	7:30	4:30	1/2 HOUR LUNCH
ERIC MARLER	7:30	4:30	"
JODY NOTT	7:30	4:30	"

VISITORS			
Time	Name	Representing	Remarks

EQUIPMENT AT SITE: (Type/In Use/Idle)

SAWZALL, CIRCULAR SAW, MISCELLANEOUS HAND TOOLS,
ELECTRICAL CORDS, GARDEN HOSE, RESPONSE TRUCK (DOXE)
ON SITE ACTIVITIES SUMMARY: (Sampling, Staging, Lab Pack, Excavation Hauling; Include WPS#'s)

- ARRIVED ON SITE AT 7:30 + SET UP SITE FOR WORK
- SAFETY MEETING (WITH CATHY WEBER PRESENT) 8:00 AM
- BEGAN INITIAL CUT ON SECOND TANK IN LEVEL B PPE (SCBA + SYRANEX)
- MADE 2 CUTS IN TANK #2 ONE ON EACH SIDE THEN MONITORED THE AIR WITH A DRAGGER TUBE WHICH READ 0.0 ppm INSIDE TANK. WASHED THE TANK THEN TOOK A PH READING OF 4. WASHED THE TANK MORE AND THEN STARTED CUTTING ON THE TANK WITH FULL FACE RESPIRATOR LEVEL C PROTECTION.
- LUNCH
- CONTINUED CUTTING TANK, HAD NO PROBLEMS EXCEPT THAT WE USED ALOT OF BLADES - HARD TO CUT TANKS.
- WENT TO ZUNI RENTAL TO PURCHASE MORE BLADES (PO#E135)
- FINISHED CUTTING TANK #2, STILL NEED TO CUT BOTTOM OF TANK #1.
- CLEANED UP WORK AREA + MADE SURE ALL PIECES OF TANK THAT COULD BE WERE PLACED IN DISPOSAL BIN. WILL GO TO RIO RANCHO LANDFILL TOMORROW.

*CATHY WEBER WAS ON SITE ALL DAY, OVERSEEING EVERYTHING.

DISTRIBUTION: Field File
Office File

BY Jody S. Nott TITLE Field Technician