

MONTHLY PROGRESS REPORT For month ending April 30 2000

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

5/04/00

Tasks Completed:

Groundwater Monitoring Plan

- Water levels were read on 5/2/00

Public Involvement Plan

- The notification list is complete.
- A draft notification letter was sent out on 5/1/00 to parties to EPA, NMED and City of Albuquerque.

Offsite-Containment System

- The system ran without any significant problems and minimal shutdowns.
- The addendum will be submitted this month to satisfy the final reporting requirements of the O&M manual was delayed but will be issued this month.
- Improvements were made to the Electronic monitoring system. A hard-wire telephone system was added to the air stripper building and will replace the cell phone.
- The quarterly report for the discharge plan was submitted on 4/28/00

Assessment of Aquifer Restoration

- Preparation work on the Annual report continues.

Soil Vapor Extraction System.

- The 400 CFM Blower was started on 4/10/00. Three samples were taken with the NMED.
- A noise complaint was received on 5/1/00. Tests are being made to determine compliance with the City noise ordinance.

Source Containment System

- Albuquerque Motors Inc., dba Melloy Dodge exercised their option to lease the Coors Road property (9621 Coors Boulevard NW) effective May 1st 2000.
- Draft plans for the Air Stripper Building were received from the Architect.
- The site drainage issues were reviewed by Fred Aguirre (City of Albq), and it was determined that EPA and NMED reviews would be sufficient.

- A letter was submitted to the NMED Groundwater Bureau on 4/28/00 with proposed permit conditions associated with pending discharge plan modifications (DP1184).

Other

- Minor changes to Para 102 and 74(d)(v) were issued (Final) on 4/19/00.
- A draft agreement to modify schedules (PIP and Annual report) was issued 4/27/00

Tasks Planned:

Groundwater Monitoring Plan

- Continue with data collection for the semi-annual report.

Public Involvement Plan

- Public notification notice to be finalized this month after comments have been received. Need to finalize the preferred location for the meeting (Cibola High school) and the date (July 6th at 7:00 pm?).

Offsite-Containment System

- An addendum will be submitted this month to satisfy the final reporting requirements of the O&M manual.
- Metric plans to attend a pre-construction conference for SAD226 on May 10th. Protection of the wellheads from planned grading activities is of prime concern.
- If the Ground water Bureau approves DP1184 modifications, chromium treatment may be installed at the end of this month.

Assessment of Aquifer Restoration

- The Annual report is scheduled for completion this month.

Soil Vapor Extraction System.

- The 400 CFM blower system will continue to be run this month. The Blowers will be rewired to accommodate an electric meter.
- If necessary, noise attenuation will be installed.

Source Containment System

- Site and Architectural Plans (including Building Plans, the air stripper cut sheets, pond plans, the wellhead details), specification, a description of necessary permits and copies of applications are being prepared for a June 3rd submission. In addition, a schedule for obtaining permits and appendices (design data, equations, laboratory and field results and sample calculations) as outlined by the work plan are being collected for submission.

Other

- Nothing additional to report.

Problems Encountered or Anticipated:

- Nothing to report.

By:



Tony Hurst
Project Coordinator for Sparton.