

HURST ENGINEERING SERVICES
17990 Clydesdale Road+ Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending July 31, 2002

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

08/08/02

Tasks Completed:

- A. Groundwater Monitoring Plan
 - The August sampling for the 3rd quarter GWMP was scheduled for August 6th and 7th (complete).
 - Water levels were read August 2nd.

- B. Public Involvement Plan
 - The approved fact sheet was distributed to all notification entities on 7/5/02. 9 of the 178 sent were not deliverable.

- C. Offsite-Containment System
 - The meter installation for the landscaping and the drip system is complete.
 - The system ran 100 % of the time, and pumped 9,840,300 gallons (average of 220.0 gpm).

- D. Assessment of Aquifer Restoration
 - Approval for the 2001 Annual report was received from the EPA/NMED July 18th.

- E. Soil Vapor Extraction System
 -

- F. Source Containment System
 - The approved changes to the Draft SCS O&M Manual were made in July and were distributed.
 - The system ran 100% of the time, and pumped 2,104,870 gallons (average of 47.2 gpm).
 - Flows were switched from ponds 2 and 3 to Ponds 1 and 4 on July 3rd.

- G. Other
 - Continued the preparation of the Financial Assurance for FY2003.
 - Monthly reports format restructured to meet additional reporting and cost coding requirements. However that report will be a separate submittal to other entities.
 - Effective July 1st, 2002, Ms. Susan Widener replaces Mr. Jan R. Appel as the Sparton contact.

ST 2002


HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

- The Consent decree dispute resolution clause was invoked (July 17th) for requirements set out by the NMED in the draft Post closure permit (actually dated July 21st).

Tasks Planned:

- H. Groundwater Monitoring Plan
 - The August sampling for the 3rd quarter GWMP is scheduled for August 6th and 7th, and MW71R will be sampled and split with the NMED.
- I. Public Involvement Plan
 -
- J. Assessment of Aquifer Restoration
 - Evaluate the effectiveness of the Source containment well (CW2).
- K. Offsite-Containment System
 - The landscaping is due for completion this month.
- L. Soil Vapor Extraction System.
 -
- M. Source Containment System
 - Continue to collect pond infiltration data and to evaluate pond performance. Comparative data for the ponds should be available in October.
- N. Other
 - Complete the first draft of the Financial Assurance for FY2003 by August 4th.
- O. Problems Encountered or Anticipated:
 - Comments on the draft post closure permit will be submitted August 5th (completed).

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Michael Hebert (EPA: 214-665-7264)
And Mr. James Bearzi (NMED: 505-428-2567)

HURST ENGINEERING SERVICES
850 Robbie View Appt # 1121 * Colorado Springs, CO 80920
Email: tonyhurst@earthlink.net

FAX : 505-428-2567

To: James Bearzi

3 Pages including this

~~5/4 - In case you didn't get emails (twice)~~
~~5/4 - Monthly Report - April 2002~~
~~6/6 - May 2002~~
8/8 - Monthly Report: July 2002