

ST 2003

HURST ENGINEERING SERVICES

17990 Clyde Dale Rd. 1850 Robbie View Apt # 1121 * Colorado Springs, CO 80920
Email: tonyhurst@earthlink.net

Pam,
PZ Fick, ETC.
JK

FAX : 505-428-2567

To: James Bearzi

3 Pages including this

- ~~5/4 - In case you didn't get emails (notice).~~
- ~~5/4 - Monthly Report - April 2002~~
- ~~6/6 - Monthly Report - May 2002~~
- ~~6/6 - Monthly Report - July 2002~~
- ~~8/8 - August Monthly Report (Replacement copies)~~
- ~~9/6 - September Monthly Report (2002)~~
- ~~10/9 - October Monthly Report.~~
- ~~12/10 - November Monthly Report (2002)~~
- ~~1/10/03 - December Monthly Report (2002)~~
- ~~2/6/03 - January 2003 Monthly Report~~
- ~~3/7/03 - February 2003 Monthly Report~~
- ~~4/8/03 - March 2003 Monthly Report~~
- ~~5 - from SF~~
- ~~6/10/03 - May monthly Report (2003)~~

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending May 31st, 2003

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

06/10/03

Tasks Completed:

A. Groundwater Monitoring Plan

- DP1184 is on hold with the NMED pending a decision on the discharge of MW71R.
- Received the permit from the City of Albuquerque to drill the replacement well for MW52.

B. Public Involvement Plan

- Completed the preparation of the list of people within the plume as of November 2001.
- The Draft Fact Sheet was emailed to the EPA/NMED on 5/29/03 for review and approval.

C. Offsite-Containment System

- Switched to a landline for monitoring the operation status of CW1 and ancillary equipment.
- The system ran 100 % of the time, and pumped 10,494,500 gallons (average of 226.8 gpm).

D. Assessment of Aquifer Restoration

- Continued to try to obtain (purchase or lease) a lot in close proximity to MW71R to serve as an injection well site.
- Obtained an extension for the submittal of the 2002 Annual Report
- Completed and distributed the 2002 Annual Report (for EPA/NMED approval) on May 16th.

E. Soil Vapor Extraction System

-

F. Source Containment System

- Switched to a landline for monitoring the operation status of CW2 and ancillary equipment.
- Taking measures to try to stop significant empty beer bottle littering by local business employees into the Infiltration Ponds.
- The system ran 100 % of the time, and pumped 2,456,300 gallons (average of 53.0 gpm).

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

G. Other

- A meeting was held on May 19th between Anna Marie Ortiz for NMED and Jim Harris/Gary Richardson for Sparton to address outstanding issues on the post closure permit. Agreement was reached on all issues and Anna Marie Ortiz will formalize in a response to Sparton. The due date was extended to June 19th.

Tasks Planned:

H. Groundwater Monitoring Plan

- Proceed with replacement of MW52. As a result of a cancellation, driller is now available June 11th. EPA/NMED advised.
- Perform QA/QC on the 2nd quarter GWMP data.
- Work on the semi-annual GWMP data report.

I. Public Involvement Plan

- Modify as required the 2002 Fact Sheet following EPA/NMED review and approval.

J. Assessment of Aquifer Restoration

- Continue to try to obtain (purchase or lease) a lot in close proximity to MW71R to serve as an injection well site.
- Make the necessary changes to the 2002 Annual Report following EPA/NMED review and approval.

K. Offsite-Containment System

- Updating the electronics for the monitoring of the system.

L. Soil Vapor Extraction System

-

M. Source Containment System

- Updating the electronics for the monitoring of the system.

N. Other

- Finalize the documentation of post closure issues.

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Michael Hebert (EPA: 214-665-7264)
And Mr. James Bearzi (NMED: 505-428-2567)