

ST 2003

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@carthlink.net

FAX : 505-428-2567

To: John E. Kieling

3 Pages including this

- Monthly report for June 2003 (CV-97-0206 (D.N.M - Albuquerque v. Sparton Technology, Inc.))

From:
Tony Hurst
Project Coordinator for Sparton.

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending June 30th 2003

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

07/09/03

Tasks Completed:

A. Groundwater Monitoring Plan

- DP1184 remains on hold with the NMED pending a decision on the discharge of MW71R.
- Completed replacement of MW52 (MW52R) on June 19th.
- Performed QA/QC on the 2nd quarter GWMP data.
- Worked on the semi-annual GWMP data report.

B. Public Involvement Plan

- Waiting on EPA/NMED comments on the draft 2002 Fact Sheet.

C. Offsite-Containment System

- Updated the electronics for the monitoring of the system.
- The Infiltration Gallery gave false alarms resulting in 7 outages.
- The system ran 99.4 % of the time, and pumped 9,439,400 gallons (average of 225.2 gpm). There was 256 minutes of outages. 171 minutes were from the false alarms cited above. 30 minutes resulted from a power outage on 6/24. 55 minutes were from remedial measures on the monitoring system (6/2 and 6/5).

D. Assessment of Aquifer Restoration

- Continued to try to obtain (purchase or lease) a lot in close proximity to MW71R to serve as an injection well site. No significant progress to date.
- Awaiting EPA/NMED review and approval comments to the draft 2002 Annual Report.

E. Soil Vapor Extraction System.

-

F. Source Containment System

- Updated the electronics for the monitoring of the system.
- The system ran 99.8 % of the time, and pumped 2,214,000 gallons (average of 52.9 gpm). Outages totaling 66 minutes occurred on 6/2 (30 minutes) for work on the monitoring system, and on 6/11 for routine maintenance (11 minutes) and on 6/24 for a power failure(25 minutes).

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@carthlink.net

G. Other

- A draft of the agreement (to address outstanding issues on the post closure permit) was received on June 19th, and comments were submitted by Sparton on June 30th.

Tasks Planned:

H. Groundwater Monitoring Plan

- Plan to submit the semi-annual GWMP data report by July 15th.

I. Public Involvement Plan

- Upon receipt of EPA/NMED comments, modify as required the 2002 Fact Sheet.

J. Assessment of Aquifer Restoration

- Continue to try to obtain (purchase or lease) a lot in close proximity to MW71R to serve as an injection well site.
- Make the necessary changes to the 2002 Annual Report following EPA/NMED review and approval.

K. Offsite-Containment System

- Work on resolving the problem of transmission of false alarms from the Infiltration Gallery.

L. Soil Vapor Extraction System.

-

M. Source Containment System

-

N. Other


- Finalize the documentation of post closure issues.

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Michael Hebert (EPA: 214-665-7264)
And Mr. John E. Kieling (NMED: 505-428-2567)