

Pam Allen

From: John Kieling [john_kieling@nmenv.state.nm.us]
Sent: Friday, May 13, 2005 11:15 AM
To: Pam Allen (Pam Allen)
Subject: FW: Sparton CV-97-0206 (D.N.M.) Monthly Report for April 2005

Pam,
Could you please print off the e-mail message and the attachment and place in the Sparton files. This is the April 2005 monthly report.
Thanks

From: Tony Hurst [mailto:tonyhurst@earthlink.net]
Sent: Tuesday, May 10, 2005 5:27 PM
To: Charles Barnes; John Kieling
Cc: Baird Swanson; Carolyn Cooper; Will Moats
Subject: Sparton CV-97-0206 (D.N.M.) Monthly Report for April 2005

Attached is the monthly report for the Coors Road project for the month of April 2005.

Please call me (719-599-7960 or 649-1944) if you have any questions.

Thanks

Tony

Confidentiality Notice: This e-mail, including all attachments, is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited unless specifically provided for under the New Mexico Inspection of Public Records Act or by express permission of the New Mexico Environment Department. If you are not the intended recipient, please contact the sender and destroy all copies of this message.

5/13/2005

MONTHLY PROGRESS REPORT For month ending April 30th, 2005

CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

5/10/2005

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.

- B. Public Involvement Plan
 - Discussed and agreed in principle with EPA (Chuck Barnes) on issuing a combined 3-year Fact sheet.

- C. Deep Flow Zone System
 - Discussion with City Attorney and Parks & Recreation Department (COA) on obtaining easement. Hired an Appraiser and will hire a surveyor per City request. Worked on revisions to the CW-3 Work-Plan to accommodate the schedule extension needed as a result of above easement issues.
 - Continued with the implementation of the Work-Plan.
 - Worked on modifications to the Discharge Permit (DP-1184).

- D. Assessment of Aquifer Restoration
 - Continued to work on the 2004 Annual report.

- E. Offsite-Containment System
 - The system ran 99.5% of the time and pumped 10,133,400 gallons (average of 224.5 gpm). One outage (as a result of a power failure) occurred on 4/18/05 for 4.1 hours.

- F. Source Containment System
 - The system ran 91.0% of the time and pumped 1,900,400 gallons (average of 42.1 gpm). Three outages occurred: The first was a result of a power failure (followed by a communication failure) on 4/18 through 4/19/05 for 16.32 hours. The second and third were each a result of started malfunctions on the blower motor (4/24 for 4.25 hours and 4/25 through 4/27/05 for 47.86 hours)
 - Distributed (April 7th) to EPA/NMED the final work plan (as modified) for the source containment system setting out a reduction in the number of ponds being made available for service.

G. Other

-

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Complete the sampling for the 2nd Quarter GWMP (5/9 through 5/14/05).
- Work on the QA/QC for the 2nd Quarter GWMP sampling.

I. Public Involvement Plan

- Following completion of the 2004 Annual Report, prepare a 2004 Fact sheet.
- Distribute to the public a 3-year combined Fact sheet (following EPA/NMED approval) in lieu of individual Fact sheets for 2002, 2003 and 2004.

J. Deep Flow Zone System

- Revise, as necessary, the CW-3 Work-Plan to accommodate the schedule extension needed as a result of easement issues.
- Continue with the implementation of the CW-3 Work-Plan.
- Schedule a driller.
- Hire a Surveyor to establishment proposed easement meets and bounds. Complete by June 3rd.
- Complete acquisition of Easement from COA by June 30th.
- Following easement approval, submit DP-1184 modifications to NMED.

K. Assessment of Aquifer Restoration

- Continue to work on the 2004 Annual report. The report will be distributed, as agreed upon by all parties and the EPA & NMED by June 1st.

L. Offsite-Containment System

-

M. Source Containment System

-

N. Other

-

O. Problems Encountered or Anticipated:

-

By:

Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)