

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending June 30th, 2005

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

7/9/2005

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.
 - Worked on the QA/QC for the 2nd Quarter GWMP sampling.

- B. Public Involvement Plan
 -

- C. Deep Flow Zone System
 -

- D. Assessment of Aquifer Restoration
 - Continued with the implementation of the Work-Plan.
 - Worked on modifications to the Discharge Permit (DP-1184).

- E. Offsite-Containment System
 - The system ran 99.8% of the time and pumped 9,732,800 gallons (average of 225.1 gpm). One outage occurred: On June 23rd for 1.62 hours. The cause was unknown but thought to be an intermittent power failure that caused a relay to open.

- F. Source Containment System
 - The system ran 98.4% of the time and pumped 2,012,730 gallons (average of 46.6 gpm). 2 Outages occurred: One on 6/13 for 1.08 hours. This was a trouble shooting session on the pump. The second was on 6/29 for 10.35 hours to enable the replacement of the submersible pump. It had been determined the 3hp pump had worn excessively, and it was replaced with a 5hp pump.
 -

- G. Other
 -

Tasks Planned:

- H. Groundwater Monitoring Plan
 - Continue to evaluate Monitoring Wells replacement needs.
 - Complete the QA/QC for the 2nd Quarter GWMP sampling.

HURST ENGINEERING SERVICES

17990 Clydesdale Road* Colorado Springs, CO 80908

Email: tonyhurst@earthlink.net**I. Public Involvement Plan**

- Using the 2004 Annual report data, prepare the 2004 Fact sheet.
- Distribute to the public a 3-year combined Fact sheet (following EPA/NMED approval) in lieu of individual Fact sheets for 2002, 2003 and 2004.

J. Deep Flow Zone System

- Awaiting easement approval from the City of Albuquerque (COA). Upon receipt, revise, as necessary, the CW-3 Work-Plan to accommodate a schedule extension
- Continue with the implementation of the CW-3 Work-Plan.
- Complete acquisition of Easement (access agreement) from COA by June 30th.
- Following easement approval, submit DP-1184 modifications to NMED.

K. Assessment of Aquifer Restoration

- **Awaiting approval of the 2004 Annual report from the EPA/NMED**

L. Offsite-Containment System

- Preventive maintenance is planned for the air strippers on July 19th -20th.

M. Source Containment System

- Received Approval from the EPA/NMED to modify the approved Source containment work plan to reflect closure of ponds 5 and 6. **Sparton to sign the lease amendment. Melloy's to establish a \$100,000 fund to cover expected cost of work to close the ponds, and a \$140,000 financial assurance contingency to cover potential costs in the event the ponds need to be re-established by Sparton.**
- Preventive maintenance is planned for the air strippers on July 19th -20th.
- **Complete the lease execution (Sparton and Melloy's)**


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

ST 05

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
9/8/04	3	August '04
12/9/04	3	November '04 December
1/7/05	3	December 04
2/9/05	3	January '05
2/10/05	(4)	Revised January '05
3/9/05	3	February '05
4/10/05	3	March '05
5/2/05	2	Annual Report (2004) Extension (les TYPO)
"	"	" " " " - Replacement.
6/8/05	3	April MAY 05 monthly Report
7/9/05	3	June 05 Monthly Report