

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending July 31st, 2005

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

8/8/2005

Tasks Completed:

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Completed the QA/QC for the 2nd Quarter GWMP sampling.
- Start on the 3rd Quarter GWMP sampling and the QA/QC.

B. Public Involvement Plan

- Prepared a draft 2004 Fact sheet.
- Prepared a 3-year combined Fact sheet for 2002, 2003 and 2004.

C. Deep Flow Zone System

- Lawrence Kline, Gary Richardson met with City of Albuquerque (COA) on July 28th to resolve outstanding issues with regard to the easement approval access. A draft agreement from the COA due July 29th has not yet been received.

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- Preventive maintenance performed on the air strippers on July 26th.
- The system ran 99.7% of the time and pumped 10,016,500 gallons (average of 224.5 gpm). One outage occurred: On July 26th for 2.37 hours the system was brought down to perform maintenance on the air strippers.

F. Source Containment System

- Preventive maintenance performed on the air strippers on July 26th.
- Received Approval (in June) from the EPA/NMED to modify the approved Source containment work plan to reflect closure of ponds 5 and 6. In July Sparton signed the lease amendment and the Melloy's established a \$100,000 fund to cover expected cost of work to close the ponds, and a \$140,000 financial assurance contingency to cover potential costs in the event the ponds need to be re-established by Sparton.
- The system ran 99.4% of the time and pumped 2,246,500 gallons (average of 50.4 gpm). One outage occurred: On July 26th for 4.67 hours the system was brought down to perform maintenance on the air strippers.

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

G. Other

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Complete the 3rd Quarter GWMP sampling (Took water levels August 3rd and sampled August 4th).
- Complete the QA/QC for the 3rd Quarter GWMP sampling.

I. Public Involvement Plan

- Distribute to the EPA/NMED for approval a 3-year combined Fact sheet in lieu of individual Fact sheets for 2002, 2003 and 2004. Follow this up by distributing to the Public.

J. Deep Flow Zone System

- Awaiting easement approval (access agreement) from the City of Albuquerque (COA). Upon receipt:
 - o revise the CW-3 Work-Plan (and schedule) to accommodate the extension
 - o Continue with the implementation of the CW-3 Work-Plan.
 - o Submit DP-1184 modifications to NMED.

K. Assessment of Aquifer Restoration

- **Awaiting approval of the 2004 Annual report from the EPA/NMED**

L. Offsite-Containment System

-

M. Source Containment System

-

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

ST 2005

FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
9/8/04	3	August '04
12/5/04	3	November '04 December
1/7/05	3	December 04
2/9/05	3	January '05
2/10/05	(4)	Revised January '05
3/9/05	3	February '05
4/10/05	3	March '05
5/2/05	2	Annual Report (2004) Extension (has TYP0)
"	"	" " " " - Replacement.
6/8/05	3	April MAY 05 monthly Report
7/9/05	3	June 05 Monthly Report
8/8/05	3	July 05 monthly Report