

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT  
For month ending February 28<sup>th</sup>, 2006

CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.

03/03/06

***Tasks Completed:***

A. Groundwater Monitoring Plan

- Continued to evaluate Monitoring Wells replacement needs.
- Distributed the semi-annual ground water monitoring report on February 3<sup>rd</sup>.
- Started on the 1<sup>st</sup> quarter GWMP sampling February 22<sup>nd</sup>.

B. Public Involvement Plan

- Completed the collection of addresses from the County Assessors office of property owners over the plume.

C. Deep Flow Zone System

- Continued with the implementation of the CW-3 Work-Plan. Development of CW-3 included testing and disposal of the cuttings drilling and development water.
- Worked on the DP-1184 addendum.

D. Assessment of Aquifer Restoration

- Continued to work on the 2005 Annual report

E. Offsite-Containment System

- The system ran 100.0% of the time and pumped 9,021,000 gallons (average of 225.8 gpm).

F. Source Containment System

- The system ran 100.0% of the time and pumped 2,045,400 gallons (average of 57.2 gpm).

G. Other

-

**HURST ENGINEERING SERVICES**  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

***Tasks Planned:***

**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Continue the 1<sup>st</sup> quarter GWMP sampling.
- Start the QA/QC of the 1<sup>st</sup> quarter GWMP sampling activities.

**I. Public Involvement Plan**

-

**J. Deep Flow Zone System**

- Continue with the implementation of the CW-3 Work-Plan. Proposed development of CW-3 will include installation of a pitless adaptor, plumbing the well into the CW-1 air stripper, and possibly wiring it up to PNM (electric Utility) for testing. This latter activity would avoid the need to use a noisier portable generator for testing.
- Continue to work on DP-1184 modifications.

**K. Assessment of Aquifer Restoration**

- Pursue outstanding issues (if any are identified) related to approval of the 2004 Annual report from the EPA/NMED.
- Continue to work on the 2005 Annual report.

**L. Offsite-Containment System**

-

**M. Source Containment System**

- Monitor power consumption on new pump-motor combination on CW2.


**N. Other**

-

**O. Problems Encountered or Anticipated:**

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)  
Mr. John Kieling (NMED: 505-428-2567)

ST 06

# FAX

To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)  
719 599 7960 Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (total)	Month
<del>2/6/06</del>	<del>3</del>	<del>January Monthly Report (06)</del>
3/3/06	3	February " " "