

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT For month ending August 31st, 2006

CV-97-0206 (D.N.M)
Albuquerque v. Sparton Technology, Inc.

09/07/06

Tasks Completed:

- A. Groundwater Monitoring Plan
- Continued to evaluate Monitoring Wells replacement needs.
 - Started the 3rd Quarter GWMP sampling on August 9th, and completed August 25th.
- B. Public Involvement Plan
- Approval of the 2002-2004 combined Fact is an ongoing action item with Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.
- C. Deep Flow Zone System
- Continued with the implementation of the CW-3 (now MW-79) Work-Plan.
Activities included:-
 - o Analysis of the pump test data (SSP).
 - o Continued to analyze the quality of the water samples collected during the test.
- D. Assessment of Aquifer Restoration
- Formal approvals of the 2003 and 2004 Annual reports is an ongoing action item with Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.
- E. Offsite-Containment System
- The system ran 100.0 % of the time and pumped 11,386,700 (average of 224.5 gpm).
- F. Source Containment System
- The system ran 100.0 % of the time and pumped 2,381,860 gallons (average of 47.0 gpm).
 - Repair of the gullying on the building pad undertaken. These were a result of stormwater overflows from adjacent businesses (Cottonwood KIA).
- G. Other
-

HURST ENGINEERING SERVICES
17990 Clydesdale Road* Colorado Springs, CO 80908
Email: tonyhurst@earthlink.net

Tasks Planned:

H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs.
- Start the QA/QC for the 3rd Quarter GWMP sampling in September.

I. Public Involvement Plan

- Continue to seek approval of the 2002-2004 combined Fact by Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

J. Deep Flow Zone System

- Continue with the implementation of the CW-3 (now MW-79) Work-Plan.
 - o Analysis of the pump test data (SSP) and analysis of the water samples collected during the test.

K. Assessment of Aquifer Restoration

- Continue to seek formal approvals of the 2003 and 2004 Annual reports by Chuck Barnes (EPA) pursuant to May 11th on-site meeting and agreements.

L. Offsite-Containment System

-

M. Source Containment System

- Will pursue the installation of bollards adjacent to the building pads – the intention being to limit vehicle parking and the potential for drainage issues.


N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Barnes (EPA: 214-665-7264)
Mr. John Kieling (NMED: 505-428-2567)

STOLE

FAX


To: John Kieling 505 428 2567

From: Tony Hurst : Monthly Reports : CV-97-0206 (D.N.M)
719 599 7960 Albuquerque v. Sparton Technology, Inc.

| Date | No of Pages (total) | Month |
|--------|------------------------|--|
| 8/9/06 | 3 | Attached is the July 2006 Monthly Report |
| 9/7/06 | 3 | " " August 2006 " " |

Please call me at 719-649-1944 if you have any questions

Thanks



Tony Hurst

Project Coordinator for Sparton Technology, Inc.