

ENTERED

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report
3/5/08	"	" " " February " " "
4/5/08	"	" " " March " " "
5/8/08	"	" " " April " " "
6/7/08	"	" " " MAY " " "
7/9/08	"	" " " June " " "
8/6/08	"	" " " JULY " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.



HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

MONTHLY PROGRESS REPORT
For month ending July 31st 2008**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

08/05/08

Tasks Completed:**A. Groundwater Monitoring Plan**

- Completed the 1st quarter QA/QC for the GWMP.
- Performing the 3rd Quarter Sampling for the GWMP week: started August 4th.
- The evaluation of Monitoring Wells replacement needs is ongoing: includes plug and abandon MW-33 this year: continue to assess monitor wells 9, 13, 48, 53, 57 and 58 for possible abandonment or replacement. MW 53 may be deepened. See Annual Report Paragraph 7-2.
- Continued with transition activities for site work from Don Gutierrez (Sparton) to Metric Corporation.

B. Public Involvement Plan

- Working on the 5-year summary Fact sheet.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- Completed work on improving the performance of the software for CW-1 and CW-2 monitoring.
- The system ran 98.0% of the time and pumped 9,860,218 gallons (average of 218.5 gpm). There were two outages (total of 15.17 hours):
 - o The first was on July 2nd for 6.0 hours was caused by a power outage.
 - o The second on June 29th 30th for 9.17 hours also resulted from a power outage.

F. Source Containment System

- Completed work on improving the performance of the software for CW-1 and CW-2 monitoring.
- The system ran 98.7 % of the time and pumped 2,168,380 gallons (average of 48.0 gpm). There was one outage (10.17 hours) on July 29th caused by a power outage.

G. Other

-

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@earthlink.net

Tasks Planned:**H. Groundwater Monitoring Plan**

- Complete the 3rd Quarter Sampling for the GWMP week: started August 4th.
- The evaluation of Monitoring Wells replacement needs is ongoing: includes plug and abandon MW-33 this year: continue to assess monitor wells 9, 13, 48, 53, 57 and 58 for possible abandonment or replacement. MW 53 may be deepened. See Annual Report Paragraph 7-2.
- Work on the preparation of the semi-annual Ground Water Monitoring Report.
- Continue transition activities for site work from Don Gutierrez (Sparton) to Metric Corporation.

I. Public Involvement Plan

- Continue work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval. Collected names and addresses for the affected parties.

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Pursue approval of the 2007 (and earlier if necessary) Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)