

FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
2/7/08	(3 total)	Attached is the January 2008 Monthly Report
3/5/08	"	" " " February " " "
4/5/08	"	" " " March " " "
5/8/08	"	" " " April " " "
6/7/08	"	" " " MAY " " "
7/9/08	"	" " " June " " "
8/6/08	"	" " " JULY " " "
9/6/08	"	" " " August " " "

Please call me at 719-649-1944 if you have any questions

Thanks
Tony Hurst
Project Coordinator for Sparton Technology, Inc.



HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending August 31st, 2008**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

09/06/08

Tasks Completed:**A. Groundwater Monitoring Plan**

- Completed the 3rd Quarter Sampling for the GWMP week: started August 4th.
- The evaluation of Monitoring Wells replacement needs is ongoing: includes plug and abandon MW-33 this year: continue to assess monitor wells 9, 13, 48, 53, 57 and 58 for possible abandonment or replacement. MW 53 may be deepened. See Annual Report Paragraph 7-2.
- Completed the semi-annual Ground Water Monitoring Report and mailed August 12th.
- Completed transition activities for site work from Don Gutierrez (Sparton) to Metric Corporation.

B. Public Involvement Plan

- Working on the 5-year summary Fact sheet.

C. Deep Flow Zone System

-

D. Assessment of Aquifer Restoration

-

E. Offsite-Containment System

- The system ran 99.95% of the time and pumped 10,123,600 gallons (average of 222.7 gpm). There was one outage (0.37 hours) on August 7th that was a result of a testing procedure for the infiltration gallery shutoff system.
- Reprogrammed the software for CW-1 monitoring.
- Cleaned the Aquamag piping system on August 7th.
- Received 8 barrels of Aquamag on August 25th.

-

F. Source Containment System

- The system ran 100.0 % of the time and pumped 2,243,854 gallons (average of 49.2 gpm).
- Working on the development of a work-plan to achieve clean closure of the pond and sump area.
- Reprogrammed the software for CW-2 monitoring.
- Cleaned the Aquamag piping system on August 7th.
- Received 4 barrels of Aquamag on August 25th.

HURST ENGINEERING SERVICES

1915 Fairfax St* Denver, CO 80220

Email: tonyhurst@q.com

G. Other***Tasks Planned:***H. Groundwater Monitoring Plan

- The evaluation of Monitoring Wells replacement needs is ongoing: includes plug and abandon MW-33 this year: continue to assess monitor wells 9, 13, 48, 53, 57 and 58 for possible abandonment or replacement. MW 53 may be deepened. See Annual Report Paragraph 7-2.

I. Public Involvement Plan

- Continue work on the 5-year summary Fact sheet.
- Distribute the Fact Sheet following EPA approval. Collected names and addresses for the affected parties.

J. Deep Flow Zone SystemK. Assessment of Aquifer Restoration

- Pursue approval of the 2007 (and earlier if necessary) Annual Report.

L. Offsite-Containment SystemM. Source Containment System

- Continue the development of a work-plan to achieve clean closure of the pond and sump area.
- A Hazardous Waste Bureau (HWB) site inspection (the ponds and the sump cap) is planned for September 15th.
- Review the proposed changes in the HWB regulations.

N. OtherO. Problems Encountered or Anticipated:

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)