



# FAX

To: John Kieling (505 476 6030)

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages (3 total)	Month
3/6/09	(3 total)	Attached is the February 2009 Monthly Report
4/3/09	"	" " " March " " "

Please call me at 719-649-1944 if you have any questions

Thanks  
Tony Hurst  
Project Coordinator for Sparton Technology, Inc.

## HURST ENGINEERING SERVICES

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

**MONTHLY PROGRESS REPORT**  
For month ending March 31<sup>st</sup>, 2009**CV-97-0206 (D.N.M)**  
**Albuquerque v. Sparton Technology, Inc.**

04/03/09

***Tasks Completed:*****A. Groundwater Monitoring Plan**

- Continued to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.

**B. Public Involvement Plan**

- Completed the 5-year summary Fact sheet and submitted to EPA-NMED for approval.
- Completed collecting names and addresses for the affected land owners.

**C. Deep Flow Zone System**

- 

**D. Assessment of Aquifer Restoration**

- Worked on the 2008 Annual Report. Discussed with EPA-NMED a 30 day extension for submitting the report.
- Worked with the EPA/NMED on issues raised in the notice of dispute (disapproval of the 2007 Annual Report). The results of efforts to resolve issues are summarized in a Papadopoulos & Associates minutes memo (dated 3/24/09) for the of the EPA-NMED-Sparton conference call of 3/17/09. A subsequent call was held on 3/25/09 and broad resolution was reached. A one month time extension is pending in order to resolve issues relating to location of a proposed new monitoring well.

**E. Offsite-Containment System**

- The system ran 98.74 % of the time and pumped 9,623,800 gallons (average of 219.6 gpm). There was 1 power outage totaling 9.2 hours on March 9<sup>th</sup>.

**F. Source Containment System**

- Continuing with the development of a work-plan to achieve clean closure of the pond and sump area.
- The system ran 99.95 % of the time and pumped 1,898,660 gallons (average of 43.4 gpm). There was one power outage on March 9<sup>th</sup> for 0.33 hours.
- 1<sup>st</sup> quarter RECRA cap inspection performed. Previously repaired crack in concrete observed to need additional repair.

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@earthlink.net

G. Other

-

**Tasks Planned:**H. Groundwater Monitoring Plan

- Continue to evaluate Monitoring Wells replacement needs. See Annual Report Paragraph 7-2.
- Will file a plugging plan for MW-33 in April with the State Engineers office.

I. Public Involvement Plan

- Determine whether the 5-year summary Fact sheet submitted to EPA-NMED for approval is acceptable.
- Distribute the Fact Sheet if EPA-NMED grants approval.

J. Deep Flow Zone System

-

K. Assessment of Aquifer Restoration

- Close out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well.
- Continue to work on the 2008 Annual Report.

L. Offsite-Containment System

-

M. Source Containment System

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.
- Repair crack in concrete cap to sump area (in April).

N. Other

-

O. Problems Encountered or Anticipated:

-

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)