

HURST ENGINEERING SERVICES  
1915 Fairfax St\* Denver, CO 80220  
Email: tonyhurst@q.com



## MONTHLY PROGRESS REPORT For month ending July 31<sup>st</sup>, 2009

CV-97-0206 (D.N.M)  
Albuquerque v. Sparton Technology, Inc.

08/07/09 REV 1.

### **Tasks Completed:**

- A. Groundwater Monitoring Plan
  - Continued to evaluate Monitoring Wells replacement needs.
  - MW-33 was plugged on July 29<sup>th</sup>.
  - The 2<sup>nd</sup> quarter semi-annual GWMP report was filed on August 4<sup>th</sup>.
  
- B. Public Involvement Plan
  - Continued to respond to inquiries relating to any Fact Sheet issues.
  
- C. Deep Flow Zone System
  -
  
- D. Assessment of Aquifer Restoration
  - Worked on issues relating to location of a proposed new monitoring well. The assigned realtor located a lot (Lot 16, Block 35 of Knolls Paradise Hills neighborhood) and it was presented to EPA/NMED on August 5<sup>th</sup> for consideration.
  -
  
- E. Offsite-Containment System
  - The system ran 100.0% of the time and pumped 10,548,500 gallons (average of 222.0 gpm).
  
- F. Source Containment System
  - Continued with the development of a work-plan to achieve clean closure of the pond and sump area.
  - The four discharge meters on CW-2 were cleaned on July 9<sup>th</sup>.
  - The system ran 96.72% of the time and pumped 2,278,100 gallons (average of 47.9 gpm). There was two outage totaling 26.0 hours
    - o One on July 1<sup>st</sup> for 24.0 hours that was the result of the discharge meters being plugged.
    - o The other was on July 9<sup>th</sup> for 2.0 hours to allow for the cleaning of the discharge meters
  
- G. Other
  -

### **Tasks Planned:**

**HURST ENGINEERING SERVICES**

1915 Fairfax St\* Denver, CO 80220

Email: tonyhurst@q.com

**H. Groundwater Monitoring Plan**

- Continue to evaluate Monitoring Wells replacement needs.
- Perform the 3<sup>rd</sup> quarter GWMP sampling starting August 10<sup>th</sup>.

**I. Public Involvement Plan**

- Continue to respond to inquiries relating to any Fact Sheet issues.

**J. Deep Flow Zone System****K. Assessment of Aquifer Restoration**

- Close out the Dispute Resolution following agreement on issues relating to location of a proposed new monitoring well.

**L. Offsite-Containment System****M. Source Containment System**

- Continue with the development of a work-plan to achieve clean closure of the pond and sump area.

**N. Other****O. Problems Encountered or Anticipated:**

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)  
Mr. John Kieling (NMED: 505-476-6030)