

ENTERED

FAX

To: John Kieling 505 476 6030

From: Tony Hurst: (303 388 8613)

RE: Monthly Reports: CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

Date	No of Pages	Month
	(total)	Attached is the January 2012 Monthly Report
	(total)	Attached is the February 2012 Monthly Report
	(total)	Attached is the March 2012 Monthly Report
	(total)	Attached is the April 2012 Monthly Report
	(total)	Attached is the May 2012 Monthly Report
	(total)	Attached is the June 2012 Monthly Report
8/1/12	(3 total)	Attached is the July 2012 Monthly Report
9/18/12	(3 total)	Attached is the August 2012 Monthly Report
10/9/12	(3 total)	Attached is the September 2012 Monthly Report
11/9/12	(3 total)	Attached is the October 2012 Monthly Report
12/9/12	(3 total)	Attached is the November 2012 Monthly Report
1/9/13	(3 total)	Attached is the December 2012 Monthly Report

Please call me at 719-649-1944 if you have any questions

Thanks

Tony Hurst



Project Coordinator for Sparton Technology, Inc.

HURST ENGINEERING SERVICES

1022 Monaco St Pkwy* Denver, CO 80220

Email: tonyhurst@q.com

MONTHLY PROGRESS REPORT
For month ending December 31st, 2012**CV-97-0206 (D.N.M)**
Albuquerque v. Sparton Technology, Inc.

01/09/13

Tasks Completed:

- A. Groundwater Monitoring Plan
 - Continued to evaluate Monitoring Wells replacement needs.
 - Completed the 4th quarter sampling for water quality during the 1st week of December.
- B. Public Involvement Plan
 -
- C. Deep Flow Zone System
 -
- D. Assessment of Aquifer Restoration
 -
- E. Offsite-Containment System
 - The air strippers were sampled in early January.
 - The system ran 100.0 % of the time and pumped 12,088,700 gallons (an average of 289.3 gpm).
- F. Source Containment System
 - The Pond Cap area closure inspection checklist was performed.
 - Approximately 4" of fluid remain in the evaporation tank.
 - The air strippers were sampled in early January.
 - The system ran 100.0 % of the time and pumped 1,922,400 gallons (an average of 45.8 gpm).
- G. Other
 -

Tasks Planned:

- H. Groundwater Monitoring Plan
 - Continue to evaluate Monitoring Wells replacement needs.
 - Perform the 1st quarter sampling for the GWMP.

HURST ENGINEERING SERVICES

1022 Monaco St Pkwy* Denver, CO 80220

Email: tonyhurst@q.com

- I. Public Involvement Plan
-
- J. Deep Flow Zone System
-
- K. Assessment of Aquifer Restoration
-
- L. Offsite-Containment System
-
- M. Source Containment System
- Develop a work-plan to achieve clean closure of the pond and sump area.
- N. Other
-
- O. Problems Encountered or Anticipated:
-

By:



Tony Hurst
Project Coordinator for Sparton.

Cc: By fax to Mr. Chuck Hendrickson (EPA: 214-665-7263)
Mr. John Kieling (NMED: 505-476-6030)