



## Allen, Pam, NMENV

---

**From:** Maestas, Ricardo, NMENV  
**Sent:** Monday, August 17, 2015 9:23 AM  
**To:** Allen, Pam, NMENV  
**Subject:** FW: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for January 20, 2015  
**Attachments:** WIPP\_Nitrate\_Salt\_Bearing\_Waste\_Container\_Isolation\_Plan\_Implementation\_Summary\_for\_1\_20\_2015.pdf

**From:** Anthony Stone [<mailto:anthony.stone@cbfo.doe.gov>]  
**Sent:** Wednesday, January 21, 2015 8:14 AM  
**To:** 'Chavez, Rick - RES'; George Basabilvazo; Maestas, Ricardo, NMENV; Flynn, Ryan, NMENV; Kendall, Jeff, NMENV; Tongate, Butch, NMENV; Kieling, John, NMENV; Pullen, Steve, NMENV; Kliphuis, Trais, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Holmes, Steve, NMENV; Smith, Coleman, NMENV; Hower, Jennifer, NMENV; Lauer, Gregory, NMENV; Skibitski, Thomas, NMENV; LucasKamat, Susan, NMENV; Jose Franco; Dana Bryson; George Hellstrom; McQuinn, Bob - NWP; Blankenhorn, Jim - NWP; Reynolds, Tammy - NWP; Cook, Dennis - NWP; George Basabilvazo - WIPPNet; Susan McCauslin - WIPPNet; Kehrman, Bob; Sisk-Scott, Charlotte - WSMS; Wes Mouser; Haschets, John - RES; Carlsen, Barry - RES; Guevara, Donna - RES; Pastorello, Linda - RES; Michelle Navarrete  
**Cc:** Lacey Collis; Michelle Navarrete  
**Subject:** RE: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for January 20, 2015

Good Morning,

Attached is the summary of the January 20, 2015 conference call on the implementation status of the WIPP Nitrate Salt Bearing Waste Container Isolation Plan.

The WIPP participants on yesterday's conference call are listed below:

George Basabilvazo, CBFO  
Anthony Stone, CBFO  
Rick Chavez, NWP  
Bob Kehrman, NWP  
Charlotte Sisk-Scott, NWP  
Dave Sjomeling, NWP

V/R,

*Anthony R. Stone*  
DOE/CBFO-EPD  
RCRA Program Manager  
575-234-7475  
Cell 575-706-5193  
[Anthony.stone@wipp.ws](mailto:Anthony.stone@wipp.ws)

CBFO:EPD:AS:MN:15-1407:UFC 5486.00



# WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

January 20, 2015

## Panel 6 Initial Closure

### Access to Panel 6

#### **a. Rollback**

- Contamination Assessment—Radiological contamination assessments of the underground are ongoing with Panel 8 being rolled back to a Controlled Area.
- Fixing/Decontamination Activities—A man lift and scissor lift, located in the E-140 and W-30 drifts, south of S-1950 were decontaminated for beginning restoration of maintenance equipment. Decontamination is currently underway for a bolter in Panel 7 Room 5. When the bolter is ready-for-service, the path from the E-140/S-1950 drift to the Panel 6 entrances will be a priority in order to support Panel 6 initial closure activities.
- Underground Entries—Preventive maintenance activities are underway on various pieces of heavy equipment in the underground.

#### **b. Ground Control Status**

- Shaft/Hoist—The final hoisting rope inspections have been performed. The waste hoist has been placed in service for transport of personnel effective January 13, 2015.
- Bolting—Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting is being prioritized based on geotechnical inspections and surveys. Bolting is now being performed in the Air Intake Shaft drift, N-1400 drift, the maintenance shop, and Panel 8. Currently over 500 mechanical bolts have been installed in the underground.

#### **c. Habitability**

- Communication Systems—Initial inspections have been performed for the area between the Air Intake Shaft and Salt Shaft Station. Radiological rollback has allowed access and operability tests to some mine phones, radios, and public address

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**January 20, 2015**

system locations in this limited area. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced.

- Self-Contained Self-Rescuer— Caches will be restocked, if needed, in the drifts (e.g., W-30, S-2750) to Panel 6. Habitability activities have started near the shaft areas and are progressing towards the south end of the underground via drifts (E-140, W-30, and W-170) and will continue towards drifts (S-2750 and S-3080) that provide access to Panel 6.
- Eye Wash/First Aid Stations— Inspections in accessible areas have been completed.

## **d. Drills, Training, Mockups**

- An Underground Response drill was performed on January 14, 2015.

## **Equipment/Ventilation/Materials**

### **a. Electrical**

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment and to clean, if necessary. The underground electrical cleaning is about 60% complete. Cleaning of underground switch stations is ongoing.

### **b. Ventilation**

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.

### **c. Stage Needed Materials in Underground**

- Bulkheads for the initial closure of Panel 6 are fabricated and located in the underground.

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**January 20, 2015**

## **Document Preparation**

### **a. Work Planning**

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

### **b. Safety Basis Documents**

- The safety basis document that supports safety basis authorization for Panel 6 initial closure and Panel 7, Room 7 closure has been approved.

## **Summary - Information Requests/Status**

NMED requested a finalized copy of the Waste Isolation Pilot Plant Decontamination Plan.

NMED requested a copy of the next revision to the WIPP Mine Ventilation Plan.