



**Allen, Pam, NMENV**

---

**From:** Maestas, Ricardo, NMENV  
**Sent:** Friday, August 28, 2015 2:46 PM  
**To:** Allen, Pam, NMENV  
**Subject:** FW: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for February 26, 2015  
**Attachments:** WIPP\_Nitrate\_Salt\_Bearing\_Waste\_Container\_Isolation\_Plan\_Implementation\_Summary\_for\_2\_26\_2015.pdf

---

**From:** Sisk-Scott, Charlotte - WSMS [<mailto:charlotte.sisk-scott@wipp.ws>]  
**Sent:** Friday, February 27, 2015 8:34 AM  
**To:** Stone, Anthony - FedNet; Chavez, Rick - RES; Basabilvazo, George - FedNet; Maestas, Ricardo, NMENV; Flynn, Ryan, NMENV; Kendall, Jeff, NMENV; Tongate, Butch, NMENV; Kieling, John, NMENV; Pullen, Steve, NMENV; Kliphuis, Trais, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Holmes, Steve, NMENV; Roberts, Kathryn, NMENV; Smith, Coleman, NMENV; Hower, Jennifer, NMENV; Lauer, Gregory, NMENV; Skibitski, Thomas, NMENV; LucasKamat, Susan, NMENV; Franco, Jose - FedNet; Bryson, Dana - CBFO External Contact; Hellstrom, George - FedNet; McQuinn, Bob - NWP; Blankenhorn, Jim - NWP; Reynolds, Tammy - NWP; Cook, Dennis - NWP; Basabilvazo, George - DOE; McCauslin, Susan - DOE; Kehrman, Bob; Mouser, Wes - FedNet; Haschets, John - RES; Carlsen, Barry - RES; Guevara, Donna - RES; Pastorello, Linda - RES; Navarrete, Michelle - FedNet  
**Cc:** Collis, Lacey - FedNet; Navarrete, Michelle - FedNet  
**Subject:** RE: WIPP Nitrate Salt Bearing Waste Container Isolation Plan - Update for February 26, 2015

On behalf of Anthony Stone, attached is the summary of the February 26, 2015 conference call on the implementation status of the WIPP Nitrate Salt Bearing Waste Container Isolation Plan.

The WIPP participants on the conference call are listed below:

Anthony Stone, CBFO  
Rick Chavez, NWP  
Bob Kehrman, NWP  
Charlotte Sisk-Scott, NWP  
Dave Sjomeling, NWP  
John Vandekraats, NWP

For questions please contact George Basabilvazo or Anthony Stone.

*Charlotte Sisk-Scott, Ph.D.*

**Senior Consulting Engineer II**

Professional Solutions LLC-Regulatory Environmental Services

Contractor to the U.S. Department of Energy

400-2 Cascades Avenue, Suite 203

Carlsbad, New Mexico 88220

Office: (575) 234-3224

Cell: (806) 544-7044



CBFO:EPD:AS:MN:15-1438:UFC 5486.00

# WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

February 26, 2015

## Panel 6 Initial Closure

### Access to Panel 6

#### a. Rollback

- Contamination Assessment—Radiological contamination assessments of the underground are ongoing with all areas north of the S-1950 drift rolled back and posted as controlled areas with the exception of the exhaust drift.
- Fixing/Decontamination Activities—Decontamination activities, using a water sprayer, have been completed in the E-140/S-3080 intersection and the W-30 drift between S-2050 and S-2620. Only a water wash has been applied in these areas resulting in radiological levels below minimum detectable activity. These decontaminated areas and equipment are only for restricted use and will be controlled for radiological contamination purposes.

#### b. Ground Control Status

- Shaft/Hoist—Weekly inspections are being performed for the Air Intake Shaft, Salt, and Waste Hoists.
- Bolting— Bolting is ongoing in Panel 8 and other areas with ground control concerns. Priorities continue to include resumption of bolting and the initial closure of Panel 6. Bolting is now progressing west in the S-2750 drift between the W-30 and W-170 drifts toward the Panel 6 closure location. Bolting to the entrance side of Panel 6 is anticipated to be completed in March.

#### c. Habitability

- Communication Systems—Radiological rollback has allowed access to some mine phones and public address system locations in limited areas of the underground. As a result, operability tests have been performed for these underground mine phone and public address system locations. As radiological rollback continues, mine pager phones will be checked and, if necessary, will be repaired and have batteries replaced.

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**February 26, 2015**

- Self-Contained Self-Rescuers— Caches have been restocked in the drifts to Panel 6. Habitability activities have been completed in the underground via drifts E-140, W-30, and W-170 to provide access to Panel 6 to support Panel 6 initial closure activities.
- Eye Wash/First Aid Stations— Inspections in the accessible areas have been completed.

## **d. Drills, Training, Mockups**

- The Underground Response Drill was performed on February 25, 2015.

## **Equipment/Ventilation/Materials**

### **a. Electrical**

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment. The equipment will be cleaned, if necessary.

### **b. Ventilation**

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground. Due to build-up of salt dust, plans to replace the moderate filters are scheduled for March 2015. Because the ventilation system is being operated solely in filtration mode, periodic replacements are expected.

### **c. Stage Needed Materials in Underground**

- Bulkheads for the initial closure of Panel 6 are fabricated and located in the underground with preventative maintenance being performed.
- Fans that will be used to support ventilation for Panel 6 initial closure activities have been downloaded to the underground.

# **WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update**

**February 26, 2015**

## **Document Preparation**

### **a. Work Planning**

- Revisions to work planning documents to address Panel 6 initial closure activities are in progress.

### **b. Safety Basis Documents**

- The safety basis document that supports safety basis authorization for Panel 6 initial closure and Panel 7, Room 7 closure has been approved.

## **Summary - Information Requests/Status**

NMED requested a finalized copy of the Waste Isolation Pilot Plant Decontamination Plan.

NMED requested a copy of the next revision to the WIPP Mine Ventilation Plan.