

ST 2003

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

**FAX :** 505-428-2567

**To: John E. Kieling**

3 Pages including this

- Monthly report for ~~June~~ 2003 (CV-97-0206 (D.N.M - Albuquerque v. Sparton Technology, Inc.)
- 8/7/03      "      "      July      "      "      "      "
- 9/9/03      "      "      August      "      "      "      "

From:  
Tony Hurst  
Project Coordinator for Sparton.

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@earthlink.net

## MONTHLY PROGRESS REPORT For month ending August 31st, 2003

### CV-97-0206 (D.N.M) Albuquerque v. Sparton Technology, Inc.

09/09/03

#### ***Tasks Completed:***

##### A. Groundwater Monitoring Plan

- Plugged MW 52 on September 2nd.
- Performed the 3<sup>rd</sup> quarter GWMP sampling.
- Baird Swanson NMED (August 29<sup>th</sup>) raised issues with regard to status of MW 71R and proposed pumping.
- DP1184 remains on hold with the NMED pending a decision on the discharge of MW71R.

##### B. Public Involvement Plan

- Waiting on EPA/NMED comments on the draft 2002 Fact Sheet. Discussed with Baird Swanson (NMED) who will pursue with EPA.

##### C. Offsite-Containment System

- The problem of transmission of false alarms from the Infiltration Gallery raised itself again with one unexplained alarm (August 29<sup>th</sup>).
- The system ran 98.2 % of the time, and pumped 10,193,200 gallons (average of 221.8 gpm). There was two outages – August 18<sup>th</sup>, 19<sup>th</sup> (8 hours) caused by power failure resulting from lightning, and one on August 29<sup>th</sup> (6 hours) resulting from an alarm signal, the cause of which has not yet been determined.

##### D. Assessment of Aquifer Restoration

- Negotiating on the lease of a lot in close proximity to MW71R to serve as an injection well site.
- Awaiting EPA/NMED review and approval comments to the draft 2002 Annual Report.

##### E. Soil Vapor Extraction System.

-

##### F. Source Containment System

- The system ran 98.9% of the time and pumped 2,401,410gallon (average of 52.3 gpm). One outage occurred August 18<sup>th</sup>, 19<sup>th</sup> (8.5 hours) caused by power failure resulting from lightning. In addition it took until August 28<sup>th</sup> to get the Qwest line (operation status reporting) in service.

HURST ENGINEERING SERVICES  
17990 Clydesdale Road\* Colorado Springs, CO 80908  
Email: tonyhurst@carthlink.net

G. Other

- Agreement finalized on the post closure permit.

**Tasks Planned:**

H. Groundwater Monitoring Plan

- Plan to plug MW 52 during the first week of September.
- Address issues raised by NMED with regard to status of MW 71R.
- Plan to perform the 4<sup>th</sup> quarter GWMP sampling in November.
- Perform QA/QC on the 3<sup>rd</sup> quarter GWMP sampling.

I. Public Involvement Plan

- Upon receipt of EPA/NMED comments, modify as required the 2002 Fact Sheet.

J. Assessment of Aquifer Restoration

- Continue negotiations on lease of a lot in close proximity to MW71R to serve as an injection well site.
- Make necessary changes to the 2002 Annual report following EPA/NMED review and approval.

K. Offsite-Containment System

- Further investigate the issue of transmission of false alarms from the Infiltration Gallery.

L. Soil Vapor Extraction System.

-

M. Source Containment System

-

N. Other

-

O. Problems Encountered or Anticipated:

By:



Tony Hurst  
Project Coordinator for Sparton.

Cc: By fax to Mr. Michael Hebert (EPA: 214-665-7264)  
And Mr. James Bearzi (NMED: 505-428-2567)