Environmental Restoration
University of California
Environmental Science and Waste Technology (E)
Environmental Restoration, MS M992
Los Alamos, New Mexico 87545
505-667-0808/FAX 505-665-4747

U.S. Department of Energy
Los Alamos Area Office, MS A316
Environmental Restoration Program
Los Alamos, New Mexico 87544
505-667-7203/FAX 505-665-4504

*Date:* April 19, 2001
*Refer to:* ER2001-0076

Mr. Steve Yanicak
NMED/DOE Oversight Bureau
Los Alamos National Laboratory, MS J993
Los Alamos, New Mexico 87545

**SUBJECT: DATA AND SITE STATUS INFORMATION FOR POTENTIAL RELEASE SITES (PRSs) WITH KNOWN POLYCHLORINATED BIPHENYLS (PCBs)**

Dear Mr. Yanicak:

Beginning in November 2000, Steve Veenis, Los Alamos National Laboratory (LANL) and Mark Cummings (LANL) have been meeting with Karen Agogino, Department of Energy (DOE/ABQ), Barbara Hoditschek, Department of Energy Oversight Bureau (DOE/OB) and Ralph Ford-Schmid (DOE/OB) to discuss the current status of sample data relating to PCB contamination at PRSs. The action items for LANL from those meetings were: 1) to perform a quality assurance check of the 1999 version of "Table 1" that described PRSs with PCB contamination exceeding 1 ppm (EM/ER:99-053), explaining changes or additions to the list; 2) to perform a global query of all PRS data in the Environmental Restoration (ER) database (ERDB), revising Table 1 as necessary and showing sample concentrations from highest to lowest values; and 3) determine cleanup levels at sites where remedial actions have taken place and to move those sites into the appropriate tables.

A review of the 1999 version of Table 1 indicates that it had not undergone the quality assurance checks currently in place within the ER Project. Since the first version of Table 1 was generated in February, 1999, many quality improvements have been made in the ERDB and to the procedures used to prepare electronic data sets. Also, new data have been added to the database from sites sampled since 1999. Therefore, a new version of Table 1 was generated in December 2000 by retrieving the available PCB data from the ERDB and performing the required quality assurance checks. Many differences between the 1999 and 2000 versions of Table 1 are evident. The 1999 table included non-detected results, as well as results for quality control, water and waste samples. The 1999 table included results for "Mixed Aroclors". The "Mixed Aroclor" analyte is simply the sum of the individual Aroclor results, and is therefore redundant. "Mixed Aroclor" results were not included in the 2000 version. The PRS IDs in the 1999 table do not match the PRS identifications in the HSWA permit. The PRS IDs in the ERDB have since been corrected to agree with the regulatory identification. The 2000 version of Table 1 is separated into three sub-tables to provide a more current, accurate and reliable version. This memo briefly explains the criteria used to generate the new Tables 1a, 1b and 1c.

The 2000 version of Table 1a contains 40 PRSs where PCB (i.e. Aroclor) contamination was detected at concentrations equal to or greater than 1 mg/kg. The maximum Aroclor detected



13502

HSWA LANL 6/14/2001

concentration at each PRS is given and the table is sorted by maximum Aroclor result. The HSWA status of each PRS, remedial action status and whether or not verification sample information is available also is indicated.

The 2000 version of Table 1b lists the PRSs at which any Aroclor was detected in a soil, sediment, or tuff sample at a concentration equal to or greater than 1 mg/kg (1 ppm). Additional detail includes the Location ID, Sample ID, Aroclor, the detected result in mg/kg, the sample medium, and the sample depth for each result. There are also 40 PRSs in Table 1(b), sorted primarily by PRS, and secondarily by concentration. These PRSs were identified using the following process; retrieving data records that had analyte codes for any of the 7 Aroclors that the ER Project routinely analyzes created an initial data set. These analyte codes include Aroclors-1016, -1221, -1232, -1242, -1248, -1254, and -1260. Only data records that have undergone routine validation and authentication (verification against hardcopy records) were retrieved. The following types of samples were then excluded from the data set: water samples, quality control samples, waste samples, excavated samples, background samples, composite samples, and field screening samples. Finally, all samples in which Aroclors were not detected were removed from the data set.

The 2000 version of Table 1c provides information regarding erosion matrix scores, BMP installations and watershed aggregates for all sites.

The 2000 version of Table 1 contains 26 fewer PRSs than the earlier version. The following PRSs were added to the 2000 table: 00-019, 02-004(c), 32-002(a), 73-004(b), C-00-005, C-00-006, C-00-007, and C-00-021. The following PRSs were excluded from the 2000 table: 00-031(b), 03-003(b), 03-014(c2), 03-014(e), 03-051(c), 18-003(a), 18-003(b), 18-003(g), 21-024(l), 32-002, 32-003, 35-003(d), 35-003(f), 35-003(h), 35-003(l), 35-003(m), 35-003(q), 35-003(r), 35-010(a), 35-010(b), 39-001(a), 39-001(b), 39-001(b), 46-004(u, 46-004(v), 46-008(d), 73-001(d), C-00-041, C-03-014, LA-1 East, and MDA G. Note that some PRSs may have been included in both versions of the tables, but the PRS ID may have changed slightly in the 2000 version of the table. LA-1 East and MDA G are unofficial PRS names that do not match the PRS identifications in the HSWA permit. The cleanup status of each PRS is currently undergoing review, and further revisions are anticipated.

Tables 2 and 3 from the original 1999 memo are currently being revised. Table 2 will be submitted to the Laboratory's Surface Water Assessment Team (SWAT) for review in mid June of 2001. Table 3 is being reviewed by ESH-19 and will be submitted to the SWAT as soon as possible. The SWAT will continue to review the tables and make recommendations for controlling erosion where appropriate. Please contact Steve Veenis at 667-6919 if you have any questions on this matter.

Sincerely,

Julie A. Canepa, Program Manager
Los Alamos National Laboratory
Environmental Restoration

Sincerely,

Theodore J. Taylor, Project Manager
Department of Energy
Los Alamos Area Office

APR 2001
RECEIVED

JC/TT/SV/ev

Enclosures: 1) Table 1a
2) Table 1b
3) Table 1c

Cy (w/encs.):
K. Agogino, DOE/ABQ, MS A906
A. Dye, ESH-19, MS K490
B. Hoditschek, DOE/OB, MS J993
D. Neleigh, US EPA (2 copies)
C. Smith, EES-13, MS M992
T. Taylor, LAAO, MS A316
G. Turner, LAAO, MS A316
S. Veenis, ESH-18, MS M992
J. Davis, NMED-SWQB
M. Leavitt, NMED-GWQB
J. Parker, NMED-DOE OB
S. Yanicak, NMED-DOE OB, MS J993
J. Young, NMED-HWB (2 copies)
E/ER (CT # 800), MS M992
E/ER File, MS M992
RPF, MS M707

Cy (w/o encs.):
J. Canepa, E/ER, MS M992
D. McInroy, E/ER, MS M992
S. Rae, ESH-18, MS K497
P. Schumann, E/ER, MS M992
J. Bearzi, NMED-HWB
R. Dinwiddie, NMED-HWB
J. Kieling, NMED-HWB

*DRAFT*

**Table 1(a): Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by Maximum Concentration)**

| Rank | PRS | HSWA (Y/N) | PRS Name | Analyte | Sample Concentration (mg/kg) | Remedial Action Conducted? | Verification sampling? | Reference |
|---|---|---|---|---|---|---|---|---|
| 37 | 00-018(a) | Y | Sludge bed Wastewater treatment plant Pueblo (decommissioned) | Aroclor-1254 | 1 | N | | |
| 13 | 00-019 | Y | Wastewater treatment plant, Central | Aroclor-1254 | 8.2 | Y | Analyses pending | VCA Report pending |
| 28 | 00-030(g) | Y | Septic system (near old Catholic Church parking lot) | Aroclor-1254 | 1.6 | Y/N | Remedial action conducted for mesa top; not yet for outfall drainage | New comprehensive RFI report is pending, expected to be delivered to NMED by March, 2001 |
| 19 | 02-004(c) | N | Reactor facility effluent storage tank TA 2-55 | Aroclor-1254 | 3.9 | N | Sampled; awaiting results | VCA Report pending |
| 14 | 03-012(b) | Y | Operational release and outfall | Aroclor-1260 | 7.6 | N | | |
| 16 | 03-014(m) | Y | Waste water treatment facility | Aroclor-1254 | 6.5 | N | | |
| 34 | 03-014(o) | Y | Waste water treatment facility | Aroclor-1260 | 1.22 | N | | |
| 9 | 03-049(b) | Y | Operational release | Aroclor-1254 | 12 | N | | |
| 1 | 03-056(c) | Y | Transformer storage area | Aroclor-1242 | 880 | Y | Yes; max 63 ppm | VCA Report pending |
| 20 | 08-009(c) | N | Storm drain and outfall | Aroclor-1260 | 3.1 | N | | |
| 3 | 18-003(c) | Y | Septic system | Aroclor-1254 | 27 | N | | |
| 7 | 21-003 | Y | Container storage | Aroclor-1260 | 17 | N | | |
| 35 | 33-004(a) | Y | Septic system | Aroclor-1254 | 1.2 | N | | |
| 30 | 33-009 | Y | Surface disposal - PCB only site | Aroclor-1254 | 1.57 | Y | | TSCA cleanup; EM/ER99-053 |
| 25 | 33-012(a) | Y | Drum storage - PCB only site | Aroclor-1254 | 2.3 | Y | | TSCA cleanup; EM/ER99-053 |
| 17 | 33-017 | Y | Operational release | Aroclor-1260 | 5.5 | N | | |
| 21 | 35-003(k) | Y | Waste water treatment facility | Aroclor-1260 | 2.9 | N | note; sample below asphalt | |
| 8 | 35-003(misc) | N | Industrial waste lines | Aroclor-1260 | 14.2 | N | note: sample 18 ft. deep | |
| 36 | 35-010(c) | Y | Sanitary lagoon | Aroclor-1254 | 1.2 | N | note: sample inside lagoon | |
| 33 | 35-014(b) | Y | Leaking Drum | Aroclor-1254 | 1.3 | N | note; sample below asphalt | |
| 27 | 35-016(o) | Y | Drains and outfalls | Aroclor-1254 | 1.88 | N | | |
| 2 | 35-018(a) | N | Transformer | Aroclor-1260 | 340 | Y | verification sampling revealed one sample at 12 mg/kg. The rest of the 33 samples were below 1 mg/kg; the site was backfilled with clean soil and VCA activities concluded. | VCA Report for 35-018(a); submitted to DOE 9/27/26; not yet submitted to NMED |
| 5 | 39-002(b) | N | Storage area | Aroclor-1254 | 22 | N | | |
| 18 | 39-006(a) | Y | Septic system | Aroclor-1242 | 4 | Y | additional sampling planned after residual PCBs found around drainlines | letter: EM/ER 197-488, 11/15/97 |
| 26 | 46-004(a2) | Y | Outfall | Aroclor-1260 | 1.95 | N | | |
| 6 | 46-006(d) | Y | Operational release | Aroclor-1254 | 22 | N | | |
| 24 | 49-006 | Y | Sump (Area 5) | Aroclor-1260 | 2.4 | N | | |
| 31 | 50-006(a) | Y | Operational release | Aroclor-1260 | 1.52 | N | | |
| 38 | 50-006(c) | Y | Operational release | Aroclor-1254 | 1 | N | | |
| 39 | 50-009 | Y | Material disposal area (MDA C) | Aroclor-1254 | 1 | N | | |
| 4 | 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | Aroclor-1254 | 25 | Y | Yes; < 5 ppm | VCA Report pending |
| 29 | 61-002 | Y | Transformer storage area - PCB only site | Aroclor-1260 | 1.6 | Y | | TSCA cleanup; EM/ER99-058 |
| 15 | 73-001(a) | Y | Landfill | Aroclor-1254 | 7.6 | N | pending | RFI Report for Potential Release Sites 73-001(a,b,c,d) 73-004(d), 11/98 |

*DRAFT*

**Table 1(a): Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by Maximum Concentration)**

| Rank | PRS | HSWA (Y/N) | PRS Name | Analyte | Sample Concentration (mg/kg) | Remedial Action Conducted? | Verification sampling? | Reference |
|---|---|---|---|---|---|---|---|---|
| 12 | 73-004(b) | Y | Septic tank | Aroclor-1254 | 10 | Y | Additional Phase II sampling recommended; Phase I showed PCBs below detection limits | VCA Report TA-73, PRSs 73-004(a), 73-004(b), 73-007, C-73-005(a-f), 9/30/96 |
| 22 | C-00-005 | N | Pueblo Canyon | Aroclor-1254 | 2.9 | N | | |
| 32 | C-00-006 | N | Los Alamos Canyon | Aroclor-1254 | 1.5 | N | | |
| 10 | C-00-007 | N | Sandia Canyon | Aroclor-1260 | 11 | N | | |
| 40 | C-00-021 | N | DP Canyon | Aroclor-1260 | 1 | N | | |
| 11 | C-33-001 | N | Transformer | Aroclor-1260 | 11 | N | | |
| 23 | C-33-002 | N | Transformer | Aroclor-1260 | 2.5 | N | | |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 00-018(a) | Y | Sludge bed Wastewater treatment plant Pueblo (de | 00-04971 | 0100-96-0503 | Aroclor-1254 | 1 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10198 | RE00-99-0133 | Aroclor-1254 | 2.1 | 0.00-0.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10228 | RE00-99-0194 | Aroclor-1260 | 1.6 | 0.50-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10252 | RE00-99-0199 | Aroclor-1260 | 1.5 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10253 | RE00-99-0201 | Aroclor-1260 | 3 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10253 | RE00-99-0202 | Aroclor-1260 | 3.3 | 0.50-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10254 | RE00-99-0203 | Aroclor-1260 | 1 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10254 | RE00-99-0204 | Aroclor-1260 | 1.8 | 0.50-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10255 | RE00-99-0205 | Aroclor-1260 | 1.5 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10255 | RE00-99-0206 | Aroclor-1254 | 1.6 | 0.50-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10256 | RE00-99-0207 | Aroclor-1254 | 8.2 | 0.00-0.50 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10256 | RE00-99-0208 | Aroclor-1254 | 6.3 | 0.50-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10323 | RE00-00-0010 | Aroclor-1254 | 1.7 | 0.00-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10323 | RE00-00-0010 | Aroclor-1260 | 1.4 | 0.00-1.00 |
| 00-019 | Y | Wastewater treatment plant, Central | 00-10325 | RE00-00-0014 | Aroclor-1254 | 2.3 | 0.00-1.00 |
| 00-030(g) | Y | Septic system (near old Catholic Church parking lot | 00-03625 | AAA1907 | Aroclor-1254 | 1.6 | 5.00-5.50 |
| 00-030(g) | Y | Septic system (near old Catholic Church parking lot | 00-03625 | AAA1907 | Aroclor-1242 | 1 | 5.00-5.50 |
| 02-004(c) | N | Reactor facility effluent storage tank TA 2-55 | 02-01195 | CA02-00-0005 | Aroclor-1254 | 3.9 | 6.00-7.01 |
| 03-012(b) | Y | Operational release and outfall | 03-02118 | AAB5881 | Aroclor-1260 | 6.2 | 0.00-0.50 |
| 03-012(b) | Y | Operational release and outfall | 03-02118 | AAB7668 | Aroclor-1260 | 4.5 | 0.00-0.50 |
| 03-012(b) | Y | Operational release and outfall | 03-02118 | AAB7703 | Aroclor-1260 | 7.6 | 0.00-0.50 |
| 03-014(m) | Y | Waste water treatment facility | 03-03266 | 0103-97-0017 | Aroclor-1254 | 6.5 | 0.00-0.17 |
| 03-014(o) | Y | Waste water treatment facility | 03-03205 | 0103-97-0030 | Aroclor-1260 | 1.22 | 0.00-0.75 |
| 03-049(b) | Y | Operational release | 03-03251 | 0103-97-0101 | Aroclor-1254 | 12 | 0.00-0.83 |
| 03-049(b) | Y | Operational release | 03-03252 | 0103-97-0102 | Aroclor-1254 | 7.3 | 0.00-0.83 |
| 03-049(b) | Y | Operational release | 03-03253 | 0103-97-0103 | Aroclor-1254 | 3.9 | 0.00-0.92 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5977 | Aroclor-1242 | 680 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5977 | Aroclor-1260 | 48 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5977 | Aroclor-1254 | 34 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5983 | Aroclor-1242 | 10 | 1.50-2.00 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5983 | Aroclor-1260 | 3.7 | 1.50-2.00 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02200 | AAB5983 | Aroclor-1254 | 2.4 | 1.50-2.00 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5978 | Aroclor-1242 | 880 | 0.00-0.50 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5978 | Aroclor-1260 | 76 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5978 | Aroclor-1254 | 24 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5981 | Aroclor-1242 | 120 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5981 | Aroclor-1260 | 47 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02201 | AAB5981 | Aroclor-1254 | 17 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5979 | Aroclor-1260 | 14 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5979 | Aroclor-1242 | 12 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5979 | Aroclor-1254 | 5.1 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5982 | Aroclor-1260 | 6.3 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5982 | Aroclor-1242 | 3.9 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5982 | Aroclor-1254 | 2.8 | 1.00-1.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02202 | AAB5985 | Aroclor-1260 | 2.5 | 2.50-3.00 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02212 | AAB6007 | Aroclor-1260 | 6.5 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02212 | AAB6007 | Aroclor-1242 | 4.7 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02212 | AAB6007 | Aroclor-1254 | 1.5 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02213 | AAB6008 | Aroclor-1260 | 19 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02213 | AAB6008 | Aroclor-1254 | 6.4 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02213 | AAB6008 | Aroclor-1242 | 6.2 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02214 | AAB6009 | Aroclor-1260 | 58 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02214 | AAB6009 | Aroclor-1254 | 15 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-02214 | AAB6009 | Aroclor-1242 | 4.3 | 0.00-0.50 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03123 | 0103-95-1091 | Aroclor-1260 | 1.05 | 0.00-0.20 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03137 | 0103-95-1092 | Aroclor-1260 | 25.3 | 0.00-0.20 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03137 | 0103-95-1092 | Aroclor-1016 | 3.28 | 0.00-0.20 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03140 | 0103-95-1089 | Aroclor-1260 | 3.27 | 0.00-0.20 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03151 | 0103-96-0083 | Aroclor-1254 | 4.2 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03151 | 0103-96-0083 | Aroclor-1260 | 1.2 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03152 | 0103-96-0084 | Aroclor-1260 | 4.6 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03153 | 0103-96-0085 | Aroclor-1260 | 2.8 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03155 | 0103-96-0097 | Aroclor-1260 | 20 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03155 | 0103-96-0097 | Aroclor-1254 | 10 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03156 | 0103-96-0096 | Aroclor-1260 | 14 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03156 | 0103-96-0096 | Aroclor-1254 | 5.5 | 0.00-0.10 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03157 | 0103-96-0099 | Aroclor-1260 | 1.3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03159 | 0103-96-0100 | Aroclor-1260 | 14 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03159 | 0103-96-0100 | Aroclor-1254 | 4.7 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03160 | 0103-96-0079 | Aroclor-1260 | 8.8 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03162 | 0103-96-0075 | Aroclor-1260 | 47 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03163 | 0103-96-0070 | Aroclor-1260 | 11 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03163 | 0103-96-0070 | Aroclor-1254 | 3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03164 | 0103-96-0068 | Aroclor-1260 | 8.9 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03165 | 0103-96-0069 | Aroclor-1260 | 6.9 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03167 | 0103-96-0101 | Aroclor-1260 | 1.3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03168 | 0103-96-0077 | Aroclor-1260 | 17 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03169 | 0103-96-0076 | Aroclor-1260 | 1.4 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03170 | 0103-96-0074 | Aroclor-1260 | 1.3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03173 | 0103-96-0086 | Aroclor-1260 | 2.9 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03174 | 0103-96-0105 | Aroclor-1260 | 6.8 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03174 | 0103-96-0105 | Aroclor-1254 | 3.3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03175 | 0103-96-0082 | Aroclor-1260 | 2.1 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03176 | 0103-96-0092 | Aroclor-1260 | 3.8 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03177 | 0103-96-0095 | Aroclor-1260 | 8.4 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03177 | 0103-96-0095 | Aroclor-1254 | 3.2 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03178 | 0103-96-0094 | Aroclor-1260 | 5.8 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03178 | 0103-96-0094 | Aroclor-1254 | 2.7 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03179 | 0103-96-0091 | Aroclor-1260 | 4.7 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03180 | 0103-96-0089 | Aroclor-1260 | 13 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03181 | 0103-96-0090 | Aroclor-1260 | 5.3 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03182 | 0103-96-0103 | Aroclor-1260 | 54 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03182 | 0103-96-0103 | Aroclor-1254 | 9.1 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03184 | 0103-96-0104 | Aroclor-1260 | 5.6 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03184 | 0103-96-0104 | Aroclor-1254 | 1.4 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03185 | 0103-96-0102 | Aroclor-1260 | 8.4 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03185 | 0103-96-0102 | Aroclor-1254 | 3.7 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03186 | 0103-96-0088 | Aroclor-1260 | 1.1 | 0.00-0.10 |
| 03-056(c) | Y | Transformer storage area - PCB only site | 03-03188 | 0103-96-0106 | Aroclor-1260 | 30 | 0.00-0.10 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 08-009(c) | N | Storm drain and outfall | 08-01006 | AAB0866 | Aroclor-1260 | 3.1 | 0.00-0.50 |
| 08-009(c) | N | Storm drain and outfall | 08-01007 | AAB0867 | Aroclor-1260 | 2 | 0.00-0.50 |
| 18-003(c) | Y | Septic system | 18-10032 | 0218-97-0072 | Aroclor-1254 | 27 | 2.83-3.33 |
| 18-003(c) | Y | Septic system | 18-10033 | 0218-97-0073 | Aroclor-1254 | 3.9 | 2.42-2.92 |
| 21-003 | Y | Container storage | 21-02127 | AAC0159 | Aroclor-1260 | 17 | 0.00-0.50 |
| 21-003 | Y | Container storage | 21-02134 | AAC0166 | Aroclor-1260 | 2.3 | 0.00-0.50 |
| 21-003 | Y | Container storage | 21-02137 | AAC0169 | Aroclor-1260 | 3.3 | 0.00-0.50 |
| 21-003 | Y | Container storage | 21-02142 | AAC0174 | Aroclor-1260 | 1.1 | 0.00-0.50 |
| 21-003 | Y | Container storage | 21-02470 | AAC0190 | Aroclor-1260 | 1 | 0.00-0.50 |
| 21-003 | Y | Container storage | 21-02487 | AAC0523 | Aroclor-1260 | 1 | 0.00-0.50 |
| 33-004(a) | Y | Septic system | 33-01044 | AAA1956 | Aroclor-1254 | 1.2 | 0.00-0.50 |
| 33-009 | Y | Surface disposal - PCB only site | 33-01215 | AAA2168 | Aroclor-1254 | 1.38 | 0.00-0.50 |
| 33-009 | Y | Surface disposal - PCB only site | 33-01221 | AAA2174 | Aroclor-1254 | 1.57 | 0.00-0.50 |
| 33-012(a) | Y | Drum storage - PCB only site | 33-01087 | AAA2032 | Aroclor-1254 | 2.3 | 0.00-0.50 |
| 33-017 | Y | Operational release | 33-01612 | 0333-96-0157 | Aroclor-1260 | 5.5 | 0.00-0.50 |
| 33-017 | Y | Operational release | 33-01614 | 0333-96-0159 | Aroclor-1254 | 1.4 | 0.00-0.50 |
| 33-017 | Y | Operational release | 33-01616 | 0333-96-0161 | Aroclor-1260 | 3.7 | 0.00-0.50 |
| 35-003(k) | Y | Waste water treatment facility | 35-02291 | 0435-95-0219 | Aroclor-1260 | 2.9 | 1.00-2.00 |
| 35-003(misc) | N | Industrial waste lines | 35-02271 | 0435-96-0006 | Aroclor-1260 | 4.2 | 0.00-7.00 |
| 35-003(misc) | N | Industrial waste lines | 35-02274 | 0435-96-0016 | Aroclor-1260 | 14.2 | 0.00-18.00 |
| 35-003(misc) | N | Industrial waste lines | 35-02276 | 0435-96-0022 | Aroclor-1260 | 14.2 | 0.00-9.50 |
| 35-010(c) | Y | Sanitary lagoon | 35-02470 | 0435-97-0236 | Aroclor-1254 | 1.2 | 0.00-0.25 |
| 35-014(b) | Y | Leaking Drum | 35-02568 | 0435-97-0434 | Aroclor-1254 | 1.3 | 0.50-1.50 |
| 35-016(o) | Y | Drains and outfalls | 35-02044 | AAA6490 | Aroclor-1254 | 1.1 | 0.00-0.50 |
| 35-016(o) | Y | Drains and outfalls | 35-02255 | AAB4258 | Aroclor-1254 | 1.88 | 0.00-1.00 |
| 35-016(o) | Y | Drains and outfalls | 35-02505 | 0435-97-0144 | Aroclor-1254 | 1.4 | 0.00-1.00 |
| 35-018(a) | N | Transformer | 35-02353 | 0435-96-0083 | Aroclor-1260 | 2.7 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02354 | 0435-96-0084 | Aroclor-1260 | 4.7 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02355 | 0435-96-0085 | Aroclor-1260 | 1.9 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02356 | 0435-96-0086 | Aroclor-1260 | 4.9 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02357 | 0435-96-0088 | Aroclor-1260 | 45 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02358 | 0435-96-0089 | Aroclor-1260 | 69 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02359 | 0435-96-0090 | Aroclor-1260 | 340 | 0.00-0.50 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 35-018(a) | N | Transformer | 35-02360 | 0435-96-0091 | Aroclor-1260 | 23 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02361 | 0435-96-0092 | Aroclor-1260 | 140 | 0.00-0.50 |
| 35-018(a) | N | Transformer | 35-02406 | 0435-96-0097 | Aroclor-1260 | 12 | 3.00-3.50 |
| 39-002(b) | N | Storage area | 39-01053 | AAA3610 | Aroclor-1254 | 22 | 0.00-0.42 |
| 39-002(b) | N | Storage area | 39-01053 | AAA3610 | Aroclor-1242 | 16 | 0.00-0.42 |
| 39-002(b) | N | Storage area | 39-01055 | AAA3609 | Aroclor-1242 | 20 | 0.00-0.33 |
| 39-002(b) | N | Storage area | 39-01055 | AAA3609 | Aroclor-1254 | 2 | 0.00-0.33 |
| 39-006(a) | Y | Septic system | 39-01073 | AAA3632 | Aroclor-1242 | 1.8 | 0.00-0.33 |
| 39-006(a) | Y | Septic system | 39-01073 | AAA3634 | Aroclor-1242 | 1.3 | 4.00-5.00 |
| 39-006(a) | Y | Septic system | 39-01073 | AAA3635 | Aroclor-1242 | 1.2 | 5.00-6.00 |
| 39-006(a) | Y | Septic system | 39-01074 | AAA3637 | Aroclor-1242 | 1.3 | 0.00-0.50 |
| 39-006(a) | Y | Septic system | 39-01075 | AAA3641 | Aroclor-1242 | 1 | 0.00-0.33 |
| 39-006(a) | Y | Septic system | 39-01078 | AAA3657 | Aroclor-1242 | 4 | 5.00-6.00 |
| 39-006(a) | Y | Septic system | 39-01080 | AAA3665 | Aroclor-1254 | 1.4 | 5.50-6.50 |
| 46-004(a2) | Y | Outfall | 46-01012 | AAA9073 | Aroclor-1260 | 1.95 | 0.50-1.00 |
| 46-006(d) | Y | Operational release | 46-01135 | AAA9496 | Aroclor-1254 | 22 | 0.00-0.50 |
| 46-006(d) | Y | Operational release | 46-01136 | AAA9497 | Aroclor-1254 | 1.2 | 0.00-0.50 |
| 46-006(d) | Y | Operational release | 46-01138 | AAA9469 | Aroclor-1254 | 21.3 | 0.00-0.50 |
| 49-006 | Y | Sump (Area 5) | 49-05090 | 0549-95-0001 | Aroclor-1260 | 2.4 | 0.00-0.50 |
| 50-006(a) | Y | Operational release | 50-06561 | AAA3207 | Aroclor-1260 | 1.52 | 0.00-0.50 |
| 50-006(c) | Y | Operational release | 50-05062 | AAA2470 | Aroclor-1254 | 1 | 0.00-0.50 |
| 50-009 | Y | Material disposal area (MDA C) | 50-08326 | AAA3098 | Aroclor-1254 | 1 | 0.00-0.50 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01001 | 0253-95-0101 | Aroclor-1254 | 2.74 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01002 | 0253-95-0104 | Aroclor-1254 | 2.32 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01002 | 0253-95-0104 | Aroclor-1260 | 1.56 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01005 | 0253-95-0114 | Aroclor-1254 | 1.86 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01005 | 0253-95-0114 | Aroclor-1260 | 1.21 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01006 | 0253-95-0117 | Aroclor-1254 | 3.82 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01006 | 0253-95-0117 | Aroclor-1260 | 2.66 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01007 | 0253-95-0120 | Aroclor-1254 | 1.23 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01010 | 0253-95-0130 | Aroclor-1254 | 2.26 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01011 | 0253-95-0133 | Aroclor-1254 | 2.44 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01014 | 0253-95-0143 | Aroclor-1254 | 2.16 | 0.00-0.33 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01015 | 0253-95-0146 | Aroclor-1254 | 2.34 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01018 | 0253-95-0175 | Aroclor-1254 | 1.06 | 0.00-0.08 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01020 | 0253-95-0182 | Aroclor-1254 | 3.89 | 0.00-0.17 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01021 | 0253-95-0185 | Aroclor-1254 | 2.87 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01025 | 0253-95-0197 | Aroclor-1254 | 1.82 | 0.00-0.25 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01026 | 0253-95-0206 | Aroclor-1254 | 1.26 | 0.00-0.50 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01031 | 0253-95-0221 | Aroclor-1254 | 3.43 | 0.00-0.17 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01568 | RE53-99-0022 | Aroclor-1254 | 5.2 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01569 | RE53-99-0025 | Aroclor-1254 | 5.6 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01572 | RE53-99-0063 | Aroclor-1254 | 9 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01572 | RE53-99-0063 | Aroclor-1260 | 3.9 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01575 | RE53-99-0057 | Aroclor-1254 | 1 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01576 | RE53-99-0060 | Aroclor-1254 | 9 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01576 | RE53-99-0060 | Aroclor-1260 | 3.9 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01579 | RE53-99-0045 | Aroclor-1254 | 8.3 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01579 | RE53-99-0045 | Aroclor-1260 | 2.5 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01582 | RE53-99-0078 | Aroclor-1254 | 25 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01583 | RE53-99-0074 | Aroclor-1254 | 13 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01584 | RE53-99-0070 | Aroclor-1254 | 1.3 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01586 | RE53-99-0090 | Aroclor-1254 | 1.2 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01588 | RE53-99-0093 | Aroclor-1254 | 1.5 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01593 | RE53-99-0099 | Aroclor-1254 | 1.4 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01594 | RE53-99-0096 | Aroclor-1254 | 8 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01595 | RE53-99-0188 | Aroclor-1254 | 10 | 0.33-0.67 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01596 | RE53-99-0190 | Aroclor-1254 | 11 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01596 | RE53-99-0190 | Aroclor-1260 | 3.5 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01597 | RE53-99-0111 | Aroclor-1254 | 3.3 | 0.00-0.33 |
| 53-002(a) | Y | Disposal lagoon inactive (NE, NW impoundments) | 53-01598 | RE53-99-0108 | Aroclor-1254 | 2.6 | 0.00-0.33 |
| 61-002 | Y | Transformer storage area - PCB only site | 61-01006 | AAB6017 | Aroclor-1260 | 1.6 | 0.00-0.50 |
| 73-001(a) | Y | Landfill | 73-02171 | 0173-96-0130 | Aroclor-1254 | 2 | 0.00-0.17 |
| 73-001(a) | Y | Landfill | 73-02171 | 0173-96-0131 | Aroclor-1254 | 7.6 | 0.00-0.17 |
| 73-004(b) | Y | Septic tank | 73-10100 | RE73-99-0111 | Aroclor-1254 | 10 | 0.30-0.80 |
| 73-004(b) | Y | Septic tank | 73-10101 | RE73-99-0112 | Aroclor-1254 | 2.1 | 0.25-0.50 |

*DRAFT*

**Table 1(b): Sample Detail for Potential Release Sites with Detected Aroclors Greater than or Equal to 1 mg/kg in Soil Samples (Ranked by PRS)**

| PRS | HSWA (Y/N) | PRS Name | Location ID | Sample ID | Analyte | Sample Concentration (mg/kg) | Total Depth (ft.) |
|---|---|---|---|---|---|---|---|
| 73-004(b) | Y | Septic tank | 73-10102 | RE73-99-0114 | Aroclor-1254 | 1.2 | 0.33-0.83 |
| 73-004(b) | Y | Septic tank | 73-10103 | RE73-99-0115 | Aroclor-1254 | 5 | 0.33-0.67 |
| 73-004(b) | Y | Septic tank | 73-10103 | RE73-99-0116 | Aroclor-1254 | 6.2 | 0.33-0.67 |
| C-00-005 | N | PuebloCanyon | PU-10005 | CAPU-99-1008 | Aroclor-1254 | 2.9 | 1.48-1.90 |
| C-00-005 | N | PuebloCanyon | PU-10019 | CAPU-99-1004 | Aroclor-1254 | 2.2 | 0.62-1.44 |
| C-00-006 | N | Los AlamosCanyon | LA-00162 | 04LA-97-0279 | Aroclor-1260 | 1 | 1.04-1.54 |
| C-00-006 | N | Los AlamosCanyon | LA-00162 | 04LA-97-0279 | Aroclor-1260 | 1 | 1.04-1.54 |
| C-00-006 | N | Los AlamosCanyon | LA-00175 | 04LA-97-0577 | Aroclor-1254 | 1.5 | 1.29-1.71 |
| C-00-006 | N | Los AlamosCanyon | LA-00176 | 04LA-97-0590 | Aroclor-1254 | 1.3 | 0.00-0.54 |
| C-00-007 | N | Sandia Canyon | SA-00013 | RESA-98-0026 | Aroclor-1260 | 2 | 0.00-1.31 |
| C-00-007 | N | Sandia Canyon | SA-00028 | RESA-98-0070 | Aroclor-1260 | 11 | 1.61-2.03 |
| C-00-021 | N | DP Canyon | 21-10936 | CA21-98-0058 | Aroclor-1260 | 1 | 0.66-0.92 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1260 | 11 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1221 | 7.2 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1016 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1232 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1242 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1248 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01749 | 0333-96-2043 | Aroclor-1254 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01751 | 0333-96-2045 | Aroclor-1260 | 3.9 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01751 | 0333-96-2045 | Aroclor-1221 | 1.5 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1260 | 6.2 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1221 | 3.6 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1016 | 1.7 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1232 | 1.7 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1242 | 1.7 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1248 | 1.7 | 0.00-0.50 |
| C-33-001 | N | Transformer | 33-01752 | 0333-96-2046 | Aroclor-1254 | 1.7 | 0.00-0.50 |
| C-33-002 | N | Transformer | 33-01757 | 0333-96-2051 | Aroclor-1260 | 2.5 | 0.00-0.50 |
| C-33-002 | N | Transformer | 33-01757 | 0333-96-2051 | Aroclor-1221 | 1.4 | 0.00-0.50 |

# Table 1(c) - PRSs With PCB Concentrations >1 ppm

| PRS | Erosion Matrix Score | BMPs | Burned | WatershedAggregate |
|---|---|---|---|---|
| 00-018(a) | 42.8 | No | No | Bayo |
| 00-019 | 51.5 | Yes | No | LA/Pueblo/Pueblo |
| 00-030(g) | 47.2 | No | No | Upper Los Alamos |
| 02-004(c) | | No | No | Middle Los Alamos |
| 03-012(b) | 65.0 | Yes | No | Upper Sandia |
| 03-014(m) | 8.8 | No | No | Upper Sandia |
| 03-014(o) | 11.8 | No | No | Upper Sandia |
| 03-049(b) | | No | No | Upper Mortandad |
| 03-056(c) | 69.7 | Yes | No | Upper Sandia |
| 08-009(c) | 27.5 | No | No | Starmer/Upper Pajarito |
| 18-003(c) | 62.3 | Yes | No | Lower Pajarito |
| 21-003 | 33.3 | Yes | No | Middle Los Alamos |
| 33-004(a) | | No | No | Chaquehui |
| 33-009 | 27.0 | Yes | No | Chaquehui |
| 33-012(a) | | No | No | Chaquehui |
| 33-017 | 22.3 | No | No | Chaquehui |
| 35-003(k) | 34.6 | No | No | Upper Canada del Buey |
| 35-010(c) | 20.8 | No | No | Upper Canada del Buey |
| 35-014(b) | | No | No | Upper Mortandad |
| 35-016(o) | 60.3 | Yes | No | Upper Canada del Buey |
| 35-018(a) | 15.8 | Yes | No | Upper Mortandad |
| 39-002(b) | 15.6 | No | No | North Ancho |
| 39-006(a) | 15.6 | No | No | North Ancho |
| 46-004(a2) | 30.5 | Yes | Yes | Middle Mortandad/Ten-Site |
| 46-006(d) | 30.5 | Yes | No | Middle Mortandad/Ten-Site |
| 49-006 | 3.6 | No | No | North Ancho |
| 50-006(a) | 77.8 | Yes | No | Twomile |
| 50-006(c) | 38.6 | No | No | Twomile |
| 50-009 | 15.8 | No | No | Twomile |
| 53-002(a) | 47.8 | Yes | No | Lower Sandia |
| 61-002 | 10.6 | No | No | Upper Sandia |
| 73-001(a) | 85.5 | Yes | No | Pueblo |
| 73-004(b) | 10.6 | Yes | No | Lower Los Alamos |
| C-00-005 | | No | No | LA/Pueblo Canyons |
| C-00-006 | | No | No | LA/Pueblo Canyons |
| C-00-007 | | No | Yes | Sandia Canyons |
| C-00-021 | | No | No | LA/Pueblo Canyons |
| C-33-001 | 56.0 | Yes | No | Chaquehui |
| C-33-002 | 8.8 | No | No | Chaquehui |