



DEPARTMENT OF THE AIR FORCE

HEADQUARTERS 27th FIGHTER WING (ACC)  
CANNON AIR FORCE BASE, NEW MEXICO

*Barbara ✓  
Stephanie S. ✓  
File Real ✓*

27 FW/CC  
100 S DL Ingram Blvd Suite 100  
Cannon AFB NM 88103-5214

6 MAY 1993

Ms Barbara Hoditschek  
Program Manager, RCRA Permits  
Hazardous and Radioactive Materials Bureau  
New Mexico Environment Department  
1190 St Francis Drive  
P O Box 26110  
Santa Fe NM 87502

RE: Closure Schedule for Landfill 5, Cell 3

Dear Ms Hoditschek

We are in receipt of your April 16, 1993, letter concerning final closure of Landfill 5, Cell 3. In response to your request, we have attached our proposed time schedule for the closure of Cell 3.

In an effort to facilitate the completion of this project, we would greatly appreciate your expedient review and approval of our proposed time schedule and the Quality Assurance Plan forwarded to your office by the Albuquerque District Corps of Engineers.


If you have any questions, please contact Capt Mac Crawford at (505) 784-4348.

Sincerely

RICHARD N. CODDARD  
Brigadier General, USAF  
Commander

1 Atch  
Proposed Time Schedule

cc: Stephanie Stoddard,  
NMED



# CANNON AFB LANDFILL 5, CELL3

ID	Name	Days	Sched Start	Sched Fin	ary	February				March				April				May				June				July											
					17	24	31	7	14	21	28	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1				
1	SUBMITTALS	35d	Mon 2/1/93	Sun 3/7/93																																	
2	REMOVALS/DEM	14d	Mon 5/3/93	Sun 5/16/93																																	
3	SUBGRADE PREP	21d	Mon 5/10/93	Sun 5/30/93																																	
4	SAND	14d	Mon 5/24/93	Sun 6/6/93																																	
5	LINER	21d	Mon 5/31/93	Sun 6/20/93																																	
6	STOP WORK	9d	Mon 4/26/93	Tue 5/4/93																																	
7	LINER CONTINUE	7d	Mon 5/3/93	Sun 5/9/93																																	
8	SOIL COVER	28d	Mon 5/31/93	Sun 6/27/93																																	
9	INSTALL FENCE	14d	Mon 6/21/93	Sun 7/4/93																																	
10	SURVEY - INITIAL	7d	Mon 5/3/93	Sun 5/9/93																																	
11	SURVEY - END	7d	Mon 6/28/93	Sun 7/4/93																																	
12	AS-BUILT DWG	7d	Mon 6/28/93	Sun 7/4/93																																	
13	SIGNAGE	7d	Mon 5/3/93	Sun 5/9/93																																	
14	TESTING	70d	Mon 4/19/93	Sun 6/27/93																																	
15	PVC VENT	21d	Mon 5/31/93	Sun 6/20/93																																	
16	SEEPING	14d	Mon 6/21/93	Sun 7/4/93																																	
17	MOBILIZATION	21d	Tue 3/30/93	Mon 4/19/93																																	
18	BOND	7d	Tue 1/19/93	Mon 1/25/93																																	
19	EMPLOYEE MED/TRNG	42d	Tue 1/19/93	Mon 3/1/93																																	

## CANNON AFB LANDFILL 5, CELL 3

ID	Name	Days	Sched Start	Sched Fin	January							February							March							April							May							June							July						
					17	24	31	7	14	21	28	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1																				
20	NTP	1d	Tue 1/19/93	Tue 1/19/93																																																	
21	COMPLETE	1d	Mon 7/5/93	Mon 7/5/93																																																	