



DEPARTMENT OF THE AIR FORCE
27TH CIVIL ENGINEER SQUADRON (ACC)
CANNON AIR FORCE BASE NEW MEXICO


Lieutenant Colonel Nicholas L. Desport
Commander
506 N DL Ingram Blvd
Cannon AFB NM 88103-5003

Mr. James Bearzi, Chief
Hazardous Waste Bureau
New Mexico Environment Department
2044 Galisteo Street
PO Box 26110
Santa Fe NM 87502

Dear Mr. Bearzi

Enclosed for your information and files is a Management Action Plan dated December 2000. The Management Action Plan is a roadmap for execution of projects funded under the Defense Environmental Restoration Account.

If you have any questions, please contact Mr. John Pike of my environmental staff at (505)784-1092.



NICHOLAS L. DESPORT, Lt Col, USAF

Attachment:
Management Action Plan (December 2000)

cc:
NMED wo Atch (G. von Gonten)
NMED GW Bureau (J. Jacobs)
EPA Region VI (B. Sturdivant)



JAN 27 2001

MANAGEMENT ACTION PLAN



Cannon Air Force Base, New Mexico
December 2001

MANAGEMENT ACTION PLAN

Cannon AFB, NM (ACC)

Air Force Project No. ACCH20007544

December 2000

TABLE OF CONTENTS

EXECUTIVE SUMMARY

1. INTRODUCTION	1-1
1.1 ENVIRONMENTAL RESPONSE OBJECTIVES.....	1-2
1.2 MAP PURPOSE, UPDATES, AND DISTRIBUTION	1-2
1.3 PROJECT TEAM AND RESTORATION ADVISORY BOARD.....	1-3
1.4 BRIEF HISTORY OF INSTALLATION AND LAND USE	1-8
1.4.1. Installation History	1-8
1.4.2 Current and Future Land Use	1-9
1.5 KEY REGULATORY ENVIRONMENTAL ACTIONS.....	1-13
2. CONDITION OF PROPERTY.....	2-1
2.1 INSTALLATION-WIDE SOURCE DISCOVERY AND ASSESSMENT STATUS.....	2-1
2.2 ENVIRONMENTAL CONDITION OF PROPERTY	2-2
2.2.1 Areas Where No Release or Disposal Has Occurred (Category 1).....	2-4
2.2.2 Areas Where Only Storage Has Occurred (Category 2)	2-4
2.2.3 Areas Where Storage, Release, Disposal and/or Migration Has Occurred But Require No Remedial Action (Category 3).....	2-4
2.2.4 Areas Where Storage, Release, Disposal and/or Migration Has Occurred And All Remedial Actions Have Been Taken (Category 4).....	2-4
2.2.5 Areas Where Storage, Release, Disposal and/or Migration Has Occurred And Remedial Action is Underway But Not Final (Category 5).....	2-5
2.2.6 Areas Where Storage, Release, Disposal and/or Migration Has Occurred But Required Response Actions Have Not Been Taken (Category 6)	2-5
2.2.7 Unevaluated Areas or Areas Requiring Additional Evaluation (Category 7)	2-5
2.3 OFF-BASE PROPERTY	2-7
2.4 CURRENT ASSOCIATE GROUPS AND CONTRACTORS AT CANNON AFB.....	2-9
3. INSTALLATION-WIDE ENVIRONMENTAL PROGRAM STATUS	3-1
3.1 RESTORATION PROGRAM STATUS	3-1
3.1.1 Summary of Regulatory Agreements	3-1
3.1.2 Restoration Sites and Areas of Concern.....	3-12
3.2 RESTORATION-RELATED COMPLIANCE PROGRAM STATUS.....	3-15
3.2.1 Underground Storage Tanks	3-16
3.2.2 Solid Waste Management, PCBs, Other	3-16
3.3 STATUS OF COMMUNITY INVOLVEMENT	3-18
4. INSTALLATION-WIDE ENVIRONMENTAL PROGRAM STRATEGY.....	4-1
4.1 RESTORATION PROGRAM STRATEGY	4-1
4.1.1 Zone Designations.....	4-1
4.1.2 OU or Site Strategy.....	4-1
4.1.3 Ongoing and Planned Removal Actions	4-2
4.1.4 Remedy Selection Approach.....	4-3
4.1.5 Remedy Selection Approach For Petroleum-Contaminated Soils.....	4-3
4.2 RESTORATION-RELATED COMPLIANCE STRATEGY	4-4
4.2.1 Underground Storage Tanks	4-4
4.2.2 Solid Waste, PCBs, Other	4-4

TABLE OF CONTENTS (Continued)

5. ENVIRONMENTAL PROGRAM MASTER SCHEDULE	5-1
5.1 ENVIRONMENTAL RESTORATION SCHEDULE.....	5-1
5.2 RESTORATION-RELATED COMPLIANCE SCHEDULE.....	5-3
5.3 PROJECT TEAM, ELC AND RESTORATION ADVISORY BOARD MEETING SCHEDULES.....	5-3
6. TECHNICAL AND OTHER ISSUES TO BE RESOLVED	6-1
6.1 DATA QUALITY.....	6-1
6.2 DATA INTEGRATION AND MANAGEMENT	6-1
6.2.1 Project Team Action Items.....	6-1
6.2.2 Rationale	6-1
6.2.3 Status/Strategy.....	6-2
6.3 CONCEPTUAL MODELS/DATA GAPS.....	6-3
6.3.1 Project Team Action Items.....	6-3
6.3.2 Rationale	6-3
6.3.3 Status/Strategy.....	6-4
6.4 BACKGROUND LEVELS.....	6-4
6.4.1 Project Team Action Items.....	6-4
6.4.2 Rationale	6-4
6.4.3 Status/Strategies	6-4
6.5 RISK ASSESSMENT PROTOCOLS, FUTURE LAND USE, AND CLEANUP STANDARDS.....	6-5
6.6 RELATIVE RISK EVALUATION	6-5
6.7 CONTRACTING STRATEGY	6-5

APPENDICES

APPENDIX A1: AIR STAFF TABLES

APPENDIX B1: FISCAL YEAR FUNDING REQUIREMENTS/COSTS AND SITE DESCRIPTIONS

APPENDIX B2: ESTIMATED ERP COSTS BY PROJECT NUMBER

APPENDIX B3: ACTIVE PROJECT SUMMARIES

APPENDIX B4: INSTALLATION ERP SITE MAPS

APPENDIX B5: ERP SITE TIMELINES WITH COSTS BY TASKS

APPENDIX B6: INSTALLATION ENVIRONMENTAL RESTORATION DELIVERABLES

APPENDIX B7: SUMMARIES FOR CLEANUP

APPENDIX B8: NO FURTHER RESPONSE ACTIONS PLANNED (NFRAP) SUMMARIES

APPENDIX B9: RELATIVE RISK INFORMATION

APPENDIX B10: SITE STATUS SUMMARY SHEETS

APPENDIX B11: ACC BRIEFING CHARTS

APPENDIX B12: PROGRAM VALIDATION CHECKLIST CROSS REFERENCE TOOL

APPENDIX C1: NEW MEXICO DRINKING WATER STANDARDS

LIST OF FIGURES

1-1 LOCATION OF CANNON AFB	1-11
1-2 BASE LAYOUT OF CANNON AFB	1-14
1-3 OFF BASE PROPERTY FOR CANNON AFB	1-15
1-4 MELROSE AIR FORCE RANGE	1-16
1-5 LOCATION OF PAST HAZARDOUS SUBSTANCES AND PETROLEUM ACTIVITIES AT CANNON AFB.....	1-17
1-6 PRESENT LAND USE, CANNON AFB.....	1-18
1-7 FUTURE LAND USE, CANNON AFB	1-19
2-1 ENVIRONMENTAL CONDITION MAP	2-6
3-1 ERP/RCRA SITES AT CANNON AFB	3-14
5-1 PROJECTED SCHEDULE FOR CANNON AFB ERP.....	5-2

LIST OF TABLES

1-1 CURRENT CANNON AFB PROJECT TEAM MEMBERS	1-5
1-2 CURRENT CANNON AFB RESTORATION ADVISORY BOARD MEMBERS.....	1-7
1-2A CANNON AFB ENVIRONMENTAL LEADERSHIP COMMITTEE PRIMARY MEMBERS	1-8
1-3 HISTORY OF INSTALLATION OPERATIONS FOR CANNON AFB	1-12
1-4 KEY REGULATORY ACTIONS IMPACTING CANNON AFB	1-13
2-1 OFF-BASE PROPERTIES FOR CANNON AFB.....	2-8
2-2 ON-BASE TENANT UNITS FOR CANNON AFB	2-9
2-3 CONTRACTORS FOR CANNON AFB.....	2-10
3-1 CANNON AFB ERP SITE SUMMARY	3-3
3-1A ECP SWMUs FOR CANNON AFB.....	3-8
3-1B ECP-FUNDED SWMUs AND AOCs FOR MELROSE AFR.....	3-10
3-2 SUMMARY OF CANNON AFB AOCs	3-11
3-3 HISTORICAL REMEDIAL AND REMOVAL ACTION STATUS FOR CANNON AFB.....	3-12
3-3A ERA FUNDED SWMUs AND AOCs AT CANNON AFB	3-13
3-4 COMPLIANCE PROGRAM STATUS AT CANNON AFB.....	3-17
3-5 SWMUS, RCRA AOCs AND PRI AOC's AT CANNON AFB.....	3-18
3-6 OVERVIEW OF COMMUNITY INVOLVEMENT ACTIVITIES AT CANNON AFB	3-20
4-1 OPERABLE UNIT DESCRIPTIONS FOR CANNON AFB.....	4-1
4-2 PLANNED REMEDIAL, REMOVAL, AND INTERIM ACTIONS AT CANNON AFB	4-2
5-1 ERP LINE ITEMS THROUGH CLOSEOUT	5-1
A1-1 ERP STATUS SUMMARY AND PROGRESSION.....	A1-1
A1-2 COMMITMENT TO PROGRESS.....	A1-2
B1-1 ESTIMATED FISCAL YEAR COST SUMMARY FOR CANNON AFB ERP	B1-2
B1-2 COST SUMMARY BY PHASE FOR CANNON AFB ERP SITES AND AOCs	B1-3
B1-3 ESTIMATED FY COST SUMMARY FOR CANNON AFB COMPLIANCE SITES	B1-4
B1-4 PAST FUNDING COST SUMMARY FOR CANNON AFB ERP SITES	B1-5
B1-5 COST SUMMARY BY PHASE FOR CANNON AFB ERP SITES THROUGH FY 00	B1-6
B1-6 FUNDING HISTORY FOR CANNON AFB ERP SITES.....	B1-7
B2-1 CURRENT AND ANTICIPATED ERA PROGRAM FUNDING FOR CANNON AFB ERP SITES.....	B2-1
B3-1 CANNON AFB PROJECT INDEX.....	B3-1
B5-1 ERP LINE ITEMS THROUGH CLOSEOUT.....	B5-1
B6-1 TECHNICAL DOCUMENTS/DATA LOADING SUMMARY.....	B6-1
B6-2 HISTORICAL DELIVERABLES FOR CANNON AFB	B6-3
B6-3 HISTORICAL DELIVERABLES ORGANIZED BY SITE/AOC FOR CANNON AFB.....	B6-6
B7-1 RECORDS OF DECISION AND DECISION DOCUMENTS FOR REMEDIAL RESPONSE ACTIONS.....	B7-1
B8-1 NO FURTHER RESPONSE ACTIONS PLANNED DOCUMENT STATUS.....	B8-2
B9-1 FUTURE LAND USE RISK ASSESSMENT FOR DEVELOPING REMEDY SELECTIONS.....	B9-4
C1-1 NEW MEXICO DRINKING WATER STANDARDS	C1-1
C1-2 NEW MEXICO SURFACE WATER QUALITY STANDARDS.....	C1-3
C1-3 NEW MEXICO GROUNDWATER STANDARDS	C1-6
C1-4 NEW MEXICO UST STANDARDS FOR SOIL AND GROUNDWATER	C1-8

ACRONYMS

A-E	Architecture-Engineering
AAFES	Army Air Force Exchange Service
ACC	Air Combat Command
ACL	Alternative Concentration Limits
AFB	Air Force Base
AFCEE	Air Force Center for Environmental Excellence
AFCESA	Air Force Civil Engineering Support Agency
AFS	Air Force Station
ANSCs	Areas of No Suspected Contamination
AOC	Area of Concern
ARARs	Applicable or Relevant and Appropriate Requirements
AST	Aboveground Storage Tank
BCP	Base Comprehensive Plan
BHC	1,2,3,4,5,6 - Hexachlorocyclohexane
BTEX	Benzene, Toluene, Ethylbenzene, and Xylenes
CAFB	Cannon Air Force Base
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
COPC	Chemical of Potential Concern
CMS	Corrective Measures Study
CRP	Community Relations Plan
CSMs	Conceptual Site Models
DDs	Decision Documents
DDT	Dichlorodiphenyltrichloroethane
DERA	Defense Environmental Restoration Account
DERP	Defense Environmental Restoration Program
DOD	Department of Defense
DPM	Defense Priority Model
DRMO	Defense Reutilization and Marketing Office
DSMOA	Defense-State Memorandum of Agreement
ECP	Environmental Condition of Property
EDMDS	Environmental Data Management and Decision Support
EOD	Explosive Ordnance Disposal
EPA	U.S. Environmental Protection Agency
ERA	Environmental Restoration Account

ACRONYMS (Continued)

ERP	Environmental Resources Program
ERPIMS	Environmental Resources Program Information Management System
FFA	Federal Facility Agreement
FTA	Fire Training Area
FS	Feasibility Study
FY	Fiscal Year
GSA	General Services Administration
HQ	Headquarters
HRS-II	Hazard Ranking System
IAGs	Interagency Agreements
IRA	Interim Remedial Action
IRP	Installation Restoration Program
JP-4	Jet Propulsion Fuel
LF	Launch Facility
LTM	Long-Term Monitoring
LTO	Long-Term Operation
MAF	Missile Alert Facility
MAP	Management Action Plan
MCL	Maximum Concentration Limit
MOGAS	Motor Gasoline
NCP	National Oil and Hazardous Substances Pollution Contingency Plan
NMED	New Mexico Environmental Department
NEPA	National Environmental Policy Act
NFA	No Further Action
NFRAP	No Further Response Action Planned
NOV	Notice of Violation
NPDES	National Pollutant Discharge Elimination System
NPL	National Priority List
O&M	Operation and Maintenance
OSWER	Office of Solid Waste and Emergency Response
OU	Operable Unit
OW	Observation Wells
PA	Preliminary Assessment
PCBs	Polychlorinated Biphenyls
PID	Photoionization Detector
POL	Petroleum, Oils, Lubricants

ACRONYMS (Continued)

PP	Proposed Plan
PPE	Pathways, Parameters, and Equations
QA	Quality Assurance
QC	Quality Control
RA	Remedial Action
RA-C	Remedial Action – Construction
RA-O	Remedial Action – Operation
RAAS	Remedial Action Assessment System
RACER	Remedial Action Cost Engineering and Requirements System
RAGS	Risk Assessment Guidance for Superfund
RCAP	RCRA Corrective Action Plan
RCRA	Resource Conservation and Recovery Act
RD	Remedial Design
RFA	RCRA Facility Assessment
RFI	RCRA Facility Investigation
RI	Remedial Investigation
RNSI	Rational National Standards Initiative
ROD	Record of Decision
RPM	Remedial Project Manager
SAC	Strategic Air Command
SARA	Superfund Amendments and Reauthorization Act
SATAF	Site Activation Task Force
SDWA	Safe Drinking Water Act
SI	Site Investigation
SLA	Sanitary Landfill Area
SOW	Statement of Work
SVOCs	Semi-volatile Organic Compounds
SWMU	Solid Waste Management Unit
TAC	Tactical Air Command
TCE	Trichloroethylene
TCLP	Toxicity Characteristic Leaching Procedure
TDS	Total Dissolved Solids
THC-FO	Total Hydrocarbons as Fuel Oil
THC-G	Total Hydrocarbons as Gasoline
TOX	Total Organic Halogens
TPH-G	Total Petroleum Hydrocarbons as Gasoline

ACRONYMS (Continued)

TPH	Total Petroleum Hydrocarbons
TPM	Technical Project Manager
TRPH	Total Recoverable Petroleum Hydrocarbons
TRC	Technical Review Committee
TSCA	Toxic Substances Control Act
TSD	Treatment, Storage, and Disposal
USACE	U.S. Army Corps of Engineers
UST	Underground Storage Tank
VOC	Volatile Organic Compound
WIMS-ES	Work Information Management System - Environmental Subsystem
WORB	Work Order Review Board
WSA	Weapons Storage Area

CANNON AFB MANAGEMENT ACTION PLAN EXECUTIVE SUMMARY

Introduction

The Environmental Restoration Program (ERP) Management Action Plan (MAP) summarizes the history and current status of the ERP, discusses the strategy being followed to complete the Environmental Restoration Account (ERA) program in an effective manner, and presents funding requirements. The objective of the MAP is to execute cleanup remedies and to attain response complete (RC) as early as possible. Meeting cleanup/RC schedules will insure a corresponding reduction in risk to human health and the environment.

This MAP is updated annually using data from the installation's Restoration Project Manager (RPM), Command Program Manager, data from the Air Force Restoration Information Management System (AFRIMS), contractors, and Service Center. Information and estimates provided on costs, schedules, relative risk, and remedial activities do not necessarily represent those that have been, or will be approved, by the Air Force, state or federal regulatory agencies. The cost estimates are based on best available information at the time, and may vary dramatically over time.

Environmental response actions are planned and executed under the ERP in a manner consistent with the Comprehensive Environmental Response, Compensation, and Liability Act, as amended (CERCLA) and the Resource Conservation and Recovery Act, as amended (RCRA). The ERP generally addresses contamination due to releases of hazardous substances or petroleum products that occurred prior to January 1984.

Restoration Program

Cannon AFB began its restoration program in 1983, and in 1987 underwent a RCRA Facility Assessment as a result of an application for a RCRA Part B Permit to store hazardous waste. Numerous potentially contaminated areas were identified during the ERP and RCRA investigations. Cannon AFB has consolidated the eligible contaminated areas into 27 ERP sites encompassing 25 Solid Waste Management Units (SWMUs) and 8 Areas of Concern (AOCs). Of the 33 SWMUs/AOCs, 27 were listed in the original Part B permit and 6 were subsequently identified. Although one site, DP-33, was never listed as a SWMU or AOC and therefore falls under the category of miscellaneous sites, it was investigated and remediated using ERA funds.

Melrose Range, overall, is an additional site. There are 8 SWMUs and AOCs at Melrose Range which are being investigated with environmental compliance funds because it is still an active range, but the historical impact area is scheduled for investigation under ERA since live bombs were used from 1952 to 1969. The major contaminants identified on