

KAFB

ENTERED

Kieling, John, NMENV

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Wednesday, June 08, 2011 2:39 PM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** Weekly Activity Report attached (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 8 Jun 2011.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE



Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 2 Jun – 8 Jun 2011

- Awaiting ROE for Christ Methodist Church (Affects well cluster 3)
- 1 Jun 2011 – Started soil probe sampling along former pipeline
- 2 Jun 2011 – Conducted meeting with NMED to discuss LNAPL Work Plan comments
- 2 – 8 Jun 2011 Shaw continued drilling the following wells:
  - Rig 1 - Completed well drilling and construction at KAFB-10604, started drilling at well KAFB-106087
  - Rig 2 – Completed well drilling and construction at KAFB-106091, started drilling at well KAFB-106034
  - Rig 3 - Rig demobilized
  - Rig 4 – Completed well drilling and construction at KAFB-106029, started drilling at well KAFB-106058
  - Rig 5 - Completed well construction at KAFB-106088, started drilling at well KAFB-106104
  - Rig 6 - Completed well drilling and construction at KAFB-106123, started drilling well KAFB-106120
  - Rig 7 - Continued well drilling at KAFB-106096

|                             | Completed to date<br>(includes casing<br>placement) | Total Number<br>Planned | Percent Complete |
|-----------------------------|---|-------------------------|------------------|
| Soil Vapor Monitoring Wells | 28  | 35                      | 80               |
| Groundwater Wells           | 53  | 78                      | 67.9             |
| Shallow Soil Borings        | 5   | 5                       | 100              |
| Pneulog Well Testing        |   | 9                       |                  |

Look Ahead: Week of 9 Jun – 15 Jun 2011

- 9 Jun 2011 – Task Force Technical Team Meeting
- 10 Jun - 13 Jun – Next break cycle, no drilling
- 14 Jun 2011 – Continue soil probe sampling along former pipeline
- 14 Jun 2011 - Shaw to continue drilling the following wells:
  - Rig 1 - Continue well drilling at KAFB-106087
  - Rig 2 - Continue well drilling at KAFB-106034
  - Rig 3 - Rig demobilized
  - Rig 4 - Continue well drilling at KAFB-106058
  - Rig 5 - Continue well drilling at KAFB-106104
  - Rig 6 - Continue well drilling at KAFB-106120
  - Rig 7 - Start well drilling at KAFB-106095

### Month Ahead

- Jun 2011– Submit Community Relations Plan to the NMED (awaiting KAFB Wing Commander signature).
- 28 Jun 2011 – Task Form Technical Team Public Meeting