



**Kieling, John, NMENV**

---

**From:** Migdal, Walter SPA [Walter.Migdal@usace.army.mil]  
**Sent:** Thursday, April 05, 2012 8:20 AM  
**To:** Moats, William, NMENV  
**Cc:** Kieling, John, NMENV  
**Subject:** KAFB Bulk Fuels Weekly Activity Report Attached (UNCLASSIFIED)  
**Attachments:** Weekly Activity Report 4 Apr 2012.pdf

Classification: UNCLASSIFIED  
Caveats: NONE

Walter Migdal  
Project Manager, CESP-PM-ME  
Office (505) 343-6297  
Cell (505) 301-2923  
[walter.migdal@usace.army.mil](mailto:walter.migdal@usace.army.mil)

Classification: UNCLASSIFIED  
Caveats: NONE



Weekly Activity Report –Kirtland AFB Bulk Fuels Facility (SS-111, ST-106)

Current Week: 29 Mar – 4 Apr 2012

- 29 Mar – 4 Apr – Continued quarterly report finalization
- 3 April - Submitted Addendum to Groundwater Investigation Work Plan to NMED
- 2 Apr – Mobilized for step out soil sampling
- 2 Apr – Initiated 2<sup>nd</sup> QTR 2012 groundwater sampling

	Completed to date (includes casing placement)	Total Number Planned	Percent Complete
Soil Vapor Monitoring Wells	35	35	100
Groundwater Wells	78	78	100
Shallow Soil Borings	5	5	100
Pneulog Well Installation	9	9	100
Direct Push Soil Sampling (does not include step out sampling)	279	319	87.5
Direct Push Soil sampling (Step outs)	5	18	27.8
LNAPL Containment Well	1	1	100
SVE Wells (Phase II IM)	2	2	100

Look Ahead: Week of 4 – 11 Apr 2012

- 5 Apr – Tiger Team meeting with NMED

Month Ahead

- 13 Apr – Submit 4<sup>th</sup> Quarter Report to NMED
- 9 April – Mobilization for Pneulog testing
- 16 Apr – Resume operation of the SVE ICE units
- Apr – Submit Emergency Air Permit letter to AEHD for SVE treatment system