

From: [Andress, Lane, NMENV](#)
To: [Pierard, Kevin, NMENV](#)
Cc: [Cobrain, Dave, NMENV](#)
Subject: Draft Timeline for KAFB BFFS
Date: Tuesday, October 6, 2020 12:32:00 PM
Attachments: [DRAFT NMED BFFS Timeline 10-6-20.pdf](#)

KAFB BFFS
ST-106/SS-111
DRAFT Timeline From
NMED



ENTERED

Kevin,

Attached is the draft timeline. Please note that the date for the CME has shifted further out. This is because Pilot Aquifer Testing had to be added to assess the aquifer characteristics in the source area, this is necessary for the Phase II RFI Report and the CME. The Pilot Aquifer Testing Work Plan can not be created without the data from the Data Gap Well Installation 2020 Report Approval. All the pieces build upon each other. The foot notes and notes for the timeline explain the assumptions made in the creation of the timeline.

Please let me know if you have any questions or would like to discuss.


Thank you,
Lane

Lane Andress, P.G.
NMED - Hazardous Waste Bureau
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6313
Office: 505-476-6059

KAFB5150



NMED Draft Timeline for Kirtland Air Force Base Bulk Fuels Facility Spill
Draft timeline dated October 6, 2020



TASKS	2020				2021				2022				2023				2024				2025				2026				2027				2028				2029				2030				2031			
	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC	JAN-MAR	APR-JUN	JUL-SEP	OCT-DEC				
Revised Source Area Report																																																
Data Gap Well Installation Report for 2019 Well Installations																																																
Data Gap Well Installation 2020 Work Plan																																																
Data Gap Well Installation 2020 Investigation Report																																																
REVISED Ethylene Dibromide In Situ Biodegradation Pilot Test Report																																																
REVISED Bioventilation Construction and Initiation Report																																																
Shallow Soil Vapor Sampling Work Plan																																																
Shallow Soil Vapor Sampling Report																																																
Pilot Aquifer Testing Work Plan																																																
Pilot Aquifer Testing Report																																																
Phase II RFI Work Plan																																																
Phase II RFI Report																																																
IM - SVE Source Area Work Plan																																																
IM - SVE Source Area Start Up Status Report																																																
IM - Pump and Treat in Source Area Work Plan																																																
IM - Pump and Treat in Source Area Start Up Status Report																																																
CME Report																																																

Foot Notes:
 * Approximately 6 months of time for NMED preparation of the Statement of Basis for the Remedy Selection and Public Notice to approximately February 15, 2032.
Notes:
 This list of anticipated investigations / documents necessary to characterize the source area is not exhaustive, additional investigations / documents may be necessary.
 NMED review times based on 20.A.2 NMAC Table 5 review time after NMED receipt of payment, faster review times are possible and dependent on document quality.
 Assumes no Phase III RFI Report will be necessary.
 Additional time for Extensions of Time for document submittals has not been included.
 Consideration for stakeholder involvement / meetings has not been included.
 Consideration for public involvement / meetings has not been included.
 Consideration for time to obtain necessary Permits to perform necessary field activities has not been included.

CME = Corrective Measures Evaluation
 IM = Interim Measures
 KAFB = Kirtland Air Force Base
 NMAC = New Mexico Administrative Code
 NOD = Notice of Disapproval
 RFI = RCRA Facility Investigation