

FFCO

ENTERED



Environmental Protection Division

Risk Reduction Office (ENV-RRO)

P.O. Box 1663, Mail Stop K404

Los Alamos, NM 87545

(505) 667-4348/FAX: (505) 667-7031

National Nuclear Security Administration


Los Alamos Site Office, MS A316

Los Alamos, NM 87544

(505) 667-7203/FAX: (505) 665-4504

Date: March 30, 2009
Refer To: ENV-RRO-09-018
LA-UR: 09-01880

VIA HAND DELIVERY AND CERTIFIED MAIL
RETURN RECEIPT REQUESTED



Ms. Rebecca Kay
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, New Mexico 87505-6303

**SUBJECT: SUBMITTAL OF SITE TREATMENT PLAN, FISCAL YEAR 2008
UPDATE, LOS ALAMOS NATIONAL LABORATORY FEDERAL
FACILITY COMPLIANCE ORDER, OCTOBER 4, 1995**


Dear Ms. Kay:

The purpose of this letter is to transmit to the New Mexico Environment Department (NMED) the Los Alamos National Laboratory (LANL) Site Treatment Plan (STP) Fiscal Year 2008 Annual Update and to request approval of Revision 19.0 to the STP Compliance Plan (CP). The Annual Update has been prepared for the NMED by the Department of Energy (DOE) and Los Alamos National Security, LLC in accordance with the requirements of Section VII, "Annual Site Treatment Plan Updates," of the FFCO. The revision request has been prepared in accordance with the requirements of Section X.C.2, "Revisions," of the FFCO. The FFCO requires the submittal of the STP Annual Update by March 31st of each year.

Please note that Proposed Revision 19.0 includes proposed extensions of Revision 18.0 compliance dates for milestone activities 3.1.8(A) and 3.1.9(A).

At your direction, we have compiled the three components of the annual update (the Background Volume, the Proposed Revision, and the Compliance Plan Volume) into a single, continuously paginated document (Enclosure A). Part I of the new document contains the Background Volume, Part II contains updates to the Compliance Plan (Proposed Revision), and Part C contains the Compliance Plan Volume. The Certification Statement is provided as Enclosure B. The compact disk with the electronic documents is Enclosure C.

31439



We are submitting the following items in this package:

1. Two hardcopies of the annual update (without redline)
2. One compact disk containing
 - One MS Word (ver. 2003) copy of the annual update (without redline)
 - One MS Word (ver. 2003) copy of the annual update (with redline)
 - One pdf file of the annual update (without redline)


If you have any questions, please contact Peggy Powers by telephone at (505) 665-5715 or by email at peggy.powers@lanl.gov or George Henckel at (505) 606-0960 or ghenckel@doeal.gov.

Sincerely,



Margaret A. Powers
STP Project Manager
Risk Reduction Office (ENV-RRO)
Los Alamos National Laboratory

Sincerely,



George C. Henckel, III
STP Project Manager
Los Alamos Site Office
National Nuclear Security Administration

MP:bb

Enc. a/s

Cy: James Bearzi, NMED/HWB, Santa Fe, NM,
Steve Zappe, NMED/HWB, Santa Fe, NM,
Milton L. Bishop, LASO-EO, A316
George C. Henckel III, LASO-EO, A316
Michael B. Mallory, PADOPS, A102
J. Chris Cantwell, ADESHQ, K491
James Blankenhorn, WDP-DO, J595
Davis Christensen, WDP-TWPS, J595
Mark Shepard, WDP-DO, J595
Paul Newberry, WDP-HMWO, J598
Ellen Louderbough, LC-LESH, A187
Tori George, ENV-DO, J978
Scott Miller, WES-DO, M996
Dennis Hjerensen, ENV-RRO, K404
ENV-DO, File, J978
ENV-RRO, File, K490
IRM-RMMSO, A150

ENCLOSURE A

SITE TREATMENT PLAN
FEDERAL FACILITIES COMPLIANCE ORDER
LOS ALAMOS NATIONAL LABORATORY
FY08 ANNUAL UPDATE

***Los Alamos National Laboratory
Federal Facility Compliance Order
Annual Site Treatment Plan Update
for Fiscal Year 2008***

LA-UR-09-01880

March 31, 2009

Los Alamos

NATIONAL LABORATORY

CONTENTS

LIST OF ACRONYMS	VII
PART I. BACKGROUND UPDATE	2
1.0 INTRODUCTION	2
2.0 AMOUNT OF EACH COVERED WASTE STORED AT LANL.....	2
2.1 MIXED LOW-LEVEL (MLL) WASTE (MLL) INVENTORY.....	2
2.2 MIXED TRANSURANIC (MTRU) INVENTORY SUMMARY.....	6
3.0 TREATMENT PROGRESS.....	13
3.1 OFF-SITE TREATMENT	13
3.2 OFF-SITE RECYCLING.....	14
3.3 ON-SITE TREATMENT AND RECYCLING	14
3.4 ON-SITE LEAD DECONTAMINATION.....	14
3.5 TREATABILITY STUDIES	14
3.6 ADMINISTRATIVE ADJUSTMENTS AND CORRECTIONS	15
3.7 OTHER TYPES OF MIXED WASTE ACTIVITIES.....	18
4.0 TREATMENT TECHNOLOGY DEVELOPMENT	18
4.1 TREATMENT TECHNOLOGIES BEING EVALUATED	18
4.1.1 Off-Site Commercial Treatment Facilities.....	18
4.1.2 Off-Site DOE Treatment Facilities	18
5.0 DOE FUNDING FOR STP-RELATED ACTIVITIES	18
6.0 TREATMENT VARIANCES.....	19
6.1 WIPP NO-MIGRATION VARIANCE PETITION/LANL WITHDRAWAL ACT AMENDMENTS	19
6.2 OTHER TREATMENT VARIANCE(S)	19
7.0 WIPP FACILITY CAPABILITIES.....	19
7.1 CHARACTERIZATION CAPABILITIES AT WIPP	19
7.2 MTRU TREATMENT CAPABILITIES AND PLANS	19
8.0 REFERENCES FOR PART I	20
PART II. COMPLIANCE PLAN UPDATE	106
1.0 INTRODUCTION.....	106
2.0 CHANGES AND REVISIONS TO PART II OCCURRING SINCE THE PREVIOUS ANNUAL UPDATE	106
2.1 ACTIVITIES COMPLETED DURING FY08.....	106
2.2 APPROVED REVISIONS AND AMENDMENTS PROPOSED IN FY08.....	107
3.0 DESCRIPTION OF WASTE DELETED IN ACCORDANCE WITH THE REQUIREMENTS OF FFCO SECTION IX (DELETION OF WASTE).....	108
4.0 DOCUMENTATION OF NEW COVERED WASTE IN ACCORDANCE WITH THE REQUIREMENTS IN FFCO SECTION VIII (ADDITION OF NEW COVERED WASTE).....	108
5.0 PROPOSED CHANGES TO THE SCHEDULE IN THE COMPLIANCE PLAN.....	108
6.0 FFCO SECTION X.C.2.A (DETAILED DESCRIPTION OF THE PROPOSED REVISION)	114
6.1 ADDITION OF NEW COVERED WASTE.....	114
6.2 DELETION OF COVERED WASTE.....	114

6.3 ADJUSTMENTS TO THE ORIGINAL (OCTOBER 4, 1995) STP COVERED WASTE INVENTORY.....	116
6.4 EXTENSION OF MILESTONE ACTIVITY DATES	119
7.0 FFCO SECTION X.C.2.B. (RATIONALE FOR THE PROPOSED REVISION)	120
7.1 EXTENSION OF PROPOSED MILESTONES	120
7.2 ADDITION OF NEW COVERED WASTE.....	120
7.3 DELETION OF COVERED WASTE.....	120
7.4 ADJUSTMENTS TO THE ORIGINAL (OCTOBER 4, 1995) STP-COVERED WASTE INVENTORY	120
8.0 FFCO SECTION X.C.2.C. (ANTICIPATED LENGTH OF ANY DELAY IN PERFORMANCE)	120
9.0 FFCO SECTION X.C.2.D (PLAN AND SCHEDULE FOR IMPLEMENTING ALL REASONABLE MEASURES)	121
10.0 REFERENCES FOR PART II.....	121
PART III. COMPLIANCE PLAN - PROPOSED REVISION 19.....	122
1.0 PURPOSE AND SCOPE OF THE COMPLIANCE PLAN	122
1.1 INTRODUCTION	122
1.2 CONTENTS.....	122
1.3 STP REVISIONS AND AMENDMENTS.....	122
2.0 COMPLIANCE SCHEDULES	122
2.1 CATEGORIES OF ACTIVITIES FOR COMPLIANCE DATES	122
2.1.1 <i>Plans Where Treatment Technology Exists</i>	122
2.1.2 <i>Plans Where Technology Must Be Developed</i>	123
2.2 PRIMARY PREFERRED TREATMENT	123
2.3 PLANS FOR MIXED WASTE TO BE SHIPPED OFF-SITE FOR TREATMENT.....	123
2.3.1 <i>Specific Site Requirements for Non-commercial Treatment Facilities</i>	124
2.4 REQUIREMENTS PERTAINING TO RADIONUCLIDE SEPARATION.	125
2.5 PLANS RELATED TO OTHER MIXED WASTE ACTIVITIES	125
2.6 RECYCLING/RE-USE	126
2.7 ON-SITE RADIOLOGICAL DECONTAMINATION	126
3.0 MIXED LOW-LEVEL WASTE STREAMS	127
3.1 MIXED WASTE STREAMS	127
3.1.1 <i>IPA Wastes and Scintillation Fluids</i>	127
3.1.2 <i>Lead Blankets, Soil with Heavy Metals, ER Soils</i>	128
3.1.3 <i>Aqueous Organic Liquids</i>	129
3.1.4 <i>Organic-Contaminated Combustible Solids</i>	130
3.1.5 <i>Combustible Debris, Activated or Inseparable Lead, Noncombustible Debris</i>	131
3.1.6 <i>Aqueous Wastes with Heavy Metals, Corrosive Solutions, Aqueous Cyanides, Nitrates,</i> <i>Chromates, and Arsenates</i>	132
3.1.7 <i>Water-Reactive Metals</i>	133
3.1.8 <i>Compressed Gases Requiring Scrubbing</i>	134
3.1.9 <i>Compressed Gases Requiring Oxidation</i>	135
3.1.10 <i>Elemental Mercury</i>	135
3.1.11 <i>Halogenated Organic Liquids, Nonhalogenated Organic Liquids, Bulk Oils, PCB Wastes with</i> <i>RCRA Components, Liquid and Solid Oxidizers</i>	136
3.2 MIXED WASTE REQUIRING FURTHER CHARACTERIZATION OR FOR WHICH TECHNOLOGY ASSESSMENT HAS NOT BEEN DONE.....	138
3.3 PLANS FOR OTHER TYPES OF ACTIVITIES.....	140
3.3.1 <i>Lead Decontamination</i>	140
3.3.2 <i>Sorting, Surveying, and Decontamination</i>	142
3.3.3 <i>Lead Requiring Sorting</i>	145

3.3.4 10–100 nCi/g Waste.....	145
3.4 MANAGEMENT OF “MISSING” ITEMS.....	146
4.0 MIXED TRANSURANIC WASTE.....	147
PART III APPENDIX A. HISTORY OF STP REVISIONS AND AMENDMENT.....	148

LIST OF TABLES

Table 2.1-1. FY08 MLL Inventory Summary	3
Table 2.1-2. FY08 MLL Inventory Detailed Update Treatability Group.....	3
Table 2.2-1. Covered MTRU Inventory Summary.....	6
Table 2.2-2. FY08 Estimated Covered MTRU Inventory by Treatability Group	7
Table 3.1-1. FY08 STP MLL Off-Site Shipments for Treatment or Disposal	13
Table 3.2-1. FY08 STP MLL Off-Site Shipments for Recycling.....	14
Table 3.3-1. FY08 STP MLL On-Site Treatment	14
Table 3.5-1. FY08 STP MLL Treatability Studies	14
Table 3.6-1. Administrative Adjustments to the MLL Inventory.....	15
Table 3.6-2. Administrative Adjustments to the MTRU Inventory.....	16
Table 1.1A. Completed FY08 FFCO and STP Milestones	107
Table 2.1A. Expedited Shipment Letters	107
Table 2.1B. FY08 Correspondence	108
Table 5.1. Commercial Facilities Contacted for Waste Treatment	109
Table X.C.2.a-1. Proposed Addition of New Covered Waste	114
Table X.C.2.a-2. FY08 STP MLL Off-Site Shipments for Treatment	114
Table X.C.2.a-3. FY08 STP MLL Off-Site Shipments for Recycling	115
Table X.C.2.a-4. FY08 STP MLL On-Site Treatment	115
Table X.C.2.a-5. FY08 STP MLL Off-Site Shipments for Treatability Studies	116
Table X.C.2.a-6. Proposed Administrative Adjustments to the MLL Inventory	116
Table X.C.2.a-7. Proposed Administrative Adjustments to the MTRU Inventory	117
Table X.C.2.a-8. Proposed Extension of Milestone Activity Compliance Dates.....	119
Table I. Categories of Activities for Compliance for Mixed Waste with Existing Treatment Technologies	123
Table II. Categories for Activities for Compliance Dates for Mixed Wastes without Existing Technologies	123
Table III. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Commercial Facility	124

Table IV. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Non-Commercial Facility	125
Table V. Categories of Activities for Compliance Dates for Radionuclide Separation of Mixed Waste	125
Table VI. Activities for Mixed Waste to be Recycled	126
Table VII. Activities for Mixed Waste to be Radiologically Decontaminated	127

LIST OF ACRONYMS

CCA	Compliance Certification Application
CCP	Central Characterization Project
40 CFR	Title 40 of the Code of Federal Regulations
CMR	Chemical and Metallurgic Research
CP(V)	Compliance Plan (Volume)
DOE	Department of Energy
DSSI	Diversified Scientific Services, Inc.
EPA	Environmental Protection Agency
ESI	EnergySolutions, Inc.
FFCO	Federal Facility Compliance Order
FR	Federal Register
FY	Fiscal Year
HWA	Hazardous Waste Act
LANL	Los Alamos National Laboratory
LANS	Los Alamos National Security, LLC
LDR	Land Disposal Restrictions (RCRA)
LWAA	Land Withdrawal Act Amendments
M&EC	Materials and Energy Corporation
MLL	Mixed Low-Level Waste
MTRU	Mixed Transuranic Waste
MWIR	Mixed Waste Inventory Report
NNSA	National Nuclear Security Administration
NMED	New Mexico Environment Department
ORR	Oak Ridge Reservation
PCB	Polychlorinated Biphenyl
RCRA	Resource Conservation and Recovery Act
STP	Site Treatment Plan
TA	Technical Area
TBV	To be verified
TRU	Transuranic Waste
UC	University of California
WIPP	Waste Isolation Pilot Plant

INTRODUCTION

On October 6, 1992, Congress passed the Federal Facility Compliance Act (FFCA) to address compliance by the Department of Energy (DOE) with the land disposal restrictions for the storage of mixed waste set forth in Section 3004(j) of the Resource Conservation and Recovery Act (RCRA). The FFCA requires the DOE to submit a Site Treatment Plan (STP) for developing treatment capacities and technologies to treat all of the facility's mixed waste, regardless of the time generated, to the standards promulgated pursuant to Section 3004(m) of RCRA. The FFCA provides that the appropriate regulatory authority, the New Mexico Environment Department (NMED), may approve, approve with modifications, or disapprove the STP. Prior to making such a determination, NMED is required by the FFCA to provide public notice, consider public comments, and consult with the Environmental Protection Agency (EPA) and any other state in which a facility affected by the STP is located.

On March 31, 1995, DOE submitted its proposed STP to NMED for the treatment of mixed waste at the Los Alamos National Laboratory (LANL). On April 17, 1995, the public was given notice of and an opportunity to comment to NMED on the draft STP submitted by DOE. After considering public comment and otherwise complying with the FFCA, NMED determined to approve the draft STP with modifications.

On October 4, 1995, the NMED issued a Federal Facility Compliance Order (FFCO) to the DOE and its then management and operating contractor, the University of California (UC) Regents. The FFCO required LANL to implement the STP. Section VII of the FFCO requires LANL to submit an Annual Site Treatment Plan Update to the NMED on or before March 31. On June 1, 2006, Los Alamos National Security, LLC (LANS) replaced UC as operating contractor of LANL at which time LANS assumed responsibility for compliance with the FFCO.

The Annual Update contains three parts: Part I, Background Update, Part II, the Compliance Plan (CP) Update, and Part III, the Compliance Plan- Proposed Revision 19.0. The FFCO requires that the Annual Update include information current to the end of the previous federal fiscal year (FY).

PART I. BACKGROUND UPDATE

1.0 INTRODUCTION

This update to Part I provides the following information:

- The amount of each covered waste stored at LANL as follows: 1) the estimated volume in storage at the end of the previous FY; and 2) the estimated volume anticipated to be placed in storage for the next five FYs;
- A progress report from the end of the previous FY describing treatment progress and treatment technology development for each treatment facility and activity scheduled in the STP; a description, if applicable, of current or anticipated alternative treatment technology that is being evaluated for use instead of treatment technologies or capacities identified in the STP;
- A description of DOE's funding for STP-related activities and any funding issues that may affect the schedule;
- The status of the "No-Migration Variance Petition" or any treatability variances; and
- A progress report on characterization and/or treatment capabilities or plans for mixed transuranic waste (MTRU) related to the waste treatment standards, if any, for the DOE Waste Isolation Pilot Plant (WIPP) facility near Carlsbad, New Mexico.

The Compliance Plan Update (Part II) contains

- changes and revisions to the CP occurring since the previous Annual Update;
- proposed revisions and amendments, including compliance date changes;
- a description of waste deleted in accordance with the requirements in FFCO Section IX (Deletion of Waste);
- documentation of new covered waste in accordance with the requirements in Section VIII (Addition of New Covered Waste); and
- any other changes to the overall schedule in the CP of the STP.

The Annual Update to the CP identifies changes that require NMED approval as a revision under Section X (Revisions) or an amendment under Section XI (Other Amendments to the STP).

2.0 AMOUNT OF EACH COVERED WASTE STORED AT LANL

2.1 Mixed Low-Level (MLL) Waste (MLL) Inventory

During FY08, MLL covered inventories increased from approximately 56 m³ to 85 m³. Table 2.1-1 summarizes changes to the estimated MLL covered waste inventory for FY08. A total of 27.7369 m³ of newly generated waste became covered during FY08 and 74.4031.1375 m³ of covered waste was treated, recycled, or disposed during the fiscal year. Each item in the MLL covered waste inventory is verified during quality control activities for individual shipments for treatment and disposal or recycling. Inconsistencies may exist in treatability groups between the original inventories reported when compared to actual shipments. These inconsistencies are reconciled annually, with the STP update, under Administrative Adjustments.

Table 2.1-1. FY08 MLL Inventory Summary

Contribution	Volume (M3)
Estimated MLL Inventory Reported in FY07 Annual Update	56.0192
Proposed Revision 19.0	
New Covered Waste	27.7369
Off-site Treatment	(31.1375)
Off-site Recycle	(0)
On-site Decontamination	(0)
Treatability Study Use	(0)
Administrative Adjustments	32.4141
Proposed Deletion under FFCO Section V.B.	0
Estimated MLL Inventory Reported in FY08 Annual Update	85.0327

Table 2.1-2 below provides the detailed FY08 covered MLL inventory changes by treatability group. new covered waste is waste that was generated in FY07 and became covered waste in FY08.

Table 2.1-2. FY08 MLL Inventory Detailed Update by Treatability Group¹

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0.2082	Administrative Adjustment (Transferred from Covered CMR/TA-55 MTRU inventory to LA-W919)	0.2082	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0.0015	-0.0015	Shipped to Perma-Fix – FL 9/22/2008	0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	0
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0602	0		0.0602	0
3.1.10	LA-W920 Elemental Mercury	0	0		0	0
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.0009	-0.0009	Shipped to Perma-Fix, FL 9/22/2008	0	0
3.1.11	LA-W909 Bulk Oils	0	0		0	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0	0		0	0

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0		0	0
3.2	LA-W924 Lead Wastes – TBD	0	0		0	0
3.2	LA-W925 Mercury Wastes – TBD	0.6814	-0.2082	Shipped to M&EC 3/17/08	0.4732	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0		0	2
3.2	LA-W934 High Activity Waste	42.15060	7.8167 0.0072 27.7369 -14.8955 7.0788	Administrative Adjustment (Reclassified as MLL based on newly available CCP assay data; transferred from Covered MTRU Inventory) Administrative Adjustment (Correction for rounding in conversion factor) New Covered Shipped to M&EC 8/4/08 Administrative Adjustment (Reclassified as High Activity Waste based on newly available CCP assay data); transferred from LA-W935 to LA-W934)	69.8875	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.3.4	LA-W935 10-100 nCi/g waste	13.9494 ¹	23.5266 .0226 -16.0314 0.8328 -7.0788	Administrative Adjustment (Reclassified as MLL based on newly available LANL and CCP assay data; transferred to LA-W935 from MTRU Inventory) Administrative Adjustment (Correction for rounding in conversion factor) Shipped to M&EC 4/14/2008 Correction to inventory volume at the end of FY07 (Waste scheduled to ship in FY07 was returned to inventory) Administrative Adjustment (Reclassified as High Activity Waste based on newly available CCP assay data; transferred to LA-W934 from LA-W935)	14.3658	251
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	56.0192	29.0216		85.0327	

¹ MLL waste volumes are calculated using the conversion: 55 gal = 0.2082m³

2.2 Mixed Transuranic (MTRU) Inventory Summary

During FY08, MTRU covered inventories decreased from approximately 3896 m³ to 3608 m³. Table 2.2-1 summarizes changes to the estimated MTRU covered waste inventory for FY08.

Table 2.2-1. Covered MTRU Inventory Summary

Description	Volume (m ³)
Covered MTRU Inventory in FY07: 51.0314 (Corrected TA-55/CMR Inventory) and 3818.1110 (Corrected TA-55 Inventory)	3869.1424
Covered MTRU Waste to WIPP	(315.3485)
Reclassified as MLL	(31.3135)
New Covered MTRU Waste	53.596
STP Waste at TA-55/CMR transferred to TA-54	8.9118
Administrative Adjustments	23.4744
Covered MTRU Inventory At End of FY08: 3548.5196 (TA-54 Inventory) and 59.9432 (TA-55/CMR Inventory)	3608.4628

The estimated covered MTRU waste inventory at LANL is described by treatability group in Table 2.2-2 below. Table 2.2-2 presents the estimated volume of covered MTRU waste for each treatability group at the beginning of FY08 (end of FY07) and at the end of FY08. The inventory volumes at the end of FY07 have been corrected for this update as follows:

Treatability Group	Volume (m ³) Change	Reason for Correction
Cemented Sludge	16.6405 2.7322	Existing TRU waste was reclassified as MTRU based on newly available CCP assay data Includes addition of containers not previously included due to search criteria; the corrected query has been used in the preparation of this report
Combined combustible and non-combustible waste	2.0684	Includes addition of containers not previously included due to search criteria
Combustible waste	-1.1108	Based on corrected query used for this report
Glass waste	-.0360	Adjustment for rounding to required four decimal places
Leaded glovebox	0.0295	Adjustment for rounding to required four decimal places
Metallic waste	0.0339	Adjustment for rounding to required four decimal places
Non-combustible waste	-0.0170	Adjustment for rounding to required four decimal places
Solidified inorganic and organic solids	-.0295	Adjustment for rounding to required four decimal places

Table 2.2-2. FY08 Estimated Covered MTRU Inventory by Treatability Group¹

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Cemented sludge	1569.3727	-1.248 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456 -2.912 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456 -1.456	Shipped to WIPP 10/09/07 Shipped to WIPP 10/10/07 Shipped to WIPP 10/11/07 Shipped to WIPP 10/16/07 Shipped to WIPP 10/17/07 Shipped to WIPP 10/18/07 Shipped to WIPP 10/23/07 Shipped to WIPP 10/30/07 Shipped to WIPP 10/31/07 Shipped to WIPP 11/07/07 Shipped to WIPP 11/08/07 Shipped to WIPP 11/14/07 Shipped to WIPP 11/15/07 Shipped to WIPP 11/27/07 Shipped to WIPP 11/28/07 Shipped to WIPP 11/29/07 Shipped to WIPP 12/04/07 Shipped to WIPP 12/12/07	1321.927	

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Cemented sludge		-1.456	Shipped to WIPP 12/13/07		
		-1.456	Shipped to WIPP 01/29/08		
		-1.456	Shipped to WIPP 01/30/08		
		-3.0255	Shipped to WIPP 01/31/08		
		-2.912	Shipped to WIPP 02/07/08		
		-4.9355	Shipped to WIPP 02/13/08		
		-6.089	Shipped to WIPP 02/19/08		
		-6.108	Shipped to WIPP 02/20/08		
		-6.108	Shipped to WIPP 02/21/08		
		-4.709	Shipped to WIPP 03/11/08		
		-1.664	Shipped to WIPP 03/12/08		
		-5.787	Shipped to WIPP 03/13/08		
		-4.501	Shipped to WIPP 03/18/08		
		-8.0375	Shipped to WIPP 03/25/08		
		-8.567	Shipped to WIPP 03/26/08		
		-4.501	Shipped to WIPP 03/27/08		
		-4.501	Shipped to WIPP 04/03/08		
		-2.2505	Shipped to WIPP 04/07/08		
		-7.716	Shipped to WIPP 04/08/08		
		-9.607	Shipped to WIPP 04/16/08		
		-4.501	Shipped to WIPP 04/17/08		
		-4.1795	Shipped to WIPP 04/22/08		
		-2.2505	Shipped to WIPP 04/25/08		
		-2.8935	Shipped to WIPP 04/26/08		
		-2.2315	Shipped to WIPP 05/20/08		
		-7.716	Shipped to WIPP 05/21/08		
		-8.6805	Shipped to WIPP 05/22/08		
		-8.926	Shipped to WIPP 07/30/08		
		-7.508	Shipped to WIPP 07/31/08		
		-7.1485	Shipped to WIPP 09/02/08		
		-8.302	Shipped to WIPP 09/03/08		
		-7.3565	Shipped to WIPP 09/10/08		
		-7.64	Shipped to WIPP 09/15/08		
		-8.113	Shipped to WIPP 09/16/08		
		-3.7065	Shipped to WIPP 09/24/08		
		-2.137	Shipped to WIPP 09/30/08		
		-216.1325	Total Shipped to WIPP		
		-31.3135	Reclassified as MLL		
		0.0003	Administrative Adjustment (rounding to 4 decimal places)		
Combined combustible /noncombustible waste	1823.0684	-0.832	Shipped to WIPP 10/02/07	1838.0600	
		-1.04	Shipped to WIPP 10/03/07		
		-1.248	Shipped to WIPP 10/04/07		
		-0.624	Shipped to WIPP 10/09/07		
		-0.624	Shipped to WIPP 10/10/07		

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
		-1.04	Shipped to WIPP 10/11/07		
		-0.832	Shipped to WIPP 10/16/07		
		-0.416	Shipped to WIPP 10/17/07		
		-1.872	Shipped to WIPP 10/18/07		
		-1.248	Shipped to WIPP 10/23/07		
		-0.416	Shipped to WIPP 10/30/07		
		-0.832	Shipped to WIPP 10/31/07		
		-0.624	Shipped to WIPP 11/07/07		
		-0.624	Shipped to WIPP 11/14/07		
		-1.248	Shipped to WIPP 11/15/07		
		-0.416	Shipped to WIPP 11/27/07		
		-0.832	Shipped to WIPP 11/28/07		
		-0.208	Shipped to WIPP 12/12/07		
		-1.248	Shipped to WIPP 12/13/07		
		-0.416	Shipped to WIPP 12/18/07		
		-1.248	Shipped to WIPP 12/19/07		
		-0.416	Shipped to WIPP 12/20/07		
		-1.456	Shipped to WIPP 01/02/08		
		-0.624	Shipped to WIPP 01/03/08		
		-1.248	Shipped to WIPP 01/09/08		
		-0.624	Shipped to WIPP 01/10/08		
		-0.208	Shipped to WIPP 01/15/08		
		-1.04	Shipped to WIPP 01/16/08		
		-1.248	Shipped to WIPP 01/17/08		
		-0.624	Shipped to WIPP 01/29/08		
		-0.832	Shipped to WIPP 01/30/08		
		-0.624	Shipped to WIPP 01/31/08		
		-0.624	Shipped to WIPP 02/07/08		
		-0.416	Shipped to WIPP 02/12/08		
		-0.208	Shipped to WIPP 02/13/08		
		-0.624	Shipped to WIPP 02/21/08		
		-1.872	Shipped to WIPP 02/26/08		
		-1.04	Shipped to WIPP 03/11/08		
		-0.624	Shipped to WIPP 03/12/08		
		-0.832	Shipped to WIPP 03/13/08		
		-0.208	Shipped to WIPP 03/18/08		
		-0.416	Shipped to WIPP 03/19/08		
		-0.416	Shipped to WIPP 03/25/08		
		-1.04	Shipped to WIPP 03/26/08		
		-0.624	Shipped to WIPP 03/27/08		
		-2.08	Shipped to WIPP 04/01/08		
		-1.04	Shipped to WIPP 04/02/08		
		-0.416	Shipped to WIPP 04/03/08		
		-1.248	Shipped to WIPP 04/07/08		
		-0.416	Shipped to WIPP 04/08/08		
		-0.416	Shipped to WIPP 04/15/08		

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Combined combustible /noncombustible waste		-0.624 -1.248 -1.664 -1.872 -1.04 -0.208 -0.208 -0.208 -1.872 -0.832 -1.872 -0.624 -0.832 -1.04 -2.08 -1.456 -0.624 -59.6960 40.492 34.1956	Shipped to WIPP 04/17/08 Shipped to WIPP 04/22/08 Shipped to WIPP 04/25/08 Shipped to WIPP 04/26/08 Shipped to WIPP 05/20/08 Shipped to WIPP 05/21/08 Shipped to WIPP 05/22/08 Shipped to WIPP 07/30/08 Shipped to WIPP 09/02/08 Shipped to WIPP 09/03/08 Shipped to WIPP 09/09/08 Shipped to WIPP 09/10/08 Shipped to WIPP 09/15/08 Shipped to WIPP 09/16/08 Shipped to WIPP 09/23/08 Shipped to WIPP 09/24/08 Shipped to WIPP 09/30/08 Total Shipped to WIPP New covered Administrative Adjustment (Volume changes from repacking and reclassifying waste from other MTRU treatability groups to map waste to CCP certified waste streams)		
Combustible waste	100.8892	-0.208 -1.04 -0.624 -1.04 -1.456 -0.832 -1.456 -2.496 -0.208 -1.04 -1.664 -0.208 -1.456 -0.416 -1.248 -1.248 -3.952 -2.704 -0.624 -0.832 -1.664	Shipped to WIPP 10/02/07 Shipped to WIPP 10/04/07 Shipped to WIPP 10/09/07 Shipped to WIPP 10/10/07 Shipped to WIPP 10/11/07 Shipped to WIPP 10/18/07 Shipped to WIPP 10/23/07 Shipped to WIPP 10/31/07 Shipped to WIPP 11/07/07 Shipped to WIPP 11/14/07 Shipped to WIPP 11/15/07 Shipped to WIPP 11/27/07 Shipped to WIPP 11/29/07 Shipped to WIPP 12/04/07 Shipped to WIPP 12/12/07 Shipped to WIPP 12/13/07 Shipped to WIPP 12/18/07 Shipped to WIPP 12/19/07 Shipped to WIPP 01/02/08 Shipped to WIPP 01/03/08 Shipped to WIPP 01/09/08	60.1212	

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Combustible waste		-0.416 -1.04 -0.416 -1.456 -0.208 -1.664 -0.208 -0.208 -0.208 -0.416 -0.208 -0.208 -0.624 -0.208 -0.624 -0.208 -0.416 -35.152 -5.616	Shipped to WIPP 01/10/08 Shipped to WIPP 01/16/08 Shipped to WIPP 01/17/08 Shipped to WIPP 01/29/08 Shipped to WIPP 01/30/08 Shipped to WIPP 01/31/08 Shipped to WIPP 02/26/08 Shipped to WIPP 03/11/08 Shipped to WIPP 03/13/08 Shipped to WIPP 03/25/08 Shipped to WIPP 03/26/08 Shipped to WIPP 04/03/08 Shipped to WIPP 04/16/08 Shipped to WIPP 09/02/08 Shipped to WIPP 09/16/08 Shipped to WIPP 09/23/08 Shipped to WIPP 09/24/08 Total Shipped to WIPP Administrative Adjustment (Reclassified into Combined combustible and noncombustible waste or Noncombustible waste treatability groups to map to CCP certified waste streams)		
Glass waste	1.6640	-0.208	Administrative Adjustment (Reclassified as Combined combustible and noncombustible waste to map waste to certified CCP waste streams)	1.456	
Leaded glovebox waste	16.1295	-0.208 -0.208 -0.416 -5.3135	Shipped to WIPP 12/20/07 Shipped to WIPP 01/03/08 Total Shipped to WIPP Administrative Adjustment (Reclassified as Combined combustible and noncombustible waste or noncombustible waste to map waste to CCP certified waste streams)	10.4000	

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Metallic waste	63.9339	-0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -3.120 1.664	Shipped to WIPP 10/02/07 Shipped to WIPP 10/17/07 Shipped to WIPP 11/14/07 Shipped to WIPP 11/15/07 Shipped to WIPP 11/27/07 Shipped to WIPP 12/04/07 Shipped to WIPP 01/31/08 Shipped to WIPP 02/26/08 Shipped to WIPP 03/18/08 Shipped to WIPP 04/03/08 Shipped to WIPP 04/07/08 Shipped to WIPP 07/31/08 Shipped to WIPP 09/03/08 Shipped to WIPP 09/15/08 Shipped to WIPP 09/24/08 Total shipped to WIPP Administrative Adjustment (Reclassified as combustible- noncombustible waste or noncombustible waste)	59.1499	
Metallic waste					
Non-combustible waste	81.583	-0.208 1.872	Shipped to WIPP 03/11/08 Administrative Adjustment (Volume changes due to repacking into multiple containers and reclassifying waste from other treatability groups to map waste to CCP certified waste streams)	83.247	
Solidified inorganic and organic solids	161.4705	-0.208 -0.416 -0.624 13.104 0.208	Shipped to WIPP 09/15/08 Shipped to WIPP 09/24/08 Total Shipped to WIPP New covered Administrative Adjustment (Addition of container not previously included due to search criteria; corrected query has been used for this report)	174.1585	
TOTAL	3818.1110			3548.5196	

¹ MTRU waste volumes are calculated using the conversion: 55 gal = 0.208 m³

3.0 TREATMENT PROGRESS

3.1 Off-Site Treatment

During FY08, covered LANL shipped its MLL waste streams off-site for treatment at two commercial treatment facilities: Perma-Fix in Gainesville, Florida and its subsidiary facility, Material and Energy Corporation (M&EC) in Oak Ridge, Tennessee. Perma-Fix, which has its parent facility in Florida, also owns Diversified Scientific Services, Inc. (DSSI) in Kingston, Tennessee, and Perma-Fix Northwest in Washington.

- **Perma-Fix**

Perma-Fix of Gainesville, Florida, is a RCRA-permitted facility with a Radioactive Materials License for processing scintillation cocktail vials and other mixed waste fluids for blending and shipment to an energy recovery facility. Perma-Fix services include the decommissioning of labpacks, thermal treatment of organics, stabilization and solidification of inorganics, and distillation of halogenated organics. The facility also performs chemical treatments such as demulsification/precipitation/flocculation, solvent extraction, chelation, oxidation-reduction, ion exchange, absorption/adsorption, amalgamation, and chemical decontamination.

- **Material and Energy Corporation**

M&EC, located in the East Tennessee Technology Park in Oak Ridge, Tennessee, is a permitted treatment facility for low-level radioactive and mixed waste. The facility installed six treatment processes and has the capability of treating organic and inorganic mixed waste to meet the land disposal requirements criteria. These processes include stabilization/solidification, chemical extraction, chemical fixation, metals precipitation, neutralization, and debris treatment. M&EC became operational in September 2001.

Table 3.1-1 below is a summary of LANL's off-site shipments for treatment and/or disposal of covered MLL in FY08. Approximately 74.4 cubic meters of STP waste was shipped off-site for treatment and/or disposal.

Table 3.1-1. FY08 STP MLL Off-Site Shipments for Treatment and/or Disposal

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m3)	Shipping Manifest No.	Date NMED Notified	CP Section
3/17/2008	MEC	LA-W925	Mercury Wastes – TBD	0.2082	000365747JJK	4/3/2008	3.2
4/14/2008	MEC	LA-W935	10-100 nCi/g waste	16.0314	000365779JJK	5/21/2008	3.3.4
8/4/2008	MEC	LA-W934	High Activity Waste	14.8955	000365882JJK	9/8/2008	3.2

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m3)	Shipping Manifest No.	Date NMED Notified	CP Section
9/22/2008	PermaFix	LA-W922	Noncombustible Debris	0.0015	000365944JJK	10/22/2008	3.1.5
9/22/2008	PermaFix	LA-W908	Nonhalogenated Organic Liquid	0.0009	000365944JJK	10/22/2008	3.1.11
Total Volume:				31.1375			

3.2 Off-site Recycling

DOE/NNSA and LANS conducted no off-site recycling in FY08.

Table 3.2-1: FY08 STP MLL Off-Site Shipments for Recycling

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

3.3 On-Site Treatment and Recycling

In FY08, DOE/NNSA and LANS conducted no on-site treatment or recycling.

Table 3.3-1. FY08 STP MLL On-Site Treatment

MWIR #	Treatability Group	Vol (m ³)	Date NMED Notified	CP Section
Total Volume		0		

3.4 On-Site Lead Decontamination

No LANL covered MLL was decontaminated on-site during FY08.

3.5 Treatability Studies

DOE/NNSA and LANS conducted no treatability studies in FY08.

Table 3.5-1. FY08 STP MLL Treatability Studies

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

3.6 Administrative Adjustments and Corrections

Administrative adjustments and corrections are due to discrepancies found during quality control activities related to preparing waste for treatment, inventory, and disposal or when preparing for the STP Annual Update. A thorough data quality review is conducted annually to compare shipment notifications with shipping manifests against database updates. The adjustments in the following table were discovered when preparing the FY08 Annual Update to the STP. These adjustments reflect corrections to the inventory volume at the end of FY07 based on updated data, revised data queries, corrections of volumes to comply with the required four-decimal place accuracy, volume changes due to repacking of waste, and transfers of waste to other treatability groups.

Tables 3.6-1 and 3.6-2 list the administrative adjustments for the MLL and MTRU inventories, respectively. Table 3.6- 1. Administrative Adjustments to MLL Inventory

Table 3.6- 1. Administrative Adjustments to MLL Inventory

MWIR Waste ID	Treatability Group	Volume (m3) Adjustment	Comments	CP Section
LA-W919	Organic-Contaminated Noncombustible Solids	0.2082	Reclassified as MLL based on newly available CCP assay data; transferred from TA-55/CMR MTRU inventory.	3.1.4
LA-W934	High Activity Waste	7.8167	Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory to LA-W934.	3.2
		.0072	Correction for rounding in conversion factor	
		7.0788	Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.	
LA-W935	10 – 100 nCi/g Waste	23.5266	Reclassified as MLL based on newly available LANL and CCP assay data; transferred from MTRU inventory.	3.3.4
		.0226	Correction for rounding in conversion factor	

MWIR Waste ID	Treatability Group	Volume (m3) Adjustment	Comments	CP Section
		-7.0788	Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.	
		0.8328	Correction to inventory volume at the end of FY07 (waste scheduled to ship in FY07 was returned to inventory).	
<i>Net Total</i>		32.4141		

Table 3.6-2. Administrative Adjustments to MTRU Inventory

Treatability Group	Volume (m3) Adjustment	Comments
Cemented sludge	16.6405	Reclassified as MTRU based on newly available CCP assay data.
	2.7322	Correction of onsite inventory volume at end of FY07. Includes addition of containers previously not included due to search criteria. This has now been corrected.
	-31.3135	Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory. (Note: This corresponds with the 7.8167 m ³ <i>High activity waste</i> volume adjustment and the 23.5266 m ³ <i>10-100 nCi/g Waste</i> from Table 1. The 0.0298 m ³ difference is due to rounding error and has been reflected in the new volumes in Table 1.
	0.0003	Adjustment for rounding to required four decimal places.
Combined combustible and non-combustible waste	2.0684	Correction of onsite inventory volume at end of FY07.
	34.1956	Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.

Treatability Group	Volume (m3) Adjustment	Comments
Combustible waste	-1.1108 -5.6160	Correction of onsite inventory volume at end of FY07. Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.
Glass waste	-0.0360 -0.2080	Adjustment for rounding to required four decimal places. Reclassification into <i>Combined combustible and non-combustible waste</i> treatment group to map waste to CCP certified waste streams.
Leaded glovebox	0.0295 -5.3135	Adjustment for rounding to required four decimal places. Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>Non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.
Metallic waste	0.0339 -1.6640	Adjustment for rounding to required four decimal places. Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>Non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.
Non-combustible waste	-0.0170 1.8720	Adjustment for rounding to required four decimal places. Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.
Solidified inorganic and organic solids	-0.0295 0.2080	Adjustment for rounding to required four decimal places. Correction of onsite inventory volume. Includes addition of container previously not included due to search criteria. This has now been corrected.
Net Total:	12.4721	

3.7 OTHER TYPES OF MIXED WASTE ACTIVITIES

No other MLL activities were performed.

4.0 TREATMENT TECHNOLOGY DEVELOPMENT

During FY08, the availability of commercial and federal facility off-site treatment and disposal capacity for MLL remained stable. As a result of DOE/NNSA's increasing reliance on commercial treatment/disposal for mixed wastes, nearly all funding for onsite technology development has been reprioritized to support off-site treatment and disposal of mixed wastes. DOE/NNSA treatment technology development initiatives are generally limited to specific technologies or technology adaptations in response to specific needs that cannot be addressed through commercial facilities.

4.1 Treatment Technologies Being Evaluated

DOE/NNSA and LANS continue to monitor the development of other potential treatment technologies that may become available in the future. Some of these technologies are being developed at LANL and at other DOE sites. Numerous other commercially developed treatment processes exist which have not been demonstrated on mixed wastes.

4.1.1 Off-Site Commercial Treatment Facilities

M&EC is licensed for a technology to treat mercury-contaminated waste using amalgamation. The treatment consists of mixing proprietary amalgamation agents with the waste until the process analysis shows that the mercury was fully reacted. When the amalgamation is complete, the waste is stabilized and sampled. The resultant product is a waste form suitable for land disposal. This mercury treatment process will be evaluated once it becomes available for low-level mixed waste treatment pending approval of a permit modification request.

4.1.2 Off-Site DOE Treatment Facilities

LANS staff at LANL will continue to evaluate off-site DOE-operated treatment facilities for their appropriateness to treat LANL STP waste.

5.0 DOE FUNDING FOR STP-RELATED ACTIVITIES

Funding to implement the LANL STP for mixed waste during FY08 was sufficient to meet all compliance dates as required by the STP issued on October 4, 1995. As stated in previous updates to the STP, funding is no longer available for development of mobile treatment units at LANL, but funding was provided annually for shipment of mixed waste offsite for treatment and disposal at DOE and commercial facilities. Funding during FY09 is also sufficient to meet all compliance dates established in the STP for FY08. Should funding reductions occur that would affect STP compliance dates, the DOE/NNSA and LANS will so notify the NMED to address compliance schedules and activities.

The DOE Assistant Secretary for Environmental Management has initiated a long-range plan for its cleanup and waste management activities, with a goal of accelerating clean-up progress as much as possible before 2006. The plan, *Accelerating Cleanup: Paths to Closure*, includes sections for the LANL site that address MLL and Transuranic (TRU) wastes that are currently in storage (legacy waste). Current funding targets for waste management in the draft *LANL Accelerating Cleanup: Paths to Closure* plan should allow LANS Staff at LANL to continue to meet all compliance dates in the STP, but assume that MTRU waste is not required to be treated to meet land disposal requirements before shipment to WIPP for disposal, as provided for in the WIPP Land Withdrawal Act Amendments.

Beginning in FY99, all newly generated MLL with a disposal path was planned to be treated and disposed within one year if a treatment/disposal capability was available for the waste. All MLL placed into storage before FY99 is planned to be treated and disposed before the end of FY10.

6.0 TREATMENT VARIANCES

The RCRA allows certain case-by-case variances from land disposal requirement standards. Variances that may be sought under the RCRA relate to requests for substitution of an alternative treatment technology in place of the land disposal requirements treatment technology. This section discusses any potential treatment variances related to LANL's covered waste, as described below.

6.1 WIPP No-Migration Variance Petition/LANL Withdrawal Act Amendments

The WIPP is a DOE facility located near Carlsbad, New Mexico, as a repository for the TRU waste that was generated by the nation's defense-related activities. Some of the TRU waste contains hazardous waste constituents regulated under the RCRA.

The WIPP repository is considered to be a deep geologic repository rather than a shallow landfill. It is wholly sited 2,100 ft below the land surface in a salt bed. Because salt has the advantageous characteristic of slow plastic deformation, it is predicted that the salt will entomb the waste and seal it from the human environment, making potential release of hazardous constituents a low-probability event.

The Land Withdrawal Act Amendments of 1996 (LWAA) (PL 104-201, Section 3188) exempts waste designated by the Secretary of Energy for disposal at WIPP from RCRA's land disposal requirements. Following passage of the LWAA, EPA terminated its review of the No-Migration Variance Petition, submitted by DOE to EPA in May 1995. EPA formalized its withdrawal by letter to George Dials, DOE/Carlsbad Area Office manager, dated December 29, 1997.

On October 29, 1996, DOE submitted its Compliance Certification Application (CCA) to EPA. The CCA is intended to demonstrate to EPA that WIPP meets the requirements of Title 40 of the Code of Federal Regulations (40 CFR) Part 191 and 40 CFR Part 194. On October 23, 1997, EPA announced its proposed decision to issue a certification of compliance, subject to a number of specified conditions and to a public comment period of 120 days. On May 18, 1998, EPA published in the Federal Register (63 FR 27354) its final rule certifying that WIPP will comply with the requirements of Subparts B and C of 40 CFR Part 191 and amending the WIPP compliance criteria in 40 CFR Part 194. The final rule became effective June 17, 1998. On March 25, 1999, WIPP received its first shipment of non-mixed (radioactive only) TRU waste from Los Alamos. Other facilities have also shipped non-mixed TRU waste to WIPP. The NMED issued a hazardous waste permit for WIPP on October 27, 1999, authorizing the DOE to manage, store, and dispose of contact-handled TRU mixed waste at the facility.

6.2 Other Treatment Variance(s)

No treatment variances were requested or granted in FY08.

7.0 WIPP FACILITY CAPABILITIES

As discussed above, the DOE/NNSA is planning to dispose of its defense TRU waste, both mixed and nonhazardous, in its deep geologic depository at the WIPP near Carlsbad, New Mexico. This facility is a receiving and disposal facility, without the capability of routinely opening and repackaging waste. TRU waste will already be containerized when received at the WIPP facility. The WIPP facility is not a generator of TRU waste, and therefore will receive all of the waste in shipments from off-site.

7.1 Characterization Capabilities at WIPP

WIPP does not characterize TRU waste or hazardous waste constituents regulated by the RCRA; however, generators for storage sites characterize waste to be shipped to WIPP.

7.2 MTRU Treatment Capabilities and Plans

No capabilities for treatment of MTRU to meet the land disposal requirements standards were developed at the WIPP facility. As described above, the LWAA exempted wastes designated by the Secretary of Energy for disposal at the WIPP from this requirement.

8.0 REFERENCES FOR PART I

1. “*Federal Facility Compliance Order (Los Alamos National Laboratory)*” New Mexico Environment Department (October 4, 1995)
2. “*Hazardous Waste Report for Los Alamos National Laboratory*” Volumes I and II, ESH-19, Los Alamos National Laboratory (February 1996)
3. “*Transuranic Waste Baseline Inventory Report Revision 3*”, US Department of Energy, Carlsbad Area Office (December 1995)
4. “*AL Mixed Waste Treatment Plan*”, Los Alamos National Laboratory (March 1994)
5. Congress, 1996. Text of Public Law 104-201, Congressional Record dated September 23, 1996, Amendment to Public Law 102-579, 1992 *Waste Isolation Pilot Plant Land Withdrawal Act* (106 Stat. 4777)
6. “*Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1995*” (March 1996).
7. “*Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1996*” (March 1997).
8. “*Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1997*” (March 1998).
9. “*Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1998*” (March 1999).
10. “*Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1999*” (December 1999).
11. “*Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 10.0*” (August 2000).
12. “*Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 11.0*” (April 2001)
13. 40 CFR Part 194, Criteria for the Certification of the Waste Isolation Pilot Plant’s Compliance with the 40 CFR Part 191 Disposal Regulations: Certification Decision; Proposed Rule” (Federal Register V.62, No. 210, Oct. 30 1997, pp. 58792-58838)
14. “*Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 12.0*” (March 2002)
15. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 13.0*” (March 2003)
16. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 14.0*” (March 2004)
17. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 15.0*” (March 2005)
18. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 16.0*” (March 2006)
19. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 17.0*” (March 2007)

20. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 18.0* (March 2008)

Appendix A
Reported STP MLL Inventories
1995–1996

Appendix A: Reported Inventories, 1995–1996 (from Table 2-1, LANL FY96 Annual Update)

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.1.1	LA-W901 IPA Wastes	15.89	NC		15.89	Increased 4.07 ^d Decreased 19.98	Waste volume incorrectly reported in original STP inventory Shipped off-site for treatment at commercial or DOE facilities during FY96	0.02	0.0
3.1.1	LA-W902 Scintillation Fluids	2.47	Decreased 2.24	Commercially treated in FY95	0.23	Increased 0.13 ^d Decreased 0.36 ^d	Waste volume incorrectly reported in original STP inventory Shipped off-site for treatment at commercial or DOE facilities during FY96	0.0038 ^e	0.0
3.1.2	LA-W903 Lead Blankets	0.74	NC		0.74	Decreased 0.74	Shipped off-site for treatment at commercial facility during FY96	0.00	0.0
3.1.2	LA-W904 Soil with Heavy Metals	10.53	NC		10.53	Increased 0.11	Waste that was newly generated in FY95 that became covered waste in FY96	10.64	0.5
3.1.2	LA-W905 ER Soils	39.32	NC		39.32	Decreased 39.32	Shipped off-site for treatment or disposal at commercial facility during FY96	0.00	0.0
3.1.3	LA-W906 Aqueous Organic Liquids	1.65	Increased 0.43	Inadvertently omitted from STP	2.08	Increased 3.62	Waste that was newly generated in FY95 that became covered waste in FY96	5.70	18.1
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	28.32	Decreased 0.11 Increased 0.17	Treated in treatability study in FY95 Inadvertently omitted from STP	28.38	Increased 5.24 Decreased 0.11	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	33.51	26.2

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	7.82	Decreased 0.11 Increased 0.001	Treated in treatability study in FY95 Inadvertently omitted from STP	7.71	Increased 9.58	Waste that was newly generated in FY95 that became covered waste in FY96	17.29	47.9
3.1.5	LA-W912 Combustible Debris	13.82	NC		13.82	Increased 0.28	Waste that was newly generated in FY95 that became covered waste in FY96	14.10	1.4
3.1.5	LA-W921 Activated or Inseparable Lead	15.60	Decreased 7.42 Increased 10.11	Decontaminated and released in FY95 Received from LD200 effort	18.29	Increased 2.29 Decreased 12.45	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for off-site treatment at commercial facility during FY96	8.13	11.5
3.1.5	LA-W922 Noncombustible Debris	5.62	Decreased 0.0002 Increased 1.25	Treated in treatability study in FY95 Inadvertently omitted from STP	6.87	Increased 21.04	Waste that was newly generated in FY95 that became covered waste in FY96	27.91	105.2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.85	NC		1.85	Increased 0.15 Decreased 0.030 Decreased	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	1.65	0.8

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
						0.32			
3.1.6	LA-W914 Corrosive Solutions	1.36	Increased 0.04	Inadvertently omitted from STP	1.40	Increased 0.08 Decreased 0.67	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	0.81	0.4
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.13	Decreased 0.0003 Increased 0.02	Treated in treatability study in FY95 Inadvertently omitted from STP	0.15	Increased 0.02 Decreased 0.0002 Decreased 0.0031	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	0.17	0.1
3.1.7	LA-W916 Water-Reactive Wastes	6.03	Increased 0.02	Inadvertently omitted from STP	6.05	Increased 0.01	Waste that was newly generated in FY95 that became covered waste in FY96	6.06	0.05
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	NC		0.35	NC		0.35	0.0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.08	NC		0.08	Increased 0.01	Waste that was newly generated in FY95 that became covered waste in FY96	0.09	0.0
3.1.10	LA-W920 Elemental Mercury	0.50	NC		0.50	Increased 0.02	Waste that was newly generated in FY95 that became covered waste in FY96	0.52	0.1

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.2.1	LA-W907 Halogenated Organic Liquids	16.58	Increased 0.04	Inadvertently omitted from STP	16.62	Increased 0.45 Decreased 0.0025	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	17.07	2.3
3.2.1	LA-W908 Nonhalogenated Organic Liquids	14.34	Increased 0.08	Inadvertently omitted from STP	14.42	Increased 2.83	Waste that was newly generated in FY95 that became covered waste in FY96	17.25	14.2
3.2.1	LA-W909 Bulk Oils	3.75	NC		3.75	Increased 2.28	Waste that was newly generated in FY95 that became covered waste in FY96	6.03	11.4
3.2.1	LA-W910 PCB Wastes with RCRA Components	0.74	NC		0.74	NC		0.74	0.0
3.2.1	LA-W923 Inorganic Solid Oxidizers	0.20	Increased 0.32	Inadvertently omitted from STP	0.52	Decreased 0.087	Shipped for treatment in off-site treatability study during FY96	0.43	0.2
3.3	LA-W924 Lead Wastes – TBD	51.44	Decreased 11.28	Decontaminated and released in FY95	40.16	NC		40.16	0.0
3.3	LA-W925 Mercury Wastes - TBD	18.30	NC		18.30	Increased 1.52	Waste that was newly generated in FY95 that became covered waste in FY96	19.82	7.6
3.3	LA-W926 Compressed Gases - TBD	1.25	NC		1.25	NC		1.25	0.0
3.3	LA-W927 Biochemical Laboratory Wastes	1.34	NC		1.34	NC		1.34	0.0
3.3	LA-W928 Dewatered Treatment Sludge	268.17	NC		268.17	NC		268.17	0.0
3.4.1	LA-W930	56.20	Decreased	Decontaminated and released in	64.06	Increased	Waste that was newly generated in FY95 that	65.31	6.3

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
	Lead for Surface Decontamination		14.64 Increased 22.50	FY95 Received from LD200 effort		1.25	became covered waste in FY96		
3.4.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	14.24	Decreased 0.002 Increased 0.00002	Decontaminated and released in FY95 Inadvertently omitted from STP	14.24	Decreased 0.00094 Decreased 0.0029	Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	14.24	0.0
None ^d	LA-W931 Lead Requiring Sorting	9.97	Decreased 4.58 Increased 5.73	Decontaminated and released in FY95 Received from LD200 effort	11.12	Increased 0.44 Decreased 6.36	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for off-site treatment at commercial facility during FY96	5.20	2.2
None ^e	LA-W932 Explosives	0.0	NC			NC		0.0	0.0
None ^e	LA-W933 Lab Packs	0.0	NC			Increased 0.13	Waste that was newly generated in FY95 that became covered waste in FY96	0.13	0.8

Appendix B
Reported STP MLL Inventories
1997

Appendix B: Reported Inventories, 1997 (from Table 2-1. FY97 MLL Inventory Update Summary^a)

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.1	LA-W901 IPA Wastes	0.02	Decreased 0.005^{g,m}	Decreased 0.02	Shipped off-site for treatment at commercial facility during FY97	0.00	0.0
3.1.1	LA-W902 Scintillation Fluids	0.0038 ^d		Decreased 0.0038	Shipped off-site for treatment at commercial facility during FY97	0.00	0.0
3.1.2	LA-W903 Lead Blankets	0.00				0.00	0.0
3.1.2	LA-W904 Soil with Heavy Metals	10.64	Decreased 0.2082^{e,m} 0.1047 ⁿ	Decreased 0.62 <i>Decreased 0.42</i> Decreased 8.91 Decreased 0.14	Transferred to LA-W910 (approved by NMED 9/18/97) Transferred to LA-W911 (approved by NMED 9/18/97) Shipped off-site for treatment at commercial or DOE facilities during FY97 Shipped off-site for treatment at commercial or DOE facilities during FY97	0.55	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00	0.0
3.1.3	LA-W906 Aqueous Organic Liquids	5.70	Increased 0.0005^{e,m} Increased 4.83 ^f 4.26 ^{f,n}	Increased 5.74	Waste that was newly generated in FY96 that became covered waste in FY97	15.70	50.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.51	Increased 1.46 ^f	Increased 0.0038 Increased 0.42	Waste that was newly generated in FY96 that became covered waste in FY97 Transferred from LA-W904 (approved by NMED 9/18/97)	35.39	7.3
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	17.29	Increased 0.95 ^f	Increased 8.58 Increased 0.11	Waste that was newly generated in FY96 that became covered waste in FY97 Unused Treatability Study sample returned from off-site facility in FY97	26.93	47.6
3.1.5	LA-W912 Combustible Debris	14.10		Increased 0.32	Waste that was newly generated in FY96 that became covered waste in FY97	14.42	1.6
3.1.5	LA-W921 Activated or Inseparable Lead	8.13		Increased 1.58 Decreased 0.89 Decreased 1.72	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Shipped off-site for recycle at commercial facility in FY97	7.10	7.9

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.5	LA-W922 Noncombustible Debris	27.91		Increased 9.25 Decreased 2.915 Decreased 0.62	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Shipped for off-site treatment at commercial facility during FY97	33.63	46.2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.65		Increased 1.02	Waste that was newly generated in FY96 that became covered waste in FY97	2.67	5.1
3.1.6	LA-W914 Corrosive Solutions	0.81		Increased 0.04	Waste that was newly generated in FY96 that became covered waste in FY97	0.85	0.2
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.17				0.17	0.0
3.1.7	LA-W916 Water-Reactive Wastes	6.06		Increased 0.68	Waste that was newly generated in FY96 that became covered waste in FY97	6.74	3.4
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35				0.35	0.0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.09		Increased 0.0002	Waste that was newly generated in FY96 that became covered waste in FY97	0.09	0.001
3.1.10	LA-W920 Elemental Mercury	0.52		Increased 0.12	Waste that was newly generated in FY96 that became covered waste in FY97	0.64	0.6

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.2.1	LA-W907 Halogenated Organic Liquids	17.07		Increased 0.15 Decreased 0.0076	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97	17.21	0.8
3.2.1	LA-W908 Nonhalogenated Organic Liquids	17.25		Increased 0.09 Increased 0.076 Decreased 0.49 Decreased 0.11	Waste that was newly generated in FY96 that became covered waste in FY97 Correction to volume reported in original STP inventory which was in error Shipped for off-site treatment at commercial facility during FY97 Correction to volume reported in original STP inventory which was in error	16.82	0.4
3.2.1	LA-W909 Bulk Oils	6.03		Increased 0.05 Increased 0.47 Decreased 2.22	Waste that was newly generated in FY96 that became covered waste in FY97 Correction to volume reported in original STP inventory which was in error Shipped for off-site treatment at commercial facility during FY97	4.33	0.2
3.2.1	LA-W910 PCB Wastes with RCRA Components	0.74		Increased 1.39 Increased	Waste that was newly generated in FY96 that became covered waste in FY97 Transferred from LA-W904 (Approved by NMED	2.75	0.4

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
				0.62	9/18/97)		
3.2.1	LA-W923 Liquid and Solid Oxidizers	0.43		Increased 0.795	Waste that was newly generated in FY96 that became covered waste in FY97	1.23	4.0
3.3	LA-W924 Lead Wastes - TBD	40.16				40.16	0.0
3.3	LA-W925 Mercury Wastes - TBD	19.82		Increased 0.67	Waste that was newly generated in FY96 that became covered waste in FY97	20.49	3.4
3.3	LA-W926 Compressed Gases – TBD	1.25				1.25	0.0
3.3	LA-W927 Biochemical Laboratory Wastes	1.34				1.34	0.0
3.3	LA-W928 Dewatered Treatment Sludge	268.17		Decreased 255.46	Approved by NMED 9/18/97 as Rev. 2.0 to the STP	12.71	0.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.4.1	LA-W930 Lead for Surface Decontamination	65.31	Decreased 8.34^{g,m}	Increased 12.06 Decreased 0.32 Decreased 0.97 Decreased 1.04 Decreased 5.66	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97	69.38	60.3
3.4.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	14.24	Decreased 0.26^{h,m}	Decreased 0.0076	Shipped for off-site treatment at commercial facility during FY97	14.23	0.0
None ^f	LA-W931 Lead Requiring Sorting	5.20		Increased 0.64 Decreased 4.78 Increased 0.02	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Correction to Original STP Inventory as discussed in Revision 6.0	1.06	3.2
None ^j	LA-W932	0.00				0.00	0.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
	Explosives						
None ^l	LA-W933 Lab Packs	0.13		Increased 0.003	Waste that was newly generated in FY96 that became covered waste in FY97	0.13	0.02
None	IPA Waste	0.00		Increased 0.0005 ^k Decreased 0.0005 ^k	Omitted from original STP inventory as discussed in Rev. 6.0 Shipped for off-site treatment at commercial facility during FY97	0.00	0.0
None ^l	Missing/ nonexistent/ TBV category	0.00	Increased 0.2082^e 0.1047^{m n} Increased 0.26^m Increased 8.34^m			0.00	Not Applicable

NOTES TO TABLE

^a The covered waste volumes reported in Appendix B of the proposed Revision 6.0 include the volume changes in Revisions 4.0 and 5.0, approved by NMED in FY98 (December 29, 1997). Therefore, the volume changes in Revision 4.0 and 5.0 are not reflected in the FY97 STP *Annual Update* and are not included in this table. Because of this, the volumes in this table cannot be compared to the volumes reported in Appendix B. Also refer to *Note to Reader* in Section 2.1.1.

^b These changes are the additional changes in FY 97 that were not previously reported in Rev. 5.0.

^c One item from treatability group LA-W901 (*IPA wastes*) transferred to LA-W906 (*Aqueous Organic Liquids*) treatability group in Rev. 5.0 (also see footnote m).

^d The final FY96 volume for most treatability groups is reported to two decimal places for consistency with the original STP inventory. The final FY96 LA-W902 volume is given as 0.0038m³ (i.e., reported to four decimal places) in order to accurately report the presence of one small-volume waste item in this treatability group remaining in the LANL inventory at the end of FY96. This item was shipped off-site on December 18, 1996.

^e Items of LA-W904 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnotes m and n).

^f These are wastes that were generated in FY96 and became covered waste in FY97; they were included in the Revision 5 request to facilitate expedited treatment and disposal of these wastes.

^g Items of LA-W930 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnote m).

^h Items of LA-W929 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnote m).

ⁱ This treatability group (LA-W931, *Lead Requiring Sorting*) is not listed in the *Compliance Plan Volume*; however, it is discussed in section 3.4.3 of the *Background Volume*.

Appendix C
Reported STP MLL Inventories
FY98 (Through Revision 7.0)

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.1.1	IPA Wastes	LA-W901-0	7	0.02	Decrease 7	Decrease 0.02					0	0.00	0	0.00
3.1.1	Scintillation Fluids	LA-W902-0	1	0.0038	Decrease 1	Decrease 0.0038					0	0.00	0	0.00
3.1.2	Lead Blankets	LA-W903-0	0	0.00							0	0.00	0	0.00
3.1.2	Soil with Heavy Metals	LA-W904-0	58	40.33 10.43 ^a	Decrease 6	Decrease 0.62 ^b					2	0.34		
					Decrease 2	Decrease 0.42 ^c								
					Decrease 46	Decrease 8.91								
					Decrease 2	Decrease 0.14								
		LA-W904-5	1	0.11							1	0.11	3	0.45
3.1.2	ER Soils	LA-W905-0	0	0.00							0	0.00	0	0.00
3.1.3	Aqueous	LA-W906-0	45	1.65							45	1.65		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	Organic	LA-W906-4	27	0.36							27	0.36		
	Liquids	LA-W906-5	101	8.88 8.31 ^d							101	8.31		
		LA-W906-6	0	0.00	Increase 88	Increase 5.74					88	5.74	261	16.06
3.1.4	Organic-Contaminated Combustible Solids	LA-W911-0	305	28.10	Increase 2	Increase 0.42 ^c					307	28.52	382	36.07
		LA-W911-4	33	0.68							33	0.68		
		LA-W911-5	40	6.87							40	6.87		
		LA-W911-6	0	0.00	Increase 1	Increase 0.0038					1	0.0038		
		LA-W911-7	0	0.00					Increase 1	Increase 0.001	1	0.001		
3.1.4	Organic-Contaminated Noncombust-	LA-W919-0	79	7.71	Increase 1	Increase 0.11 ^e					80	7.82	227 231 23112	
		LA-W919-4	9	0.38							9	0.38		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	tible Solids	LA-W919-5	89	10.53							89	10.53		27.31
		LA-W919-6	0	0.00	Increase 49	Increase 8.58					49	8.58		
		LA-W919-7	0	0.00					Increase 4	Increase 0.002	4	0.002		
3.1.5	Combustible Debris	LA-W912-0	83	13.82							83	13.82		
		LA-W912-4	9	0.75							9	0.75		
		LA-W912-5	5	0.28							5	0.28		
		LA-W912-6	0	0.00	Increase 6	Increase 0.32					6	0.32		
		LA-W912-7	0	0.00					Increase 2	Increase 0.0004	2	0.0004	103 105	15.17
3.1.5	Activated or Inseparable Lead	LA-W921-0	14	4.77	Decrease 1	Decrease 0.06 ^f			Increase 1	Increase 0.208	11 12	2.99 3.20		
					Decrease 2	Decrease 1.72								
		LA-W921-5	18	3.35	Decrease 4	Decrease 0.83 ^f					14	2.52		
		LA-W921-6	0	0.00	Increase 9	Increase 1.58					9	1.58	34 35	7.09 7.30

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.15	Non-combustible Debris	LA-W922-0	41	5.62	Decrease 14	Decrease 2.915					27	2.71		
		LA-W922-4	53	2.83							53	2.83		
		LA-W922-5	63	22.29	Decrease 3	Decrease 0.62					60	21.67		
		LA-W922-6	0	0.00	Increase 51	Increase 9.25					51	9.25	191	36.46
3.1.6	Aqueous Wastes with Heavy Metals	LA-W913-0	83	1.50							83	1.50		
		LA-W913-4	25	0.40							25	0.40		
		LA-W913-5	11	0.15							11	0.15		
		LA-W913-6	0	0.00	Increase 20	Increase 1.02					20	1.02	139	3.07
3.1.6	Corrosive Solutions	LA-W914-0	60	0.69							60	0.69		
		LA-W914-4	90	0.36							90	0.36		
		LA-W914-5	39	0.12							39	0.12		
		LA-W914-6	0	0.00	Increase 8	Increase 0.04					8	0.04	197	1.21
3.1.6	Aqueous Cyanides,	LA-W915-0	9	0.13							9	0.13		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	Nitrates, Chromates, and Arsenates	LA-W915-4	3	0.002							3	0.002		
		LA-W915-5	11	0.04							11	0.04	23	0.17
3.1.7	Water- Reactive Wastes	LA-W916-0	78	6.03							78	6.03		
		LA-W916-4	26	0.31							26	0.31		
		LA-W916-5	4	0.03							4	0.03		
		LA-W916-6	0	0.00	Increase 5	Increase 0.68					5	0.68	113	7.05
3.1.8	Compressed Gases Requiring Scrubbing	LA-W917-0	13	0.35							13	0.35	43 25	0.35 0.63
		LA-W917-7	0	0.00					Increase 12	Increase 0.28	12	0.28		
3.1.9	Compressed Gases Requiring Oxidation	LA-W918-0	6	0.08							6	0.08		
		LA-W918-4	168	1.23							168	1.23		
		LA-W918-5	2	0.01							2	0.01		
		LA-W918-6	0	0.00	Increase 1	Increase 0.0002					1	0.0002		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W918-7	0	0.00					Increase 15	Increase 0.46	15	0.46	177 192	1.32 1.78
3.1.10	Elemental Mercury	LA-W920-0	45	0.50							45	0.50		
		LA-W920-4	20	0.02							20	0.02		
		LA-W920-5	9	0.02							9	0.02		
		LA-W920-6	0	0.00	Increase 5	Increase 0.12					5	0.12	79	0.66
3.2.1 3.1.11	Halogenated Organic Liquids	LA-W907-0	384	16.58	Decrease 3	Decrease 0.0076					381	16.57		
		LA-W907-4	97	1.05							97	1.05		
		LA-W907-5	31	0.49							31	0.49		
		LA-W907-6	0	0.00	Increase 16	Increase 0.15					16	0.15		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W907-7	0	0.00					Increase 12	Increase 0.04	12	0.04	525 537	18.26 18.30
3.2.4 3.1.11	Nonhalogenated Organic Liquids	LA-W908-0	275	14.34	Increase 0 ^g	Increase 0.076					271	13.82		
					Decrease 4	Decrease 0.49								
					Decrease 0 ^h	Decrease 0.11								
		LA-W908-4	409	3.38							409	3.38		
		LA-W908-5	130	2.91							130	2.91		
		LA-W908-6	0	0.00	Increase 33	Increase 0.09					33	0.09		
		LA-W908-7							Increase 56	Increase 0.02	56	0.02	843 899	20.20 20.22

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.2.4 3.1.11	Bulk Oils	LA-W909-0	28	3.75	Increase 0 ⁱ	Increase 0.47					5	2.00		
					Decrease 23	Decrease 2.22								
		LA-W909-4	8	1.48							8	1.48		
		LA-W909-5	28	2.28							28	2.28		
		LA-W909-6	0	0.00	Increase 4	Increase 0.05					4	0.05	45	5.81
3.2.4 3.1.11	PCB Wastes with RCRA Components	LA-W910-0	4	0.74	Increase 6	Increase 0.62 ^b					10	1.36		
		LA-W910-6	0	0.00	Increase 30	Increase 1.39					30	1.39	40	2.75
3.2.4 3.1.11	Liquid and Solid Oxidizers	LA-W923-0	6	0.117							6	0.117		
		LA-W923-4	67	0.145							67	0.145		
		LA-W923-5	13	0.317							13	0.317		
		LA-W923-6	0	0.00	Increase 7	Increase 0.795					7	0.795	93	1.37
3.3	Lead Waste - TBD	LA-W924-0	129	40.16							129	40.16		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.2													129	40.16
3.3	Mercury	LA-W925-0	63	18.30							63	18.30		
3.2	Wastes - TBD	LA-W925-4	37	0.42							37	0.42		
		LA-W925-5	14	1.52							14	1.52		
		LA-W925-6	0	0.00	Increase 23	Increase 0.67					23	0.67	137	20.91
3.3 3.2	Compressed Gases - TBD	LA-W926-0	10	1.25							10	1.25	10	1.25
3.3 3.2	Biochemical Laboratory Wastes	LA-W927-0	9	1.34							9	1.34	9	1.34
3.3 3.2	Dewatered Treatment Sludge	LA-W928-0	61	12.71							61	12.71	61	12.71
3.3 3.2	Explosives	LA-W932-0	0	0.00							0	0.00		
		LA-W932-4	1	0.000001							1	0.000001	1	0.000001
3.3 3.2	Lab Packs	LA-W933-0	0	0.00							0	0.00		
		LA-W933-4	114	0.17							114	0.17		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W933-5	28	0.13							28	0.13		
		LA-W933-6	0	0.00	Increase 6	Increase 0.003	Increase 1	Increase 0.00002 ^j			7	0.003		
		LA-W933-7	0	0.00					Increase 4	Increase 0.002	4	0.002	149 153	0.30
3.4.1 3.3.1	Lead for Surface Decontamination	LA-W930-0	36	33.43	Decrease 1	Decrease 0.11 ^k			Increase 0 ^o Decrease 1	Increase 0.095 De-crease 0.208	23 22	26.27 26.16		
					Decrease 4	Decrease 0.35 ^k								
					Decrease 6	Decrease 1.04								
					Decrease 2	Decrease 5.66								
		LA-W930-5	115	23.75	Decrease 1	Decrease 0.21 ^k					111	22.92		
					Decrease 3	Decrease 0.62 ^k								

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W930-6	0	0.00	Increase 14	Increase 12.06					14	12.06	148 147	61.25 61.14
3.4.2 3.3.2	Nonradioactive or Suspect Waste Items to be Surveyed	LA-W929-0	2	0.0076	Decrease 2	Decrease 0.0076					0	0.00		
		LA-W929-5	1	0.00002			Decrease 1	Decrease 0.00002 ^j			0	0.00	0	0.00
None ⁱ 3.3.3	Lead Requiring Sorting	LA-W931-0	23	4.76	Decrease 23	Decrease 4.78					0	0.00		
					Increase 0 ^m	Increase 0.02								
		LA-W931-5	8	0.44							8	0.44		
		LA-W931-6	0	0.00	Increase 4	Increase 0.64					4	0.64	12	1.08
None ⁿ	IPA	None	0	0.00	Increase 1	Increase 0.0005 ⁿ					0	0.00		
					Decrease 1	Decrease 0.0005 ⁿ							0	0.00

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 6 changes)	
CP Section	Category	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.5 3.4	Missing/nonexistent/TBV	NONE (Revision 5)	48	8.81					0	Decrease 0.00095 ^p	48	8.81	48	8.81

NOTES:

^a This correction in LA-W904 volume arises from an error in the Appendix B in Revision 4/5 as discussed in Revision 6.0.

^b This transfer of LA-W904 waste to LA-W910 was approved by NMED on September 18, 1997 as discussed in Revision 6.0

^c This transfer of LA-W904 waste to LA-W911 was approved by NMED on September 18, 1997 as discussed in Revision 6.0

^d This correction in LA-W906 volume arises from an error in the Appendix B in Revision 4/5 as discussed in Revision 6.0.

^e The volume increase arises from the return of unused treatability study sample. It has been returned to the original inventory of LA-W919 (subgroup -0) consistent with the inventory subgroup from which the sample was removed.

^f These 5 items in subgroups LA-W921-0 and -5 (0.89 m³ total) were shipped on December 9, 1996 as discussed in DOE's letter dated December 24, 1996.

^g This increase in LA-W908 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.

^h This decrease in LA-W908 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.

ⁱ This correction in LA-W909 volume arises from an error in Appendix B in Revision 4/5 as discussed in Revision 6.0.

^j This transfer of LA-W929 waste to LA-W933 is discussed in Revision 6.0.

^k The shipment of 0.32 m³, as reported in the FY97 STP *Annual Update*, consisted of 1 item (0.11 m³) from subgroup LA-W930-0 and 1 item (0.21 m³) from subgroup -5. The shipment of 0.97 m³, as reported in the FY97 STP *Annual Update*, consisted of 4 items (0.35 m³) from subgroup -0 and 3 items (0.62 m³) from subgroup -5.

^l ~~This treatability group (LA-W931, *Lead Requiring Sorting*) is not listed in the CP; however it is discussed in section 3.4.3 of the *Background Volume*.~~

^m This increase in LA-W931 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.

ⁿ This item of isopropyl alcohol waste was not included in the original STP inventory and it was shipped for treatment as discussed in DOE's letter dated January 9, 1997.

^o The increase in volume without increasing the number of items results from an error in the original STP inventory data as discussed in Revision 7.0.

^p Item found as discussed in Revision 7.0.

Appendix D
Reported STP MLL Inventories
FY98 (Through Revision 9.0)

Appendix D: Reported Inventories, 1998 (from Table 2.1-2. FY98 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.55*	0.45			0.45	0.00
3.1.2	LA-W905 ER Soils	0.00	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	15.70	16.06	(2.91) (3.92) 0.02 0.001	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	9.25	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	35.39	36.07	(3.54) (0.0001) 0.64 0.12	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	33.29	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	26.93	27.31	(6.45) 1.59	Shipped off-site for treatment Newly generated	22.45	0.00
3.1.5	LA-W912 Combustible Debris	14.42	15.17	(0.00005)	Shipped off-site for treatment	15.17	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	7.10	7.30	(0.21)** (0.32) 0.11	On-site Lead Decon Transferred to LA-W910 Administrative adjustments	6.88	0.00
3.1.5	LA-W922 Noncombustible Debris	33.63	36.46	(2.02) (0.008) 5.40 0.63	Treatability Study Treatability Study Newly generated Administrative adjustments	40.46	0.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	2.67	3.07	(0.004) 1.33	Shipped off-site for treatment Newly generated	4.40	0.00
3.1.6	LA-W914 Corrosive Solutions	0.85	1.21	(0.00003) 0.01 0.006	Treatability Study Newly generated Administrative adjustments	1.23	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.17	0.17	(0.14) 0.91	Treatability Study Newly generated	0.94	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.7	LA-W916 Water-Reactive Wastes	6.74	7.05	(5.70) (0.22) 0.05 0.42 (0.11)	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments Transferred to LA-W908	1.49	0.00
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	0.63	(0.28)	Treatability Study	0.35	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.09	1.78	(0.05) 0.006	Treatability Study Administrative adjustments	1.74	0.00
3.1.10	LA-W920 Elemental Mercury	0.64	0.66	(0.02) 0.002	Treatability Study Newly generated	0.64	0.00
3.1.11	LA-W907 Halogenated Organic Liquids	17.21	18.30	(4.97) (6.94) 0.02 0.21	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	6.62	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.82	20.22	(1.87) (1.65) (0.71) (0.001) 0.41 0.06 (0.01) 0.11	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Treatability Study Newly generated Administrative adjustments Transferred to missing Transferred from LA-W916	16.56	0.00
3.1.11	LA-W909 Bulk Oils	4.33	5.81	(1.08) 0.42	Shipped off-site for treatment Newly generated	5.15	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	2.75	2.75	0.10 0.32 0.02	Newly generated Transferred from LA-W921 Transferred from LA-W924	3.19	20.00
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.23	1.37	(0.001)	Shipped off-site for treatment	1.37	0.00
3.2	LA-W924 Lead Wastes - TBD	40.16	40.16	(2.5) (10.54) (5.52) (0.003) (2.82) 0.10 (0.02)	Shipped off-site for treatment Shipped off-site for treatment Off-site Recycle On-site Decon Transferred to missing Administrative adjustments Transferred to LA-W910	18.86	0.00
3.2	LA-W925 Mercury Wastes - TBD	20.49	20.91	(14.49)	Shipped off-site for treatment	6.42	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.2	LA-W926 Compressed Gases – TBD	1.25	1.25	(1.06)	Treatability Study	0.19	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	1.34			1.34	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	12.71			12.71	0.00
3.2	LA-W932 Explosives	0.00	0.000001			0.000001	0.00
3.2	LA-W933 Lab Packs	0.13	0.30	(0.001) 0.009	Treatability Study Administrative adjustment	0.31	0.00
3.3.1	LA-W930 Lead for Surface Decontamination	69.38	61.14	(4.99) (6.66) (0.68) (0.09) (2.08) (4.58) (4.25)	Off-site Recycle Off-site Recycle On-site Decon On-site Decon On-site Decon On-site Decon On-site Decon	37.81	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.06	1.08			1.08	0.00
3.4	Missing/ nonexistent/ TBV category	0.00	8.81	0.01 2.82	Transferred from LA-W908 Transferred from LA-W924	11.64	Not Applicable

*Volume was reported incorrectly as 0.00 cubic meters in FY97 Annual Update.

**Item was successfully decontaminated on 8/23/95 in the on-site decontamination operation, but was not previously reported.

Appendix E: Reported STP MLL Inventories
(1) FY99 Update
(2) Revision 10.0 Final

Appendix E: Reported Inventories, 1999 ([1] FY99 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.45	(0.45) 0.68	Shipped off-site for treatment Newly generated	0.68	0.00
3.1.2	LA-W905 ER Soils	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	9.25	(0.01) (1.09) (0.15) (2.18) (2.74) (0.95) (0.01) (0.0005) 0.34	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	2.46	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.29	(0.75) (0.004) (0.01) (0.001) (0.006) 0.75	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	33.27	3.20
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	22.45	(2.44) (0.95) (0.42) 4.92	Shipped off-site for treatment Shipped off-site for treatment SSD Project Newly generated	23.56	7.95
3.1.5	LA-W912 Combustible Debris	15.17	(0.003) 0.11 (0.11)	SSD Project Newly generated Transfer to LA-W916	15.17	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	6.88	(0.63) (0.23) (0.23) (2.6) 0.63	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling Newly generated	3.82	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99- FY03 (m ³)
3.1.5	LA-W922 Noncombustible Debris	40.46	(5.49) (4.79) (0.64) (0.11) (1.21) (1.003) (3.45) (2.75) (3.05) (0.0009) (0.21) (0.009) 2.25	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling SSD Project Transfer to Missing Transfer to LA-W917 Newly generated	20.00	27.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	4.40	(0.14) 0.98	SSD Project Newly generated	5.24	6.65
3.1.6	LA-W914 Corrosive Solutions	1.23	(0.008) (0.006) 0.03	SSD Project SSD Project Newly generated	1.25	0.05
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.0007	Newly generated	0.94	4.55
3.1.7	LA-W916 Water-Reactive Wastes	1.49	(0.0004) 0.52 0.11	SSD Project Newly generated Transferred from LA-W912	2.12	0.25
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	(0.07) 0.009 0.01	Treatability study Transferred from LA-W922 Newly generated	0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.74	(0.03) (0.02) (0.005) 0.04	Treatability study SSD Project SSD Project Newly generated	1.73	0.00
3.1.10	LA-W920 Elemental Mercury	0.64	0.006 0.0000	Newly generated Transfer to Missing	0.65	0.01

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	(3.21) (0.004) (0.72) (0.25) (0.99) (0.0005) 0.007	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	1.45	0.1
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	(4.89) (0.56) (1.94) (0.99) (0.0005) (0.49) (0.5) (0.06) 0.49	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	7.62	2.05
3.1.11	LA-W909 Bulk Oils	5.15	(0.001) (0.83) 0.84	Shipped off-site for treatment SSD Project Newly generated	5.16	2.1
3.1.11	LA-W910 PCB Wastes with F Components	3.19	0.0003	Newly generated	3.19	0.5
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	(0.007) 0.01	SSD Project Newly generated	1.37	0.00
3.2	LA-W924 Lead Wastes – TBD	18.86	(0.62) (0.34)	Shipped off-site for treatment Shipped off-site for recycling	17.90	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	(0.007) (0.23) (0.003) 0.01 0.001	Treatability study Treatability study SSD Project Newly generated Transfer to Missing	6.19 2.61	1.4
3.2	LA-W926 Compressed Gases – TBD	0.19			0.19	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	(1.34)	Shipped off-site for treatment	0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	(4.16)	Shipped off-site for treatment	8.55	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.2	LA-W932 Explosives	0.000001	0.000001	On-site Recycle	0.00	0.00
3.2	LA-W933 Lab Packs	0.31	(0.03)	SSD Project	0.28	0.00
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	(0.84) (1.74) (0.28) (3.23) (0.56) (10.76) (1.78) (2.29) (11.42) (0.66)	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling Shipped off-site for recycling Shipped off-site for recycling Shipped off-site for recycling On-Site lead decon On-Site lead decon Approved for transfer to MTRU (Amendment 3.0) Administrative Adjustment	4.25	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00			0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08			1.08	0.00
3.4	Missing/ nonexistent/ TBV category	11.64	0.21 0.001 0.0000	Transferred from LA-W922 Transferred from LA-W925 Transferred from LA-W920	11.85	Not Applicable
	TOTALS	261.99 2.61*	(81.74)		182.88	

Appendix E: Reported Inventories, 1999 ([2] Revision 10.0 Final)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.1	LA-W901 IPA Wastes	0.00		0.00		0.00
3.1.1	LA-W902 Scintillation Fluids	0.00		0.00		0.00
3.1.2	LA-W903 Lead Blankets	0.00		0.00		0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.45	(0.45) 0.68	0.68		0.68
3.1.2	LA-W905 ER Soils	0.00		0.00		0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.3	LA-W906 Aqueous Organic Liquids	9.25	(0.01) (1.09) (0.15) (2.18) (2.74) (0.95) (0.01) (0.0005) 0.34	2.46		2.46
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.29	(0.75) (0.004) (0.01) (0.001) (0.006) 0.75	33.27	(0.2) 0.11 (0.11) 0.4	33.47
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	22.45	(2.44) (0.95) (0.42) 4.92	23.56	0.08 (0.08)	23.56
3.1.5	LA-W912 Combustible Debris	15.17	(0.003) 0.11	15.28		15.28
3.1.5	LA-W921 Activated or Inseparable Lead	6.88	(0.63) (0.23) (0.23) (2.6) 0.63	3.82		3.82

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.5	LA-W922 Noncombustible Debris	40.46	(5.49) (4.79) (0.64) (0.11) (1.21) (1.003) (3.45) (2.75) (3.05) (0.0009) (0.21) (0.009) 2.25	20.00	(0.34) (0.00004) (0.001) (0.01) (0.11)	19.54
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	4.40	(0.14) 0.98	5.24		5.24
3.1.6	LA-W914 Corrosive Solutions	1.23	(0.008) (0.006) 0.03	1.25		1.25
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.0007	0.94	0.00004	0.94
3.1.7	LA-W916 Water-Reactive Wastes	1.49	(0.0004) 0.52	2.01	0.34	2.35
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	(0.07) 0.009 0.01	0.30		0.30
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.74	(0.03) (0.02) (0.005) 0.04	1.73		1.73
3.1.10	LA-W920 Elemental Mercury	0.64	0.006	0.65		0.65

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	(3.21) (0.004) (0.72) (0.25) (0.99) (0.0005) 0.007	1.45	0.59 (0.59) 0.02 (0.2)	1.45
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	(4.89) (0.56) (1.94) (0.99) (0.0005) (0.49) (0.5) (0.06) 0.49	7.62	0.11 (0.11)	7.62
3.1.11	LA-W909 Bulk Oils	5.15	(0.001) (0.83) 0.84	5.16	0.28 (0.28) 0.38	5.54
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.19	0.0003	3.19		3.19
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	(0.007) 0.01	1.37	(.05)	1.32
3.2	LA-W924 Lead Wastes – TBD	18.86	(0.62) (0.34)	17.90	(4.79)	13.11
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	(0.007) (0.23) (0.003) 0.01	6.19 2.61	0.01	6.19 2.62
3.2	LA-W926 Compressed Gases – TBD	0.19		0.19	(0.19)	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	(1.34)	0.00		0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	(4.16)	8.55		8.55
3.2	LA-W932 Explosives	0.000001	0.000001	0.00		0.00
3.2	LA-W933 Lab Packs	0.31	(0.03)	0.28	0.001 0.05	0.33

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.2	LA-W934 High Activity Waste				0.11 4.79 0.19 0.01	5.1
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	(0.84) (1.74) (0.28) (3.23) (0.56) (10.76) (1.78) (2.29) (11.42) (0.66)	4.25		4.25
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00		0.00		0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08		1.08	(0.11)	0.97
3.4	Missing/ nonexistent/ TBV category	11.64	0.21	11.85	0.2 0.11	12.16
	TOTALS	261.99 2.61*	(81.74)	182.88		183.67

*Omitted from FY98 Update by mistake.

Appendix F
Reported STP MLL Inventories
FY00 Update

Appendix F. FY00 MLL Inventory Detailed Update by Treatability Group

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.68	0.68			0.68	0.00
3.1.2	LA-W905 ER Soils	0.00	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	2.46	2.46	(0.33) (0.02) (0.21) (0.42) (0.21) (0.59)	Shipped to DSSI 12/17/99 Shipped to DSSI 12/17/99 Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00	0.68	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.27	33.47	(0.38) (0.21) (0.04) (0.62) (0.11) (2.08) 0.11 0.11	Shipped to Perma-Fix 2/25/00 Shipped to ATG 3/31/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 7/25/00 Shipped to ATG 7/26/00 Administrative Adjustment Newly Generated	30.25	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	23.56	23.56	(0.00) (0.001) (0.08) 0.08	Shipped to DSSI 12/17/99 Shipped to DSSI 3/28/00 Shipped to ATG 5/31/00 Administrative Adjustment	23.56	0.00
3.1.5	LA-W912 Combustible Debris	15.17	15.28	(0.002) (13.49) (0.23) (1.34) (0.11) (0.11)	Shipped to DSSI 12/17/99 Shipped to ATG 3/31/00 Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Administrative Adjustment	0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	3.82	3.82	(0.74) (0.63) (2.61) (0.0006) 0.16	Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Administrative Adjustment	0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.5	LA-W922 Noncombustible Debris	20.00	19.54	(1.19) (2.03) (13.95) (0.22) (0.80) (0.70) (0.0002) (0.65)	Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Shipped to ATG 7/26/00 Shipped to GTS 8/1/00 Shipped to GTS 8/1/00 Administrative Adjustment	0.00	0.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	5.24	5.24	(0.0002) (0.005) (0.09) (0.83) (2.20) (0.37) (0.14)	Shipped to DSSI 12/17/99 Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	1.60	0.00
3.1.6	LA-W914 Corrosive Solutions	1.25	1.25	(0.0004) (0.29) (0.00) (0.11) (0.23) (0.002)	Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	0.62	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.94	(0.002) (0.48)	Shipped to Perma-Fix 9/14/00 Administrative Adjustment	0.46	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.12	2.35	(0.00) 0.11 0.0005	Shipped to ATG 7/26/00 Administrative Adjustment Newly Generated	2.44	0.00
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30	0.30			0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.73	1.73			1.73	0.00
3.1.10	LA-W920 Elemental Mercury	0.65	0.65	(0.21) (0.002) (0.05)	Shipped to ATG 7/26/00 Shipped to BNL 9/25/00 Shipped to BNL 9/25/00	0.39	0.01

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	1.45	(0.60) (0.08) (0.02) (0.0001) (0.02) 0.02 (0.02)	Shipped to DSSI 12/17/99 Shipped to Perma-Fix 2/25/00 Shipped to Perma-Fix 2/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Administrative Adjustment Administrative Adjustment	0.73	0.1
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	7.62	(0.46) (0.005) (0.04) (0.34) (0.08) (0.11) (0.05) (0.12) (0.90) 0.11	Shipped to DSSI 12/17/99 Shipped to Perma-Fix 2/25/00 Shipped to Perma-Fix 2/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	5.62	0.00
3.1.11	LA-W909 Bulk Oils	5.15	5.54	(1.11) (0.40) (0.25) (0.83) (0.62) 0.25 0.21	Shipped to DSSI 12/17/99 Shipped to DSSI 3/28/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Administrative Adjustment Newly Generated	2.79	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.19	3.19	(0.06) 0.02 0.81	Shipped to DSSI 3/28/00 Newly generated Administrative Adjustment	3.96	0.5
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	1.32	(0.0007)	Shipped to Perma-Fix 9/14/00	1.32	0.00
3.2	LA-W924 Lead Wastes – TBD	18.86	13.11	(8.52) 0.66	Shipped to GTS 9/19/00 Newly Generated	5.25	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	6.19 2.62	(0.01) (2.61)	Shipped to BNL 9/25/00 Administrative Adjustment	6.19	1.4
3.2	LA-W926 Compressed Gases – TBD	0.19	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	8.55	(8.55)	Proposed for Deletion	0.00	0.00
3.2	LA-W932 Explosives	0.000001	0.00	0.004	Newly Generated	0.004	0.00
3.2	LA-W933 Lab Packs	0.31	0.33	(0.001) (0.02) (0.0001)	Shipped to DSSI 12/17/99 Shipped to ATG 3/31/00 Shipped to ATG 7/26/00	1.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
				(0.003) (0.00001) 0.21 0.48	Shipped to Perma-Fix 9/14/00 Administrative Adjustment Newly Generated Administrative Adjustment		
3.2	LA-W934 High Activity Waste	0.00	5.1			5.1	
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	4.25	(4.25)	Shipped to TA-50 11/15/99	0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00			0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08	0.97	(0.02)	Shipped to ATG 3/31/00	0.95	0.00
3.4	Missing/ nonexistent/ TBV category	11.85	12.16	(0.0002) (0.0005) (0.14)	Shipped to DSSI 3/28/00 Shipped to ATG 3/31/00 Shipped to Perma-Fix 9/14/00	12.02	N/A
	TOTALS	182.88	183.67	(76.01)		107.66	

Appendix G
Reported STP MLL Inventories
FY01 Update

Appendix G. Reported STP MLL Inventories FY01 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.68	(0.68)	Shipped to WCS 6/25/01	0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68			0.68	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	30.25	(8.52) (2.66) (1.38) (3.65) (1.92) 5.01	Shipped to ATG 10/31/00 Shipped to ATG 2/12/01 Shipped to DSSI 3/1/01 Shipped to Perma-Fix 7/31/01 Shipped to Perma-Fix 9/27/01 Administrative Adjustment	17.13	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	23.56	(2.72) (1.27) (6.05) (0.85)	Shipped to WCS 7/30/01 Shipped to Perma-Fix 9/12/01 Shipped to Perma-Fix 9/27/01 Administrative Adjustment	12.67	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00			0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	0.00	(0.21) 0.21 1.31	Shipped to WCS 6/25/01 Administrative Adjustment Newly Generated	1.31	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.60	(0.002) (1.42) (0.18)	Shipped to Envirocare 4/14/01 Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.62	(0.38) (0.24)	Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.46	(0.92) 0.46	Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.44	(0.00001) 0.25 0.0047	Shipped to WCS 5/7/01 Administrative Adjustment Newly Generated	2.69	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.73	0.21	Administrative Adjustment	1.94	0.00
3.1.10	LA-W920 Elemental Mercury	0.39	0.05	Administrative Adjustment	0.44	0.01
3.1.11	LA-W907 Halogenated Organic Liquids	0.73	(0.55)	Administrative Adjustment	0.18	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	5.62	(0.19) (4.49)	Shipped to Perma-Fix 7/31/01 Administrative Adjustment	0.94	0.00
3.1.11	LA-W909 Bulk Oils	2.79	0.36 (1.07)	Newly Generated Administrative Adjustment	2.08	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.96	1.85	Administrative Adjustment	5.81	2.0
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.32	(0.08)	Administrative Adjustment	1.24	0.00
3.2	LA-W924 Lead Wastes – TBD	5.25	(3.06) (1.51)	Shipped to GTS 12/12/00 Shipped to Envirocare 12/12/00	0.68	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.19	(2.70) 3.24 0.38	Shipped to GTS 7/27.01 Administrative Adjustment Newly Generated	7.11	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives	0.004	0.0002	Administrative Adjustment	0.0042	0.00
3.2	LA-W933 Lab Packs	1.00	1.65 0.043	Administrative Adjustment Newly Generated	2.7	2.00
3.2	LA-W934 High Activity Waste	5.1	0.112	Administrative Adjustment	5.21	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.95	(0.83) (0.12)	Shipped to Envirocare 12/12/01 Administrative Adjustment	0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.02	0.01	Administrative Adjustment	12.03	N/A
	TOTALS	107.64	(32.5)		75.14	

**Appendix H
Reported STP MLL Inventories
FY02 Update**

Appendix H: Reported STP MLL Inventories FY02 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	17.13	(0.44) (0.22) (0.47) Rec (0.17) (4.94) (8.52) (0.91) (1.22) (0.11) (0.13)	Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Shipped to Duratek 1/30/02 Shipped to M&EC 2/14/02 Shipped to Perma-Fix 2/13/02 Shipped to Perma-Fix 2/13/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 6/18/02t Administrative Adjustment	0.00	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	12.67	(0.00) (1.30) (0.02) (4.88) (0.39) (3.94) (2.12) (0.02)	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Shipped to M&EC 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Administrative Adjustment	0.00	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00			0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	1.31	(0.13) (0.74) (0.84) 0.40	Shipped to Perma-Fix 6/18/02 Shipped to Perma-Fix 7/23/02 Shipped to Envirocare 8/27/02 Administrative Adjustment	0.00	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0.00			0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.00			0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.00			0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.69	(0.00) (0.00)	Shipped to Perma-Fix 2/14/02 Shipped to M&EC 8/26/02	2.69	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.94	(0.53) Rec (0.00)	Onsite Recycling 6/6/02 Shipped to Perma-Fix 8/26/02	1.41	0.00
3.1.10	LA-W920 Elemental Mercury	0.44	(0.26)	Shipped to M&EC 4/24/02*	0.18	
3.1.11	LA-W907 Halogenated Organic Liquids	00.18	(0.00) (0.07) (0.11) (0.20) Rec 0.20	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 2/13/02 Onsite Recycling Administrative Adjustment	0.00	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.94	(0.01) (0.93) (0.00) Rec	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Onsite Recycling 6/6/02	0.00	0.00
3.1.11	LA-W909 Bulk Oils	2.08	(1.49) Rec (1.20) 0.61	Shipped to Duratek 1/30/02 Shipped to Perma-Fix 7/23/02 Administrative Adjustment	0.00	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	5.81	(0.25) Trt 0.02	Shipped to Shaw 9/26/02 New covered	5.58	2.2
3.1.11	LA-W923 Liquid and Solid	1.24	(0.80)		0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
	Oxidizers		(0.00) (0.23) (0.45) 0.24	Shipped to WCS 1/30/02 Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Administrative Adjustment		
3.2	LA-W924 Lead Wastes – TBD	0.68	(0.68)	Administrative Adjustment	0.00	
3.2	LA-W925 Mercury Wastes – TBD	7.11	(0.00)* (0.26)	Shipped to M&EC 4/24/02 Shipped to WCS 6/4/02	6.85	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives					
3.2	LA-W933 Lab Packs	2.7	(0.00) (0.04) (0.26) (0.05) (0.96)	Shipped to WCS 6/4/02 Shipped to Perma-Fix 6/18/02 Shipped to Perma-Fix 8/26/02 Shipped to M&EC 8/26/02 Shipped to Perma-Fix 9/26/02	1.39	2.00
3.2	LA-W934 High Activity Waste	5.21			5.21	0.1

3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.00			0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.03	(0.00)	Administrative Adjustment	12.03	N/A
	TOTALS	75.14	(39.54)		35.62	

*Correspondence RRES/WD:02-020 inadvertently listed the incorrect volumes for these shipments. The volumes shown are correct.

**Appendix I
Reported STP MLL Inventories
FY03 Update**

Appendix I: Reported STP MLL Inventories FY03 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.00			0.00	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0.00			0.00	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0.00			0.00	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00	0.92 (0.92)	Expedited Ship Request 4/11/03 Shipped to Envirocare 4/30/03	0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	0.00			0.00	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0.00			0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.00			0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.00			0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.69	(1.19) (0.9)	Shipped to WCS 09/3/2003Administrative Adjustment	0.60	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.41	(0.60)	Administrative Adjustment	0.81	0.00
3.1.10	LA-W920 Elemental Mercury	0.18	(0.01)	Administrative Adjustment	0.17	
3.1.11	LA-W907 Halogenated Organic Liquids	0.00			0.00	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.00			0.00	0.00
3.1.11	LA-W909 Bulk Oils	0.00	0.73 (0.73)	2/14/03 Expedited Shipment Request Shipped to DSSI 2/20/03	0.00	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	5.58	(0.62)	Administrative Adjustment	4.96	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0.00	(0.00)	Shipped to Perma Fix 11/21/02	0.00	0.00
3.2	LA-W924 Lead Wastes – TBD	0.00			0.00	
3.2	LA-W925 Mercury Wastes – TBD	6.85	(3.99) (0.59) 0.11	Shipped to Envirocare 12/18/2002 Shipped to WCS 9/3/2003 Administrative Adjustment	2.38	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives					
3.2	LA-W933 Lab Packs	1.39	(0.18) (0.02) (0.21) (0.98)	Shipped to Perma Fix 11/21/02 Shipped to Perma Fix 4/4/03 Shipped to DSSI, M&EC, and Perma Fix 8/21/03 Administrative adjustment	0.00	2.00
3.2	LA-W934 High Activity Waste	5.21	(4.08) 6.02	Shipped to Duratek 8/26/03 Administrative Adjustment	7.15	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.00			0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.03	(12.01))	Administrative Adjustment	0.02	N/A
	TOTALS	35.64	(19.25)		16.39	

Appendix J
Reported STP MLL Inventories
FY04 Update

Appendix J: Reported STP MLL Inventories FY04 Update

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0.0001	Newly Generated	0.0001	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0.2610 (0.2610) 0.0255 (0.0255)	Expedited Shipment to Perma-Fix 1/26/04 Expedited Shipment to Envirocare 4/20/04	0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0.0814 (0.0814) 0.0005	Shipped to WCS 4/15/04 Administrative Adjustment	0.0005	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.1.7	LA-W916 Water-Reactive Wastes	0.6	(0.2127) (0.3724) (0.017) (0.0007) 0.0028	Shipped to DSSI 6/24/04 Shipped to MEC 6/24/04 Shipped to Perma-Fix 1/26/04 Shipped to Perma-Fix 6/24/04 Administrative Adjustment	0	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.3	0		0.3	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.81	0		0.81	0
3.1.10	LA-W920 Elemental Mercury	0.17	(0.1147) (0.0023)	Shipped to MEC 06/24/04 Administrative Adjustment	0.053	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0	0.2264	Newly Generated	0.2264	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	4.96	(4.0538) (0.1136) 0.0023	Shipped to MEC 09/24/04 Shipped to Envirocare 09/30/04 Administrative Adjustment	0.7949	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0.0045 (0.0045)	Shipped to Perma-Fix 1/26/04	0	0
3.2	LA-W924 Lead Wastes – TBD	0	0.2082	Newly Generated	0.2082	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.2	LA-W925 Mercury Wastes – TBD	2.38	0.3700 (0.3700) (0.0820) (0.3987) 0.0154 0.0943	Expedited Shipment to MEC 1/26/04 Shipped to MEC 1/26/04 Shipped to MEC 6/24/04 Newly Generated Administrative Adjustment	2.0090	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	(0.0002) 0.0199 (0.0199) 0.0002	Shipped to MEC 1/26/04 Shipped to Perma-Fix and DSSI 6/24/04 Administrative adjustment	0	2
3.2	LA-W934 High Activity Waste	7.15	(0.2120) (0.7133) (5.0133)	Shipped to Envirocare 12/8/03 Shipped to Envirocare 9/20/04 Administrative Adjustment	1.2114	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV	0.02	(0.02)	Administrative Adjustment	0	N/A

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04- FY08 (m3)
	category					
	TOTALS	16.39	(10.7765)		5.6135	

Appendix K
Reported STP MLL Inventories F
Y05 Update

Appendix K: Reported STP MLL Inventories FY05 Update

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0.0001	-0.0001	Shipment to MEC 11/9/04	0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0		0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0.0005	-0.0005	Shipped to Perma-Fix 11/9/04	0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.3015	-0.1561 -0.1374	Shipped to Onyx 03/25/05 Shipped to Clean Harbors 03/25/05	0.0080	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.8130	-0.2557 -0.3792 -0.0004 -0.1170 0.0080 -0.0005	Shipped to MEC 02/23/05 Shipped to Onyx 03/25/05 Shipped to PECOS 5/23/05 Shipped to Clean Harbors 03/24/05 Newly Generated Administrative Adjustment	0.0682	0
3.1.10	LA-W920 Elemental Mercury	0.053	-0.053 0.0009	Shipped to Envirocare 11/9/04 Newly Generated	0.0009	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0.2264	-0.2264 0.2801 -0.2801 0.212	Shipped to Perma-Fix 12/13/04 Shipped to Perma-Fix 12/13/04 Newly Generated	0.2120	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0.7949	-0.4550 -0.1060 -0.3217 0.6322 0.0879	Shipped to MEC 11/9/04 Shipped to MEC 11/9/04 Shipped to MEC 09/26/05 Newly Generated Administrative Adjustment	0.6322	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0	0	0	0
3.2	LA-W924	0.2082	-0.2082	Shipped to Envirocare 9/21/05	0.2100	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
	Lead Wastes – TBD		0.0151 -0.0151 0.6245 -0.6245 0.2100	Shipped to Envirocare 2/8/05 Shipped to Envirocare 9/21/05 Newly Generated		
3.2	LA-W925 Mercury Wastes – TBD	2.0090	-0.6184 -0.0160 -1.0410 -0.0002 0.3426 0.1019	Shipped to MEC 11/9/04 Shipped to MEC 11/9/04 Shipped to Envirocare 2/8/05 Shipped to MEC 09/26/05 Newly Generated Administrative Adjustment	0.7779	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0.0508 -0.0508 0.2120 -0.2120	Shipped to Perma-Fix 11/9/04 Shipped to Perma-Fix 5/9/05	0	2
3.2	LA-W934 High Activity Waste	1.2114	-0.0065 -0.0530 -0.0198 -0.0189 -0.2082 0.8328	Shipped to Perma-Fix 3/28/05 Shipped to MEC 3/28/05 Shipped to Duratek 8/23/05 Shipped to ARS for Lab Analysis Reclassified as MTRU Newly Generated	1.7378	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05- FY10 (m3)
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	5.6180	-1.9708		3.6473	

Appendix L
Reported STP MLL Inventories
FY06 Update

Appendix L: Reported STP MLL Inventories FY06 Update (from Table 2.1-2. FY06 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0.0015	Newly generated	0.0015	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0682	-0.0038 0.0114	Shipped to M&EC 5/22/06 Newly Generated	0.0758	0
3.1.10	LA-W920 Elemental Mercury	0.0009	0		0.0009	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0.2120	-0.2120 0.1060 -0.1060 0.0568	Shipped to DSSI 5/3/06 Newly Generated shipped to DSSI 5/3/06 Newly Generated	0.0568	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0.6322	-0.6322	Shipped to M&EC 12/03/05	0	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0	0	0	0
3.2	LA-W924 Lead Wastes – TBD	0.2100	0.6435 -0.1532	Newly Generated Administrative Adjustment	0.7003	
3.2	LA-W925 Mercury Wastes – TBD	0.7779	-0.0028 0.5480	Shipped to M&EC 5/3/06 Newly Generated	1.3231	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0.0946 -0.0946 0.4164	Newly Generated shipped to Perma-Fix 5/22/06 Newly Generated	0.4164	2

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.2	LA-W934 High Activity Waste	1.7378	-0.2082	Shipped to ESI 7/17/06	1.5296	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	3.6470	0.4654		4.1124	

Appendix M
Reported STP MLL Inventories
FY07 Update

TABLE 2.1-2: FY07 MLL Inventory Detailed Update by Treatability Group

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0.0015	0		0.0015	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0758	-0.0152 -0.0004	Shipped to M&EC 5/21/07 Administrative Adjustment	0.0602	0
3.1.10	LA-W920 Elemental Mercury	0.0009	-0.0009	Shipped to M&EC 3/5/07	0	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0.0009	Newly Covered	.0.0009	0
3.1.11	LA-W909 Bulk Oils	0.0568	-0.0568	Shipped to PermaFix 3/5/07	0	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0	0		0	
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0		0	0
3.2	LA-W924 Lead Wastes – TBD	0.7003	-0.2271 -0.4732 0.4164 -0.4164	Shipped to ESI 12/18/06 Shipped to ESI 6/4/07 Newly Generated Newly Generated Shipped to ESI 6/4/07	0	
3.2	LA-W925 Mercury Wastes – TBD	1.3231	-0.3398 0.0379 -0.3398	Shipped to M&EC 3/5/07 Newly Generated Administrative Adjustment	0.6814	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0.4164	-0.2082 -0.2082	Shipped to Perma-Fix 5/21/07 Shipped to DSSI 5/21/07	0	2
3.2	LA-W934	1.5296	0.4164	Administrative Adjustment (Transfer from covered MTRU Inventory)	42.1506	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
	High Activity Waste		40.2046 85.5702 -4.3722 -16.656 -51.4254 -13.1166	Newly Generated Administrative Adjustment (Transfer from covered MTRU Inventory) Shipped to M&EC 6/20/07 Shipped to M&EC 9/25/07 Shipped to M&EC 9/27/07 Administrative Adjustment (Transfer to LA-W935)		
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.3.4	LA-W935 10-100 nCi/g waste	NA	13.1166	Administrative Adjustment (Transfer from LA-W934)	13.1166	251
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	4.1124	51.9068		56.0192	

PART II. COMPLIANCE PLAN UPDATE

1.0 INTRODUCTION

Part II constitutes the update to the Compliance Plan (CP). This update to the CP identifies changes that require NMED approval as a revision under FFCO Section X (Revisions) or an amendment under FFCO Section XI (Other Amendments to the STP).

The purpose of this revision is to reflect changes in the MLL inventories in the STP, as described in Part I. The changes proposed by this revision will allow the added covered wastes to be treated or otherwise managed in accordance with the activities and compliance dates pertaining to each treatability group, as adopted or revised herein.

This update to the CP contains

- changes and revisions occurring since the previous Annual Update; including
 - milestones completed in FY08
 - notices of expedited shipments and correspondence
 - new covered and deleted waste
- proposed revisions and amendments, including
 - compliance date changes;
 - description of waste deleted in accordance with the requirements in the FFCO, FFCO Section IX (Deletion of Waste);
 - documentation of new covered waste in accordance with the requirements in FFCO Section VIII (Addition of New Covered Waste); and
 - proposed changes to the schedule in the CP.

2.0 CHANGES AND REVISIONS TO PART II OCCURRING SINCE THE PREVIOUS ANNUAL UPDATE

This section describes revisions, amendments, or other changes to the LANL CP approved in FY08 under the FFCO. The CP has been modified a number of times since it was originally issued, in accordance with the provisions of Section X, (Revisions) and Section XI, (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. CP Appendix A (Summary of STP/FFCO Chronology) provides a summary of these CP changes and of modifications to the FFCO since its issuance. The latest revision (18.0) was proposed in FY08 and approved in FY09 (January 9, 2009).

2.1 Activities Completed During FY08

During FY08, DOE/NNSA and LANS completed the required CP activities on or before their required Compliance Dates as described below in Table 1.1A.

Table 1.1A. Completed FY08 FFCO and STP Milestones

STP or FFCO	STP/FFCO Reference	Title/Text	Treatability Group	Compliance Date	Reference
STP	3.1.5 (A)	Complete shipping of newly generated wastes to an off-site treatment facility or complete parallel option	LA-908	12/31/2008	ENV-RCRA-08-197
STP	3.1.11 (A)	Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	LA-922	12/31/2009	ENV-RCRA-08-197

2.2 Approved Revisions and Amendments Proposed in FY08

Revision 18.0 was submitted to NMED on April 29, 2008, and was approved on January 9, 2009. The purpose of this revision request was to reflect changes in the MLL inventories in the LANL CP of the STP, as described in the FY07 STP Annual Update. The STP covered waste inventory increased with the addition of new covered waste during FY07, and decreased with shipments for treatment, recycle, or disposal of covered wastes during FY07.

Table 2.1A. Expedited Shipment Letters

Request for Expedited Shipment Letter Date	STP Section	MWIR Waste ID	Treatability Group	Volume Proposed to be Shipped (m ³)	Reference
8/25/2008	3.1.11	LA-W908	<i>Nonhalogenated Organic Liquids</i>	0.0009	ENV-RCRA-08-171
8/25/2008	3.2	LA-W934	<i>High Activity Waste</i>	39.1278	ENV-RCRA-08-171

LANL asked for expedited shipment of *Nonhalogenated Organic Liquids* (LA-W908) waste items to be included in Revision 19 in a letter to NMED dated August 25, 2008.

LANL asked for expedited shipment of *High Activity Waste* (LA-W934) waste items to be included in Revision 19 in a letter to NMED dated August 25, 2008. However, LANS decided to ship a different treatability group instead of the LA-W934 waste volume (39.1278 m³) listed in the 8/25/2008 letter. Therefore, the *High Activity Waste* was not shipped as planned.

Table 2.1B. FY08 Correspondence

Letter Date	Description	Letter number
3/11/2008	LANL Proposal for new treatability group: 10-100 nCi/g waste	ENV-RCRA:08-055
4/3/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-071
5/21/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-103
6/30/2008	Notice of returned STP covered MTRU Waste	ENV-RCRA:08-125
7/24/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-150
9/8/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-185
9/25/2008	Notice of completion of milestone activities	ENV-RCRA: 08-197
10/22/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-216
11/10/2008	Notice of completion of off-site waste shipment	ENV-RCRA: 08-0222
3/25/2009	Proposed Administrative Adjustments	ENV-RRO: 09-015
3/25/2009	Request for extension of compliance dates for milestone activities (3.18 and 3.19)	ENV-RRO: 09-017
3/30/2009	Submittal of Site Treatment Plan, FY 09 Annual Update	ENV-RRO: 09-018

3.0 DESCRIPTION OF WASTE DELETED IN ACCORDANCE WITH THE REQUIREMENTS OF FFCO SECTION IX (DELETION OF WASTE)

A proposal for deletion of STP waste items is included with this update. These deletions are proposed due to off-site shipments for treatment, disposal, or recycling. A detailed description of these covered wastes is provided in Parts I and III.

4.0 DOCUMENTATION OF NEW COVERED WASTE IN ACCORDANCE WITH THE REQUIREMENTS IN FFCO SECTION VIII (ADDITION OF NEW COVERED WASTE)

A proposal for addition of STP waste items is included with this update. These additions consist of wastes that were placed in storage during FY07 and were proposed to become covered wastes in FY08. A detailed description of these covered wastes and associated extension of milestones required to treat and dispose of a portion of this new covered waste is included with this update in Part I and Part III.

5.0 PROPOSED CHANGES TO THE SCHEDULE IN THE COMPLIANCE PLAN

DOE/NNSA and LANS are requesting that a compliance date be established for the newly reclassified LA-W919 waste (0.2082 m³) for completing shipment of existing waste to an off-site treatment facility. The proposed compliance date for off-site shipment is 12/31/2010.

DOE/NNSA and LANS are requesting extensions of milestones activities , (3.1.8 and 3.1.9) due to the unavailability of off-site treatment technologies for compressed gas cylinders. LANL contacted the following commercial facilities requesting treatment and acceptance of these two waste streams.

Table 5. 1 Commercial Facilities Contacted for Waste Treatment

Commercial Facility^{1,2}	Location	Contact Name	Contact telephone number
Perma-Fix (including Material & Energy Corporation in TN; Diversified Scientific Services, Inc. in TN; and Perma-Fix North West in WA)	Florida	Stacey McNamara Tammy Monday	865-599-0211 865-813-1309
Waste Control Specialists	Texas	Sherrod Reavis	972-488-1495
EnergySolutions of Utah (including Bear Creek Operations)	Utah	Jose Jerez	801-243-3506
Bear Creek Operations	Tennessee	Jose Jerez	801-243-3506
Nuclear Fuel Services	Tennessee	Norm Jacobs	423-743-2503
Lawrence Livermore National Laboratory	California	Charley Hunt	925-422-3813
Integrated Environmental Services	Tennessee	Jeff Gold	404-863-8175
NSSI	Texas	Bob Gallagher	713-641-0391

¹. LANL also consulted with commercial and Department of Energy (DOE) facilities that have had previous successes with treating LANL waste including: the Idaho National Energy Lab's Waste Experimental Reduction facility (WERF), the Toxic Substances Control Act Incinerator at Oak Ridge (TSCAI), researchers here at LANL, American Radiation Services (ARS), Catholic University's Vitreous State Laboratory (CUA/VSL), Colorado Minerals Research Institute (CMRI), Nuclear Fuel Services (NFS), and Pacific Eco Solutions (PEcoS).

². LANL also sought advice on treatment options from commercial and DOE facilities including: Oak Ridge National Laboratory, Nevada Test Site, Sandia National Laboratory, Hazen Research, StataG, Argonne/Chicago Office, and Portsmouth DOE Facility.

5.1 Compressed Gases Requiring Scrubbing, Treatability Group LA-W917 (STP Section 3.1.8)

Activity 3.1.8 (A) “Complete shipping of existing wastes to an off- site treatment facility or complete parallel option.”

Current approved compliance date: August 28, 2009.

Proposed Revision 19 compliance date: August 28, 2012.

This waste consists of gas cylinders with internal radioactive contamination. It is associated with EPA hazardous waste number D001. The treatment process for the waste stream consisting of gas cylinders with internal radioactive contamination involves scrubbing or oxidation of the cylinder and/or a reaction to strip and recycle tritium. The following containers are currently in storage:

Container	Volume (m ³)
C98100432	0.0020
C98100433	0.0030
C98100434	0.0030

LANL contacted commercial facilities to determine their ability and willingness to accept the LANL LA-W917 waste:

- a) **Perma-Fix, Florida:** Perma-Fix has declined to accept LANS waste because treatment options would involve building a special facility. Perma-Fix stated they are not interested in pursuing the necessary exceptions or changes to their Resource Conservation and Recovery Act (RCRA) Permit or Nuclear Regulatory Commission (NRC) license.
- b) **Waste Control Specialists (WCS), Texas:** WCS has declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- c) **EnergySolutions of Utah.** EnergySolutions declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- d) **Bear Creek Operations in Tennessee (owned by EnergySolutions):** Although Bear Creek Operations has recently obtained a new RCRA Permit that allows them to treat wastes, Bear Creek has determined that a permit modification would be necessary

to treat the LANL waste, and therefore, they decline to treat LANL waste.

e) **Nuclear Fuel Services (NFS), Tennessee:** Nuclear Fuel Services has declined to accept LANL waste because the waste is not compatible with their RCRA Permit (gas cylinders are not part of the RCRA Permit) or NRC license.

f) **Lawrence Livermore National Laboratory (LLNL), California:** LLNL has renewed its decision that they are unable to accept any LANL waste at this time. They will reconsider this decision in mid-2009.

g) **Integrated Environmental Services (IES), Tennessee:** IES does not have a RCRA Permit and has not been audited or approved by the DOE Consolidated Audit Program. IES has indicated that it may possibly collaborate and conduct a treatability study by working through Perma-Fix. If no other treatment options are available (with facilities that are permitted and the capability in place), LANL will explore the use of IES once they are approved to accept DOE waste.

h) **NSSI, Texas.** NSSI has shown interest in this waste stream. However, no waste has been shipped from LANL to NSSI in over ten years, and an approved audit of the facility would have to be performed to meet the requirements of DOE Order 435.1, which governs management of DOE radioactive waste. Possible treatment/recycle options have been under discussion. These are contingent upon NSSI obtaining the proper NRC license and permit modifications. The DOE/NNSA Los Alamos Site Office (LASO) has indicated that this is a viable option, but has not yet conducted an audit. The DOE Consolidated Audit Program has no current plans for an audit. LANS will explore assembling an audit team and performing an audit. If NSSI is granted an approval from a LASO audit, they would then need to invest in the necessary equipment to process this waste. This could take an additional year or two before the LANL waste could be shipped for treatment. The earliest possible date for shipping this waste to NSSI would be FY12.

Justification for extension of Activity 3.1.8 (A).

DOE/NNSA and LANS requests that the activity date be extended to August 28, 2012. LANL had developed an option for a treatability study with LLNL in California. This study would have consumed LANL's entire LA-W917 inventory. Before the cylinders could be shipped, LLNL management put all non-essential projects on hold indefinitely..LLNL will reconsider this request again in mid-2009.

In July 2008, LANS learned of a new option developed at EnergySolutions of Tennessee that could have treated LANL's remaining LA-W917 waste inventory. EnergySolutions thought that their new RCRA Permit would allow them to accept and treat LANL's LA-W917 mixed low-level waste. LANL was moving forward with plans to ship the waste to EnergySolutions in August 2008. However, in early August, EnergySolutions informed LANS they could not accept the waste because an accidental tritium release at their facility resulted in a temporary cessation of operations. LANS has continued to pursue a treatment solution with EnergySolutions. In late October 2008, LANS learned the regulator for EnergySolutions determined that their current permit would not provide for treatment of this LA-W917 waste. EnergySolutions informed LANS that they are working with their regulator to obtain a permit modification to accommodate treatment of LANL's waste, but does not anticipate being able to accept this waste until at least

2011.

Currently no permitted treatment facilities are available to accept this waste. DOE/NNSA and LANS will continue to seek treatment options by contacting waste facilities that may be able to treat this waste type. During FY09, LANS will contact all the facilities listed in Table 5.1 above to determine if they can treat the LA-W917 waste. LANS will also continue in FY09 to seek and contact any newly permitted mixed low-level waste facilities to determine if there are additional treatments available. Until such a treatment option is identified and secured, the only option is to continue onsite storage of the waste.

5.2. STP Section 3.1.9 Compressed Gases Requiring Oxidation. Treatability Group LA-W918

Activity 3.1.9 (A) *“Complete shipping of existing wastes to an off-site treatment facility or complete parallel option.”*

Current approved compliance date: August 28, 2009.

Proposed Revision 19 compliance date: August 28, 2012.

This waste consists of gas cylinders with internal radioactive contamination. It is associated with EPA hazardous waste number D001. The treatment process involves scrubbing or oxidation of the container and/or a reaction to strip and recycle tritium (or other radioactive component). There is one container of this waste currently in storage: C94042517 (0.602 m³).

LANL contacted the commercial facilities identified in Table 5.1 to determine their ability and willingness to accept the LANL LA-W917 waste.

- a) **Perma-Fix, Florida:** Perma-Fix has declined to accept LANS waste because treatment options would involve building a special facility. Perma-Fix stated they are not interested in pursuing the necessary exceptions or changes to their Resource Conservation and Recovery Act (RCRA) Permit or Nuclear Regulatory Commission (NRC) license.
- b) **Waste Control Specialists (WCS), Texas:** WCS has declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- c) **EnergySolutions of Utah.** EnergySolutions declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- d) **Bear Creek Operations in Tennessee (owned by EnergySolutions):** Although Bear Creek Operations has recently obtained a new RCRA Permit that allows them to treat wastes, Bear Creek has determined that a permit modification would be necessary to treat the LANL waste, and therefore, they decline to treat LANL waste.
- e) **Nuclear Fuel Services (NFS), Tennessee:** Nuclear Fuel Services has declined to accept LANL waste because the waste is not compatible with their RCRA Permit (gas

cylinders are not part of the RCRA Permit) or NRC license.

f) **Lawrence Livermore National Laboratory (LLNL), California:** LLNL has renewed its decision that they are unable to accept any LANL waste at this time. They will reconsider this decision in mid-2009.

g) **Integrated Environmental Services (IES), Tennessee:** IES does not have a RCRA Permit and has not been audited or approved by the DOE Consolidated Audit Program. IES has indicated that it may possibly collaborate and conduct a treatability study by working through Perma-Fix. If no other treatment options are available (with facilities that are permitted and the capability in place), LANL will explore the use of IES once they are approved to accept DOE waste.

h) **NSSI, Texas.** NSSI has shown interest in this waste stream. However, no waste has been shipped from LANL to NSSI in over ten years, and an approved audit of the facility would have to be performed to meet the requirements of DOE Order 435.1, which governs management of DOE radioactive waste. Possible treatment/recycle options have been under discussion. These are contingent upon NSSI obtaining the proper NRC license and permit modifications. The DOE/NNSA Los Alamos Site Office (LASO) has indicated that this is a viable option, but has not yet conducted an audit. The DOE Consolidated Audit Program has no current plans for an audit. LANS will explore assembling an audit team and performing an audit. If NSSI is granted an approval from a LASO audit, they would then need to invest in the necessary equipment to process this waste. This could take an additional year or two before the LANL waste could be shipped for treatment. The earliest possible date for shipping this waste to NSSI would be FY12.

Justification for extension of Activity 3.1.9 (A).

DOE/NNSA and LANS request that the activity date be extended to August 28, 2012. An option had been developed with LLNL to perform a treatability study. Arrangements were in progress, however before the cylinder could be shipped, LLNL management stopped the project. The LLNL transition to a new Prime Contractor put all non-essential projects on hold. LLNL has not determined if this project will be re-started. LLNL will reconsider this decision again in mid-2009.

In July 2008, LANS learned of a new option developed at EnergySolutions of Tennessee that could have treated LANL's remaining LA-W918 waste inventory. Under this option, EnergySolutions understood their new RCRA Permit would allow them to accept and treat LANL's LA-W918 mixed low-level waste. LANS was moving forward with plans to ship the waste in August 2008. However, in early August, EnergySolutions informed LANS they could not accept the waste because an accidental tritium release at their facility resulted in a temporary cessation of operations. LANS continued to pursue a treatment solution with EnergySolutions. In late October 2008, LANS learned the regulator for EnergySolutions determined that their current permit would not allow treatment of LANL's LA-W918 waste. EnergySolutions informed LANS personnel they are working with their regulator to obtain a permit modification to accommodate LANL's waste, but does not anticipate being able to accept this waste until at least 2011.

Currently no permitted treatment facilities are available to accept this waste DOE/NNSA/LANS will continue to seek treatment options by contacting waste facilities that may be able to treat this waste type. During FY09, LANS will contact all the facilities listed in item 5 above to determine

if they can treat the LA-W918 waste. LANS will also continue in FY09 to seek and contact any newly permitted mixed low-level waste facilities to determine if there are new options available. Until such a treatment option is secured, the only option is continued onsite storage of the waste.

There were no other changes to the schedule in the CP of the STP.

6.0 FFCO SECTION X.C.2.A (DETAILED DESCRIPTION OF THE PROPOSED REVISION)

DOE/NNSA and LANS are proposing to revise the CP to reflect the following changes in MLL covered waste inventories:

- Increases and decreases in covered mixed waste inventories due to the addition of new covered waste and off-site shipments during FY08;
- Extensions of milestone activity compliance dates for two waste treatability groups (LA-W917 and LA-W918).
- Addition of compliance dates for two waste treatability groups (LA-W919 and LA-W935).

The CP changes are proposed in accordance with the applicable requirements in the FFCO, as amended: FFCO Section VIII (Addition of New Covered Waste), Section X.B.4 (Revisions), and Section XI (Deletion of Waste).

6.1 Addition of New Covered Waste

DOE/NNSA and LANS are requesting that the following waste be added to the STP as covered waste, as described also in Part I. The total volume of covered waste that is requested for addition is 27.7748 cubic meters. The increase is due primarily to a large volume of waste resulting from the decommissioning of gloveboxes.

Table X.C.2.a-1. Proposed Addition of New Covered MLL Waste

CP Section	MWIR Waste ID	Treatability Group	Volume (m ³)
3.2	LA-W934	High Activity Waste	27.7369
		Total	27.7369

The total volume of new covered MTRU waste that is requested for addition is 53.596 cubic meters.

6.2 Deletion of Covered Waste

DOE/NNSA and LANS are requesting that the following covered waste be deleted from the STP, as also described in the FY08 STP Annual Update. These covered wastes were shipped off-site for treatment and disposal. No wastes were recycled, treated on-site for lead decontamination, or used in treatability studies. The total volume of covered MLL waste that is requested for deletion under this Revision to the CP is 31.1375 cubic meters.

Table X.C.2.a-2. FY08 STP MLL Off-Site Shipments for Treatment

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
3/17/2008	MEC	LA-W925	Mercury Wastes – TBD	0.2082	000365747JJK	4/3/2008	3.2
4/14/2008	MEC	LA-W935	10-100 nCi/g waste	16.03	000365779JJK	5/21/2008	3.3.4
8/4/2008	MEC	LA-W934	High Activity Waste	14.90	000365882JJK	9/8/2008	3.2
9/22/2008	Perma-Fix	LA-W22	Noncombustible Debris	0.0015	000365944JJK	10/22/2008	3.1.5
9/22/2008	Perma-Fix	LA-W908	Nonhalogenated Organic Liquid	0.0009	000365944JJK	10/22/2008	3.1.11
Total Volume:				31.1375			

Table X.C.2.a-3. FY08 STP MLL Off-Site Shipments for Recycling

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

Table X.C.2.a-4. FY08 STP MLL On-Site Treatment

MWIR #	Treatability Group	Vol (m ³)	Date NMED Notified	CP Section
Total Volume		0		

Table X.C.2.a-5. FY08 STP MLL Off-Site Shipments for Treatability Studies

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

6.3 Adjustments to the Original (October 4, 1995) STP Covered Waste Inventory

DOE/NNSA and LANS are requesting the following adjustments to the original (October 4, 1995) STP covered waste inventory. Most administrative adjustments are due to discrepancies found during quality control activities related to preparing waste for treatment and disposal. These adjustments result from additions of newly identified covered waste, and transfers of waste to other treatability groups. Other administrative adjustments are due to further characterization of waste resulting in transfers to other treatability groups.

Table X.C.2.a-6. Proposed Administrative Adjustments for MLL Inventory

MWIR Waste ID	Treatability Group	Volume (m3) Adjustment	Comments	CP Section
LA-W919	Organic-Contaminated Noncombustible Solids	0.2082	Reclassified as MLL based on newly available CCP assay data; transferred from TA-55/CMR MTRU inventory.	3.1.4
LA-W934	High Activity Waste	7.8167	Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory to LA-W934.	3.2
		.0072	Correction for rounding in conversion factor	
		7.0788	Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.	

MWIR Waste ID	Treatability Group	Volume (m3) Adjustment	Comments	CP Section
LA-W935	10 – 100 nCi/g Waste	23.5266	Reclassified as MLL based on newly available LANL and CCP assay data; transferred from MTRU inventory.	3.3.4
		.0226	Correction for rounding in conversion factor	
		-7.0788	Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.	
		0.8328	Correction to inventory volume at the end of FY07 (waste scheduled to ship in FY07 was returned to inventory).	
<i>Net Total:</i>		32.4141		

Table X.C.2.a-7. Proposed Administrative Adjustments for MTRU Inventory

Treatability Group	Volume (m3) Adjustment	Comments
<i>Cemented process sludge</i>	16.6405	Reclassified as MTRU based on newly available CCP assay data.
	2.7322	Correction of onsite inventory volume at end of FY07. Includes addition of containers previously not included due to search criteria. This has now been corrected.
	-31.3135	Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory. (Note: This corresponds with the 7.8167 m ³ <i>High Activity Waste</i> volume adjustment and the 23.5266 m ³ <i>10-100 nCi/g Waste</i> from Table 1. The 0.0298 m ³ difference is due to rounding error and has been reflected in the new volumes in Table 1.
	0.0003	Adjustment for rounding to required four decimal places.

Treatability Group	Volume (m3) Adjustment	Comments
<i>Combined combustible and non-combustible waste</i>	2.0684 34.1956	Correction of onsite inventory volume at end of FY07. Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.
<i>Combustible waste</i>	-1.1108 -5.6160	Correction of onsite inventory volume at end of FY07. Reclassification into <i>Combined Combustible and Non-Combustible Waste</i> or <i>Non-Combustible Waste</i> treatment groups to map waste to CCP certified waste streams.
<i>Glass waste</i>	-0.0360 -0.2080	Adjustment for rounding to required four decimal places. Reclassification into <i>Combustible and Non-Combustible Waste</i> treatment group to map waste to CCP certified waste streams.
<i>Leaded glovebox gloves</i>	0.0295 -5.3135	Adjustment for rounding to required four decimal places. Reclassification into <i>Combined Combustible and Non-Combustible Waste</i> or <i>Non-Combustible Waste</i> treatment groups to map waste to CCP certified waste streams.
<i>Metallic waste</i>	0.0339 -1.6640	Adjustment for rounding to required four decimal places. Reclassification into <i>Combined Combustible and Non-Combustible Waste</i> or <i>Non-Combustible Waste</i> treatment groups to map waste to CCP certified waste streams.
<i>Non-combustible waste</i>	-0.0170 1.8720	Adjustment for rounding to required four decimal places. Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.

Treatability Group	Volume (m3) Adjustment	Comments
<i>Solidified inorganic and organic solids</i>	-0.0295	Adjustment for rounding to required four decimal places.
	0.2080	Correction of onsite inventory volume. Includes addition of container previously not included due to search criteria. This has now been corrected.
Net Total:	12.4721	

6.4 Extension of Milestone Activity Dates

Because treatment options are not available for two waste streams (LA-W917 and LA-W918), LANL is requesting extensions of the compliance milestones for these wastes.

Table X.C.2.a-8. Proposed Extensions of Milestone Activity Compliance Dates

Milestone Activity	Treatability Group	Revision 18 Compliance Date	Proposed Extended Compliance Date	Rationale for Extension
3.1.8(A)	<i>LA-W917 Compressed Gases Requiring Scrubbing</i>	8/28/2009	8/28/2012	An extension of this compliance date is requested because there is no path forward at this time for this waste stream. Treatment facilities are either unable to accept this type of waste under their operating permits or are unable to accept the waste at this time.
3.1.9(A)	<i>LA-W918 Compressed Gases Requiring Oxidation</i>	8/28/2009	8/28/2012	An extension of this compliance date is requested because there is no path forward at this time for this waste stream. Treatment facilities are either unable to accept this type of waste under their operating permits or are unable to accept the waste at this time.

6.5 Additional Revisions

DOE/NNSA and LANS requests the addition of the following milestone activities and compliance dates for two treatability groups: LA-W919 (organic-contaminated noncombustible waste) and LA-W935 (10-100 nCi/g waste).

CP Section	MWIR Waste ID/ Treatability Group	Activity	Compliance Date
3.1.4	LA-W919 ¹ Organic-contaminated noncombustible waste	Complete shipping of existing waste to an off-site treatment facility or complete parallel option	12/31/2010
3.3.4	10-100 nCi/g waste	Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at receiving facility

¹ Previously covered STP MTRU waste recently reclassified as MLL

7.0 FFCO SECTION X.C.2.B. (RATIONALE FOR THE PROPOSED REVISION)

7.1 Extension of Proposed Milestones

DOE/NNSA and LANS are requesting extensions of milestones for two waste streams (LA-W917 and LA-W918) due to the lack of availability of treatment facilities that could treat and dispose of these wastes. Section 5.0 of Part II contains a detailed justification for the extensions.

7.2 Addition of New covered Waste

The increases in covered waste inventory as of the end of FY08 are attributed primarily to waste that was newly generated in FY07, which was not treated within 12 months of generation, thereby becoming covered waste during FY08. Approval of these proposed additions to the STP inventory will allow the added covered wastes to be treated or otherwise managed in accordance with the activities and compliance dates pertaining to each treatability group, as adopted or revised herein.

7.3 Deletion of Covered Waste

The decreases in covered waste inventory reflect the treatment and disposal or recycling of covered waste at off-site commercial facilities, or the participation in treatability studies during FY08. Deletion of this covered waste is proposed in order to more accurately reflect the LANL STP inventory as of the end of FY08.

7.4 Adjustments to the Original (October 4, 1995) STP-Covered Waste Inventory

Administrative adjustments are due to discrepancies found during quality control activities related to preparing waste for treatment and disposal. These adjustments resulted from additions of newly identified covered waste, and transfers of waste to other treatability groups. The adjustments to the original (October 4, 1995) STP covered waste inventory are proposed in order to more accurately reflect the LANL STP inventory as of the end of FY08.

8.0 FFCO SECTION X.C.2.C. (ANTICIPATED LENGTH OF ANY DELAY IN PERFORMANCE)

No delay in performance is anticipated for any other proposals stated in this requested revision to the Compliance Plan of the STP.

9.0 FFCO SECTION X.C.2.D (PLAN AND SCHEDULE FOR IMPLEMENTING ALL REASONABLE MEASURES)

All other measures proposed could be implemented within the framework of the existing plan and schedule for the STP.

10.0 REFERENCES FOR PART II

1. *Federal Facility Compliance Order, Los Alamos National Laboratory*” New Mexico Environment Department (October 4, 1995).
2. *“Site Treatment Plan (STP), Fiscal Year 2007 Update and Revision 18.0 Proposal, Los Alamos National Laboratory (LANL) Federal Facility Compliance Order (FFCO), October 4, 1995,”* Albert Dye, STP Project Manager and Gene Turner, National Nuclear Security Administration LASO Environmental Operations to Ms. Rebecca Kay, New Mexico Environment Department, Hazardous Waste Bureau, April 25, 2008.
3. *“Revision 18.0, Annual Update to Site Treatment Plan, Federal Facilities Compliance Order Los Alamos National Laboratory EPA ID #NM0890010515 HWB-LANL-FFCO” Approval letter, John Kieling, New Mexico Environment Department, Hazardous Waste Bureau, Permits Management Program Manager to Albert Dye, Los Alamos National Security, LLC. Site Treatment Plan Project Manager and Dave D. Stewart, Department of Energy LASO Interim Waste Management Program Manager, January 14, 2009.*

PART III. COMPLIANCE PLAN - PROPOSED REVISION 19

1.0 PURPOSE AND SCOPE OF THE COMPLIANCE PLAN

1.1 Introduction

The STP is intended to fulfill the requirements of the FFCA and establish an enforceable framework to allow DOE/NNSA and LANS, LLC (Respondents) to achieve full compliance with land disposal restriction requirements under the New Mexico Hazardous Waste Act (HWA) and RCRA. The compliance dates set forth herein are enforceable time periods in which Respondents are required to treat or otherwise meet the requirements set forth for land disposal restrictions under the HWA and RCRA. The STP was fully implemented by the FFCO issued by NMED on October 4, 1995.

1.2 Contents

The Annual Report contains two sections intended to bring Respondents into compliance with land disposal restriction storage prohibitions under the HWA and RCRA. The CP of the STP provides overall schedules, including compliance dates, for achieving compliance with land disposal restriction storage and treatment requirements for mixed waste at LANL.

The CP includes a schedule for off-site transportation for treatment, or completion of parallel options as defined in each Treatability Group Section, and the treatment of mixed wastes in full compliance with the HWA and the implementing regulations at 20 NMAC 4.1, which incorporates by reference 40 CFR Parts 260 through 270. Part I, Background, contains progress reports as required in the FFCO. Respondents shall carry out the activities described in the STP, including the CP, in accordance with the schedules and requirements set forth in the STP and the FFCO.

1.3 STP Revisions and Amendments.

The STP CP has been modified several times since it was originally issued, in accordance with the provisions of Section X (Revisions) and Section XI (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. Part III Appendix A provides a summary of these changes, and of modifications to the FFCO since its issuance.

2.0 COMPLIANCE SCHEDULES

The STP provides overall schedules for achieving compliance with land disposal restriction storage and treatment requirements for mixed waste at LANL. The schedules include those activities required to process backlogged and currently generated waste, and include schedules required to establish an overall time frame for achieving compliance with the land disposal restriction requirements under the HWA and 20 NMAC 4.1.

2.1 Categories of Activities for Compliance Dates

The categories of activities for which compliance dates will be provided for different types of treatment approaches in the STP are listed in the tables below. The categories of activities are based on Section 3021(b)(1)(B)(I), (ii), and (iii) of the RCRA, to the extent appropriate.

2.1.1 Plans Where Treatment Technology Exists

For most of the mixed waste, treatment technologies have been identified and developed. For the waste that will be treated on-site, the categories of activities for compliance dates identified in Table I shall apply.

Table I. Categories of Activities for Compliance for Mixed Waste with Existing Treatment Technologies

A.	Submit permit applications to the NMED.
B.	Initiate construction as specified in the NMED permit.
C.	Complete system testing and commence operation.
D.	Begin treating mixed waste.
E.	Complete treatment of existing wastes to applicable regulatory standards.

2.1.2 Plans Where Technology Must Be Developed

For some mixed waste, no treatment technologies have been identified and developed, or the treatment technology must be modified or adapted to apply to such waste. For the waste that will be treated on-site, the categories of activities for compliance dates are identified in Table II and shall apply. Compliance dates for the activities identified in Table II may be found in CP Section 3.1.

Table II. Categories of Activities for Compliance Dates for Mixed Waste Without Existing Treatment Technologies

A.	Identify and develop technology.
B.	Submit permit application to NMED; or
C.	Submit a Notification of Intent to perform treatability study to NMED a minimum of 45 days prior to commencement of the study.
D.	Initiate construction as specified in the NMED permit.
E.	Commence systems testing.
F.	Begin treating mixed waste.
G.	Complete treatment of existing wastes to applicable regulatory standards.

2.2 Primary Preferred Treatment

Off-site treatment is the primary preferred treatment option applicable to all mixed waste streams in the STP inventory. All activities and compliance dates related to the construction, permitting, and operation of on-site treatment skids have been removed from this volume. This change is due to the increased availability of off-site treatment and disposal capacity for mixed waste. Respondents will continue evaluating new commercial and DOE off-site treatment facilities as potential options for managing mixed waste, as they become available.

2.3 Plans for Mixed Waste to be Shipped Off-Site for Treatment

The preferred alternative for DOE to treat mixed waste is at an off-site facility (at a commercial or non-commercial mixed waste treatment facility), or DOE may pursue parallel treatment options such as recycling/re-use or radiological decontamination. Requirements for waste shipped off-site for recycling are discussed under CP Section 2.6.

DOE shall notify the NMED Project Manager in writing as soon as possible if mixed waste is planned to be sent to a non-commercial facility. Notification should be made if possible when DOE is first considering such an option to allow NMED and the state to address any state issues or concerns with other states. The NMED Project Manager shall approve in writing the proposed off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility. Activities for mixed waste to be shipped off-site for treatment/recycling at a non-commercial facility are identified in Table IV.

Should DOE decide to treat or recycle waste at a commercial off-site facility, DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility.

Table. III. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Commercial Facility

A.	Meet all regulatory requirements for shipment.
B.	Provide documentation to NMED that waste has been received at an off-site facility for treatment or recycling within 45 working days of receipt of waste at the treatment facility.

2.3.1 Specific Site Requirements for Non-commercial Treatment Facilities

Shipment to Idaho National Environmental Laboratory. Prior to shipment, Idaho National Environmental Laboratory (INEL) and Idaho Division of Environmental Quality shall be notified of any pending shipments of waste prior to shipment should DOE ship mixed low-level waste to INEL. Proper procedures including additional approvals (if necessary) and documentation shall be completed prior to the shipment of wastes to INEL. Management of post-treatment waste residuals or newly generated waste streams will be in accordance with the requirements of DOE, the State of Idaho, and that state where they will be disposed. A modification to LANL's RCRA permit providing for the return of such wastes and/or residues to LANL must be approved by NMED prior to any such return of wastes and/or residuals to LANL. DOE will notify the NMED Project Manager in writing as soon as possible, and in any event within thirty (30) working days after receipt of shipment of treatment residuals or newly generated waste streams from INEL.

Shipments of MLL to planned facilities (not yet existing) will occur only after that treatment and schedules are approved by DOE-ID and the State of Idaho. Upon approval of the planned treatment facilities, the applicable protocol from the paragraph above will be implemented for mixed wastes to be treated at planned facilities.

Shipment to Oak Ridge Reservation. In the case that Oak Ridge Reservation (ORR) may not dispose of mixed-waste residues or new waste streams generated from off-site treatment, and they cannot be sent to another facility for disposal, then the residues may return to LANL. Should residual or newly generated waste streams be returned to LANL, the proper permits for the State of New Mexico must exist. DOE will notify the NMED Project Manager in writing as soon as possible, and in any event within thirty (30) working days after receipt of shipment of treatment residuals or newly generated waste streams from ORR.

Table IV. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Non-commercial Facility

A.	Request necessary approval from NMED for shipment of waste by category before shipping.
B.	Meet all regulatory requirements for off-site shipment.
C.	Provide documentation to NMED of confirmation of shipment date within 14 working days prior to sending waste to an off-site facility for treatment, disposal, or recycling, or storage pending treatment, disposal, or recycling.
D.	Provide documentation to NMED that waste has been received at an off-site facility for treatment within 45 working days of receipt of waste at the off-site facility.
E.	Meet all regulatory requirements to include RCRA Permit modifications for residual or newly generated waste streams after treatment or recycling.
F.	Provide documentation to NMED within 30 working days after receipt of residual or newly generated waste streams upon return to LANL.

2.4 Requirements Pertaining to Radionuclide Separation.

The FFCA sets additional requirements in cases in which DOE intends to conduct radionuclide separation of mixed waste. Should the DOE determine to do radionuclide separation of such mixed waste, DOE will schedule specific compliance dates based on category activities identified in Table V. “Radionuclide separation” shall mean segregating the radioactive portion of the mixed waste from the hazardous portion of the mixed waste.

Table V. Categories of Activities for Compliance Dates for Radionuclide Separation of Mixed Waste

A.	Complete an estimate of the volume of waste generated by each case of radionuclide separation.
B.	Complete an estimate of the volume of waste that would exist or be generated without radionuclide separation.
C.	Complete an estimate of the costs of waste treatment and disposal if radionuclide separation is used compared with the estimated costs if it is not used.
D.	Provide the assumptions underlying such estimates of waste volumes and cost estimates.
E.	Provide characterization methodologies for determining waste type.
F.	Submit a plan for treating or managing hazardous waste residues, accompanied by a NMED permit application.

2.5 Plans Related to Other Mixed Waste Activities

- Activities other than the types of activities specifically called for in the FFCA as requiring schedules are described in this STP. Some of these activities may be associated with schedules that may contain compliance dates related to treatment of the DOE’s mixed waste.
- For mixed waste, which is not sufficiently characterized to allow identification of appropriate treatment, notification of the characterization of such waste shall be in accordance with the annual update process described in the FFCO. If such characterization results in the addition or deletion of a treatability group or an increase in volume in a treatability group, a revision would be required pursuant to Section X of the FFCO.

3. DOE will notify the NMED when off-site treatability studies are conducted on STP waste. Treatability studies are used to explore alternative treatment options that may be practical for any or all of the STP mixed waste streams. When preparing waste for shipment for an off-site treatability study, DOE will evaluate the potential for incidental waste treatment or secondary waste generation, which are often associated with treatability studies.

2.6 Recycling/Re-Use

Respondent will pursue on-site or off-site recycling/re-use as a parallel preferred option.

Should DOE elect to use recycling facilities in lieu of (or in combination with) treatment, it will follow requirements as if the waste were shipped off-site for treatment. Any and all requirements by the recycling facility and state regulatory, federal regulatory or other regulatory requirements applicable at the recycling site shall be met by Respondents.

DOE shall notify the NMED Project Manager in writing as soon as possible if mixed waste is planned to be sent to an off-site non-commercial recycling facility. Notification should be made if possible when DOE is first considering such an option to allow NMED and the state to address any state issues or concerns with other states. The NMED Project Manager shall approve in writing the proposed off-site non-commercial recycling option prior to any shipment by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty five (45) working days of receipt of waste at the recycling facility. Activities for mixed waste to be recycled are identified in Table VI.

Should DOE elect to use recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation, that waste was received at a recycling facility.

Table VI. Activities for Mixed Waste to be Recycled

- | |
|--|
| <ol style="list-style-type: none"> A. Meet all regulatory requirements for recycling/re-use. B. Provide documentation to NMED that waste has been received at recycling facility within 45 working days of receipt of waste at the recycling facility. |
|--|

2.7 On-Site Radiological Decontamination

DOE will pursue on-site radiological surface or external decontamination as a preferred option. No volumetric or internal decontamination processes will be considered or performed. Surface radiological decontamination includes activities such as sand blasting, hand-scrubbing, or electrolytic decontamination. These decontamination activities could result in reducing or removing the radiological contaminant from the waste such that the waste could be recycled in accordance with CP Section 2.6 (Recycling/Re-Use) or be proposed for deletion in accordance with FFCO Section IX (Deletion of Waste).

Activities for mixed waste to be radiologically decontaminated are identified in Table VII.

Table VII. Activities for Mixed Waste to be Radiologically Decontaminated

A.	Meet all DOE requirements for radiological decontamination.
B.	Provide documentation to NMED that waste has been received at recycling facility within 45 working days of receipt of waste at the recycling facility; or
C.	Propose waste for deletion in accordance with Section IX of the FFCO.

3.0 MIXED LOW-LEVEL WASTE STREAMS

This section presents the preferred options to treat MLL streams at LANL. All preferred options not described below must be approved by NMED in accordance with the revision process pursuant to the Compliance Order.

The original October 4, 1995, STP inventory in each MLL treatability group has been modified through the revision process in the FFCO. The tables in the STP Part I Appendices A–L provide a comprehensive summary of changes to the CP covered waste inventories (additions, deletions, and shifts of waste between treatability groups) occurring as of the date of this revision. In Appendix B, the original STP inventory in each MLL treatability group is denoted as subgroup 0 of that treatability group (e.g., the original volume of STP treatability group LA-W906 became LA-W906-0). Each revision that has since added volumes to individual treatability groups has resulted in creation of an additional subgroup, having the same number as the revision (e.g., LA-W906-4 was created in Revision 4.0, and LA-W906-5 was created in Revision 5.0).

In most subsections of this section, the subgroups of the treatability groups are not shown. In those cases, the activities and compliance dates are applicable to the entire net volume of that treatability group. However, when subgroups of a treatability group have been assigned activities and compliance dates unique to that subgroup, those subgroups are detailed in the text.

3.1 Mixed Waste Streams

The following subsections summarize MLL treatability groups.

3.1.1 IPA Wastes and Scintillation Fluids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
IPA wastes	LA-W901	D001, D009, F002, F003, F005	0
Scintillation fluids	LA-W902	D001, F003, F005	0
Totals			0

Treatment. The waste will be treated at an off-site facility that combusts organic liquid waste. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Activity	Compliance Dates
A. Complete shipping waste	12/30/96*
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

*This activity date refers to the applicable waste in the original treatability group. Please note that one of the items in the original Treatability Group LA-W901 was transferred to Treatability Group LA-W906, in Revision 5.0, approved 12/29/97 by NMED.

3.1.2 Lead Blankets, Soil with Heavy Metals, ER Soils

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net volume (m ³)
Lead blankets	LA-W903	D007, D008	0
Soil with heavy metals	LA-W904	D004, D005, D006, D007, D008, D009, D010, D011	0
ER soils	LA-W905	D028, D029, F001, F005 D010, D011	0
Totals			0

Treatment. The waste will be treated at an off-site facility that stabilizes or macroencapsulates wastes. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Activity	Compliance Dates
A. Complete shipping waste or complete parallel option	12/30/01
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.3 Aqueous Organic Liquids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous organic liquids	LA-W906-0 LA-W906-4 LA-W906-5	D001, D002, D004, D005, D006, D007, D008, D009, D010, D011, D018, D019, D021, D022, D027, D028, D030, D032, D033, D034, D036, D037, D038, D039, D041, D042, D043, F001, F002, F003, F004, F005	0
Totals			0

Note: See below for additional wastes in this treatability group

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site treatment facility (commercial or non-commercial) and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipment of existing wastes for treatment to an off-site facility or complete parallel option	02/09/00
B. Provide documentation to NMED that waste was received at off-site facility or provided notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Additional Wastes. The following additional wastes will require management in this category, according to the activities and compliance dates listed below.

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous organic liquids	LA-W906-6 LA-W906-9 LA-W906-10 LA-W906-15	D001, D002, D004, D005, D006, D007, D008, D009, D010, D011, D018, D019, D021, D022, D027, D028, D030, D032, D033, D034, D036, D037, D038, D039, D041, D042, D043, F001, F002, F003, F004, F005	0- 0- 0- 0
Totals			0

Activity	Compliance Dates
C. Complete shipment of existing wastes for treatment to an off-site facility or complete parallel option	10/1/05
D. Provide documentation to NMED that waste was received at off-site facility or provided notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.4 Organic-Contaminated Combustible Solids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Organic-contaminated combustible solids	LA-W911	D001, D004, D008, D009, F001, F002, F003, F005	0
Totals			0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Organic-contaminated noncombustible solids	LA-W919	D001, D003, D004, D005, D006, D007, D008, D009, D010, D011, D012, D015, D018, D019, D020, D022, D027, D028, D029, D030, D031, D032, D033, D034, D035, D036, D042, D043, F001, F002, F003, F004, F005	0.2082 ¹
Totals			0.2082

¹This waste was previously in the CMR/TA-55 STP inventory as MTRU; it was reclassified to MLL.

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/31/10
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.5 Combustible Debris, Activated or Inseparable Lead, Noncombustible Debris

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Combustible debris	LA-W912	D001, D002, D003, D005, D006, D007, D008, D009, D011, D035, F001, F002, F003, F005	0
Totals			0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Activated or inseparable lead	LA-W921	D008	0
Noncombustible debris	LA-W922 LA-W922-17	D001, D002, D004, D005, D006, D007, D008, D009, D010, D011	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as

possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of newly generated wastes to an off-site treatment facility or complete parallel option	12/31/08
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.6 Aqueous Wastes with Heavy Metals, Corrosive Solutions, Aqueous Cyanides, Nitrates, Chromates, and Arsenates

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous wastes with heavy metals	LA-W913	D001, D002, D003, D004, D005, D006, D007, D008, D009, D010, D011	0
Corrosive solutions	LA-W914	D001, D002	0
Aqueous cyanides, nitrates, chromates, and arsenates	LA-W915	D001, D002, D003, D004, D005, D006, D007, D008, D009, D010, D011, F007, P029, P098	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	05/08/01
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.7 Water-Reactive Metals

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Water-reactive wastes	LA-W916	D001, D003, D004, D005, D007, D008, D010, D011	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility he DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE.

DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/21/06
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.8 Compressed Gases Requiring Scrubbing

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Compressed gases requiring scrubbing	LA-W917	D001, D002, P056	0.0080
Totals			0.0080

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off- site treatment facility or complete parallel option	8/28/12
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.9 Compressed Gases Requiring Oxidation

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Compressed gases requiring oxidation	LA-W918	D001, U226	0.0602
Totals			0.0602

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	8/28/12
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.10 Elemental Mercury

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
elemental mercury	LA-W920	D006, D009, F005	0
	LA-W920-16		0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	8/31/07
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.11 Halogenated Organic Liquids, Nonhalogenated Organic Liquids, Bulk Oils, PCB Wastes with RCRA Components, Liquid and Solid Oxidizers

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Halogenated organic liquids	LA-W907	D001, D002, D003, D007, D009, D010, D011, D018, D019, D022, D028, D029, D035, D043, F001, F002, F003, F004, F005, U077, U080, U226, U227, U228, U236	0
Nonhalogenated organic liquids	LA-W908 LA-W908-18	D001, D002, D003, D004, D007, D008, D009, D011, D018, D038, D040, F002, F003, F004, F005, U002, U019, U154, U169, U188, U220, U246	0
Bulk oils	LA-W909	D002, D004, D005, D006, D007, D008, D009, D010, D011, D021, D027, D039, F001, F002, F003, F005	0
	LA-W909-15		0
	LA-W909-16		0
	LA-W909-17		0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
PCB wastes with RCRA components	LA-W910	D004, D005, D006, D007, D008, D009, D010, D011, D012, D015, D019, D027, D028, D030, D031, D032, D033, D034, D036, D039, D042, D043, F002, F003, F004, F005	0
	LA-W910-16		0
Totals			0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Liquid and solid oxidizers	LA-W923	D001, D003, D005	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Off-site shipments must be completed by February 2002.

Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility.

The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/31/09
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.2 Mixed Waste Requiring Further Characterization or for Which Technology Assessment Has Not Been Done

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m³)
Lead wastes - TBD	LA-W924	D003, D008	0
Mercury wastes - TBD	LA-W925-0	D007, D008, D009, F001	0
Compressed gases - TBD	LA-W926	D001, D007, D009, D022, P056, U080, U226	0
Biochemical laboratory wastes	LA-W927	D001, D003	0
Dewatered treatment sludge	LA-W928	see Subsection 3.3 in the Background Volume	0
Totals			0

Note: See below for additional wastes in some of these treatability groups

Treatment. The following steps will be taken to properly characterize this waste:

- Conduct additional generator interviews
- Prepare a sampling plan for waste not adequately characterized
- Conduct sampling and analysis
- Determine treatment options

Activities for wastes originally belonging to these treatability groups as listed above.

Activity	Compliance Dates
A. Complete generator interviews	10/30/95
B. Complete sampling and analysis plan	1/30/96
C. Complete sampling and analysis	9/30/98
D. Complete determination of treatment options	12/20/98
E. Complete shipping of existing wastes to an off- site treatment facility, or submit documentation assigning waste items to applicable treatability groups or complete parallel option	12/20/01
F. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Additional wastes and treatability groups

The following additional wastes will require management in this category, according to the activities and compliance dates listed below.

Treatability group	MWIR waste ID	RCRA codes	Net volume (m ³)
Lead wastes - TBD	LA-W924-15	D003, D008	0
	LA-W924-16		0
	LA-W924-17		0
Mercury wastes-TBD	LA-W925-4 LA-W925-5 LA-W925-6 LA-W925-15 LA-W925-16 LA-W925-17 LA-W925-18	D003, D007, D008, D009 F001, F002, F005	0.4732
Explosives	LA-W932	D003	0
Labpacks	LA-W933 LA-W933-17	D001, D002, D003, D004, D005, D006, D007, D008, D010, F003, F005, D011, P012, P029, P098, P106, P113, P120, U131, U144, U145, U188, U190, U204, U216, U219	0
High activity waste	LA-W934 LA-W934-16	D001, D003, D008, D009	69.8875
Totals			70.3607

Activities for wastes belonging to these treatability groups and subgroups.

Activity	Compliance Dates
G. Complete sampling and analysis plan	1/30/99
H. Complete sampling and analysis	9/30/01
I. Complete determination of treatment options	12/20/01
J. Complete shipping of wastes to an off-site treatment facility, or submit documentation assigning waste items to applicable treatability groups or complete parallel option	12/31/10
K. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at off-site facility or within 45 days after completion of parallel option

3.3 Plans for Other Types of Activities

The following subsection summarizes plans for other types of activities.

3.3.1 Lead Decontamination

Treatability Group(s)

Treatability Group	MWIR Waste ID	First Category Net Volume (m ³)	Second Category Net Volume (m ³)	Totals Net Volume (m ³)
Lead for surface decontamination	LA-W930-0 LA-W930-5	0	0	0
Totals		0	0	0

Note: See below for additional wastes in this treatability group

Treatment. Any lead not acceptable for on-site or off-site lead decontamination, plus any lead unsuccessfully decontaminated, will be designated for treatment and disposal at an off-site facility, or for recycle through an off-site capability, such as metal melting to create shielding blocks or a DOE lead bank. Non-conforming items will be reassigned to appropriate treatability groups in accordance with the FFCO.

Should DOE decide to treat or recycle waste at an off-site non-commercial facility in lieu of plans to treat or recycle such waste on-site, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment/recycle option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment/ recycling facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment/recycling site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility.

Lead shapes and forms in the first category:

Activity	Compliance Dates
A. Complete lead decontamination	09/30/97

Lead shapes and forms in the second category:

Activity	Compliance Dates
A. Provide schedule for development of lead processing techniques and options	06/30/96
B. Segregate lead waste into decontamination groupings	07/31/97
C. Complete shipment of wastes to decontamination operations, or	12/02/98
D. Determine treatment/disposal or other recycle options for lead waste not acceptable for decontamination	12/02/98
E. Complete treatment/disposal operations or other recycle operations for lead waste not acceptable for decontamination	07/31/99
F. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

Additional wastes. The following additional wastes will require management in the second category, according to the activities and compliance dates listed below.

Treatability Group	MWIR Waste ID	First Category Net Volume (m ³)	Second Category Net Volume (m ³)	Totals Net Volume (m ³)
Lead for surface decontamination	LA-W930-6	0	0	0
Totals		0	0	0

Activities for wastes belonging to this treatability subgroup:

Activity	Compliance Dates
G. Complete shipment of wastes to decontamination operations, or	12/02/99
H. Determine treatment/disposal or other recycle operations for lead waste not acceptable for decontamination	12/02/99
I. Complete treatment/disposal operations or other recycle operations for lead waste not acceptable for decontamination	07/13/00
J. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

3.3.2 Sorting, Surveying, and Decontamination

Treatability Group(s)

Treatability Group	MWIR Waste ID	Net Volume (m ³)
Nonradioactive or suspect waste items to be surveyed	LA-W929-0(1)	0
Nonradioactive or suspect waste items to receive RCRA and radiological characterization	LA-W929-0(2)	0
Nonradioactive or suspect waste items that cannot or should not be sampled	LA-W929-0(3)	0
Totals		0

Note: See below for additional wastes in this treatability group.

Treatment. The waste items in part 1 of the original volume in this treatability group will be surveyed using a field operation that will survey waste suspect of radioactive contamination to determine whether it is radioactively contaminated. The work will be done on-site with equipment and staffing provided by LANL or another DOE site. Waste determined not to be radioactively contaminated will be treated using commercial facilities permitted to treat hazardous waste; waste determined to be radioactively contaminated wastes will be assigned to applicable treatability groups and/or sent to offsite facilities for appropriate treatment.

Waste items in part 2 of this treatability group will be surveyed using complete RCRA and radiological sampling and characterization. Waste sampled under this alternative will be treated and disposed as MLL

waste; the waste will be assigned to applicable treatability groups and/or sent to off-site facilities for appropriate treatment based on the results of this characterization.

Sampling for this characterization alternative will be conducted in accordance with RCRA SW-846 methods. To ensure an adequate volume of waste material is available for sampling and to maximize the cost effectiveness of the sampling activities, some lab packed and other waste items may be bulked into larger volume containers; all RCRA waste codes will be transferred to the bulked wastes to ensure correct RCRA categorization is maintained. It may be found, when preparing a given drum for sampling, (for example, solid small volume waste items that cannot be sampled in accordance with EPA SW-846 methods) are in fact not amenable to sampling and should have been included in the item count for Group 3. If visual inspection so indicates, these waste items will be transferred to Group 3 and assigned to applicable treatability groups based on existing knowledge.

Waste items in part 3 of this treatability group that are confirmed as not amenable to sampling (e.g., lead-acid batteries, spray paint cans) will be assigned to applicable treatability groups based on existing knowledge. It may be found, when inspecting a given container, that some items can in fact be sampled in accordance with EPA SW-846 methods and should have been included in the item count for Group 2. If visual inspection so indicates, these waste items will be transferred to Group 2 and sampled accordingly.

Additional compliance dates will be proposed for any waste items in this treatability group found not to have available treatment/disposal options following a complete review of all survey, analytical, or visual inspection data obtained through these processes.

For all waste items in this treatability group, shipment off-site for treatment is a parallel preferred option.

Should DOE decide to treat waste at an off-site non-commercial facility in lieu of plans to treat such waste on-site, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within (45) working days of receipt of waste at the treatment facility.

Activities for waste items in part 1 of this treatability group:

Activity	Compliance Dates
A. Complete field survey	10/30/96
B. Submit documentation declaring waste items as nonradioactive, or submit documentation assigning waste items to applicable treatability groups	02/28/97
C. Propose additional compliance dates if necessary	4/30/97

Activities for waste items in part 2 of this treatability group:

Activity	Compliance Dates
D. Complete RCRA and radiological sampling	01/28/97
E. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipments dates	02/28/97
F. Propose additional compliance dates if necessary	4/30/97

Activities for waste items in part 3 of this treatability group:

Activity	Compliance Dates
G. Complete visual verification	01/28/97
H. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipments dates	06/30/97
I. Propose additional compliance dates if necessary	09/30/97

Additional wastes

Treatability Group	MWIR Waste ID	Net Volume (m ³)
Nonradioactive or suspect waste items	LA-W929-5	0
Totals		0

Activities for items added as subgroup 5 of this treatability group:

Activity	Compliance Dates
J. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipment dates	03/31/98
K. Propose additional Compliance Dates if necessary	3/31/98

3.3.3 Lead Requiring Sorting

Treatability Group(s)

Treatability Group	MWIR waste ID	RCRA Codes	Net Volume (m ³)
Lead requiring sorting	LA-W931	D008	0
Totals			0

Treatment. Wastes in this treatability group are generally heterogeneous and will require different treatment processes. Drums will be opened, the contents removed, and the waste repackaged based on appropriate treatment requirements. Wastes in this treatability group are primarily lead pieces, lead shot, and lead-contaminated soils that have been packaged in the same drum.

The wastes will be reclassified to the applicable treatability group after physical separation and repackaging. The wastes will be treated by appropriate technology.

Activities for waste items in this treatability group:

Activity	Compliance Dates
A. Complete sorting	06/01/01
B. Submit documentation assigning waste items to applicable treatability groups. Propose additional compliance dates, if necessary, or	06/01/03
C. Complete shipment of existing waste to off-site facility for treatment, or complete parallel options.	06/01/03

3.3.4 10–100 nCi/g Waste

Treatability Group(s)

Treatability Group	MWIR waste ID	RCRA Codes	Net Volume (m ³)
10-100 nCi/g	LA-W935	D004, D005, D006, D007, D008, D009, D010, D011, D018, D019, D021, D022, D026, D027, D028, D029, D030, D035, D036, D037, D038, D039, D040, D043, F001, F002, F004, F005, F006, F007, F009	14.3658
Totals			14.3658

Treatment. Wastes in this treatability group are a population of legacy drums packaged and managed as MTRU (>100 nCi g) but after assay, are determined to be MLL (<100 nCi g).

MTRU drums with EPA Code designations in the TRU database that were assayed as LL waste are determined to be MLL. Once confirmed, these drums are segregated from other TRU waste and stored in a designated MLL storage area. Waste Profiles are prepared to allow acceptance into the LLW population and relabeled appropriately. A Chemical Waste Disposal Request is prepared to transfer the drums from the TRU database to the ChemLL database. TRU Programs will be notified of the drums transferred from TRU to LLM for evaluation of possible other drums based on waste stream. Central Characterization Project (CCP) will be notified for removal of drums from AK.

The drum numbers will be submitted to Production Control for retrieval and staging as MLL prior to off-site disposal. The MLL drums are prepared for treatment and disposal to an off site facility using CCP-AK documentation and on-site and off-site profiles generated for debris or sludge drums.

Activities for waste items in this treatability group:

Activity	Compliance Dates
A. Complete assaying	12/01/13
B. Complete shipment of existing waste to off-site facility for treatment, or complete parallel options	12/31/13
C. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at receiving facility

3.4 Management of “Missing” Items

Waste Category

Category	MWIR Waste ID	Net Volume (m ³)
Missing/nonexistent/TBV	None	0
Totals		0

Treatment. During visual inspections and sampling activities in support of STP waste work-off, occasionally an item cannot be found, or it is not located in the containers in which it is expected to be, according to the LANL data files for the waste item. In some instances, such items could not be verified as having ever been received in storage at LANL, and follow-up investigations of the record files revealed that for various reasons, the waste items were never in fact generated, although on paper they were included in the original STP inventory.

Some items have been determined not to exist after visual inspection and document review. When DOE and LANS determine that an STP covered waste item does not exist, transfer of the item to the category called “Missing/nonexistent/TBV (to be verified),” is requested through the revision process associated with the next Annual Update.

DOE will verify the absence of all “*Missing/ nonexistent/TBV*” items container-by-container, as each STP waste item is being sampled, repackaged, or otherwise prepared for on- or off-site treatment. The final verification all “*Missing/ nonexistent/TBV*” items will be completed by April 21, 2004, at which time all remaining MLL items in the original STP inventory will have been treated. At that time, LANL will request deletion of all missing or non-existent items from the STP.

At any time during the re-verification process, should any of these items be discovered to exist, NMED will be notified, and approval will be requested for assignment of the rediscovered items to the appropriate TG. If necessary, they will be assigned new activities and compliance dates, in accordance with the terms of the FFCO.

The following steps will be taken to verify presence or absence of this waste:

Activity	Compliance Dates
A. Initiate re-verification process on a shipment-by-shipment basis	01/03/98
B. Complete re-verification process	04/21/04
C. Re-assign any existing items to appropriate treatability groups	04/21/04
D. Complete treatment of existing wastes to applicable regulatory standards, or	10/30/04
E. Complete shipping of existing wastes to an off-site treatment facility	10/30/04
F. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

4.0 MIXED TRANSURANIC WASTE

Treatment Group(s)

Assorted MTRU Waste

Off-Site Disposal. MTRU waste at LANL will be shipped for disposal at the WIPP located in Carlsbad, New Mexico. The schedule for characterization and subsequent off-site shipment to WIPP will be dependent on the annual DOE budget allocation specific to this activity.

PART III APPENDIX A. HISTORY OF STP REVISIONS AND AMENDMENT

As discussed in CP Section 1.3, the STP CP has been modified several times since it was originally issued, in accordance with the provisions of Section X (Revisions) and Section XI (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. This Appendix provides a summary of these CP changes and of modifications to the FFCO since its issuance.

To date, there have been 17 revisions and three amendments to the CP. In addition, the FFCO was amended once, on May 20, 1997. The following Table A-1 provides a summary of these changes. More detailed descriptions can be found in the CP Update portion of each year's STP Annual Update and the original correspondence requesting each change.

Table A-1. SUMMARY OF CHANGES TO THE CP AND THE FFCO

Action	Document Modified	Effective Date	Effect on FFCO/STP
Rev. 1.0	STP/CP	6/12/96	Added off-site treatment as a parallel preferred option for most MLL treatability groups
Rev. 2.0	STP/CP	12/9/96	Reduced volume of LA-W928 by approving reclassification of sludges as LLW
Amendment 1.0	STP/CP	10/30/96	Divided original volume of LA-W929 into three subgroups, and added new Activities and Compliance Dates
Rev. 3.0	STP/CP	1/27/97	Divided original volume of LA-W929 into three subgroups, and added new Activities and Compliance Dates
Amendment 1.0	FFCO	5/20/97	Modified FFCO Sections IV, V, IX, and X to streamline waste transfers and deletions
Amendment 2.0	STP/CP	9/4/97	Extended CP Activity 3.1.2B Compliance Date to 12/29/97
Rev. 4.0	STP/CP	12/29/97	Transferred original volume of LA-W929 from three subgroups to other treatability groups, added treatability groups, and deleted treated items
Rev. 5.0	STP/CP	12/29/97	Added volumes reported in FY95 and FY96 <i>Annual Updates</i> (and certain other items) to several treatability groups, added Activities and Compliance Dates, added CP Appendices, and deleted treated items

Action	Document Modified	Effective Date	Effect on FFCO/STP
Rev. 6.0	STP/CP	7/31/98	Added volumes reported in FY97 <i>Annual Update</i> to several treatability groups, added certain Activities and Compliance Dates, adjusted several original inventory volumes, transferred one LA-W929 item to a new treatability group, and deleted treated items
Rev. 7.0	STP/CP	11/30/98	Removed on-site treatment skids, added STP inventory items, added on-site recycling/re-use and radiological decontamination, added notification for off-site treatability studies,
Rev. 8.0	STP/CP	12/3/98	Extended compliance dates for treatment of MTRU waste.
Rev. 9.0	STP/CP	6/7/00	Added and deleted volumes reported in FY98 <i>Annual Update</i> to certain treatability groups.
Amendment 3.0	STP/CP	8/30/99	Transferred three items to MTRU, transferred one item to subgroup within same treatability group.
Rev. 10.0	STP/CP	12/18/00	Added and deleted volumes reported in FY99 <i>Annual Update</i> to certain treatability groups.
Rev. 11.0	STP/CP	4/18/01	Added and deleted volumes reported in FY00 <i>Annual Update</i> .
Rev. 12.0	STP/CP	3/13/02	Added and deleted volumes reported in FY01 <i>Annual Update</i> . Extended CP Activity 3.1.5A Compliance Date to 8/25/03. Extended CP Activity 3.1.11A to 2/01/04. Removed the requirement to develop treatment technologies and the associated compliance schedule in CP Activity 4.0 and added language specifying that MTRU waste would be shipped off-site to WIPP for disposal.
Rev 13.0	STP/CP	7/14/03	Added and deleted volumes reported in FY02 <i>Annual Update</i>
Rev 14.0	STP/CP	1/5/05	Added and deleted volumes reported in FY03 <i>Annual Update</i>
Rev 15.0	STP/CP	8/16/05	Added and deleted volumes reported in FY04 <i>Annual Update</i>

Action	Document Modified	Effective Date	Effect on FFCO/STP
	STP/CP	12/12/06	Added and deleted volumes reported in FY05 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/09/07. Extended CP Activity 3.1.9(A) Compliance Date to 8/09/07. Extended CP Activity 3.1.10(A) Compliance Date to 8/31/07. Extended CP Activity 3.1.11(A) Compliance Date to 12/31/07. Extended CP Activity 3.2(J) Compliance Date to 12/31/07. Reclassified 0.2082 m ³ of LA-W934 High Activity MLL waste to MTRU waste.
Rev 17.0	STP/CP	6/26/2008	Added and deleted volumes reported in FY06 <i>Annual Update</i> . Extended CP Activity 3.1.5(A) Compliance Date to 12/31/08. Extended CP Activity 3.1.8(A) Compliance Date to 8/28/08. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/08. Extended CP Activity 3.2(J) Compliance Date to 12/31/08.
Rev 18.0	STP/CP	1/9/09	Added and deleted volumes reported in FY07 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/28/09. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/09. Proposed a new Section 3.3.4 for Treatability Group, LA-W935 "10-100 nCi/g waste" with new CP Activity 3.3.4 (A) Compliance Date 12/01/13 and CP Activity 3.3.4 (B) Compliance Date 12/31/13. Extended CP Activity 3.2(J) Compliance Date to 12/31/10.
Rev 19	STP/CP	TBD	Added and deleted volumes reported in FY08 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/28/12. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/12. Extended CP Activity 3.2(J) Compliance Date to 12/31/11.

ENCLOSURE A

SITE TREATMENT PLAN
FEDERAL FACILITIES COMPLIANCE ORDER
LOS ALAMOS NATIONAL LABORATORY
FY09 ANNUAL UPDATE

|

***Los Alamos National Laboratory
Federal Facility Compliance Order
Annual Site Treatment Plan Update
for Fiscal Year 2008***

LA-UR-09-01880

March 31, 2009

Los Alamos
NATIONAL LABORATORY

CONTENTS

LIST OF ACRONYMS	VII
PART I. BACKGROUND UPDATE	2
1.0 INTRODUCTION	2
2.0 AMOUNT OF EACH COVERED WASTE STORED AT LANL	2
2.1 MIXED LOW-LEVEL (MLL) WASTE (MLL) INVENTORY	2
2.2 MIXED TRANSURANIC (MTRU) INVENTORY SUMMARY	6
3.0 TREATMENT PROGRESS	13
3.1 OFF-SITE TREATMENT	13
3.2 OFF-SITE RECYCLING	14
3.3 ON-SITE TREATMENT AND RECYCLING	14
3.4 ON-SITE LEAD DECONTAMINATION	14
3.5 TREATABILITY STUDIES	14
3.6 ADMINISTRATIVE ADJUSTMENTS AND CORRECTIONS	15
3.7 OTHER TYPES OF MIXED WASTE ACTIVITIES	18
4.0 TREATMENT TECHNOLOGY DEVELOPMENT	18
4.1 TREATMENT TECHNOLOGIES BEING EVALUATED	18
4.1.1 Off-Site Commercial Treatment Facilities	18
4.1.2 Off-Site DOE Treatment Facilities	18
5.0 DOE FUNDING FOR STP-RELATED ACTIVITIES	18
6.0 TREATMENT VARIANCES	19
6.1 WIPP NO-MIGRATION VARIANCE PETITION/LANL WITHDRAWAL ACT AMENDMENTS	19
6.2 OTHER TREATMENT VARIANCE(S)	19
7.0 WIPP FACILITY CAPABILITIES	19
7.1 CHARACTERIZATION CAPABILITIES AT WIPP	20
7.2 MTRU TREATMENT CAPABILITIES AND PLANS	20
8.0 REFERENCES FOR PART I	20
PART II. COMPLIANCE PLAN UPDATE	106
1.0 INTRODUCTION	106
2.0 CHANGES AND REVISIONS TO PART II OCCURRING SINCE THE PREVIOUS ANNUAL UPDATE	106
2.1 ACTIVITIES COMPLETED DURING FY08	106
2.2 APPROVED REVISIONS AND AMENDMENTS PROPOSED IN FY08	107
3.0 DESCRIPTION OF WASTE DELETED IN ACCORDANCE WITH THE REQUIREMENTS OF FFCO SECTION IX (DELETION OF WASTE)	108
4.0 DOCUMENTATION OF NEW COVERED WASTE IN ACCORDANCE WITH THE REQUIREMENTS IN FFCO SECTION VIII (ADDITION OF NEW COVERED WASTE)	108
5.0 PROPOSED CHANGES TO THE SCHEDULE IN THE COMPLIANCE PLAN	108
6.0 FFCO SECTION X.C.2.A (DETAILED DESCRIPTION OF THE PROPOSED REVISION)	114
6.1 ADDITION OF NEW COVERED WASTE	114
6.2 DELETION OF COVERED WASTE	114

6.3 ADJUSTMENTS TO THE ORIGINAL (OCTOBER 4, 1995) STP COVERED WASTE INVENTORY.....	116
6.4 EXTENSION OF MILESTONE ACTIVITY DATES	119
7.0 FFCO SECTION X.C.2.B. (RATIONALE FOR THE PROPOSED REVISION)	120
7.1 EXTENSION OF PROPOSED MILESTONES	120
7.2 ADDITION OF NEW COVERED WASTE.....	120
7.3 DELETION OF COVERED WASTE.....	120
7.4 ADJUSTMENTS TO THE ORIGINAL (OCTOBER 4, 1995) STP-COVERED WASTE INVENTORY	120
8.0 FFCO SECTION X.C.2.C. (ANTICIPATED LENGTH OF ANY DELAY IN PERFORMANCE)	120
9.0 FFCO SECTION X.C.2.D (PLAN AND SCHEDULE FOR IMPLEMENTING ALL REASONABLE MEASURES)	121
10.0 REFERENCES FOR PART II.....	121
PART III. COMPLIANCE PLAN - PROPOSED REVISION 19.....	122
1.0 PURPOSE AND SCOPE OF THE COMPLIANCE PLAN	122
1.1 INTRODUCTION	122
1.2 CONTENTS.....	122
1.3 STP REVISIONS AND AMENDMENTS.....	122
2.0 COMPLIANCE SCHEDULES	122
2.1 CATEGORIES OF ACTIVITIES FOR COMPLIANCE DATES	122
2.1.1 <i>Plans Where Treatment Technology Exists</i>	122
2.1.2 <i>Plans Where Technology Must Be Developed</i>	123
2.2 PRIMARY PREFERRED TREATMENT	123
2.3 PLANS FOR MIXED WASTE TO BE SHIPPED OFF-SITE FOR TREATMENT.....	123
2.3.1 <i>Specific Site Requirements for Non-commercial Treatment Facilities</i>	124
2.4 REQUIREMENTS PERTAINING TO RADIONUCLIDE SEPARATION.	125
2.5 PLANS RELATED TO OTHER MIXED WASTE ACTIVITIES	125
2.6 RECYCLING/RE-USE	126
2.7 ON-SITE RADIOLOGICAL DECONTAMINATION	126
3.0 MIXED LOW-LEVEL WASTE STREAMS	127
3.1 MIXED WASTE STREAMS	127
3.1.1 <i>IPA Wastes and Scintillation Fluids</i>	127
3.1.2 <i>Lead Blankets, Soil with Heavy Metals, ER Soils</i>	128
3.1.3 <i>Aqueous Organic Liquids</i>	129
3.1.4 <i>Organic-Contaminated Combustible Solids</i>	130
3.1.5 <i>Combustible Debris, Activated or Inseparable Lead, Noncombustible Debris</i>	131
3.1.6 <i>Aqueous Wastes with Heavy Metals, Corrosive Solutions, Aqueous Cyanides, Nitrates,</i> <i>Chromates, and Arsenates</i>	132
3.1.7 <i>Water-Reactive Metals</i>	133
3.1.8 <i>Compressed Gases Requiring Scrubbing</i>	134
3.1.9 <i>Compressed Gases Requiring Oxidation</i>	135
3.1.10 <i>Elemental Mercury</i>	135
3.1.11 <i>Halogenated Organic Liquids, Nonhalogenated Organic Liquids, Bulk Oils, PCB Wastes with</i> <i>RCRA Components, Liquid and Solid Oxidizers</i>	136
3.2 MIXED WASTE REQUIRING FURTHER CHARACTERIZATION OR FOR WHICH TECHNOLOGY ASSESSMENT HAS NOT BEEN DONE.....	138
3.3 PLANS FOR OTHER TYPES OF ACTIVITIES.....	140
3.3.1 <i>Lead Decontamination</i>	140
3.3.2 <i>Sorting, Surveying, and Decontamination</i>	142
3.3.3 <i>Lead Requiring Sorting</i>	145

3.3.4 10–100 nCi/g Waste.....	145
3.4 MANAGEMENT OF “MISSING” ITEMS.....	146
4.0 MIXED TRANSURANIC WASTE.....	147
PART III APPENDIX A. HISTORY OF STP REVISIONS AND AMENDMENT.....	148

LIST OF TABLES

Table 2.1-1. FY08 MLL Inventory Summary.....	3
Table 2.1-2. FY08 MLL Inventory Detailed Update Treatability Group.....	3
Table 2.2-1. Covered MTRU Inventory Summary	6
Table 2.2-2. FY08 Estimated Covered MTRU Inventory by Treatability Group.....	7
Table 3.1-1. FY08 STP MLL Off-Site Shipments for Treatment or Disposal.....	13
Table 3.2-1. FY08 STP MLL Off-Site Shipments for Recycling.....	14
Table 3.3-1. FY08 STP MLL On-Site Treatment.....	14
Table 3.5-1. FY08 STP MLL Treatability Studies	14
Table 3.6-1. Administrative Adjustments to the MLL Inventory.....	15
Table 3.6-2. Administrative Adjustments to the MTRU Inventory	16
Table 1.1A. Completed FY08 FFCO and STP Milestones.....	107
Table 2.1A. Expedited Shipment Letters	107
Table 2.1B. FY08 Correspondence	108
Table 5.1. Commercial Facilities Contacted for Waste Treatment	109
Table X.C.2.a-1. Proposed Addition of New covered Waste.....	114
Table X.C.2.a-2. FY08 STP MLL Off-Site Shipments for Treatment.....	114
Table X.C.2.a-3. FY08 STP MLL Off-Site Shipments for Recycling	115
Table X.C.2.a-4. FY08 STP MLL On-Site Treatment.....	115
Table X.C.2.a-5. FY08 STP MLL Off-Site Shipments for Treatability Studies.....	116
Table X.C.2.a-6. Proposed Administrative Adjustments to the MLL Inventory	116
Table X.C.2.a-7. Proposed Administrative Adjustments to the MTRU Inventory	117
Table X.C.2.a-8. Proposed Extension of Milestone Activity Compliance Dates	119
Table I. Categories of Activities for Compliance for Mixed Waste with Existing Treatment Technologies	123
Table II. Categories for Activities for Compliance Dates for Mixed Wastes without Existing Technologies	123
Table III. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Commercial Facility.....	124
Table IV. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Non-Commercial Facility	125

Table V. Categories of Activities for Compliance Dates for Radionuclide Separation of Mixed Waste 125

Table VI. Activities for Mixed Waste to be Recycled 126

Table VII. Activities for Mixed Waste to be Radiologically Decontaminated 127

LIST OF ACRONYMS

CCA	Compliance Certification Application
CCP	Central Characterization Project
40 CFR	Title 40 of the Code of Federal Regulations
CMR	Chemical and Metallurgic Research
CP(V)	Compliance Plan (Volume)
DOE	Department of Energy
DSSI	Diversified Scientific Services, Inc.
EPA	Environmental Protection Agency
ESI	EnergySolutions, Inc.
FFCO	Federal Facility Compliance Order
FR	Federal Register
FY	Fiscal Year
HWA	Hazardous Waste Act
LANL	Los Alamos National Laboratory
LANS	Los Alamos National Security, LLC
LDR	Land Disposal Restrictions (RCRA)
LWAA	Land Withdrawal Act Amendments
M&EC	Materials and Energy Corporation
MLL	Mixed Low-Level Waste
MTRU	Mixed Transuranic Waste
MWIR	Mixed Waste Inventory Report
NNSA	National Nuclear Security Administration
NMED	New Mexico Environment Department
ORR	Oak Ridge Reservation
PCB	Polychlorinated Biphenyl
RCRA	Resource Conservation and Recovery Act
STP	Site Treatment Plan
TA	Technical Area
TBV	To be verified
TRU	Transuranic Waste
UC	University of California
WIPP	Waste Isolation Pilot Plant

INTRODUCTION

On October 6, 1992, Congress passed the Federal Facility Compliance Act (FFCA) to address compliance by the Department of Energy (DOE) with the land disposal restrictions for the storage of mixed waste set forth in Section 3004(j) of the Resource Conservation and Recovery Act (RCRA). The FFCA requires the DOE to submit a Site Treatment Plan (STP) for developing treatment capacities and technologies to treat all of the facility's mixed waste, regardless of the time generated, to the standards promulgated pursuant to Section 3004(m) of RCRA. The FFCA provides that the appropriate regulatory authority, the New Mexico Environment Department (NMED), may approve, approve with modifications, or disapprove the STP. Prior to making such a determination, NMED is required by the FFCA to provide public notice, consider public comments, and consult with the Environmental Protection Agency (EPA) and any other state in which a facility affected by the STP is located.

On March 31, 1995, DOE submitted its proposed STP to NMED for the treatment of mixed waste at the Los Alamos National Laboratory (LANL). On April 17, 1995, the public was given notice of and an opportunity to comment to NMED on the draft STP submitted by DOE. After considering public comment and otherwise complying with the FFCA, NMED determined to approve the draft STP with modifications.

On October 4, 1995, the NMED issued a Federal Facility Compliance Order (FFCO) to the DOE and its then management and operating contractor, the University of California (UC) Regents. The FFCO required LANL to implement the STP. Section VII of the FFCO requires LANL to submit an Annual Site Treatment Plan Update to the NMED on or before March 31. On June 1, 2006, Los Alamos National Security, LLC (LANS) replaced UC as operating contractor of LANL at which time LANS assumed responsibility for compliance with the FFCO.

The Annual Update contains three parts: Part I, Background Update, Part II, the Compliance Plan (CP) Update, and Part III, the Compliance Plan, Proposed Revision 19.0. The FFCO requires that the Annual Update include information current to the end of the previous federal fiscal year (FY).

Deleted: and the STP proposed revision plan,

Deleted: ,

Deleted: proposed text for NMED approval

PART I. BACKGROUND UPDATE

1.0 INTRODUCTION

This update to Part I provides the following information:

- The amount of each covered waste stored at LANL as follows: 1) the estimated volume in storage at the end of the previous FY; and 2) the estimated volume anticipated to be placed in storage for the next five FYs;
- A progress report from the end of the previous FY describing treatment progress and treatment technology development for each treatment facility and activity scheduled in the STP; a description, if applicable, of current or anticipated alternative treatment technology that is being evaluated for use instead of treatment technologies or capacities identified in the STP;
- A description of DOE's funding for STP-related activities and any funding issues that may affect the schedule;
- The status of the "No-Migration Variance Petition" or any treatability variances; and
- A progress report on characterization and/or treatment capabilities or plans for mixed transuranic waste (MTRU) related to the waste treatment standards, if any, for the DOE Waste Isolation Pilot Plant (WIPP) facility near Carlsbad, New Mexico.

The Compliance Plan Update (Part II) contains

- changes and revisions to the CP occurring since the previous Annual Update;
- proposed revisions and amendments, including compliance date changes;
- a description of waste deleted in accordance with the requirements in FFCO Section IX (Deletion of Waste);
- documentation of new covered waste in accordance with the requirements in Section VIII (Addition of New Covered Waste); and
- any other changes to the overall schedule in the CP of the STP.

The Annual Update to the CP identifies changes that require NMED approval as a revision under Section X (Revisions) or an amendment under Section XI (Other Amendments to the STP).

2.0 AMOUNT OF EACH COVERED WASTE STORED AT LANL

2.1 *Mixed Low-Level (MLL) Waste Inventory*

During FY08, MLL covered inventories increased from approximately ~~56~~ m³ to ~~85~~ m³. Table 2.1-1 summarizes changes to the estimated MLL covered waste inventory for FY08. A total of ~~27.7369~~ m³ of newly generated waste became covered during FY08 and 74.40~~31.1375~~ m³ of covered waste was treated, recycled, or disposed during the fiscal year. Each item in the MLL covered waste inventory is verified during quality control activities for individual shipments for treatment and disposal or recycling. Inconsistencies may exist in treatability groups between the original inventories reported when compared to actual shipments. These inconsistencies are reconciled annually, with the STP update, under Administrative Adjustments.

Deleted:

Deleted: 4.11

Deleted: 56.02

Deleted: 40.66

Table 2.1-1. FY08 MLL Inventory Summary

Contribution	Volume (M3)	
Estimated MLL Inventory Reported in FY07 Annual Update	56.0192	Deleted: 4.112¶
Proposed Revision 19.0		
New Covered Waste	27.7369	Deleted: 40.66¶
Off-site Treatment	(31.1375)	Deleted: (74.40)
Off-site Recycle	(0)	Deleted: ¶
On-site Decontamination	(0)	
Treatability Study Use	(0)	
Administrative Adjustments	32.4141	Deleted: 85.6464
Proposed Deletion under FFCO Section V.B.	<u>0</u>	Formatted: Centered
Estimated MLL Inventory Reported in FY08 Annual Update	85.0327	Deleted: MLLW
		Deleted: 56.02¶

Table 2.1-2 below provides the detailed FY08 covered MLL inventory changes by treatability group. new covered waste is waste that was generated in FY07 and became covered waste in FY08.

Table 2.1-2. FY08 MLL Inventory Detailed Update by Treatability Group¹

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0.2082	Administrative Adjustment (Transferred from Covered CMR/TA-55 MTRU inventory to LA-W919)	0.2082	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0.0015	-0.0015	Shipped to Perma-Fix – FL 9/22/2008	0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	0
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0602	0		0.0602	0
3.1.10	LA-W920 Elemental Mercury	0	0		0	0
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.0009	-0.0009	Shipped to Perma-Fix, FL 9/22/2008	0	0
3.1.11	LA-W909 Bulk Oils	0	0		0	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0	0		0	0

Deleted: 0¶

Deleted: 0¶

Deleted: 0¶

Deleted: 0.0015¶

Deleted: ¶

Formatted Table

Deleted: 0.0758¶

Deleted: ¶

Deleted: 0¶

Deleted: 0.0009¶

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0		0	0
3.2	LA-W924 Lead Wastes – TBD	0	0		0	0
3.2	LA-W925 Mercury Wastes – TBD	0.6814	-0.2082	Shipped to M&EC 3/17/08	0.4732	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0		0	2
3.2	LA-W934 High Activity Waste	42.15060	7.8167 0.0072 27.7369 -14.8955 7.0788	Administrative Adjustment (Reclassified as MLL based on newly available CCP assay data; transferred from Covered MTRU Inventory) Administrative Adjustment (Correction for rounding in conversion factor) New Covered Shipped to M&EC 8/4/08 Administrative Adjustment (Reclassified as High Activity Waste based on newly available CCP assay data); transferred from LA-W935 to LA-W934)	69.8875	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0

Deleted: 0.7003

Deleted: 1.3231

Deleted: 0.6814

Formatted: Centered

Deleted: 1.5296

Deleted: 42.1506

Formatted: Centered

CP Sec.	MWIR Waste ID and Treatability Group/Category	FY07 Annual Update (m3)	Proposed Revision 19.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY13 (m3)
3.3.4	LA-W935 10-100 nCi/g waste	13.9494 ¹	23.5266 .0226 -16.0314 0.8328 -7.0788	Administrative Adjustment (Reclassified as MLL based on newly available LANL and CCP assay data; transferred to LA-W935 from MTRU Inventory) Administrative Adjustment (Correction for rounding in conversion factor) Shipped to M&EC 4/14/2008 Correction to inventory volume at the end of FY07 (waste scheduled to ship in FY07 was returned to inventory) Administrative Adjustment (Reclassified as High Activity Waste based on newly available CCP assay data; transferred to LA-W934 from LA-W935)	14.3658	251
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	56.0192	29.0216		85.0327	

¹ MLL waste volumes are calculated using the conversion: 55 gal = 0.2082m³

² Waste scheduled to ship in FY07 was returned to inventory

2.2 Mixed Transuranic (MTRU) Inventory Summary

During FY08, MTRU covered inventories decreased from approximately ~~3896~~ m³ to ~~3608~~ m³. Table 2.2-1 summarizes changes to the estimated MTRU covered waste inventory for FY08.

Table 2.2-1. Covered MTRU Inventory Summary

Description	Volume (m ³)
Covered MTRU Inventory in FY07: 51.0314 (Corrected TA-55/CMR Inventory) and 3818.1110 (Corrected TA-55 Inventory)	3869.1424
Covered MTRU Waste to WIPP	(315.3485)
Reclassified as MLL	(31.3135)
New Covered MTRU Waste	53.596
STP Waste at TA-55/CMR transferred to TA-54	8.9118
Administrative Adjustments	23.4744
Covered MTRU Inventory At End of FY08: 3548.5196 (TA-54 Inventory) and 59.9432 (TA-55/CMR Inventory)	3608.4628

The estimated covered MTRU waste inventory at LANL is described by treatability group in Table 2.2-2 below. Table 2.2-2 presents the estimated volume of covered MTRU waste for each treatability group at the beginning of FY08 (end of FY07) and at the end of FY08. The inventory volumes at the end of FY07 have been corrected for this update as follows:

Deleted: 13.1166

Formatted: Keep with next, Keep lines together

Deleted: 13.1166¶

Formatted: Keep with next, Keep lines together

Deleted:

Formatted: Keep with next, Keep lines together

Formatted: Centered, Keep with next, Keep lines together

Formatted Table

Formatted: Keep with next, Keep lines together

Formatted: Keep with next, Keep lines together

Formatted: Centered, Keep with next, Keep lines together

Formatted: Keep with next, Keep lines together

Formatted: Keep with next, Keep lines together

Formatted: Keep with next, Keep lines together

Formatted: Centered

Deleted: 4.1124¶

Deleted: 51.9068¶

Deleted: 56.0192¶

Formatted: Font: 9 pt

Formatted: Space After: 0 pt

Formatted: Font: 9 pt

Deleted: ¶

Deleted: 4104

Deleted: 3845

Formatted Table

Deleted: 3845

Formatted: Centered

Formatted: Centered

Formatted: Centered

Formatted Table

Formatted: Centered

Formatted: Centered

Formatted: Centered

Formatted: Centered

Formatted Table

Deleted: ¶

Formatted: Superscript

Deleted: S

Deleted: 1550

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Cemented sludge		-1.456	Shipped to WIPP 12/13/07		
		-1.456	Shipped to WIPP 01/29/08		
		-1.456	Shipped to WIPP 01/30/08		
		-3.0255	Shipped to WIPP 01/31/08		
		-2.912	Shipped to WIPP 02/07/08		
		-4.9355	Shipped to WIPP 02/13/08		
		-6.089	Shipped to WIPP 02/19/08		
		-6.108	Shipped to WIPP 02/20/08		
		-6.108	Shipped to WIPP 02/21/08		
		-4.709	Shipped to WIPP 03/11/08		
		-1.664	Shipped to WIPP 03/12/08		
		-5.787	Shipped to WIPP 03/13/08		
		-4.501	Shipped to WIPP 03/18/08		
		-8.0375	Shipped to WIPP 03/25/08		
		-8.567	Shipped to WIPP 03/26/08		
		-4.501	Shipped to WIPP 03/27/08		
		-4.501	Shipped to WIPP 04/03/08		
		-2.2505	Shipped to WIPP 04/07/08		
		-7.716	Shipped to WIPP 04/08/08		
		-9.607	Shipped to WIPP 04/16/08		
		-4.501	Shipped to WIPP 04/17/08		
		-4.1795	Shipped to WIPP 04/22/08		
		-2.2505	Shipped to WIPP 04/25/08		
		-2.8935	Shipped to WIPP 04/26/08		
		-2.2315	Shipped to WIPP 05/20/08		
		-7.716	Shipped to WIPP 05/21/08		
		-8.6805	Shipped to WIPP 05/22/08		
		-8.926	Shipped to WIPP 07/30/08		
		-7.508	Shipped to WIPP 07/31/08		
		-7.1485	Shipped to WIPP 09/02/08		
		-8.302	Shipped to WIPP 09/03/08		
		-7.3565	Shipped to WIPP 09/10/08		
		-7.64	Shipped to WIPP 09/15/08		
		-8.113	Shipped to WIPP 09/16/08		
		-3.7065	Shipped to WIPP 09/24/08		
		-2.137	Shipped to WIPP 09/30/08		
		-216.1325	Total Shipped to WIPP		
		-31.3135	Reclassified as MLL		
		0.0003	Administrative Adjustment (rounding to 4 decimal places)		
Combined combustible / noncombustible waste	1823.0684	-0.832	Shipped to WIPP 10/02/07	1838.0600	
		-1.04	Shipped to WIPP 10/03/07		
		-1.248	Shipped to WIPP 10/04/07		
		-0.624	Shipped to WIPP 10/09/07		
		-0.624	Shipped to WIPP 10/10/07		

Deleted: 26

Deleted: 6

Deleted: 8

Deleted: 1

Deleted: 8

Deleted: 1

Deleted: 4

Deleted: 2

Deleted: 1

Deleted: 9

Deleted: 7

Deleted: 7

Deleted: 1821

Deleted: N

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
		-1.04	Shipped to WIPP 10/11/07		
		-0.832	Shipped to WIPP 10/16/07		
		-0.416	Shipped to WIPP 10/17/07		
		-1.872	Shipped to WIPP 10/18/07		
		-1.248	Shipped to WIPP 10/23/07		
		-0.416	Shipped to WIPP 10/30/07		
		-0.832	Shipped to WIPP 10/31/07		
		-0.624	Shipped to WIPP 11/07/07		
		-0.624	Shipped to WIPP 11/14/07		
		-1.248	Shipped to WIPP 11/15/07		
		-0.416	Shipped to WIPP 11/27/07		
		-0.832	Shipped to WIPP 11/28/07		
		-0.208	Shipped to WIPP 12/12/07		
		-1.248	Shipped to WIPP 12/13/07		
		-0.416	Shipped to WIPP 12/18/07		
		-1.248	Shipped to WIPP 12/19/07		
		-0.416	Shipped to WIPP 12/20/07		
		-1.456	Shipped to WIPP 01/02/08		
		-0.624	Shipped to WIPP 01/03/08		
		-1.248	Shipped to WIPP 01/09/08		
		-0.624	Shipped to WIPP 01/10/08		
		-0.208	Shipped to WIPP 01/15/08		
		-1.04	Shipped to WIPP 01/16/08		
		-1.248	Shipped to WIPP 01/17/08		
		-0.624	Shipped to WIPP 01/29/08		
		-0.832	Shipped to WIPP 01/30/08		
		-0.624	Shipped to WIPP 01/31/08		
		-0.624	Shipped to WIPP 02/07/08		
		-0.416	Shipped to WIPP 02/12/08		
		-0.208	Shipped to WIPP 02/13/08		
		-0.624	Shipped to WIPP 02/21/08		
		-1.872	Shipped to WIPP 02/26/08		
		-1.04	Shipped to WIPP 03/11/08		
		-0.624	Shipped to WIPP 03/12/08		
		-0.832	Shipped to WIPP 03/13/08		
		-0.208	Shipped to WIPP 03/18/08		
		-0.416	Shipped to WIPP 03/19/08		
		-0.416	Shipped to WIPP 03/25/08		
		-1.04	Shipped to WIPP 03/26/08		
		-0.624	Shipped to WIPP 03/27/08		
		-2.08	Shipped to WIPP 04/01/08		
		-1.04	Shipped to WIPP 04/02/08		
		-0.416	Shipped to WIPP 04/03/08		
		-1.248	Shipped to WIPP 04/07/08		
		-0.416	Shipped to WIPP 04/08/08		
		-0.416	Shipped to WIPP 04/15/08		

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Combined combustible /noncombustible waste		-0.624 -1.248 -1.664 -1.872 -1.04 -0.208 -0.208 -0.208 -1.872 -0.832 -1.872 -0.624 -0.832 -1.04 -2.08 -1.456 -0.624 <u>-59.6960</u> <u>40.492</u> <u>34.1956</u>	Shipped to WIPP 04/17/08 Shipped to WIPP 04/22/08 Shipped to WIPP 04/25/08 Shipped to WIPP 04/26/08 Shipped to WIPP 05/20/08 Shipped to WIPP 05/21/08 Shipped to WIPP 05/22/08 Shipped to WIPP 07/30/08 Shipped to WIPP 09/02/08 Shipped to WIPP 09/03/08 Shipped to WIPP 09/09/08 Shipped to WIPP 09/10/08 Shipped to WIPP 09/15/08 Shipped to WIPP 09/16/08 Shipped to WIPP 09/23/08 Shipped to WIPP 09/24/08 Shipped to WIPP 09/30/08 <u>Total Shipped to WIPP</u> <u>New covered</u> <u>Administrative Adjustment</u> <u>(Volume changes from</u> <u>repacking and reclassifying</u> <u>waste from other MTRU</u> <u>treatability groups to map</u> <u>waste to CCP certified</u> <u>waste streams)</u>		
Combustible waste	100.8892	-0.208 -1.04 -0.624 -1.04 -1.456 -0.832 -1.456 -2.496 -0.208 -1.04 -1.664 -0.208 -1.456 -0.416 -1.248 -1.248 -3.952 -2.704 -0.624 -0.832 -1.664	Shipped to WIPP 10/02/07 Shipped to WIPP 10/04/07 Shipped to WIPP 10/09/07 Shipped to WIPP 10/10/07 Shipped to WIPP 10/11/07 Shipped to WIPP 10/18/07 Shipped to WIPP 10/23/07 Shipped to WIPP 10/31/07 Shipped to WIPP 11/07/07 Shipped to WIPP 11/14/07 Shipped to WIPP 11/15/07 Shipped to WIPP 11/27/07 Shipped to WIPP 11/29/07 Shipped to WIPP 12/04/07 Shipped to WIPP 12/12/07 Shipped to WIPP 12/13/07 Shipped to WIPP 12/18/07 Shipped to WIPP 12/19/07 Shipped to WIPP 01/02/08 Shipped to WIPP 01/03/08 Shipped to WIPP 01/09/08	60.1212	

Deleted: Newly Covered

Deleted: 102

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Combustible waste		-0.416 -1.04 -0.416 -1.456 -0.208 -1.664 -0.208 -0.208 -0.208 -0.416 -0.208 -0.208 -0.624 -0.208 -0.624 -0.208 -0.416 <u>-35.152</u> <u>-5.616</u>	Shipped to WIPP 01/10/08 Shipped to WIPP 01/16/08 Shipped to WIPP 01/17/08 Shipped to WIPP 01/29/08 Shipped to WIPP 01/30/08 Shipped to WIPP 01/31/08 Shipped to WIPP 02/26/08 Shipped to WIPP 03/11/08 Shipped to WIPP 03/13/08 Shipped to WIPP 03/25/08 Shipped to WIPP 03/26/08 Shipped to WIPP 04/03/08 Shipped to WIPP 04/16/08 Shipped to WIPP 09/02/08 Shipped to WIPP 09/16/08 Shipped to WIPP 09/23/08 Shipped to WIPP 09/24/08 Total Shipped to WIPP <u>Administrative Adjustment (Reclassified into Combined combustible and noncombustible waste or Noncombustible waste treatability groups to map to CCP certified waste streams)</u>		
Glass waste	<u>1.6640</u>	<u>-0.208</u>	<u>Administrative Adjustment (Reclassified as Combined combustible and noncombustible waste to map waste to certified CCP waste streams)</u>	<u>1.456</u>	Deleted: 1.7
Leaded glovebox waste	<u>16.1295</u>	-0.208 -0.208 -0.416 <u>-5.3135</u>	Shipped to WIPP 12/20/07 Shipped to WIPP 01/03/08 Total Shipped to WIPP <u>Administrative Adjustment (Reclassified as Combined combustible and noncombustible waste or noncombustible waste to map waste to CCP certified waste streams)</u>	<u>10.4000</u>	Deleted: 16.1

Treatability Group	FY07 Annual Update (m3)	Proposed Revision 18.0 (m3)	Comments	FY08 Annual Update (m3)	Projection FY09-FY12 (m3)
Metallic waste	63.9339	-0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 -0.208 <u>-3.120</u> <u>1.664</u>	Shipped to WIPP 10/02/07 Shipped to WIPP 10/17/07 Shipped to WIPP 11/14/07 Shipped to WIPP 11/15/07 Shipped to WIPP 11/27/07 Shipped to WIPP 12/04/07 Shipped to WIPP 01/31/08 Shipped to WIPP 02/26/08 Shipped to WIPP 03/18/08 Shipped to WIPP 04/03/08 Shipped to WIPP 04/07/08 Shipped to WIPP 07/31/08 Shipped to WIPP 09/03/08 Shipped to WIPP 09/15/08 Shipped to WIPP 09/24/08 <u>Total shipped to WIPP</u> <u>Administrative Adjustment</u> <u>(Reclassified as</u> <u>combustible-</u> <u>noncombustible waste or</u> <u>noncombustible waste)</u>	59.1499	Deleted: 63.9
<u>Metallic waste</u>					Deleted: -
Non-combustible waste	81.583	-0.208 <u>1.872</u>	<u>Shipped to WIPP 03/11/08</u> <u>Administrative Adjustment</u> <u>(Volume changes due to</u> <u>repacking into multiple</u> <u>containers and</u> <u>reclassifying waste from</u> <u>other treatability groups to</u> <u>map waste to CCP certified</u> <u>waste streams)</u>	83.247	Deleted: 81.6 ¹
Solidified inorganic and organic solids	161.4705	-0.208 -0.416 <u>-0.624</u> <u>13.104</u> <u>0.208</u>	Shipped to WIPP 09/15/08 Shipped to WIPP 09/24/08 <u>Total Shipped to WIPP</u> <u>New covered</u> <u>Administrative Adjustment</u> <u>(Addition of container not</u> <u>previously included due to</u> <u>search criteria; corrected</u> <u>query has been used for</u> <u>this report)</u>	174.1585	Deleted: 161.5
TOTAL	<u>3818.1110</u>			<u>3548.5196</u>	Deleted: 3800

¹ MTRU waste volumes are calculated using the conversion: 55 gal = 0.208 m³

Formatted: Font: 11 pt, Not Bold, Not All caps

3.0 TREATMENT PROGRESS

3.1 Off-Site Treatment

During FY08, covered LANL shipped its MLL waste streams off-site for treatment at two commercial treatment facilities: Perma-Fix in Gainesville, Florida and its subsidiary facility. Material and Energy Corporation (M&EC) in Oak Ridge, Tennessee. Perma-Fix, which has its parent facility in Florida, also owns Diversified Scientific Services, Inc. (DSSI) in Kingston, Tennessee, and Perma-Fix Northwest in Washington.

Deleted: such as EnergySolutions, Inc. (ESI) of Clive, Utah; Diversified Scientific Services, Inc. (DSSI) in Kingston, Tennessee;

- **Perma-Fix**

Perma-Fix of Gainesville, Florida, is a RCRA-permitted facility with a Radioactive Materials License for processing scintillation cocktail vials and other mixed waste fluids for blending and shipment to an energy recovery facility. Perma-Fix services include the decommissioning of labpacks, thermal treatment of organics, stabilization and solidification of inorganics, and distillation of halogenated organics. The facility also performs chemical treatments such as demulsification/precipitation/flocculation, solvent extraction, chelation, oxidation-reduction, ion exchange, absorption/adsorption, amalgamation, and chemical decontamination.

Deleted: <#>EnergySolutions¶ ESI (formerly Envirocare) in Clive, Utah, site is a RCRA facility that is licensed by the State of Utah and the EPA to receive, possess, use, treat, and dispose of mixed radioactive materials. EnergySolutions has a mixed waste treatment facility that incorporates treatment technologies designed to reduce the toxicity of waste materials prior to disposal. Current mixed waste treatment technologies used at EnergySolutions include stabilization, deactivation, neutralization, reduction/oxidation, chemical fixation, and polymer encapsulation. Disposal of the treated residue at EnergySolutions occurs after verification that the material meets applicable treatment standards.¶

- **Material and Energy Corporation**

M&EC, located in the East Tennessee Technology Park in Oak Ridge, Tennessee, is a permitted treatment facility for low-level radioactive and mixed waste. The facility installed six treatment processes and has the capability of treating organic and inorganic mixed waste to meet the land disposal requirements criteria. These processes include stabilization/solidification, chemical extraction, chemical fixation, metals precipitation, neutralization, and debris treatment. M&EC became operational in September 2001.

Table 3.1-1 below is a summary of LANL's off-site shipments for treatment and/or disposal of covered MLL in FY08. Approximately 74.4 cubic meters of STP waste was shipped off-site for treatment and/or disposal.

Deleted: <#>Diversified Scientific Services, Inc.¶ DSSI was acquired by Perma-Fix Environmental Services in September 2000. Waste delivered to DSSI is thermally treated and the residue is disposed of at an appropriately licensed and permitted disposal facility. Through beneficial recovery of thermal energy, the waste that would otherwise be stored produces a useful product (electricity) while accomplishing a substantial waste reduction. DSSI is located in Kingston, Tennessee.¶

Table 3.1-1. FY08 STP MLL Off-Site Shipments for Treatment and/or Disposal

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m3)	Shipping Manifest No.	Date NMED Notified	CP Section
3/17/2008	MEC	LA-W925	Mercury Wastes – TBD	0.2082	000365747JJK	4/3/2008	3.2
4/14/2008	MEC	LA-W935	10-100 nCi/g waste	16.0314	000365779JJK	5/21/2008	3.3.4
8/4/2008	MEC	LA-W934	High Activity Waste	14.8955	000365882JJK	9/8/2008	3.2

Formatted: Keep with next

Formatted: Centered

Formatted Table

Formatted: Centered

Formatted: Centered

Formatted: Centered

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m3)	Shipping Manifest No.	Date NMED Notified	CP Section
9/22/2008	PermaFix	LA-W922	Noncombustible Debris	0.0015	000365944JJK	10/22/2008	3.1.5
9/22/2008	PermaFix	LA-W908	Nonhalogenated Organic Liquid	0.0009	000365944JJK	10/22/2008	3.1.11
Total Volume:				31.1375			

Formatted: Centered

Formatted Table

Formatted: Centered

Formatted: Centered

Formatted: Font: Bold, Italic

Formatted: Font: Bold

Formatted: Left

Deleted: Date Shipped

... [1]

Formatted Table

3.2 Off-site Recycling

DOE/NNSA and LANS conducted no off-site recycling in FY08.

Table 3.2-1: FY08 STP MLL Off-Site Shipments for Recycling

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

3.3 On-Site Treatment and Recycling

In FY08, DOE/NNSA and LANS conducted no on-site treatment or recycling.

Table 3.3-1. FY08 STP MLL On-Site Treatment

MWIR #	Treatability Group	Vol (m ³)	Date NMED Notified	CP Section
Total Volume		0		

3.4 On-Site Lead Decontamination

No LANL covered MLL was decontaminated on-site during FY08.

3.5 Treatability Studies

DOE/NNSA and LANS conducted no treatability studies in FY08.

Table 3.5-1. FY08 STP MLL Treatability Studies

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
--------------	-------------	--------	--------------------	-----------------------	-----------------------	--------------------	------------

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

3.6 Administrative Adjustments and Corrections

Administrative adjustments and corrections are due to discrepancies found during quality control activities related to preparing waste for treatment, inventory, and disposal or when preparing for the STP Annual Update. A thorough data quality review is conducted annually to compare shipment notifications with shipping manifests against database updates. The adjustments in the following table were discovered when preparing the FY08 Annual Update to the STP. These adjustments reflect corrections to the inventory volume at the end of FY07 based on updated data, revised data queries, corrections of volumes to comply with the required four-decimal place accuracy, volume changes due to repacking of waste, and transfers of waste to other treatability groups.

Tables 3.6-1 and 3.6-2 list the administrative adjustments for the MLL and MTRU inventories, respectively. Table 3.6- 1. Administrative Adjustments to MLL Inventory

Table 3.6- 2. Administrative Adjustments to MLL Inventory

<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>	<u>CP Section</u>
<u>LA-W919</u>	<u>Organic-Contaminated Noncombustible Solids</u>	<u>0.2082</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from TA-55/CMR MTRU inventory.</u>	<u>3.1.4</u>
<u>LA-W934</u>	<u>High Activity Waste</u>	<u>7.8167</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory to LA-W934.</u>	<u>3.2</u>
		<u>.0072</u>	<u>Correction for rounding in conversion factor</u>	
		<u>7.0788</u>	<u>Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.</u>	
<u>LA-W935</u>	<u>10 – 100 nCi/g Waste</u>	<u>23.5266</u>	<u>Reclassified as MLL based on newly available LANL and CCP assay data; transferred from MTRU inventory.</u>	<u>3.3.4</u>

Formatted: Space After: 0 pt

Deleted: ¶

Formatted Table

<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>	<u>CP Section</u>
		<u>.0226</u>	<u>Correction for rounding in conversion factor</u>	
		<u>-7.0788</u>	<u>Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.</u>	
		<u>0.8328</u>	<u>Correction to inventory volume at the end of FY07 (waste scheduled to ship in FY07 was returned to inventory).</u>	
<u>Net Total</u>		<u>32.4141</u>		

Deleted: ¶

Table 3.6-2. Administrative Adjustments to MTRU Inventory

<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>
<u>Cemented sludge</u>	<u>16.6405</u>	<u>Reclassified as MTRU based on newly available CCP assay data.</u>
	<u>2.7322</u>	<u>Correction of onsite inventory volume at end of FY07. Includes addition of containers previously not included due to search criteria. This has now been corrected.</u>
	<u>-31.3135</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory. (Note: This corresponds with the 7.8167 m3 High activity waste volume adjustment and the 23.5266 m³ 10-100 nCi/g Waste from Table 1. The 0.0298 m³ difference is due to rounding error and has been reflected in the new volumes in Table 1.</u>
	<u>0.0003</u>	<u>Adjustment for rounding to required four decimal places.</u>
<u>Combined combustible and non-combustible waste</u>	<u>2.0684</u>	<u>Correction of onsite inventory volume at end of FY07.</u>
	<u>34.1956</u>	<u>Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste</u>

Formatted: Keep with next

Formatted Table

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>
		<u>streams.</u>
<u>Combustible waste</u>	<u>-1.1108</u>	<u>Correction of onsite inventory volume at end of FY07.</u>
	<u>-5.6160</u>	<u>Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.</u>
<u>Glass waste</u>	<u>-0.0360</u>	<u>Adjustment for rounding to required four decimal places.</u>
	<u>-0.2080</u>	<u>Reclassification into <i>Combined combustible and non-combustible waste</i> treatment group to map waste to CCP certified waste streams.</u>
<u>Leaded glovebox</u>	<u>0.0295</u>	<u>Adjustment for rounding to required four decimal places.</u>
	<u>-5.3135</u>	<u>Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>Non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.</u>
<u>Metallic waste</u>	<u>0.0339</u>	<u>Adjustment for rounding to required four decimal places.</u>
	<u>-1.6640</u>	<u>Reclassification into <i>Combined combustible and non-combustible waste</i> or <i>Non-combustible waste</i> treatment groups to map waste to CCP certified waste streams.</u>
<u>Non-combustible waste</u>	<u>-0.0170</u>	<u>Adjustment for rounding to required four decimal places.</u>
	<u>1.8720</u>	<u>Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.</u>
<u>Solidified inorganic and organic solids</u>	<u>-0.0295</u>	<u>Adjustment for rounding to required four decimal places.</u>
		<u>Correction of onsite inventory volume. Includes addition of container previously not</u>

Formatted Table

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

Formatted: Font: Not Italic

Formatted: Left

<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>
	<u>0.2080</u>	<u>included due to search criteria. This has now been corrected.</u>
<u>Net Total:</u>	<u>12.4721</u>	

Formatted Table

3.7 OTHER TYPES OF MIXED WASTE ACTIVITIES

No other MLL activities were performed.

4.0 TREATMENT TECHNOLOGY DEVELOPMENT

During FY08, the availability of commercial and federal facility off-site treatment and disposal capacity for MLL remained stable. As a result of DOE/NNSA's increasing reliance on commercial treatment/disposal for mixed wastes, nearly all funding for onsite technology development has been reprioritized to support off-site treatment and disposal of mixed wastes. DOE/NNSA treatment technology development initiatives are generally limited to specific technologies or technology adaptations in response to specific needs that cannot be addressed through commercial facilities.

4.1 Treatment Technologies Being Evaluated

DOE/NNSA and LANS continue to monitor the development of other potential treatment technologies that may become available in the future. Some of these technologies are being developed at LANL and at other DOE sites. Numerous other commercially developed treatment processes exist which have not been demonstrated on mixed wastes.

4.1.1 Off-Site Commercial Treatment Facilities

M&EC is licensed for a technology to treat mercury-contaminated waste using amalgamation. The treatment consists of mixing proprietary amalgamation agents with the waste until the process analysis shows that the mercury was fully reacted. When the amalgamation is complete, the waste is stabilized and sampled. The resultant product is a waste form suitable for land disposal. This mercury treatment process will be evaluated once it becomes available for low-level mixed waste treatment pending approval of a permit modification request.

4.1.2 Off-Site DOE Treatment Facilities

LANS staff at LANL will continue to evaluate off-site DOE-operated treatment facilities for their appropriateness to treat LANL STP waste.

5.0 DOE FUNDING FOR STP-RELATED ACTIVITIES

Funding to implement the LANL STP for mixed waste during FY08 was sufficient to meet all compliance dates as required by the STP issued on October 4, 1995. As stated in previous updates to the STP, funding is no longer available for development of mobile treatment units at LANL, but funding was provided annually for shipment of mixed waste offsite for treatment and disposal at DOE and commercial facilities. Funding during FY09 is also sufficient to meet all compliance dates established in the STP for FY08. Should funding reductions occur that would affect STP compliance dates, the DOE/NNSA and LANS will so notify the NMED to address compliance schedules and activities.

The DOE Assistant Secretary for Environmental Management has initiated a long-range plan for its cleanup and waste management activities, with a goal of accelerating clean-up progress as much as possible before 2006. The plan, *Accelerating Cleanup: Paths to Closure*, includes sections for the LANL

site that address MLL and Transuranic (TRU) wastes that are currently in storage (legacy waste). Current funding targets for waste management in the draft *LANL Accelerating Cleanup: Paths to Closure* plan should allow LANS Staff at LANL to continue to meet all compliance dates in the STP, but assume that MTRU waste is not required to be treated to meet land disposal requirements before shipment to WIPP for disposal, as provided for in the WIPP Land Withdrawal Act Amendments.

Beginning in FY99, all newly generated MLL with a disposal path was planned to be treated and disposed within one year if a treatment/disposal capability was available for the waste. All MLL placed into storage before FY99 is planned to be treated and disposed before the end of FY10.

6.0 TREATMENT VARIANCES

The RCRA allows certain case-by-case variances from land disposal requirement standards. Variances that may be sought under the RCRA relate to requests for substitution of an alternative treatment technology in place of the land disposal requirements treatment technology. This section discusses any potential treatment variances related to LANL's covered waste, as described below.

6.1 WIPP No-Migration Variance Petition/LANL Withdrawal Act Amendments

The WIPP is a DOE facility located near Carlsbad, New Mexico, as a repository for the TRU waste that was generated by the nation's defense-related activities. Some of the TRU waste contains hazardous waste constituents regulated under the RCRA.

The WIPP repository is considered to be a deep geologic repository rather than a shallow landfill. It is wholly sited 2,100 ft below the land surface in a salt bed. Because salt has the advantageous characteristic of slow plastic deformation, it is predicted that the salt will entomb the waste and seal it from the human environment, making potential release of hazardous constituents a low-probability event.

The Land Withdrawal Act Amendments of 1996 (LWAA) (PL 104-201, Section 3188) exempts waste designated by the Secretary of Energy for disposal at WIPP from RCRA's land disposal requirements. Following passage of the LWAA, EPA terminated its review of the No-Migration Variance Petition, submitted by DOE to EPA in May 1995. EPA formalized its withdrawal by letter to George Dials, DOE/Carlsbad Area Office manager, dated December 29, 1997.

On October 29, 1996, DOE submitted its Compliance Certification Application (CCA) to EPA. The CCA is intended to demonstrate to EPA that WIPP meets the requirements of Title 40 of the Code of Federal Regulations (40 CFR) Part 191 and 40 CFR Part 194. On October 23, 1997, EPA announced its proposed decision to issue a certification of compliance, subject to a number of specified conditions and to a public comment period of 120 days. On May 18, 1998, EPA published in the Federal Register (63 FR 27354) its final rule certifying that WIPP will comply with the requirements of Subparts B and C of 40 CFR Part 191 and amending the WIPP compliance criteria in 40 CFR Part 194. The final rule became effective June 17, 1998. On March 25, 1999, WIPP received its first shipment of non-mixed (radioactive only) TRU waste from Los Alamos. Other facilities have also shipped non-mixed TRU waste to WIPP. The NMED issued a hazardous waste permit for WIPP on October 27, 1999, authorizing the DOE to manage, store, and dispose of contact-handled TRU mixed waste at the facility.

6.2 Other Treatment Variance(s)

No treatment variances were requested or granted in FY08.

7.0 WIPP FACILITY CAPABILITIES

As discussed above, the DOE/NNSA is planning to dispose of its defense TRU waste, both mixed and nonhazardous, in its deep geologic depository at the WIPP near Carlsbad, New Mexico. This facility is a receiving and disposal facility, without the capability of routinely opening and repackaging waste. TRU waste will already be containerized when received at the WIPP facility. The WIPP facility is not a generator of TRU waste, and therefore will receive all of the waste in shipments from off-site.

7.1 Characterization Capabilities at WIPP

~~WIPP does not characterize TRU waste or hazardous waste constituents regulated by the RCRA; however, generators for storage sites characterize waste to be shipped to WIPP.~~

Deleted: No capabilities for

Deleted: ation of

7.2 MTRU Treatment Capabilities and Plans

No capabilities for treatment of MTRU to meet the land disposal requirements standards were developed at the WIPP facility. As described above, the LWAA exempted wastes designated by the Secretary of Energy for disposal at the WIPP from this requirement.

Deleted: were developed at the WIPP facility. During the present FY, DOE is planning to resubmit permit modification requests that would lay the groundwork to accelerate cleanup at sites with small quantities of TRU waste (6,000 drums or less). Under this plan, generator/storage sites would characterize their waste. The DOE originally submitted this permit modification in July 2000. After hearing stakeholder concerns, the DOE withdrew the modification request and has subsequently resubmitted in FY02.

8.0 REFERENCES FOR PART I

1. "Federal Facility Compliance Order (Los Alamos National Laboratory)" New Mexico Environment Department (October 4, 1995)
2. "Hazardous Waste Report for Los Alamos National Laboratory" Volumes I and II, ESH-19, Los Alamos National Laboratory (February 1996)
3. "Transuranic Waste Baseline Inventory Report Revision 3", US Department of Energy, Carlsbad Area Office (December 1995)
4. "AL Mixed Waste Treatment Plan", Los Alamos National Laboratory (March 1994)
5. Congress, 1996. Text of Public Law 104-201, Congressional Record dated September 23, 1996, Amendment to Public Law 102-579, 1992 Waste Isolation Pilot Plant Land Withdrawal Act (106 Stat. 4777)
6. "Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1995" (March 1996).
7. "Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1996" (March 1997).
8. "Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1997" (March 1998).
9. "Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1998" (March 1999).
10. "Los Alamos National Laboratory Federal Facility Compliance Order Annual Site Treatment Plan Update for Fiscal Year 1999" (December 1999).
11. "Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 10.0" (August 2000).
12. "Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 11.0" (April 2001)
13. 40 CFR Part 194, Criteria for the Certification of the Waste Isolation Pilot Plant's Compliance with the 40 CFR Part 191 Disposal Regulations: Certification Decision; Proposed Rule" (Federal Register V.62, No. 210, Oct. 30 1997, pp. 58792-58838)
14. "Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 12.0" (March 2002)
15. Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 13.0" (March 2003)
16. Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 14.0" (March 2004)

17. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 15.0*" (March 2005)
18. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 16.0*" (March 2006)
19. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 17.0*" (March 2007)
20. *Los Alamos National Laboratory Federal Facility Compliance Order, Site Treatment Plan, Revision 18.0*" (March 2008)

**Appendix A
Reported STP MLL Inventories
1995–1996**

Appendix A: Reported Inventories, 1995–1996 (from Table 2-1, LANL FY96 Annual Update)

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.1.1	LA-W901 IPA Wastes	15.89	NC		15.89	Increased 4.07 ^d Decreased 19.98	Waste volume incorrectly reported in original STP inventory Shipped off-site for treatment at commercial or DOE facilities during FY96	0.02	0.0
3.1.1	LA-W902 Scintillation Fluids	2.47	Decreased 2.24	Commercially treated in FY95	0.23	Increased 0.13 ^d Decreased 0.36 ^d	Waste volume incorrectly reported in original STP inventory Shipped off-site for treatment at commercial or DOE facilities during FY96	0.0038 ^g	0.0
3.1.2	LA-W903 Lead Blankets	0.74	NC		0.74	Decreased 0.74	Shipped off-site for treatment at commercial facility during FY96	0.00	0.0
3.1.2	LA-W904 Soil with Heavy Metals	10.53	NC		10.53	Increased 0.11	Waste that was newly generated in FY95 that became covered waste in FY96	10.64	0.5
3.1.2	LA-W905 ER Soils	39.32	NC		39.32	Decreased 39.32	Shipped off-site for treatment or disposal at commercial facility during FY96	0.00	0.0
3.1.3	LA-W906 Aqueous Organic Liquids	1.65	Increased 0.43	Inadvertently omitted from STP	2.08	Increased 3.62	Waste that was newly generated in FY95 that became covered waste in FY96	5.70	18.1
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	28.32	Decreased 0.11 Increased 0.17	Treated in treatability study in FY95 Inadvertently omitted from STP	28.38	Increased 5.24 Decreased 0.11	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	33.51	26.2

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	7.82	Decreased 0.11 Increased 0.001	Treated in treatability study in FY95 Inadvertently omitted from STP	7.71	Increased 9.58	Waste that was newly generated in FY95 that became covered waste in FY96	17.29	47.9
3.1.5	LA-W912 Combustible Debris	13.82	NC		13.82	Increased 0.28	Waste that was newly generated in FY95 that became covered waste in FY96	14.10	1.4
3.1.5	LA-W921 Activated or Inseparable Lead	15.60	Decreased 7.42 Increased 10.11	Decontaminated and released in FY95 Received from LD200 effort	18.29	Increased 2.29 Decreased 12.45	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for off-site treatment at commercial facility during FY96	8.13	11.5
3.1.5	LA-W922 Noncombustible Debris	5.62	Decreased 0.0002 Increased 1.25	Treated in treatability study in FY95 Inadvertently omitted from STP	6.87	Increased 21.04	Waste that was newly generated in FY95 that became covered waste in FY96	27.91	105.2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.85	NC		1.85	Increased 0.15 Decreased 0.030 Decreased	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	1.65	0.8

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
						0.32			
3.1.6	LA-W914 Corrosive Solutions	1.36	Increased 0.04	Inadvertently omitted from STP	1.40	Increased 0.08 Decreased 0.67	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	0.81	0.4
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.13	Decreased 0.0003 Increased 0.02	Treated in treatability study in FY95 Inadvertently omitted from STP	0.15	Increased 0.02 Decreased 0.0002 Decreased 0.0031	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	0.17	0.1
3.1.7	LA-W916 Water-Reactive Wastes	6.03	Increased 0.02	Inadvertently omitted from STP	6.05	Increased 0.01	Waste that was newly generated in FY95 that became covered waste in FY96	6.06	0.05
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	NC		0.35	NC		0.35	0.0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.08	NC		0.08	Increased 0.01	Waste that was newly generated in FY95 that became covered waste in FY96	0.09	0.0
3.1.10	LA-W920 Elemental Mercury	0.50	NC		0.50	Increased 0.02	Waste that was newly generated in FY95 that became covered waste in FY96	0.52	0.1

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
3.2.1	LA-W907 Halogenated Organic Liquids	16.58	Increased 0.04	Inadvertently omitted from STP	16.62	Increased 0.45 Decreased 0.0025	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for treatment in on-site treatability study during FY96	17.07	2.3
3.2.1	LA-W908 Nonhalogenated Organic Liquids	14.34	Increased 0.08	Inadvertently omitted from STP	14.42	Increased 2.83	Waste that was newly generated in FY95 that became covered waste in FY96	17.25	14.2
3.2.1	LA-W909 Bulk Oils	3.75	NC		3.75	Increased 2.28	Waste that was newly generated in FY95 that became covered waste in FY96	6.03	11.4
3.2.1	LA-W910 PCB Wastes with RCRA Components	0.74	NC		0.74	NC		0.74	0.0
3.2.1	LA-W923 Inorganic Solid Oxidizers	0.20	Increased 0.32	Inadvertently omitted from STP	0.52	Decreased 0.087	Shipped for treatment in off-site treatability study during FY96	0.43	0.2
3.3	LA-W924 Lead Wastes – TBD	51.44	Decreased 11.28	Decontaminated and released in FY95	40.16	NC		40.16	0.0
3.3	LA-W925 Mercury Wastes - TBD	18.30	NC		18.30	Increased 1.52	Waste that was newly generated in FY95 that became covered waste in FY96	19.82	7.6
3.3	LA-W926 Compressed Gases - TBD	1.25	NC		1.25	NC		1.25	0.0
3.3	LA-W927 Biochemical Laboratory Wastes	1.34	NC		1.34	NC		1.34	0.0
3.3	LA-W928 Dewatered Treatment Sludge	268.17	NC		268.17	NC		268.17	0.0
3.4.1	LA-W930	56.20	Decreased	Decontaminated and released in	64.06	Increased	Waste that was newly generated in FY95 that	65.31	6.3

CP Sec.	MWIR Waste ID and Treatability Group	CP Vol. (m ³)	FY95 Changes Covered Waste (m ³) ^a	Explanation for FY95 Change	Covered Vol. End of FY95 (m ³)	FY96 Changes Covered Waste (m ³) ^b	Comments	Covered Vol. End of FY96 (m ³)	Projection FY97-FY01 (m ³)
	Lead for Surface Decontamination		14.64 Increased 22.50	FY95 Received from LD200 effort		1.25	became covered waste in FY96		
3.4.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	14.24	Decreased 0.002 Increased 0.00002	Decontaminated and released in FY95 Inadvertently omitted from STP	14.24	Decreased 0.00094 Decreased 0.0029	Shipped for treatment in on-site treatability study during FY95 Shipped for treatment in on-site treatability study during FY96	14.24	0.0
None ^d	LA-W931 Lead Requiring Sorting	9.97	Decreased 4.58 Increased 5.73	Decontaminated and released in FY95 Received from LD200 effort	11.12	Increased 0.44 Decreased 6.36	Waste that was newly generated in FY95 that became covered waste in FY96 Shipped for off-site treatment at commercial facility during FY96	5.20	2.2
None ^e	LA-W932 Explosives	0.0	NC			NC		0.0	0.0
None ^e	LA-W933 Lab Packs	0.0	NC			Increased 0.13	Waste that was newly generated in FY95 that became covered waste in FY96	0.13	0.8

Appendix B
Reported STP MLL Inventories
1997

Appendix B: Reported Inventories, 1997 (from Table 2-1. FY97 MLL Inventory Update Summary^a)

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.1	LA-W901 IPA Wastes	0.02	Decreased 0.005 ^{e,m}	Decreased 0.02	Shipped off-site for treatment at commercial facility during FY97	0.00	0.0
3.1.1	LA-W902 Scintillation Fluids	0.0038 ^d		Decreased 0.0038	Shipped off-site for treatment at commercial facility during FY97	0.00	0.0
3.1.2	LA-W903 Lead Blankets	0.00				0.00	0.0
3.1.2	LA-W904 Soil with Heavy Metals	10.64	Decreased 0.2082 ^{e,m} 0.1047 ⁿ	Decreased 0.62 Decreased 0.42 Decreased 8.91 Decreased 0.14	Transferred to LA-W910 (approved by NMED 9/18/97) Transferred to LA-W911 (approved by NMED 9/18/97) Shipped off-site for treatment at commercial or DOE facilities during FY97 Shipped off-site for treatment at commercial or DOE facilities during FY97	0.55	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00	0.0
3.1.3	LA-W906 Aqueous Organic Liquids	5.70	Increased 0.0005 ^{e,m} Increased 4.83 ^f 4.26 ^{f,n}	Increased 5.74	Waste that was newly generated in FY96 that became covered waste in FY97	15.70	50.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.51	Increased 1.46 ^t	Increased 0.0038 Increased 0.42	Waste that was newly generated in FY96 that became covered waste in FY97 Transferred from LA-W904 (approved by NMED 9/18/97)	35.39	7.3
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	17.29	Increased 0.95 ^t	Increased 8.58 Increased 0.11	Waste that was newly generated in FY96 that became covered waste in FY97 Unused Treatability Study sample returned from off-site facility in FY97	26.93	47.6
3.1.5	LA-W912 Combustible Debris	14.10		Increased 0.32	Waste that was newly generated in FY96 that became covered waste in FY97	14.42	1.6
3.1.5	LA-W921 Activated or Inseparable Lead	8.13		Increased 1.58 Decreased 0.89 Decreased 1.72	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Shipped off-site for recycle at commercial facility in FY97	7.10	7.9

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.1.5	LA-W922 Noncombustible Debris	27.91		Increased 9.25 Decreased 2.915 Decreased 0.62	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Shipped for off-site treatment at commercial facility during FY97	33.63	46.2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.65		Increased 1.02	Waste that was newly generated in FY96 that became covered waste in FY97	2.67	5.1
3.1.6	LA-W914 Corrosive Solutions	0.81		Increased 0.04	Waste that was newly generated in FY96 that became covered waste in FY97	0.85	0.2
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.17				0.17	0.0
3.1.7	LA-W916 Water-Reactive Wastes	6.06		Increased 0.68	Waste that was newly generated in FY96 that became covered waste in FY97	6.74	3.4
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35				0.35	0.0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.09		Increased 0.0002	Waste that was newly generated in FY96 that became covered waste in FY97	0.09	0.001
3.1.10	LA-W920 Elemental Mercury	0.52		Increased 0.12	Waste that was newly generated in FY96 that became covered waste in FY97	0.64	0.6

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.2.1	LA-W907 Halogenated Organic Liquids	17.07		Increased 0.15 Decreased 0.0076	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97	17.21	0.8
3.2.1	LA-W908 Nonhalogenated Organic Liquids	17.25		Increased 0.09 Increased 0.076 Decreased 0.49 Decreased 0.11	Waste that was newly generated in FY96 that became covered waste in FY97 Correction to volume reported in original STP inventory which was in error Shipped for off-site treatment at commercial facility during FY97 Correction to volume reported in original STP inventory which was in error	16.82	0.4
3.2.1	LA-W909 Bulk Oils	6.03		Increased 0.05 Increased 0.47 Decreased 2.22	Waste that was newly generated in FY96 that became covered waste in FY97 Correction to volume reported in original STP inventory which was in error Shipped for off-site treatment at commercial facility during FY97	4.33	0.2
3.2.1	LA-W910 PCB Wastes with RCRA Components	0.74		Increased 1.39 Increased	Waste that was newly generated in FY96 that became covered waste in FY97 Transferred from LA-W904 (Approved by NMED)	2.75	0.4

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
				0.62	9/18/97)		
3.2.1	LA-W923 Liquid and Solid Oxidizers	0.43		Increased 0.795	Waste that was newly generated in FY96 that became covered waste in FY97	1.23	4.0
3.3	LA-W924 Lead Wastes - TBD	40.16				40.16	0.0
3.3	LA-W925 Mercury Wastes - TBD	19.82		Increased 0.67	Waste that was newly generated in FY96 that became covered waste in FY97	20.49	3.4
3.3	LA-W926 Compressed Gases – TBD	1.25				1.25	0.0
3.3	LA-W927 Biochemical Laboratory Wastes	1.34				1.34	0.0
3.3	LA-W928 Dewatered Treatment Sludge	268.17		Decreased 255.46	Approved by NMED 9/18/97 as Rev. 2.0 to the STP	12.71	0.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
3.4.1	LA-W930 Lead for Surface Decontamination	65.31	Decreased 8.34 ^{a,m}	Increased 12.06 Decreased 0.32 Decreased 0.97 Decreased 1.04 Decreased 5.66	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97 Shipped for decontamination and recycle at on-site facility in F Y97	69.38	60.3
3.4.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	14.24	Decreased 0.26 ^{b,m}	Decreased 0.0076	Shipped for off-site treatment at commercial facility during FY97	14.23	0.0
None ^l	LA-W931 Lead Requiring Sorting	5.20		Increased 0.64 Decreased 4.78 Increased 0.02	Waste that was newly generated in FY96 that became covered waste in FY97 Shipped for off-site treatment at commercial facility during FY97 Correction to Original STP Inventory as discussed in Revision 6.0	1.06	3.2
None ^l	LA-W932	0.00				0.00	0.0

CP Sec.	MWIR Waste ID and Treatability Group/Category	3/96 Annual Update Volume (m ³)	FY97 Changes in Covered Waste		Comments	3/98 Annual Update Volume (m ³)	Projection FY98-FY02 (m ³)
			Revision 5 (Other Changes) (m ³)	Revision 6 (3/98 FY97 Annual Update Changes) ^b (m ³)			
	Explosives						
None ^d	LA-W933 Lab Packs	0.13		Increased 0.003	Waste that was newly generated in FY96 that became covered waste in FY97	0.13	0.02
None	IPA Waste	0.00		Increased 0.0005 ^k Decreased 0.0005 ^k	Omitted from original STP inventory as discussed in Rev. 6.0 Shipped for off-site treatment at commercial facility during FY97	0.00	0.0
None ^d	Missing/ nonexistent/ TBV category	0.00	Increased 0.2082 ^a 0.1047 ^{m n} Increased 0.26 ^m Increased 8.34 ^m			0.00	Not Applicable

NOTES TO TABLE

^aThe covered waste volumes reported in Appendix B of the proposed Revision 6.0 include the volume changes in Revisions 4.0 and 5.0, approved by NMED in FY98 (December 29, 1997). Therefore, the volume changes in Revision 4.0 and 5.0 are not reflected in the FY97 STP *Annual Update* and are not included in this table. Because of this, the volumes in this table cannot be compared to the volumes reported in Appendix B. Also refer to *Note to Reader* in Section 2.1.1.

^bThese changes are the additional changes in FY 97 that were not previously reported in Rev. 5.0.

^cOne item from treatability group LA-W901 (*IPA wastes*) transferred to LA-W906 (*Aqueous Organic Liquids*) treatability group in Rev. 5.0 (also see footnote m).

^dThe final FY96 volume for most treatability groups is reported to two decimal places for consistency with the original STP inventory. The final FY96 LA-W902 volume is given as 0.0038m³ (i.e., reported to four decimal places) in order to accurately report the presence of one small-volume waste item in this treatability group remaining in the LANL inventory at the end of FY96. This item was shipped off-site on December 18, 1996.

^eItems of LA-W904 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnotes m and n).

^fThese are wastes that were generated in FY96 and became covered waste in FY97; they were included in the Revision 5 request to facilitate expedited treatment and disposal of these wastes.

^gItems of LA-W930 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnote m).

^hItems of LA-W929 waste transferred to the category of *Missing/Nonexistent/TBV* in Rev. 5.0 (also see footnote m).

ⁱThis treatability group (LA-W931, *Lead Requiring Sorting*) is not listed in the *Compliance Plan Volume*; however, it is discussed in section 3.4.3 of the *Background Volume*.

Appendix C
Reported STP MLL Inventories
FY98 (Through Revision 7.0)

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.1.1	IPA Wastes	LA-W901-0	7	0.02	Decrease 7	Decrease 0.02					0	0.00	0	0.00
3.1.1	Scintillation Fluids	LA-W902-0	1	0.0038	Decrease 1	Decrease 0.0038					0	0.00	0	0.00
3.1.2	Lead Blankets	LA-W903-0	0	0.00							0	0.00	0	0.00
3.1.2	Soil with Heavy Metals	LA-W904-0	58	10.33 10.43 ^a	Decrease 6 Decrease 2 Decrease 46 Decrease 2	Decrease 0.62 ^b Decrease 0.42 ^c Decrease 8.91 Decrease 0.14					2	0.34		
		LA-W904-5	1	0.11							1	0.11	3	0.45
3.1.2	ER Soils	LA-W905-0	0	0.00							0	0.00	0	0.00
3.1.3	Aqueous	LA-W906-0	45	1.65							45	1.65		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	Organic	LA-W906-4	27	0.36							27	0.36		
	Liquids	LA-W906-5	101	8.88 8.31 ^d							101	8.31		
		LA-W906-6	0	0.00	Increase 88	Increase 5.74					88	5.74	261	16.06
3.1.4	Organic-Contaminated Combustible Solids	LA-W911-0	305	28.10	Increase 2	Increase 0.42 ^e					307	28.52	382	36.07
		LA-W911-4	33	0.68							33	0.68		
		LA-W911-5	40	6.87							40	6.87		
		LA-W911-6	0	0.00	Increase 1	Increase 0.0038					1	0.0038		
		LA-W911-7	0	0.00					Increase 1	Increase 0.001	1	0.001		
3.1.4	Organic-Contaminated Noncombustible	LA-W919-0	79	7.71	Increase 1	Increase 0.11 ^e					80	7.82	227 231 23112	
		LA-W919-4	9	0.38							9	0.38		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	tible Solids	LA-W919-5	89	10.53							89	10.53		27.31
		LA-W919-6	0	0.00	Increase 49	Increase 8.58					49	8.58		
		LA-W919-7	0	0.00					Increase 4	Increase 0.002	4	0.002		
3.1.5	Combustible Debris	LA-W912-0	83	13.82							83	13.82		
		LA-W912-4	9	0.75							9	0.75		
		LA-W912-5	5	0.28							5	0.28		
		LA-W912-6	0	0.00	Increase 6	Increase 0.32					6	0.32		
		LA-W912-7	0	0.00					Increase 2	Increase 0.0004	2	0.0004	403 105	15.17
3.1.5	Activated or Inseparable Lead	LA-W921-0	14	4.77	Decrease 1	Decrease 0.06 ^f			Increase 1	Increase 0.208	14	2.99		
					Decrease 2	Decrease 1.72					12	3.20		
		LA-W921-5	18	3.35	Decrease 4	Decrease 0.83 ^f					14	2.52		
		LA-W921-6	0	0.00	Increase 9	Increase 1.58					9	1.58	34 35	7.09 7.30

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.15	Non-combustible Debris	LA-W922-0	41	5.62	Decrease 14	Decrease 2.915					27	2.71		
		LA-W922-4	53	2.83							53	2.83		
		LA-W922-5	63	22.29	Decrease 3	Decrease 0.62					60	21.67		
		LA-W922-6	0	0.00	Increase 51	Increase 9.25					51	9.25	191	36.46
3.1.6	Aqueous Wastes with Heavy Metals	LA-W913-0	83	1.50							83	1.50		
		LA-W913-4	25	0.40							25	0.40		
		LA-W913-5	11	0.15							11	0.15		
		LA-W913-6	0	0.00	Increase 20	Increase 1.02					20	1.02	139	3.07
3.1.6	Corrosive Solutions	LA-W914-0	60	0.69							60	0.69		
		LA-W914-4	90	0.36							90	0.36		
		LA-W914-5	39	0.12							39	0.12		
		LA-W914-6	0	0.00	Increase 8	Increase 0.04					8	0.04	197	1.21
3.1.6	Aqueous Cyanides,	LA-W915-0	9	0.13							9	0.13		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
	Nitrates, Chromates, and Arsenates	LA-W915-4	3	0.002							3	0.002		
		LA-W915-5	11	0.04							11	0.04	23	0.17
3.1.7	Water- Reactive Wastes	LA-W916-0	78	6.03							78	6.03		
		LA-W916-4	26	0.31							26	0.31		
		LA-W916-5	4	0.03							4	0.03		
		LA-W916-6	0	0.00	Increase 5	Increase 0.68					5	0.68	113	7.05
3.1.8	Compressed Gases Requiring Scrubbing	LA-W917-0	13	0.35							13	0.35		
		LA-W917-7	0	0.00					Increase 12	Increase 0.28	12	0.28	43 25	0.35 0.63
3.1.9	Compressed Gases Requiring Oxidation	LA-W918-0	6	0.08							6	0.08		
		LA-W918-4	168	1.23							168	1.23		
		LA-W918-5	2	0.01							2	0.01		
		LA-W918-6	0	0.00	Increase 1	Increase 0.0002					1	0.0002		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W918-7	0	0.00					Increase 15	Increase 0.46	15	0.46	177 192	1.32 1.78
3.1.10	Elemental Mercury	LA-W920-0	45	0.50							45	0.50		
		LA-W920-4	20	0.02							20	0.02		
		LA-W920-5	9	0.02							9	0.02		
		LA-W920-6	0	0.00	Increase 5	Increase 0.12					5	0.12	79	0.66
3.2.4 3.1.11	Halogenated Organic Liquids	LA-W907-0	384	16.58	Decrease 3	Decrease 0.0076					381	16.57		
		LA-W907-4	97	1.05							97	1.05		
		LA-W907-5	31	0.49							31	0.49		
		LA-W907-6	0	0.00	Increase 16	Increase 0.15					16	0.15		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W907-7	0	0.00					Increase 12	Increase 0.04	12	0.04	525 537	48.26 18.30
3.2.4 3.1.11	Nonhalogenated Organic Liquids	LA-W908-0	275	14.34	Increase 0 ^g Decrease 4 Decrease 0 ^h	Increase 0.076 Decrease 0.49 Decrease 0.11					271	13.82		
		LA-W908-4	409	3.38							409	3.38		
		LA-W908-5	130	2.91							130	2.91		
		LA-W908-6	0	0.00	Increase 33	Increase 0.09					33	0.09		
		LA-W908-7							Increase 56	Increase 0.02	56	0.02	843 899	20.20 20.22

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.2.4 3.1.11	Bulk Oils	LA-W909-0	28	3.75	Increase 0 ⁱ	Increase 0.47					5	2.00		
					Decrease 23	Decrease 2.22								
		LA-W909-4	8	1.48							8	1.48		
		LA-W909-5	28	2.28							28	2.28		
		LA-W909-6	0	0.00	Increase 4	Increase 0.05					4	0.05	45	5.81
3.2.4 3.1.11	PCB Wastes with RCRA Components	LA-W910-0	4	0.74	Increase 6	Increase 0.62 ^b					10	1.36		
		LA-W910-6	0	0.00	Increase 30	Increase 1.39					30	1.39	40	2.75
3.2.4 3.1.11	Liquid and Solid Oxidizers	LA-W923-0	6	0.117							6	0.117		
		LA-W923-4	67	0.145							67	0.145		
		LA-W923-5	13	0.317							13	0.317		
		LA-W923-6	0	0.00	Increase 7	Increase 0.795					7	0.795	93	1.37
3.3	Lead Waste - TBD	LA-W924-0	129	40.16							129	40.16		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.2													129	40.16
3.3 3.2	Mercury	LA-W925-0	63	18.30							63	18.30		
	Wastes - TBD	LA-W925-4	37	0.42							37	0.42		
		LA-W925-5	14	1.52							14	1.52		
		LA-W925-6	0	0.00	Increase 23	Increase 0.67					23	0.67	137	20.91
3.3 3.2	Compressed Gases - TBD	LA-W926-0	10	1.25							10	1.25	10	1.25
3.3 3.2	Biochemical Laboratory Wastes	LA-W927-0	9	1.34							9	1.34	9	1.34
3.3 3.2	Dewatered Treatment Sludge	LA-W928-0	61	12.71							61	12.71	61	12.71
3.3 3.2	Explosives	LA-W932-0	0	0.00							0	0.00		
		LA-W932-4	1	0.000001							1	0.000001	1	0.000001
3.3 3.2	Lab Packs	LA-W933-0	0	0.00							0	0.00		
		LA-W933-4	114	0.17							114	0.17		

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W933-5	28	0.13							28	0.13		
		LA-W933-6	0	0.00	Increase 6	Increase 0.003	Increase 1	Increase 0.00002 ^j			7	0.003		
		LA-W933-7	0	0.00					Increase 4	Increase 0.002	4	0.002	149 153	0.30
3.4.1 3.3.1	Lead for Surface Decontamination	LA-W930-0	36	33.43	Decrease 1	Decrease 0.11 ^k			Increase 0 ^o Decrease 1	Increase 0.095 De-crease 0.208	23 22	26.27 26.16		
					Decrease 4	Decrease 0.35 ^k								
					Decrease 6	Decrease 1.04								
					Decrease 2	Decrease 5.66								
		LA-W930-5	115	23.75	Decrease 1	Decrease 0.21 ^k					111	22.92		
					Decrease 3	Decrease 0.62 ^k								

			Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 7 changes)	
CP Section	Treatability Group	MWIR ID (by subgroup)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
		LA-W930-6	0	0.00	Increase 14	Increase 12.06					14	12.06	148 147	61.25 61.14
3.4.2 3.3.2	Nonradioactive or Suspect	LA-W929-0	2	0.0076	Decrease 2	Decrease 0.0076					0	0.00		
	Waste Items to be Surveyed	LA-W929-5	1	0.00002			Decrease 1	Decrease 0.00002 ^j			0	0.00	0	0.00
None ^k 3.3.3	Lead Requiring Sorting	LA-W931-0	23	4.76	Decrease 23	Decrease 4.78					0	0.00		
		LA-W931-5	8	0.44							8	0.44		
		LA-W931-6	0	0.00	Increase 4	Increase 0.64					4	0.64	12	1.08
None ⁿ	IPA	None	0	0.00	Increase 1	Increase 0.0005 ^a					0	0.00	0	0.00
					Decrease 1	Decrease 0.0005 ^a								

Formatted Table

CP Section	Category	MWIR ID (by subgroup)	Net Covered Waste Inventory by Subgroup (reported in Rev. 4/5)		Revision 6 (3/98 FY97 Annual Update Changes)		Revision 6 (Other Changes)		Revision 7		Subtotal (by subgroup)		Net Covered Waste Inventory (including Rev. 6 changes)	
			Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)	Items	Volume (m ³)
3.5 3.4	Missing/ nonexistent/ TBV	NONE (Revision 5)	48	8.81					0	Decrease 0.00095 ^p	48	8.81	48	8.81

NOTES:

- ^a This correction in LA-W904 volume arises from an error in the Appendix B in Revision 4/5 as discussed in Revision 6.0.
- ^b This transfer of LA-W904 waste to LA-W910 was approved by NMED on September 18, 1997 as discussed in Revision 6.0
- ^c This transfer of LA-W904 waste to LA-W911 was approved by NMED on September 18, 1997 as discussed in Revision 6.0
- ^d This correction in LA-W906 volume arises from an error in the Appendix B in Revision 4/5 as discussed in Revision 6.0.
- ^e The volume increase arises from the return of unused treatability study sample. It has been returned to the original inventory of LA-W919 (subgroup -0) consistent with the inventory subgroup from which the sample was removed.
- ^f These 5 items in subgroups LA-W921-0 and -5 (0.89 m³ total) were shipped on December 9, 1996 as discussed in DOE's letter dated December 24, 1996.
- ^g This increase in LA-W908 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.
- ^h This decrease in LA-W908 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.
- ⁱ This correction in LA-W909 volume arises from an error in Appendix B in Revision 4/5 as discussed in Revision 6.0.
- ^j This transfer of LA-W929 waste to LA-W933 is discussed in Revision 6.0.

^k The shipment of 0.32 m³, as reported in the FY97 STP *Annual Update*, consisted of 1 item (0.11 m³) from subgroup LA-W930-0 and 1 item (0.21 m³) from subgroup -5. The shipment of 0.97 m³, as reported in the FY97 STP *Annual Update*, consisted of 4 items (0.35 m³) from subgroup -0 and 3 items (0.62 m³) from subgroup -5.

^l ~~This treatability group (LA-W931, *Lead Requiring Sorting*) is not listed in the CP; however it is discussed in section 3.4.3 of the *Background Volume*.~~

^m This increase in LA-W931 volume arises from an error in the original STP inventory data as discussed in Revision 6.0.

ⁿ This item of isopropyl alcohol waste was not included in the original STP inventory and it was shipped for treatment as discussed in DOE's letter dated January 9, 1997.

^o The increase in volume without increasing the number of items results from an error in the original STP inventory data as discussed in Revision 7.0.

^p Item found as discussed in Revision 7.0.

Appendix D
Reported STP MLL Inventories
FY98 (Through Revision 9.0)

Appendix D: Reported Inventories, 1998 (from Table 2.1-2. FY98 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.55*	0.45			0.45	0.00
3.1.2	LA-W905 ER Soils	0.00	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	15.70	16.06	(2.91) (3.92) 0.02 0.001	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	9.25	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	35.39	36.07	(3.54) (0.0001) 0.64 0.12	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	33.29	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	26.93	27.31	(6.45) 1.59	Shipped off-site for treatment Newly generated	22.45	0.00
3.1.5	LA-W912 Combustible Debris	14.42	15.17	(0.00005)	Shipped off-site for treatment	15.17	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	7.10	7.30	(0.21)** (0.32) 0.11	On-site Lead Decon Transferred to LA-W910 Administrative adjustments	6.88	0.00
3.1.5	LA-W922 Noncombustible Debris	33.63	36.46	(2.02) (0.008) 5.40 0.63	Treatability Study Treatability Study Newly generated Administrative adjustments	40.46	0.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	2.67	3.07	(0.004) 1.33	Shipped off-site for treatment Newly generated	4.40	0.00
3.1.6	LA-W914 Corrosive Solutions	0.85	1.21	(0.00003) 0.01 0.006	Treatability Study Newly generated Administrative adjustments	1.23	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.17	0.17	(0.14) 0.91	Treatability Study Newly generated	0.94	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.1.7	LA-W916 Water-Reactive Wastes	6.74	7.05	(5.70) (0.22) 0.05 0.42 (0.11)	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments Transferred to LA-W908	1.49	0.00
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	0.63	(0.28)	Treatability Study	0.35	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.09	1.78	(0.05) 0.006	Treatability Study Administrative adjustments	1.74	0.00
3.1.10	LA-W920 Elemental Mercury	0.64	0.66	(0.02) 0.002	Treatability Study Newly generated	0.64	0.00
3.1.11	LA-W907 Halogenated Organic Liquids	17.21	18.30	(4.97) (6.94) 0.02 0.21	Shipped off-site for treatment Shipped off-site for treatment Newly generated Administrative adjustments	6.62	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.82	20.22	(1.87) (1.65) (0.71) (0.001) 0.41 0.06 (0.01) 0.11	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Treatability Study Newly generated Administrative adjustments Transferred to missing Transferred from LA-W916	16.56	0.00
3.1.11	LA-W909 Bulk Oils	4.33	5.81	(1.08) 0.42	Shipped off-site for treatment Newly generated	5.15	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	2.75	2.75	0.10 0.32 0.02	Newly generated Transferred from LA-W921 Transferred from LA-W924	3.19	20.00
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.23	1.37	(0.001)	Shipped off-site for treatment	1.37	0.00
3.2	LA-W924 Lead Wastes - TBD	40.16	40.16	(2.5) (10.54) (5.52) (0.003) (2.82) 0.10 (0.02)	Shipped off-site for treatment Shipped off-site for treatment Off-site Recycle On-site Decon Transferred to missing Administrative adjustments Transferred to LA-W910	18.86	0.00
3.2	LA-W925 Mercury Wastes - TBD	20.49	20.91	(14.49)	Shipped off-site for treatment	6.42	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	3/98 Annual Update (m ³)	Revision 7.0 (m ³)	Proposed Revision 9.0 (m ³)	Comments	FY98 Annual Update (m ³)	Projection FY99-FY03 (m ³)
3.2	LA-W926 Compressed Gases – TBD	1.25	1.25	(1.06)	Treatability Study	0.19	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	1.34			1.34	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	12.71			12.71	0.00
3.2	LA-W932 Explosives	0.00	0.000001			0.000001	0.00
3.2	LA-W933 Lab Packs	0.13	0.30	(0.001) 0.009	Treatability Study Administrative adjustment	0.31	0.00
3.3.1	LA-W930 Lead for Surface Decontamination	69.38	61.14	(4.99) (6.66) (0.68) (0.09) (2.08) (4.58) (4.25)	Off-site Recycle Off-site Recycle On-site Decon On-site Decon On-site Decon On-site Decon On-site Decon	37.81	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.06	1.08			1.08	0.00
3.4	Missing/ nonexistent/ TBV category	0.00	8.81	0.01 2.82	Transferred from LA-W908 Transferred from LA-W924	11.64	Not Applicable

*Volume was reported incorrectly as 0.00 cubic meters in FY97 Annual Update.

**Item was successfully decontaminated on 8/23/95 in the on-site decontamination operation, but was not previously reported.

Appendix E: Reported STP MLL Inventories
(1) FY99 Update
(2) Revision 10.0 Final

Appendix E: Reported Inventories, 1999 ([1] FY99 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99- FY03 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.45	(0.45) 0.68	Shipped off-site for treatment Newly generated	0.68	0.00
3.1.2	LA-W905 ER Soils	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	9.25	(0.01) (1.09) (0.15) (2.18) (2.74) (0.95) (0.01) (0.0005) 0.34	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	2.46	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.29	(0.75) (0.004) (0.01) (0.001) (0.006) 0.75	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	33.27	3.20
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	22.45	(2.44) (0.95) (0.42) 4.92	Shipped off-site for treatment Shipped off-site for treatment SSD Project Newly generated	23.56	7.95
3.1.5	LA-W912 Combustible Debris	15.17	(0.003) 0.11 (0.11)	SSD Project Newly generated Transfer to LA-W916	15.17	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	6.88	(0.63) (0.23) (0.23) (2.6) 0.63	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling Newly generated	3.82	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99- FY03 (m ³)
3.1.5	LA-W922 Noncombustible Debris	40.46	(5.49) (4.79) (0.64) (0.11) (1.21) (1.003) (3.45) (2.75) (3.05) (0.0009) (0.21) (0.009) 2.25	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling SSD Project Transfer to Missing Transfer to LA-W917 Newly generated	20.00	27.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	4.40	(0.14) 0.98	SSD Project Newly generated	5.24	6.65
3.1.6	LA-W914 Corrosive Solutions	1.23	(0.008) (0.006) 0.03	SSD Project SSD Project Newly generated	1.25	0.05
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.0007	Newly generated	0.94	4.55
3.1.7	LA-W916 Water-Reactive Wastes	1.49	(0.0004) 0.52 0.11	SSD Project Newly generated Transferred from LA-W912	2.12	0.25
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	(0.07) 0.009 0.01	Treatability study Transferred from LA-W922 Newly generated	0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.74	(0.03) (0.02) (0.005) 0.04	Treatability study SSD Project SSD Project Newly generated	1.73	0.00
3.1.10	LA-W920 Elemental Mercury	0.64	0.006 0.0000	Newly generated Transfer to Missing	0.65	0.01

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99- FY03 (m ³)
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	(3.21) (0.004) (0.72) (0.25) (0.99) (0.0005) 0.007	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	1.45	0.1
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	(4.89) (0.56) (1.94) (0.99) (0.0005) (0.49) (0.5) (0.06) 0.49	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for treatment SSD Project SSD Project Newly generated	7.62	2.05
3.1.11	LA-W909 Bulk Oils	5.15	(0.001) (0.83) 0.84	Shipped off-site for treatment SSD Project Newly generated	5.16	2.1
3.1.11	LA-W910 PCB Wastes with F Components	3.19	0.0003	Newly generated	3.19	0.5
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	(0.007) 0.01	SSD Project Newly generated	1.37	0.00
3.2	LA-W924 Lead Wastes – TBD	18.86	(0.62) (0.34)	Shipped off-site for treatment Shipped off-site for recycling	17.90	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	(0.007) (0.23) (0.003) 0.01 0.001	Treatability study Treatability study SSD Project Newly generated Transfer to Missing	6.19 2.61	1.4
3.2	LA-W926 Compressed Gases – TBD	0.19			0.19	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	(1.34)	Shipped off-site for treatment	0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	(4.16)	Shipped off-site for treatment	8.55	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Comments	FY99 Annual Update (m ³)	Projection FY99- FY03 (m ³)
3.2	LA-W932 Explosives	0.000001	0.000001	On-site Recycle	0.00	0.00
3.2	LA-W933 Lab Packs	0.31	(0.03)	SSD Project	0.28	0.00
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	(0.84) (1.74) (0.28) (3.23) (0.56) (10.76) (1.78) (2.29) (11.42) (0.66)	Shipped off-site for treatment Shipped off-site for treatment Shipped off-site for recycling Shipped off-site for recycling Shipped off-site for recycling Shipped off-site for recycling On-Site lead decon On-Site lead decon Approved for transfer to MTRU (Amendment 3.0) Administrative Adjustment	4.25	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00			0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08			1.08	0.00
3.4	Missing/ nonexistent/ TBV category	11.64	0.21 0.001 0.0000	Transferred from LA-W922 Transferred from LA-W925 Transferred from LA-W920	11.85	Not Applicable
	TOTALS	261.99 2.61*	(81.74)		182.88	

Appendix E: Reported Inventories, 1999 ([2] Revision 10.0 Final)

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.1	LA-W901 IPA Wastes	0.00		0.00		0.00
3.1.1	LA-W902 Scintillation Fluids	0.00		0.00		0.00
3.1.2	LA-W903 Lead Blankets	0.00		0.00		0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.45	(0.45) 0.68	0.68		0.68
3.1.2	LA-W905 ER Soils	0.00		0.00		0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.3	LA-W906 Aqueous Organic Liquids	9.25	(0.01) (1.09) (0.15) (2.18) (2.74) (0.95) (0.01) (0.0005) 0.34	2.46		2.46
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.29	(0.75) (0.004) (0.01) (0.001) (0.006) 0.75	33.27	(0.2) 0.11 (0.11) 0.4	33.47
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	22.45	(2.44) (0.95) (0.42) 4.92	23.56	0.08 (0.08)	23.56
3.1.5	LA-W912 Combustible Debris	15.17	(0.003) 0.11	15.28		15.28
3.1.5	LA-W921 Activated or Inseparable Lead	6.88	(0.63) (0.23) (0.23) (2.6) 0.63	3.82		3.82

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.5	LA-W922 Noncombustible Debris	40.46	(5.49) (4.79) (0.64) (0.11) (1.21) (1.003) (3.45) (2.75) (3.05) (0.0009) (0.21) (0.009) 2.25	20.00	(0.34) (0.00004) (0.001) (0.01) (0.11)	19.54
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	4.40	(0.14) 0.98	5.24		5.24
3.1.6	LA-W914 Corrosive Solutions	1.23	(0.008) (0.006) 0.03	1.25		1.25
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.0007	0.94	0.00004	0.94
3.1.7	LA-W916 Water-Reactive Wastes	1.49	(0.0004) 0.52	2.01	0.34	2.35
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.35	(0.07) 0.009 0.01	0.30		0.30
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.74	(0.03) (0.02) (0.005) 0.04	1.73		1.73
3.1.10	LA-W920 Elemental Mercury	0.64	0.006	0.65		0.65

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	(3.21) (0.004) (0.72) (0.25) (0.99) (0.0005) 0.007	1.45	0.59 (0.59) 0.02 (0.2)	1.45
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	(4.89) (0.56) (1.94) (0.99) (0.0005) (0.49) (0.5) (0.06) 0.49	7.62	0.11 (0.11)	7.62
3.1.11	LA-W909 Bulk Oils	5.15	(0.001) (0.83) 0.84	5.16	0.28 (0.28) 0.38	5.54
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.19	0.0003	3.19		3.19
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	(0.007) 0.01	1.37	(.05)	1.32
3.2	LA-W924 Lead Wastes – TBD	18.86	(0.62) (0.34)	17.90	(4.79)	13.11
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	(0.007) (0.23) (0.003) 0.01	6.19 2.61	0.01	6.19 2.62
3.2	LA-W926 Compressed Gases – TBD	0.19		0.19	(0.19)	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	(1.34)	0.00		0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	(4.16)	8.55		8.55
3.2	LA-W932 Explosives	0.000001	0.000001	0.00		0.00
3.2	LA-W933 Lab Packs	0.31	(0.03)	0.28	0.001 0.05	0.33

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY98 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	FY99 Annual Update (m ³)	FINAL Revision 10.0 (m ³)	Totals after FINAL Rev 10
3.2	LA-W934 High Activity Waste				0.11 4.79 0.19 0.01	5.1
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	(0.84) (1.74) (0.28) (3.23) (0.56) (10.76) (1.78) (2.29) (11.42) (0.66)	4.25		4.25
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00		0.00		0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08		1.08	(0.11)	0.97
3.4	Missing/ nonexistent/ TBV category	11.64	0.21	11.85	0.2 0.11	12.16
	TOTALS	261.99 2.61*	(81.74)	182.88		183.67

*Omitted from FY98 Update by mistake.

**Appendix F
Reported STP MLL Inventories
FY00 Update**

Appendix F. FY00 MLL Inventory Detailed Update by Treatability Group

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.68	0.68			0.68	0.00
3.1.2	LA-W905 ER Soils	0.00	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	2.46	2.46	(0.33) (0.02) (0.21) (0.42) (0.21) (0.59)	Shipped to DSSI 12/17/99 Shipped to DSSI 12/17/99 Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00	0.68	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	33.27	33.47	(0.38) (0.21) (0.04) (0.62) (0.11) (2.08) 0.11 0.11	Shipped to Perma-Fix 2/25/00 Shipped to ATG 3/31/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 7/25/00 Shipped to ATG 7/26/00 Administrative Adjustment Newly Generated	30.25	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	23.56	23.56	(0.00) (0.001) (0.08) 0.08	Shipped to DSSI 12/17/99 Shipped to DSSI 3/28/00 Shipped to ATG 5/31/00 Administrative Adjustment	23.56	0.00
3.1.5	LA-W912 Combustible Debris	15.17	15.28	(0.002) (13.49) (0.23) (1.34) (0.11) (0.11)	Shipped to DSSI 12/17/99 Shipped to ATG 3/31/00 Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Administrative Adjustment	0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	3.82	3.82	(0.74) (0.63) (2.61) (0.0006) 0.16	Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Administrative Adjustment	0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.5	LA-W922 Noncombustible Debris	20.00	19.54	(1.19) (2.03) (13.95) (0.22) (0.80) (0.70) (0.0002) (0.65)	Shipped to ATG 5/31/00 Shipped to Envirocare 6/27/00 Shipped to Envirocare 6/27/00 Shipped to ATG 7/26/00 Shipped to ATG 7/26/00 Shipped to GTS 8/1/00 Shipped to GTS 8/1/00 Administrative Adjustment	0.00	0.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	5.24	5.24	(0.0002) (0.005) (0.09) (0.83) (2.20) (0.37) (0.14)	Shipped to DSSI 12/17/99 Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	1.60	0.00
3.1.6	LA-W914 Corrosive Solutions	1.25	1.25	(0.0004) (0.29) (0.00) (0.11) (0.23) (0.002)	Shipped to WCS 1/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	0.62	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.94	0.94	(0.002) (0.48)	Shipped to Perma-Fix 9/14/00 Administrative Adjustment	0.46	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.12	2.35	(0.00) 0.11 0.0005	Shipped to ATG 7/26/00 Administrative Adjustment Newly Generated	2.44	0.00
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30	0.30			0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.73	1.73			1.73	0.00
3.1.10	LA-W920 Elemental Mercury	0.65	0.65	(0.21) (0.002) (0.05)	Shipped to ATG 7/26/00 Shipped to BNL 9/25/00 Shipped to BNL 9/25/00	0.39	0.01

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
3.1.11	LA-W907 Halogenated Organic Liquids	6.62	1.45	(0.60) (0.08) (0.02) (0.0001) (0.02) 0.02 (0.02)	Shipped to DSSI 12/17/99 Shipped to Perma-Fix 2/25/00 Shipped to Perma-Fix 2/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Administrative Adjustment Administrative Adjustment	0.73	0.1
3.1.11	LA-W908 Nonhalogenated Organic Liquids	16.56	7.62	(0.46) (0.005) (0.04) (0.34) (0.08) (0.11) (0.05) (0.12) (0.90) 0.11	Shipped to DSSI 12/17/99 Shipped to Perma-Fix 2/25/00 Shipped to Perma-Fix 2/25/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 7/25/00 Shipped to Perma-Fix 9/14/00 Administrative Adjustment	5.62	0.00
3.1.11	LA-W909 Bulk Oils	5.15	5.54	(1.11) (0.40) (0.25) (0.83) (0.62) 0.25 0.21	Shipped to DSSI 12/17/99 Shipped to DSSI 3/28/00 Shipped to DSSI 3/28/00 Shipped to DSSI 6/27/00 Shipped to DSSI 6/27/00 Administrative Adjustment Newly Generated	2.79	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.19	3.19	(0.06) 0.02 0.81	Shipped to DSSI 3/28/00 Newly generated Administrative Adjustment	3.96	0.5
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.37	1.32	(0.0007)	Shipped to Perma-Fix 9/14/00	1.32	0.00
3.2	LA-W924 Lead Wastes – TBD	18.86	13.11	(8.52) 0.66	Shipped to GTS 9/19/00 Newly Generated	5.25	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.42 2.61*	6.19 2.62	(0.01) (2.61)	Shipped to BNL 9/25/00 Administrative Adjustment	6.19	1.4
3.2	LA-W926 Compressed Gases – TBD	0.19	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	1.34	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	12.71	8.55	(8.55)	Proposed for Deletion	0.00	0.00
3.2	LA-W932 Explosives	0.000001	0.00	0.004	Newly Generated	0.004	0.00
3.2	LA-W933 Lab Packs	0.31	0.33	(0.001) (0.02) (0.0001)	Shipped to DSSI 12/17/99 Shipped to ATG 3/31/00 Shipped to ATG 7/26/00	1.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY99 Annual Update (m ³)	Proposed Revision 10.0 (m ³)	Proposed Revision 11.0 (m ³)	Comments	FY00 Annual Update (m ³)	Projection FY00-FY04 (m ³)
				(0.003) (0.00001) 0.21 0.48	Shipped to Perma-Fix 9/14/00 Administrative Adjustment Newly Generated Administrative Adjustment		
3.2	LA-W934 High Activity Waste	0.00	5.1			5.1	
3.3.1	LA-W930 Lead for Surface Decontamination	37.81	4.25	(4.25)	Shipped to TA-50 11/15/99	0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00			0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	1.08	0.97	(0.02)	Shipped to ATG 3/31/00	0.95	0.00
3.4	Missing/ nonexistent/ TBV category	11.85	12.16	(0.0002) (0.0005) (0.14)	Shipped to DSSI 3/28/00 Shipped to ATG 3/31/00 Shipped to Perma-Fix 9/14/00	12.02	N/A
	TOTALS	182.88	183.67	(76.01)		107.66	

**Appendix G
Reported STP MLL Inventories
FY01 Update**

Appendix G. Reported STP MLL Inventories FY01 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.68	(0.68)	Shipped to WCS 6/25/01	0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68			0.68	1.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	30.25	(8.52) (2.66) (1.38) (3.65) (1.92) 5.01	Shipped to ATG 10/31/00 Shipped to ATG 2/12/01 Shipped to DSSI 3/1/01 Shipped to Perma-Fix 7/31/01 Shipped to Perma-Fix 9/27/01 Administrative Adjustment	17.13	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	23.56	(2.72) (1.27) (6.05) (0.85)	Shipped to WCS 7/30/01 Shipped to Perma-Fix 9/12/01 Shipped to Perma-Fix 9/27/01 Administrative Adjustment	12.67	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00			0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	0.00	(0.21) 0.21 1.31	Shipped to WCS 6/25/01 Administrative Adjustment Newly Generated	1.31	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	1.60	(0.002) (1.42) (0.18)	Shipped to Envirocare 4/14/01 Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.62	(0.38) (0.24)	Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.46	(0.92) 0.46	Shipped to WCS 5/7/01 Administrative Adjustment	0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.44	(0.00001) 0.25 0.0047	Shipped to WCS 5/7/01 Administrative Adjustment Newly Generated	2.69	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.73	0.21	Administrative Adjustment	1.94	0.00
3.1.10	LA-W920 Elemental Mercury	0.39	0.05	Administrative Adjustment	0.44	0.01
3.1.11	LA-W907 Halogenated Organic Liquids	0.73	(0.55)	Administrative Adjustment	0.18	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	5.62	(0.19) (4.49)	Shipped to Perma-Fix 7/31/01 Administrative Adjustment	0.94	0.00
3.1.11	LA-W909 Bulk Oils	2.79	0.36 (1.07)	Newly Generated Administrative Adjustment	2.08	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	3.96	1.85	Administrative Adjustment	5.81	2.0
3.1.11	LA-W923 Liquid and Solid Oxidizers	1.32	(0.08)	Administrative Adjustment	1.24	0.00
3.2	LA-W924 Lead Wastes – TBD	5.25	(3.06) (1.51)	Shipped to GTS 12/12/00 Shipped to Envirocare 12/12/00	0.68	0.00
3.2	LA-W925 Mercury Wastes – TBD	6.19	(2.70) 3.24 0.38	Shipped to GTS 7/27.01 Administrative Adjustment Newly Generated	7.11	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives	0.004	0.0002	Administrative Adjustment	0.0042	0.00
3.2	LA-W933 Lab Packs	1.00	1.65 0.043	Administrative Adjustment Newly Generated	2.7	2.00
3.2	LA-W934 High Activity Waste	5.1	0.112	Administrative Adjustment	5.21	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY00 Annual Update (m ³)	Proposed Revision 12.0 (m ³)	Comments	FY01 Annual Update (m ³)	Projection FY01-FY05 (m ³)
3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.95	(0.83) (0.12)	Shipped to Envirocare 12/12/01 Administrative Adjustment	0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.02	0.01	Administrative Adjustment	12.03	N/A
	TOTALS	107.64	(32.5)		75.14	

**Appendix H
Reported STP MLL Inventories
FY02 Update**

Appendix H: Reported STP MLL Inventories FY02 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	17.13	(0.44) (0.22) (0.47) Rec (0.17) (4.94) (8.52) (0.91) (1.22) (0.11) (0.13)	Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Shipped to Duratek 1/30/02 Shipped to M&EC 2/14/02 Shipped to Perma-Fix 2/13/02 Shipped to Perma-Fix 2/13/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 6/18/02t Administrative Adjustment	0.00	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	12.67	(0.00) (1.30) (0.02) (4.88) (0.39) (3.94) (2.12) (0.02)	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Shipped to M&EC 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Shipped to Perma-Fix 2/14/02 Administrative Adjustment	0.00	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00			0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	1.31	(0.13) (0.74) (0.84) 0.40	Shipped to Perma-Fix 6/18/02 Shipped to Perma-Fix 7/23/02 Shipped to Envirocare 8/27/02 Administrative Adjustment	0.00	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0.00			0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.00			0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.00			0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.69	(0.00) (0.00)	Shipped to Perma-Fix 2/14/02 Shipped to M&EC 8/26/02	2.69	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.94	(0.53) Rec (0.00)	Onsite Recycling 6/6/02 Shipped to Perma-Fix 8/26/02	1.41	0.00
3.1.10	LA-W920 Elemental Mercury	0.44	(0.26)	Shipped to M&EC 4/24/02*	0.18	
3.1.11	LA-W907 Halogenated Organic Liquids	00.18	(0.00) (0.07) (0.11) (0.20) Rec 0.20	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 2/13/02 Onsite Recycling Administrative Adjustment	0.00	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.94	(0.01) (0.93) (0.00) Rec	Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Onsite Recycling 6/6/02	0.00	0.00
3.1.11	LA-W909 Bulk Oils	2.08	(1.49) Rec (1.20) 0.61	Shipped to Duratek 1/30/02 Shipped to Perma-Fix 7/23/02 Administrative Adjustment	0.00	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	5.81	(0.25) Trt 0.02	Shipped to Shaw 9/26/02 New covered	5.58	2.2
3.1.11	LA-W923 Liquid and Solid	1.24	(0.80)		0.00	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
	Oxidizers		(0.00) (0.23) (0.45) 0.24	Shipped to WCS 1/30/02 Shipped 1/31/02 to DSSI Shipped to Perma-Fix 1/31/02 Shipped to Perma-Fix 1/31/02 Administrative Adjustment		
3.2	LA-W924 Lead Wastes – TBD	0.68	(0.68)	Administrative Adjustment	0.00	
3.2	LA-W925 Mercury Wastes – TBD	7.11	(0.00)* (0.26)	Shipped to M&EC 4/24/02 Shipped to WCS 6/4/02	6.85	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives					
3.2	LA-W933 Lab Packs	2.7	(0.00) (0.04) (0.26) (0.05) (0.96)	Shipped to WCS 6/4/02 Shipped to Perma-Fix 6/18/02 Shipped to Perma-Fix 8/26/02 Shipped to M&EC 8/26/02 Shipped to Perma-Fix 9/26/02	1.39	2.00
3.2	LA-W934 High Activity Waste	5.21			5.21	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY01 Annual Update (m ³)	Proposed Revision 13.0 (m ³)	Comments	FY02 Annual Update (m ³)	Projection FY02-FY06 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00				0.00
3.1.1	LA-W902 Scintillation Fluids	0.00				0.00
3.1.2	LA-W903 Lead Blankets	0.00				0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00				0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.68	(0.32) (0.95) 0.58	Shipped to Perma-Fix 6/18/02 Shipped to WCS 9/27/02 Administrative Adjustment	0.00	0.00
3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.00			0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.03	(0.00)	Administrative Adjustment	12.03	N/A
	TOTALS	75.14	(39.54)		35.62	

*Correspondence RRES/WD:02-020 inadvertently listed the incorrect volumes for these shipments. The volumes shown are correct.

**Appendix I
Reported STP MLL Inventories
FY03 Update**

Appendix I: Reported STP MLL Inventories FY03 Update

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.1.1	LA-W901 IPA Wastes	0.00			0.00	0.00
3.1.1	LA-W902 Scintillation Fluids	0.00			0.00	0.00
3.1.2	LA-W903 Lead Blankets	0.00			0.00	0.00
3.1.2	LA-W904 Soil with Heavy Metals	0.00			0.00	0.00
3.1.2	LA-W905 ER Soils	0.00			0.00	0.00
3.1.3	LA-W906 Aqueous Organic Liquids	0.00			0.00	0.00
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0.00			0.00	0.00
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0.00			0.00	0.00
3.1.5	LA-W912 Combustible Debris	0.00			0.00	0.00
3.1.5	LA-W921 Activated or Inseparable Lead	0.00	0.92 (0.92)	Expedited Ship Request 4/11/03 Shipped to Envirocare 4/30/03	0.00	0.00
3.1.5	LA-W922 Noncombustible Debris	0.00			0.00	2.00
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0.00			0.00	0.00
3.1.6	LA-W914 Corrosive Solutions	0.00			0.00	0.00
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0.00			0.00	0.00
3.1.7	LA-W916 Water-Reactive Wastes	2.69	(1.19) (0.9)	Shipped to WCS 09/3/2003Administrative Adjustment	0.60	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.30			0.30	0.00

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	1.41	(0.60)	Administrative Adjustment	0.81	0.00
3.1.10	LA-W920 Elemental Mercury	0.18	(0.01)	Administrative Adjustment	0.17	
3.1.11	LA-W907 Halogenated Organic Liquids	0.00			0.00	0.00
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0.00			0.00	0.00
3.1.11	LA-W909 Bulk Oils	0.00	0.73 (0.73)	2/14/03 Expedited Shipment Request Shipped to DSSI 2/20/03	0.00	0.00
3.1.11	LA-W910 PCB Wastes with RCRA Components	5.58	(0.62)	Administrative Adjustment	4.96	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0.00	(0.00)	Shipped to Perma Fix 11/21/02	0.00	0.00
3.2	LA-W924 Lead Wastes – TBD	0.00			0.00	
3.2	LA-W925 Mercury Wastes – TBD	6.85	(3.99) (0.59) 0.11	Shipped to Envirocare 12/18/2002 Shipped to WCS 9/3/2003 Administrative Adjustment	2.38	1.5
3.2	LA-W926 Compressed Gases – TBD	0.00			0.00	0.00
3.2	LA-W927 Biochemical Laboratory Wastes	0.00			0.00	0.00
3.2	LA-W928 Dewatered Treatment Sludge	0.00			0.00	0.00
3.2	LA-W932 Explosives					
3.2	LA-W933 Lab Packs	1.39	(0.18) (0.02) (0.21) (0.98)	Shipped to Perma Fix 11/21/02 Shipped to Perma Fix 4/4/03 Shipped to DSSI, M&EC, and Perma Fix 8/21/03 Administrative adjustment	0.00	2.00
3.2	LA-W934 High Activity Waste	5.21	(4.08) 6.02	Shipped to Duratek 8/26/03 Administrative Adjustment	7.15	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/ Category	FY02 Annual Update (m ³)	Proposed Revision 14.0 (m ³)	Comments	FY03 Annual Update (m ³)	Projection FY03-FY07 (m ³)
3.3.1	LA-W930 Lead for Surface Decontamination	0.00	0.00		0.00	0.00
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0.00	0.00		0.00	0.00
3.3.3	LA-W931 Lead Requiring Sorting	0.00			0.00	0.00
3.4	Missing/ nonexistent/ TBV category	12.03	(12.01))	Administrative Adjustment	0.02	N/A
	TOTALS	35.64	(19.25)		16.39	

**Appendix J
Reported STP MLL Inventories
FY04 Update**

Appendix J: Reported STP MLL Inventories FY04 Update

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0.0001	Newly Generated	0.0001	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0.2610 (0.2610) 0.0255 (0.0255)	Expedited Shipment to Perma-Fix 1/26/04 Expedited Shipment to Envirocare 4/20/04	0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0.0814 (0.0814) 0.0005	Shipped to WCS 4/15/04 Administrative Adjustment	0.0005	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.1.7	LA-W916 Water-Reactive Wastes	0.6	(0.2127) (0.3724) (0.017) (0.0007) 0.0028	Shipped to DSSI 6/24/04 Shipped to MEC 6/24/04 Shipped to Perma-Fix 1/26/04 Shipped to Perma-Fix 6/24/04 Administrative Adjustment	0	0.01
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.3	0		0.3	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.81	0		0.81	0
3.1.10	LA-W920 Elemental Mercury	0.17	(0.1147) (0.0023)	Shipped to MEC 06/24/04 Administrative Adjustment	0.053	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0	0.2264	Newly Generated	0.2264	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	4.96	(4.0538) (0.1136) 0.0023	Shipped to MEC 09/24/04 Shipped to Envirocare 09/30/04 Administrative Adjustment	0.7949	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0.0045 (0.0045)	Shipped to Perma-Fix 1/26/04	0	0
3.2	LA-W924 Lead Wastes – TBD	0	0.2082	Newly Generated	0.2082	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04-FY08 (m3)
3.2	LA-W925 Mercury Wastes – TBD	2.38	0.3700 (0.3700) (0.0820) (0.3987) 0.0154 0.0943	Expedited Shipment to MEC 1/26/04 Shipped to MEC 1/26/04 Shipped to MEC 6/24/04 Newly Generated Administrative Adjustment	2.0090	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	(0.0002) 0.0199 (0.0199) 0.0002	Shipped to MEC 1/26/04 Shipped to Perma-Fix and DSSI 6/24/04 Administrative adjustment	0	2
3.2	LA-W934 High Activity Waste	7.15	(0.2120) (0.7133) (5.0133)	Shipped to Envirocare 12/8/03 Shipped to Envirocare 9/20/04 Administrative Adjustment	1.2114	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV	0.02	(0.02)	Administrative Adjustment	0	N/A

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY03 Annual Update (m3)	Proposed Revision 15.0 (m3)	Comments	FY04 Annual Update (m3)	Projection FY04- FY08 (m3)
	category					
	TOTALS	16.39	(10.7765)		5.6135	

Appendix K
Reported STP MLL Inventories F
Y05 Update

Appendix K: Reported STP MLL Inventories FY05 Update

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0.0001	-0.0001	Shipment to MEC 11/9/04	0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0		0	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0.0005	-0.0005	Shipped to Perma-Fix 11/9/04	0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.3015	-0.1561 -0.1374	Shipped to Onyx 03/25/05 Shipped to Clean Harbors 03/25/05	0.0080	0
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.8130	-0.2557 -0.3792 -0.0004 -0.1170 0.0080 -0.0005	Shipped to MEC 02/23/05 Shipped to Onyx 03/25/05 Shipped to PECOS 5/23/05 Shipped to Clean Harbors 03/24/05 Newly Generated Administrative Adjustment	0.0682	0
3.1.10	LA-W920 Elemental Mercury	0.053	-0.053 0.0009	Shipped to Envirocare 11/9/04 Newly Generated	0.0009	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0.2264	-0.2264 0.2801 -0.2801 0.212	Shipped to Perma-Fix 12/13/04 Shipped to Perma-Fix 12/13/04 Newly Generated	0.2120	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0.7949	-0.4550 -0.1060 -0.3217 0.6322 0.0879	Shipped to MEC 11/9/04 Shipped to MEC 11/9/04 Shipped to MEC 09/26/05 Newly Generated Administrative Adjustment	0.6322	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0	0	0	0
3.2	LA-W924	0.2082	-0.2082	Shipped to Envirocare 9/21/05	0.2100	

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
	Lead Wastes – TBD		0.0151 -0.0151 0.6245 -0.6245 0.2100	Shipped to Envirocare 2/8/05 Shipped to Envirocare 9/21/05 Newly Generated		
3.2	LA-W925 Mercury Wastes – TBD	2.0090	-0.6184 -0.0160 -1.0410 -0.0002 0.3426 0.1019	Shipped to MEC 11/9/04 Shipped to MEC 11/9/04 Shipped to Envirocare 2/8/05 Shipped to MEC 09/26/05 Newly Generated Administrative Adjustment	0.7779	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0.0508 -0.0508 0.2120 -0.2120	Shipped to Perma-Fix 11/9/04 Shipped to Perma-Fix 5/9/05	0	2
3.2	LA-W934 High Activity Waste	1.2114	-0.0065 -0.0530 -0.0198 -0.0189 -0.2082 0.8328	Shipped to Perma-Fix 3/28/05 Shipped to MEC 3/28/05 Shipped to Duratek 8/23/05 Shipped to ARS for Lab Analysis Reclassified as MTRU Newly Generated	1.7378	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY04 Annual Update (m3)	Proposed Revision 16.0 (m3)	Comments	FY05 Annual Update (m3)	Projection FY05-FY10 (m3)
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	5.6180	-1.9708		3.6473	

Appendix L
Reported STP MLL Inventories
FY06 Update

Appendix L: Reported STP MLL Inventories FY06 Update (from Table 2.1-2. FY06 MLL Inventory Detailed Update by Treatability Group)

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0	0.0015	Newly generated	0.0015	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	0
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0682	-0.0038 0.0114	Shipped to M&EC 5/22/06 Newly Generated	0.0758	0
3.1.10	LA-W920 Elemental Mercury	0.0009	0		0.0009	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0		0	0
3.1.11	LA-W909 Bulk Oils	0.2120	-0.2120 0.1060 -0.1060 0.0568	Shipped to DSSI 5/3/06 Newly Generated shipped to DSSI 5/3/06 Newly Generated	0.0568	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0.6322	-0.6322	Shipped to M&EC 12/03/05	0	2.2
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0	0	0	0
3.2	LA-W924 Lead Wastes – TBD	0.2100	0.6435 -0.1532	Newly Generated Administrative Adjustment	0.7003	
3.2	LA-W925 Mercury Wastes – TBD	0.7779	-0.0028 0.5480	Shipped to M&EC 5/3/06 Newly Generated	1.3231	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0	0.0946 -0.0946 0.4164	Newly Generated shipped to Perma-Fix 5/22/06 Newly Generated	0.4164	2

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY05 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY06 Annual Update (m3)	Projection FY06-FY10 (m3)
3.2	LA-W934 High Activity Waste	1.7378	-0.2082	Shipped to ESI 7/17/06	1.5296	0.1
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	3.6470	0.4654		4.1124	

Appendix M
Reported STP MLL Inventories
FY07 Update

TABLE 2.1-2: FY07 MLL Inventory Detailed Update by Treatability Group

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
3.1.1	LA-W901 IPA Wastes	0	0		0	0
3.1.1	LA-W902 Scintillation Fluids	0	0		0	0
3.1.2	LA-W903 Lead Blankets	0	0		0	0
3.1.2	LA-W904 Soil with Heavy Metals	0	0		0	0
3.1.2	LA-W905 ER Soils	0	0		0	0
3.1.3	LA-W906 Aqueous Organic Liquids	0	0		0	0
3.1.4	LA-W911 Organic-Contaminated Combustible Solids	0	0		0	0
3.1.4	LA-W919 Organic-Contaminated Noncombustible Solids	0	0		0	0
3.1.5	LA-W912 Combustible Debris	0	0		0	0
3.1.5	LA-W921 Activated or Inseparable Lead	0	0		0	0
3.1.5	LA-W922 Noncombustible Debris	0.0015	0		0.0015	2
3.1.6	LA-W913 Aqueous Wastes with Heavy Metals	0	0		0	0
3.1.6	LA-W914 Corrosive Solutions	0	0		0	0
3.1.6	LA-W915 Aqueous Cyanides, Nitrates, Chromates, and Arsenates	0	0		0	0
3.1.7	LA-W916 Water-Reactive Wastes	0	0		0	
3.1.8	LA-W917 Compressed Gases Requiring Scrubbing	0.0080	0		0.0080	0

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
3.1.9	LA-W918 Compressed Gases Requiring Oxidation	0.0758	-0.0152 -0.0004	Shipped to M&EC 5/21/07 Administrative Adjustment	0.0602	0
3.1.10	LA-W920 Elemental Mercury	0.0009	-0.0009	Shipped to M&EC 3/5/07	0	
3.1.11	LA-W907 Halogenated Organic Liquids	0	0		0	0
3.1.11	LA-W908 Nonhalogenated Organic Liquids	0	0.0009	Newly Covered	.0.0009	0
3.1.11	LA-W909 Bulk Oils	0.0568	-0.0568	Shipped to PermaFix 3/5/07	0	0
3.1.11	LA-W910 PCB Wastes with RCRA Components	0	0		0	
3.1.11	LA-W923 Liquid and Solid Oxidizers	0	0		0	0
3.2	LA-W924 Lead Wastes – TBD	0.7003	-0.2271 -0.4732 0.4164 -0.4164	Shipped to ESI 12/18/06 Shipped to ESI 6/4/07 Newly Generated Newly Generated Shipped to ESI 6/4/07	0	
3.2	LA-W925 Mercury Wastes – TBD	1.3231	-0.3398 0.0379 -0.3398	Shipped to M&EC 3/5/07 Newly Generated Administrative Adjustment	0.6814	1.5
3.2	LA-W926 Compressed Gases – TBD	0	0		0	0
3.2	LA-W927 Biochemical Laboratory Wastes	0	0		0	0
3.2	LA-W928 Dewatered Treatment Sludge	0	0		0	0
3.2	LA-W932 Explosives	0	0		0	
3.2	LA-W933 Lab Packs	0.4164	-0.2082 -0.2082	Shipped to Perma-Fix 5/21/07 Shipped to DSSI 5/21/07	0	2
3.2	LA-W934	1.5296	0.4164	Administrative Adjustment (Transfer from covered MTRU Inventory)	42.1506	0.1

CPV Sec.	MWIR Waste ID and Treatability Group/Category	FY06 Annual Update (m3)	Proposed Revision 17.0 (m3)	Comments	FY07 Annual Update (m3)	Projection FY08-FY13 (m3)
	High Activity Waste		40.2046 85.5702 -4.3722 -16.656 -51.4254 -13.1166	Newly Generated Administrative Adjustment (Transfer from covered MTRU Inventory) Shipped to M&EC 6/20/07 Shipped to M&EC 9/25/07 Shipped to M&EC 9/27/07 Administrative Adjustment (Transfer to LA-W935)		
3.3.1	LA-W930 Lead for Surface Decontamination	0	0		0	0
3.3.2	LA-W929 Nonradioactive or Suspect Waste Items to be Surveyed	0	0		0	0
3.3.3	LA-W931 Lead Requiring Sorting	0	0		0	0
3.3.4	LA-W935 10-100 nCi/g waste	NA	13.1166	Administrative Adjustment (Transfer from LA-W934)	13.1166	251
3.4	Missing/ nonexistent/ TBV category	0	0		0	N/A
	TOTALS	4.1124	51.9068		56.0192	

PART II. COMPLIANCE PLAN UPDATE

Deleted: AND LANL STP
PROPOSED REVISION 19.0 FOR
LANL FFCO

1.0 INTRODUCTION

Part II constitutes the update to the Compliance Plan (CP). This update to the CP identifies changes that require NMED approval as a revision under FFCO Section X (Revisions) or an amendment under FFCO Section XI (Other Amendments to the STP).

The purpose of this revision is to reflect changes in the MLL inventories in the STP, as described in Part I. The changes proposed by this revision will allow the added covered wastes to be treated or otherwise managed in accordance with the activities and compliance dates pertaining to each treatability group, as adopted or revised herein.

This update to the CP contains

- changes and revisions occurring since the previous Annual Update; including
 - milestones completed in FY08
 - notices of expedited shipments and correspondence
 - new covered and deleted waste
- proposed revisions and amendments, including
 - compliance date changes;
 - description of waste deleted in accordance with the requirements in the FFCO, FFCO Section IX (Deletion of Waste);
 - documentation of new covered waste in accordance with the requirements in FFCO Section VIII (Addition of New Covered Waste); and
 - proposed changes to the schedule in the CP.

Deleted: a

2.0 CHANGES AND REVISIONS TO PART II OCCURRING SINCE THE PREVIOUS ANNUAL UPDATE

This section describes revisions, amendments, or other changes to the LANL CP approved in FY08 under the FFCO. The CP has been modified a number of times since it was originally issued, in accordance with the provisions of Section X, (Revisions) and Section XI, (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. CP Appendix A (Summary of STP/FFCO Chronology) provides a summary of these CP changes and of modifications to the FFCO since its issuance. The latest revision (18.0) was proposed in FY08 and approved in FY09 (January 9, 2009).

2.1 Activities Completed During FY08

During FY08, DOE/NNSA and LANS completed the required CP activities on or before their required Compliance Dates as described below in Table 1.1A.

Table 1.1A. Completed FY08 FFCO and STP Milestones

<u>STP or FFCO</u>	<u>STP/FFCO Reference</u>	<u>Title/Text</u>	<u>Treatability Group</u>	<u>Compliance Date</u>	<u>Reference</u>
<u>STP</u>	<u>3.1.5 (A)</u>	<u>Complete shipping of newly generated wastes to an off-site treatment facility or complete parallel option</u>	<u>LA-908</u>	<u>12/31/2008</u>	<u>ENV-RCRA-08-197</u>
<u>STP</u>	<u>3.1.11 (A)</u>	<u>Complete shipping of existing wastes to an off-site treatment facility or complete parallel option</u>	<u>LA-922</u>	<u>12/31/2009</u>	<u>ENV-RCRA-08-197</u>

Formatted: Keep with next

Formatted: Widow/Orphan control, Keep with next

Formatted Table

Deleted: ¶

Deleted: /

Deleted: MLLW

2.2 Approved Revisions and Amendments Proposed in FY08

Revision 18.0 was submitted to NMED on April 29, 2008, and was approved on January 9, 2009. The purpose of this revision request was to reflect changes in the MLL inventories in the LANL CP of the STP, as described in the FY07 STP Annual Update. The STP covered waste inventory increased with the addition of new covered waste during FY07, and decreased with shipments for treatment, recycle, or disposal of covered wastes during FY07.

Table 2.1A. Expedited Shipment Letters

<u>Request for Expedited Shipment Letter Date</u>	<u>STP Section</u>	<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume Proposed to be Shipped (m3)</u>	<u>Reference</u>
<u>8/25/2008</u>	<u>3.1.11</u>	<u>LA-W908</u>	<u>Nonhalogenated Organic Liquids</u>	<u>0.0009</u>	<u>ENV-RCRA-08-171</u>
<u>8/25/2008</u>	<u>3.2</u>	<u>LA-W934</u>	<u>High Activity Waste</u>	<u>39.1278</u>	<u>ENV-RCRA-08-171</u>

LANL asked for expedited shipment of Nonhalogenated Organic Liquids (LA-W908) waste items to be included in Revision 19 in a letter to NMED dated August 25, 2008.

LANL asked for expedited shipment of High Activity Waste (LA-W934) waste items to be included in Revision 19 in a letter to NMED dated August 25, 2008. However, LANS decided to ship a different treatability group instead of the LA-W934 waste volume (39.1278 m³) listed in the 8/25/2008 letter. Therefore, the High Activity Waste was not shipped as planned.

Formatted: Font: Italic

Formatted: Font: Italic

Formatted: Font: Italic

Table 2.1B. FY08 Correspondence

<u>Letter Date</u>	<u>Description</u>	<u>Letter number</u>
<u>3/11/2008</u>	<u>LANL Proposal for new treatability group: 10-100 nCi/g waste</u>	<u>ENV-RCRA:08-055</u>
<u>4/3/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-071</u>
<u>5/21/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-103</u>
<u>6/30/2008</u>	<u>Notice of returned STP covered MTRU Waste</u>	<u>ENV-RCRA:08-125</u>
<u>7/24/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-150</u>
<u>9/8/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-185</u>
<u>9/25/2008</u>	<u>Notice of completion of milestone activities</u>	<u>ENV-RCRA: 08-197</u>
<u>10/22/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-216</u>
<u>11/10/2008</u>	<u>Notice of completion of off-site waste shipment</u>	<u>ENV-RCRA: 08-0222</u>
<u>3/25/2009</u>	<u>Proposed Administrative Adjustments</u>	<u>ENV-RRO: 09-015</u>
<u>3/25/2009</u>	<u>Request for extension of compliance dates for milestone activities (3.18 and 3.19)</u>	<u>ENV-RRO: 09-017</u>
<u>3/30/2009</u>	<u>Submittal of Site Treatment Plan, FY 09 Annual Update</u>	<u>ENV-RRO: 09-018</u>

Formatted: Keep with next

Formatted: Keep with next

3.0 DESCRIPTION OF WASTE DELETED IN ACCORDANCE WITH THE REQUIREMENTS OF FFCO SECTION IX (DELETION OF WASTE)

A proposal for deletion of STP waste items is included with this update. These deletions are proposed due to off-site shipments for treatment, disposal, or recycling. A detailed description of these covered wastes is provided in Parts I and III.

4.0 DOCUMENTATION OF NEW COVERED WASTE IN ACCORDANCE WITH THE REQUIREMENTS IN FFCO SECTION VIII (ADDITION OF NEW COVERED WASTE)

A proposal for addition of STP waste items is included with this update. These additions consist of wastes that were placed in storage during FY07 and were proposed to become covered wastes in FY08. A detailed description of these covered wastes and associated extension of milestones required to treat and dispose of a portion of this new covered waste is included with this update in Part I and Part III.

5.0 PROPOSED CHANGES TO THE SCHEDULE IN THE COMPLIANCE PLAN

DOE/NSA and LANS are requesting that a compliance date be established for the newly reclassified LA-W919 waste (0.2082 m³) for completing shipment of existing waste to an off-site treatment facility. The proposed compliance date for off-site shipment is 12/31/2010.

Formatted: Superscript

DOE/NNSA and LANS are requesting extensions of milestones activities, (3.1.8 and 3.1.9) due to the unavailability of off-site treatment technologies for compressed gas cylinders. LANL contacted the following commercial facilities requesting treatment and acceptance of these two waste streams.

Formatted: Font color: Auto

Table 5.1 Commercial Facilities Contacted for Waste Treatment

<u>Commercial Facility^{1,2}</u>	<u>Location</u>	<u>Contact Name</u>	<u>Contact telephone number</u>
<u>Perma-Fix (including Material & Energy Corporation in TN; Diversified Scientific Services, Inc. in TN; and Perma-Fix North West in WA)</u>	<u>Florida</u>	<u>Stacey McNamara</u> <u>Tammy Monday</u>	<u>865-599-0211</u> <u>865-813-1309</u>
<u>Waste Control Specialists</u>	<u>Texas</u>	<u>Sherrod Reavis</u>	<u>972-488-1495</u>
<u>EnergySolutions of Utah (including Bear Creek Operations)</u>	<u>Utah</u>	<u>Jose Jerez</u>	<u>801-243-3506</u>
<u>Bear Creek Operations</u>	<u>Tennessee</u>	<u>Jose Jerez</u>	<u>801-243-3506</u>
<u>Nuclear Fuel Services</u>	<u>Tennessee</u>	<u>Norm Jacobs</u>	<u>423-743-2503</u>
<u>Lawrence Livermore National Laboratory</u>	<u>California</u>	<u>Charley Hunt</u>	<u>925-422-3813</u>
<u>Integrated Environmental Services</u>	<u>Tennessee</u>	<u>Jeff Gold</u>	<u>404-863-8175</u>
<u>NSSI</u>	<u>Texas</u>	<u>Bob Gallagher</u>	<u>713-641-0391</u>

Formatted Table

¹. LANL also consulted with commercial and Department of Energy (DOE) facilities that have had previous successes with treating LANL waste including: the Idaho National Energy Lab's Waste Experimental Reduction facility (WERF), the Toxic Substances Control Act Incinerator at Oak Ridge (TSCAD), researchers here at LANL, American Radiation Services (ARS), Catholic University's Vitreous State Laboratory (CUA/VSL), Colorado Minerals Research Institute (CMRI), Nuclear Fuel Services (NFS), and Pacific Eco Solutions (PEcoS).

². LANL also sought advice on treatment options from commercial and DOE facilities including: Oak Ridge National Laboratory, Nevada Test Site, Sandia National Laboratory, Hazen Research, StataG, Argonne/Chicago Office, and Portsmouth DOE Facility.

5.1 Compressed Gases Requiring Scrubbing, Treatability Group LA-W917 (STP Section 3.1.8)

Activity 3.1.8 (A) "Complete shipping of existing wastes to an off- site treatment facility or complete parallel option."

Current approved compliance date: August 28, 2009.

Proposed Revision 19 compliance date: August 28, 2012.

This waste consists of gas cylinders with internal radioactive contamination. It is associated with EPA hazardous waste number D001. The treatment process for the waste stream consisting of gas cylinders with internal radioactive contamination involves scrubbing or oxidation of the cylinder and/or a reaction to strip and recycle tritium. The following containers are currently in storage:

<u>Container</u>	<u>Volume (m³)</u>
<u>C98100432</u>	<u>0.0020</u>
<u>C98100433</u>	<u>0.0030</u>
<u>C98100434</u>	<u>0.0030</u>

LANL contacted commercial facilities to determine their ability and willingness to accept the LANL LA-W917 waste:

- a) **Perma-Fix, Florida:** Perma-Fix has declined to accept LANS waste because treatment options would involve building a special facility. Perma-Fix stated they are not interested in pursuing the necessary exceptions or changes to their Resource Conservation and Recovery Act (RCRA) Permit or Nuclear Regulatory Commission (NRC) license.
- b) **Waste Control Specialists (WCS), Texas:** WCS has declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- c) **EnergySolutions of Utah.** EnergySolutions declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.
- d) **Bear Creek Operations in Tennessee (owned by EnergySolutions):** Although Bear Creek Operations has recently obtained a new RCRA Permit that allows them to treat wastes, Bear Creek has determined that a permit modification would be necessary

to treat the LANL waste, and therefore, they decline to treat LANL waste.

e) **Nuclear Fuel Services (NFS), Tennessee:** Nuclear Fuel Services has declined to accept LANL waste because the waste is not compatible with their RCRA Permit (gas cylinders are not part of the RCRA Permit) or NRC license.

f) **Lawrence Livermore National Laboratory (LLNL), California:** LLNL has renewed its decision that they are unable to accept any LANL waste at this time. They will reconsider this decision in mid-2009.

g) **Integrated Environmental Services (IES), Tennessee:** IES does not have a RCRA Permit and has not been audited or approved by the DOE Consolidated Audit Program. IES has indicated that it may possibly collaborate and conduct a treatability study by working through Perma-Fix. If no other treatment options are available (with facilities that are permitted and the capability in place), LANL will explore the use of IES once they are approved to accept DOE waste.

h) **NSSI, Texas.** NSSI has shown interest in this waste stream. However, no waste has been shipped from LANL to NSSI in over ten years, and an approved audit of the facility would have to be performed to meet the requirements of DOE Order 435.1, which governs management of DOE radioactive waste. Possible treatment/recycle options have been under discussion. These are contingent upon NSSI obtaining the proper NRC license and permit modifications. The DOE/NNSA Los Alamos Site Office (LASO) has indicated that this is a viable option, but has not yet conducted an audit. The DOE Consolidated Audit Program has no current plans for an audit. LANS will explore assembling an audit team and performing an audit. If NSSI is granted an approval from a LASO audit, they would then need to invest in the necessary equipment to process this waste. This could take an additional year or two before the LANL waste could be shipped for treatment. The earliest possible date for shipping this waste to NSSI would be FY12.

Justification for extension of Activity 3.1.8 (A).

DOE/NNSA and LANS requests that the activity date be extended to August 28, 2012. LANL had developed an option for a treatability study with LLNL in California. This study would have consumed LANL's entire LA-W917 inventory. Before the cylinders could be shipped, LLNL management put all non-essential projects on hold indefinitely..LLNL will reconsider this request again in mid-2009.

In July 2008, LANS learned of a new option developed at EnergySolutions of Tennessee that could have treated LANL's remaining LA-W917 waste inventory. EnergySolutions thought that their new RCRA Permit would allow them to accept and treat LANL's LA-W917 mixed low-level waste. LANL was moving forward with plans to ship the waste to EnergySolutions in August 2008. However, in early August, EnergySolutions informed LANS they could not accept the waste because an accidental tritium release at their facility resulted in a temporary cessation of operations. LANS has continued to pursue a treatment solution with EnergySolutions. In late October 2008, LANS learned the regulator for EnergySolutions determined that their current permit would not provide for treatment of this LA-W917 waste. EnergySolutions informed LANS that they are working with their regulator to obtain a permit modification to accommodate treatment of LANL's waste, but does not anticipate being able to accept this waste until at least

Formatted: Space After: 0 pt

2011.

Currently no permitted treatment facilities are available to accept this waste. DOE/NNSA and LANS will continue to seek treatment options by contacting waste facilities that may be able to treat this waste type. During FY09, LANS will contact all the facilities listed in Table 5.1 above to determine if they can treat the LA-W917 waste. LANS will also continue in FY09 to seek and contact any newly permitted mixed low-level waste facilities to determine if there are additional treatments available. Until such a treatment option is identified and secured, the only option is to continue onsite storage of the waste.

5.2. STP Section 3.1.9 Compressed Gases Requiring Oxidation. Treatability Group LA-W918

Activity 3.1.9 (A) “Complete shipping of existing wastes to an off- site treatment facility or complete parallel option.”

Current approved compliance date: August 28, 2009.

Proposed Revision 19 compliance date: August 28, 2012.

This waste consists of gas cylinders with internal radioactive contamination. It is associated with EPA hazardous waste number D001. The treatment process involves scrubbing or oxidation of the container and/or a reaction to strip and recycle tritium (or other radioactive component). There is one container of this waste currently in storage: C94042517 (0.602 m³).

← - - - - Formatted: Space After: 0 pt

LANL contacted the commercial facilities identified in Table 5.1 to determine their ability and willingness to accept the LANL LA-W917 waste.

← - - - - Formatted: Space After: 0 pt

← - - - - Formatted: Space Before: 0 pt,
After: 0 pt

a) Perma-Fix, Florida: Perma-Fix has declined to accept LANS waste because treatment options would involve building a special facility. Perma-Fix stated they are not interested in pursuing the necessary exceptions or changes to their Resource Conservation and Recovery Act (RCRA) Permit or Nuclear Regulatory Commission (NRC) license.

b) Waste Control Specialists (WCS), Texas: WCS has declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.

c) EnergySolutions of Utah. EnergySolutions declined to accept LANL waste because doing so would require building a special facility to treat LANL waste and would require permit modifications and exceptions to its RCRA Permit or NRC license.

d) Bear Creek Operations in Tennessee (owned by EnergySolutions): Although Bear Creek Operations has recently obtained a new RCRA Permit that allows them to treat wastes, Bear Creek has determined that a permit modification would be necessary to treat the LANL waste, and therefore, they decline to treat LANL waste.

e) Nuclear Fuel Services (NFS), Tennessee: Nuclear Fuel Services has declined to accept LANL waste because the waste is not compatible with their RCRA Permit (gas

cylinders are not part of the RCRA Permit) or NRC license.

f) **Lawrence Livermore National Laboratory (LLNL), California:** LLNL has renewed its decision that they are unable to accept any LANL waste at this time. They will reconsider this decision in mid-2009.

g) **Integrated Environmental Services (IES), Tennessee:** IES does not have a RCRA Permit and has not been audited or approved by the DOE Consolidated Audit Program. IES has indicated that it may possibly collaborate and conduct a treatability study by working through Perma-Fix. If no other treatment options are available (with facilities that are permitted and the capability in place), LANL will explore the use of IES once they are approved to accept DOE waste.

h) **NSSI, Texas.** NSSI has shown interest in this waste stream. However, no waste has been shipped from LANL to NSSI in over ten years, and an approved audit of the facility would have to be performed to meet the requirements of DOE Order 435.1, which governs management of DOE radioactive waste. Possible treatment/recycle options have been under discussion. These are contingent upon NSSI obtaining the proper NRC license and permit modifications. The DOE/NNSA Los Alamos Site Office (LASO) has indicated that this is a viable option, but has not yet conducted an audit. The DOE Consolidated Audit Program has no current plans for an audit. LANS will explore assembling an audit team and performing an audit. If NSSI is granted an approval from a LASO audit, they would then need to invest in the necessary equipment to process this waste. This could take an additional year or two before the LANL waste could be shipped for treatment. The earliest possible date for shipping this waste to NSSI would be FY12.

Justification for extension of Activity 3.1.9 (A).

DOE/NNSA and LANS request that the activity date be extended to August 28, 2012. An option had been developed with LLNL to perform a treatability study. Arrangements were in progress, however before the cylinder could be shipped, LLNL management stopped the project. The LLNL transition to a new Prime Contractor put all non-essential projects on hold. LLNL has not determined if this project will be re-started. LLNL will reconsider this decision again in mid-2009.

In July 2008, LANS learned of a new option developed at EnergySolutions of Tennessee that could have treated LANL's remaining LA-W918 waste inventory. Under this option, EnergySolutions understood their new RCRA Permit would allow them to accept and treat LANL's LA-W918 mixed low-level waste. LANS was moving forward with plans to ship the waste in August 2008. However, in early August, EnergySolutions informed LANS they could not accept the waste because an accidental tritium release at their facility resulted in a temporary cessation of operations. LANS continued to pursue a treatment solution with EnergySolutions. In late October 2008, LANS learned the regulator for EnergySolutions determined that their current permit would not allow treatment of LANL's LA-W918 waste. EnergySolutions informed LANS personnel they are working with their regulator to obtain a permit modification to accommodate LANL's waste, but does not anticipate being able to accept this waste until at least 2011.

Currently no permitted treatment facilities are available to accept this waste DOE/NNSA/LANS will continue to seek treatment options by contacting waste facilities that may be able to treat this waste type. During FY09, LANS will contact all the facilities listed in item 5 above to determine

Formatted: Space After: 0 pt

if they can treat the LA-W918 waste. LANS will also continue in FY09 to seek and contact any newly permitted mixed low-level waste facilities to determine if there are new options available. Until such a treatment option is secured, the only option is continued onsite storage of the waste.

There were no other changes to the schedule in the CP of the STP.

Deleted: overall

6.0 FFCO SECTION X.C.2.A (DETAILED DESCRIPTION OF THE PROPOSED REVISION)

DOE/NNSA and LANS are proposing to revise the CP to reflect the following changes in MLL covered waste inventories:

- Increases and decreases in covered mixed waste inventories due to the addition of new covered waste and off-site shipments during FY08;
- Extensions of milestone activity compliance dates for two waste treatability groups (LA-W917 and LA-W918).
- Addition of compliance dates for two waste treatability groups (LA-W919 and LA-W935).

Deleted: relative to changes in covered mixed waste inventories and current treatment capabilities

The CP changes are proposed in accordance with the applicable requirements in the FFCO, as amended: FFCO Section VIII (Addition of New Covered Waste), Section X.B.4 (Revisions), and Section XI (Deletion of Waste).

6.1 Addition of New Covered Waste

DOE/NNSA and LANS are requesting that the following waste be added to the STP as covered waste, as described also in Part I. The total volume of covered waste that is requested for addition is 27.7748 cubic meters. The increase is due primarily to a large volume of waste resulting from the decommissioning of gloveboxes.

Deleted: 2

Deleted: 40.66

Table X.C.2.a-1. Proposed Addition of New Covered MLL Waste

<u>CP Section</u>	<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume (m³)</u>
<u>3.2</u>	<u>LA-W934</u>	<u>High Activity Waste</u>	<u>27.7369</u>
		Total	<u>27.7369</u>

The total volume of new covered MTRU waste that is requested for addition is 53.596 cubic meters.

Deleted: 30.2

6.2 Deletion of Covered Waste

DOE/NNSA and LANS are requesting that the following covered waste be deleted from the STP, as also described in the FY08 STP Annual Update. These covered wastes were shipped off-site for treatment and disposal. No wastes were recycled, treated on-site for lead decontamination, or used in treatability studies. The total volume of covered MLL waste that is requested for deletion under this Revision to the CP is 31.1375 cubic meters.

Deleted: either

Deleted: or

Deleted: ing

Deleted: ;

Deleted: ;

Table X.C.2.a-2. FY08 STP MLL Off-Site Shipments for Treatment

<u>Date Shipped</u>	<u>Destination</u>	<u>MWIR #</u>	<u>Treatability Group</u>	<u>Vol. (m³)</u>	<u>Shipping Manifest No.</u>	<u>Date NMED Notified</u>	<u>CP Section</u>
3/17/2008	MEC	LA-W925	Mercury Wastes – TBD	0.2082	000365747JJK	4/3/2008	3.2
4/14/2008	MEC	LA-W935	10-100 nCi/g waste	16.03	000365779JJK	5/21/2008	3.3.4
8/4/2008	MEC	LA-W934	High Activity Waste	14.90	000365882JJK	9/8/2008	3.2
9/22/2008	Perma-Fix	LA-W22	Noncombustible Debris	0.0015	000365944JJK	10/22/2008	3.1.5
9/22/2008	Perma-Fix	LA-W908	Nonhalogenated Organic Liquid	0.0009	000365944JJK	10/22/2008	3.1.11
-	-		Total Volume:	31.1375			

Formatted: Font: Bold

Table X.C.2.a-3. FY08 STP MLL Off-Site Shipments for Recycling

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
Total Volume				0			

Table X.C.2.a-4. FY08 STP MLL On-Site Treatment

MWIR #	Treatability Group	Vol (m ³)	Date NMED Notified	CP Section
Total Volume		0		

Formatted: Font: Not Bold,
Condensed by 0.15 pt

Table X.C.2.a-5. FY08 STP MLL Off-Site Shipments for Treatability Studies

Date Shipped	Destination	MWIR #	Treatability Group	Vol (m ³)	Shipping Manifest No.	Date NMED Notified	CP Section
<i>Total Volume</i>				0			

Formatted Table

6.3 Adjustments to the Original (October 4, 1995) STP Covered Waste Inventory

DOE/NNSA and LANS are requesting the following adjustments to the original (October 4, 1995) STP covered waste inventory. Most administrative adjustments are due to discrepancies found during quality control activities related to preparing waste for treatment and disposal. These adjustments result from additions of newly identified covered waste, and transfers of waste to other treatability groups. Other administrative adjustments are due to further characterization of waste resulting in transfers to other treatability groups.

Table X.C.2.a-6. Proposed Administrative Adjustments for MLL Inventory

<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>	<u>CP Section</u>
<u>LA-W919</u>	<u>Organic-Contaminated Noncombustible Solids</u>	<u>0.2082</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from TA-55/CMR MTRU inventory.</u>	<u>3.1.4</u>
<u>LA-W934</u>	<u>High Activity Waste</u>	<u>7.8167</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory to LA-W934.</u>	<u>3.2</u>
		<u>.0072</u>	<u>Correction for rounding in conversion factor</u>	
		<u>7.0788</u>	<u>Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.</u>	

Formatted Table

Formatted: Font: Not Bold

Formatted: Don't keep with next,
Don't keep lines together

Formatted: Don't keep with next,
Don't keep lines together

Formatted: Don't keep lines together

Formatted: Font: Not Bold

Formatted: Don't keep with next,
Don't keep lines together

Formatted: Don't keep lines together

Formatted: Don't keep with next,
Don't keep lines together

<u>MWIR Waste ID</u>	<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>	<u>CP Section</u>	Formatted Table
<u>LA-W935</u>	<u>10 – 100 nCi/g Waste</u>	<u>23.5266</u>	<u>Reclassified as MLL based on newly available LANL and CCP assay data; transferred from MTRU inventory.</u>	<u>3.3.4</u>	Formatted: Font: Not Bold
		<u>.0226</u>	<u>Correction for rounding in conversion factor</u>		Formatted: Don't keep with next, Don't keep lines together
		<u>-7.0788</u>	<u>Reclassified as High Activity Waste based on newly available CCP assay data; transferred from LA-W935 to LA-W934.</u>		Formatted: Don't keep with next, Don't keep lines together
		<u>0.8328</u>	<u>Correction to inventory volume at the end of FY07 (waste scheduled to ship in FY07 was returned to inventory).</u>		Formatted: Don't keep with next, Don't keep lines together
	<u>Net Total:</u>	<u>32.4141</u>			Formatted: Font: Not Bold
Table X.C.2.a-7. Proposed Administrative Adjustments for MTRU Inventory					Formatted: Right, Don't keep with next, Don't keep lines together
<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>	Formatted: Don't keep with next, Don't keep lines together		
<u>Cemented process sludge</u>	<u>16.6405</u>	<u>Reclassified as MTRU based on newly available CCP assay data.</u>	Formatted: Font: Not Bold		
	<u>2.7322</u>	<u>Correction of onsite inventory volume at end of FY07. Includes addition of containers previously not included due to search criteria. This has now been corrected.</u>	Formatted: Don't keep with next, Don't keep lines together		
	<u>-31.3135</u>	<u>Reclassified as MLL based on newly available CCP assay data; transferred from MTRU inventory. (Note: This corresponds with the 7.8167 m3 High Activity Waste volume adjustment and the 23.5266 m3 10-100 nCi/g Waste from Table 1. The 0.0298 m3 difference is due to rounding error and has been reflected in the new volumes in Table 1.</u>	Formatted: Font: Not Bold		
	<u>0.0003</u>	<u>Adjustment for rounding to required four decimal places.</u>	Formatted: Right, Don't keep with next, Don't keep lines together		

<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>
<u>Combined combustible and non-combustible waste</u>	<u>2.0684</u> <u>34.1956</u>	<u>Correction of onsite inventory volume at end of FY07.</u> <u>Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.</u>
<u>Combustible waste</u>	<u>-1.1108</u> <u>-5.6160</u>	<u>Correction of onsite inventory volume at end of FY07.</u> <u>Reclassification into Combined Combustible and Non-Combustible Waste or Non-Combustible Waste treatment groups to map waste to CCP certified waste streams.</u>
<u>Glass waste</u>	<u>-0.0360</u> <u>-0.2080</u>	<u>Adjustment for rounding to required four decimal places.</u> <u>Reclassification into Combustible and Non-Combustible Waste treatment group to map waste to CCP certified waste streams.</u>
<u>Leaded glovebox gloves</u>	<u>0.0295</u> <u>-5.3135</u>	<u>Adjustment for rounding to required four decimal places.</u> <u>Reclassification into Combined Combustible and Non-Combustible Waste or Non-Combustible Waste treatment groups to map waste to CCP certified waste streams.</u>
<u>Metallic waste</u>	<u>0.0339</u> <u>-1.6640</u>	<u>Adjustment for rounding to required four decimal places.</u> <u>Reclassification into Combined Combustible and Non-Combustible Waste or Non-Combustible Waste treatment groups to map waste to CCP certified waste streams.</u>
<u>Non-combustible waste</u>	<u>-0.0170</u> <u>1.8720</u>	<u>Adjustment for rounding to required four decimal places.</u> <u>Repacking into multiple containers and reclassification of other MTRU treatability groups to map waste to CCP certified waste streams.</u>

Formatted Table

<u>Treatability Group</u>	<u>Volume (m3) Adjustment</u>	<u>Comments</u>
<u><i>Solidified inorganic and organic solids</i></u>	<u>-0.0295</u>	<u>Adjustment for rounding to required four decimal places.</u>
	<u>0.2080</u>	<u>Correction of onsite inventory volume. Includes addition of container previously not included due to search criteria. This has now been corrected.</u>
<u>Net Total:</u>	<u>12.4721</u>	

Formatted Table

6.4 Extension of Milestone Activity Dates

Because treatment options are not available for two waste streams (LA-W917 and LA-W918), LANL is requesting extensions of the compliance milestones for these wastes.

Table X.C.2.a-8. Proposed Extensions of Milestone Activity Compliance Dates

<u>Milestone Activity</u>	<u>Treatability Group</u>	<u>Revision 18 Compliance Date</u>	<u>Proposed Extended Compliance Date</u>	<u>Rationale for Extension</u>
<u>3.1.8(A)</u>	<u>LA-W917 Compressed Gases Requiring Scrubbing</u>	<u>8/28/2009</u>	<u>8/28/2012</u>	<u>An extension of this compliance date is requested because there is no path forward at this time for this waste stream. Treatment facilities are either unable to accept this type of waste under their operating permits or are unable to accept the waste at this time.</u>
<u>3.1.9(A)</u>	<u>LA-W918 Compressed Gases Requiring Oxidation</u>	<u>8/28/2009</u>	<u>8/28/2012</u>	<u>An extension of this compliance date is requested because there is no path forward at this time for this waste stream. Treatment facilities are either unable to accept this type of waste under their operating permits or are unable to accept the waste at this time.</u>

Deleted: 7

6.5 Additional Revisions

DOE/NNSA and LANS requests the addition of the following milestone activities and compliance dates for two treatability groups: LA-W919 (organic-contaminated noncombustible waste) and LA-W935 (10-100 nCi/g waste).

Formatted: Font: Bold, Italic

<u>CP Section</u>	<u>MWIR Waste ID/ Treatability Group</u>	<u>Activity</u>	<u>Compliance Date</u>
<u>3.1.4</u>	<u>LA-W919¹</u> <u>Organic-contaminated</u> <u>noncombustible waste</u>	<u>Complete shipping of existing</u> <u>waste to an off-site treatment</u> <u>facility or complete parallel option</u>	<u>12/31/2010</u>
<u>3.3.4</u>	<u>10-100 nCi/g waste</u>	<u>Provide documentation to NMED</u> <u>that waste was received at off-site</u> <u>facility</u>	<u>Within 45 days of</u> <u>receipt of waste at</u> <u>receiving facility</u>

¹ Previously covered STP MTRU waste recently reclassified as MLL

Formatted: Font: 11 pt

Formatted Table

Formatted: Font: 11 pt, Superscript

Formatted: Font: 11 pt

Formatted: Superscript

Formatted: Font: 10 pt, Not
Superscript/ Subscript

Formatted: Font: 10 pt

7.0 FFCO SECTION X.C.2.B. (RATIONALE FOR THE PROPOSED REVISION)

7.1 Extension of Proposed Milestones

DOE/NNSA and LANS are requesting extensions of milestones for two waste streams (LA-W917 and LA-W918) due to the lack of availability of treatment facilities that could treat and dispose of these wastes. Section 5.0 of Part II contains a detailed justification for the extensions.

7.2 Addition of New covered Waste

The increases in covered waste inventory as of the end of FY08 are attributed primarily to waste that was newly generated in FY07, which was not treated within 12 months of generation, thereby becoming covered waste during FY08. Approval of these proposed additions to the STP inventory will allow the added covered wastes to be treated or otherwise managed in accordance with the activities and compliance dates pertaining to each treatability group, as adopted or revised herein.

7.3 Deletion of Covered Waste

The decreases in covered waste inventory reflect the treatment and disposal or recycling of covered waste at off-site commercial facilities, or the participation in treatability studies during FY08. Deletion of this covered waste is proposed in order to more accurately reflect the LANL STP inventory as of the end of FY08.

7.4 Adjustments to the Original (October 4, 1995) STP-Covered Waste Inventory

Administrative adjustments are due to discrepancies found during quality control activities related to preparing waste for treatment and disposal. These adjustments resulted from additions of newly identified covered waste, and transfers of waste to other treatability groups. The adjustments to the original (October 4, 1995) STP covered waste inventory are proposed in order to more accurately reflect the LANL STP inventory as of the end of FY08.

8.0 FFCO SECTION X.C.2.C. (ANTICIPATED LENGTH OF ANY DELAY IN PERFORMANCE)

No delay in performance is anticipated for any other proposals stated in this requested revision to the Compliance Plan of the STP.

9.0 FFCO SECTION X.C.2.D (PLAN AND SCHEDULE FOR IMPLEMENTING ALL REASONABLE MEASURES)

All other measures proposed could be implemented within the framework of the existing plan and schedule for the STP.

10.0 REFERENCES FOR PART II

1. *Federal Facility Compliance Order, Los Alamos National Laboratory*” New Mexico Environment Department (October 4, 1995).
2. “*Site Treatment Plan (STP), Fiscal Year 2007 Update and Revision 18.0 Proposal, Los Alamos National Laboratory (LANL) Federal Facility Compliance Order (FFCO), October 4, 1995,*” Albert Dye, STP Project Manager and Gene Turner, National Nuclear Security Administration LASO Environmental Operations to Ms. Rebecca Kay, New Mexico Environment Department, Hazardous Waste Bureau, April 25, 2008.
3. “*Revision 18.0, Annual Update to Site Treatment Plan, Federal Facilities Compliance Order Los Alamos National Laboratory EPA ID #NM0890010515 HWB-LANL-FFCO*” Approval letter, John Kieling, New Mexico Environment Department, Hazardous Waste Bureau, Permits Management Program Manager to Albert Dye, Los Alamos National Security, LLC. Site Treatment Plan Project Manager and Dave D. Stewart, Department of Energy LASO Interim Waste Management Program Manager, January 14, 2009.

Formatted: Font: Italic

Formatted: Font: Italic

Formatted: Font: Italic,

PART III. COMPLIANCE PLAN - PROPOSED REVISION 19Deleted: TEXT FOR NMED
APPROVAL**1.0 PURPOSE AND SCOPE OF THE COMPLIANCE PLAN****1.1 Introduction**

The STP is intended to fulfill the requirements of the FFCA and establish an enforceable framework to allow DOE/NNSA and LANS, LLC (Respondents) to achieve full compliance with land disposal restriction requirements under the New Mexico Hazardous Waste Act (HWA) and RCRA. The compliance dates set forth herein are enforceable time periods in which Respondents are required to treat or otherwise meet the requirements set forth for land disposal restrictions under the HWA and RCRA. The STP was fully implemented by the FFCO issued by NMED on October 4, 1995.

1.2 Contents

The Annual Report contains two sections intended to bring Respondents into compliance with land disposal restriction storage prohibitions under the HWA and RCRA. The CP of the STP provides overall schedules, including compliance dates, for achieving compliance with land disposal restriction storage and treatment requirements for mixed waste at LANL.

The CP includes a schedule for off-site transportation for treatment, or completion of parallel options as defined in each Treatability Group Section, and the treatment of mixed wastes in full compliance with the HWA and the implementing regulations at 20 NMAC 4.1, which incorporates by reference 40 CFR Parts 260 through 270. Part I, Background, contains progress reports as required in the FFCO. Respondents shall carry out the activities described in the STP, including the CP, in accordance with the schedules and requirements set forth in the STP and the FFCO.

1.3 STP Revisions and Amendments.

The STP CP has been modified several times since it was originally issued, in accordance with the provisions of Section X (Revisions) and Section XI (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. Part III Appendix A provides a summary of these changes, and of modifications to the FFCO since its issuance.

2.0 COMPLIANCE SCHEDULES

The STP provides overall schedules for achieving compliance with land disposal restriction storage and treatment requirements for mixed waste at LANL. The schedules include those activities required to process backlogged and currently generated waste, and include schedules required to establish an overall time frame for achieving compliance with the land disposal restriction requirements under the HWA and 20 NMAC 4.1.

2.1 Categories of Activities for Compliance Dates

The categories of activities for which compliance dates will be provided for different types of treatment approaches in the STP are listed in the tables below. The categories of activities are based on Section 3021(b)(1)(B)(I), (ii), and (iii) of the RCRA, to the extent appropriate.

2.1.1 Plans Where Treatment Technology Exists

For most of the mixed waste, treatment technologies have been identified and developed. For the waste that will be treated on-site, the categories of activities for compliance dates identified in Table I shall apply.

Table I. Categories of Activities for Compliance for Mixed Waste with Existing Treatment Technologies

A.	Submit permit applications to the NMED.
B.	Initiate construction as specified in the NMED permit.
C.	Complete system testing and commence operation.
D.	Begin treating mixed waste.
E.	Complete treatment of existing wastes to applicable regulatory standards.

2.1.2 Plans Where Technology Must Be Developed

For some mixed waste, no treatment technologies have been identified and developed, or the treatment technology must be modified or adapted to apply to such waste. For the waste that will be treated on-site, the categories of activities for compliance dates are identified in Table II and shall apply. Compliance dates for the activities identified in Table II may be found in CP Section 3.1.

Table II. Categories of Activities for Compliance Dates for Mixed Waste Without Existing Treatment Technologies

A.	Identify and develop technology.
B.	Submit permit application to NMED; or
C.	Submit a Notification of Intent to perform treatability study to NMED a minimum of 45 days prior to commencement of the study.
D.	Initiate construction as specified in the NMED permit.
E.	Commence systems testing.
F.	Begin treating mixed waste.
G.	Complete treatment of existing wastes to applicable regulatory standards.

2.2 Primary Preferred Treatment

Off-site treatment is the primary preferred treatment option applicable to all mixed waste streams in the STP inventory. All activities and compliance dates related to the construction, permitting, and operation of on-site treatment skids have been removed from this volume. This change is due to the increased availability of off-site treatment and disposal capacity for mixed waste. Respondents will continue evaluating new commercial and DOE off-site treatment facilities as potential options for managing mixed waste, as they become available.

2.3 Plans for Mixed Waste to be Shipped Off-Site for Treatment

The preferred alternative for DOE to treat mixed waste is at an off-site facility (at a commercial or non-commercial mixed waste treatment facility), or DOE may pursue parallel treatment options such as recycling/re-use or radiological decontamination. Requirements for waste shipped off-site for recycling are discussed under CP Section 2.6.

DOE shall notify the NMED Project Manager in writing as soon as possible if mixed waste is planned to be sent to a non-commercial facility. Notification should be made if possible when DOE is first considering such an option to allow NMED and the state to address any state issues or concerns with other states. The NMED Project Manager shall approve in writing the proposed off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility. Activities for mixed waste to be shipped off-site for treatment/recycling at a non-commercial facility are identified in Table IV.

Should DOE decide to treat or recycle waste at a commercial off-site facility, DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility.

Table. III. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Commercial Facility

A.	Meet all regulatory requirements for shipment.
B.	Provide documentation to NMED that waste has been received at an off-site facility for treatment or recycling within 45 working days of receipt of waste at the treatment facility.

2.3.1 Specific Site Requirements for Non-commercial Treatment Facilities

Shipment to Idaho National Environmental Laboratory. Prior to shipment, Idaho National Environmental Laboratory (INEL) and Idaho Division of Environmental Quality shall be notified of any pending shipments of waste prior to shipment should DOE ship mixed low-level waste to INEL. Proper procedures including additional approvals (if necessary) and documentation shall be completed prior to the shipment of wastes to INEL. Management of post-treatment waste residuals or newly generated waste streams will be in accordance with the requirements of DOE, the State of Idaho, and that state where they will be disposed. A modification to LANL's RCRA permit providing for the return of such wastes and/or residues to LANL must be approved by NMED prior to any such return of wastes and/or residues to LANL. DOE will notify the NMED Project Manager in writing as soon as possible, and in any event within thirty (30) working days after receipt of shipment of treatment residuals or newly generated waste streams from INEL.

Shipments of MLL to planned facilities (not yet existing) will occur only after that treatment and schedules are approved by DOE-ID and the State of Idaho. Upon approval of the planned treatment facilities, the applicable protocol from the paragraph above will be implemented for mixed wastes to be treated at planned facilities.

Shipment to Oak Ridge Reservation. In the case that Oak Ridge Reservation (ORR) may not dispose of mixed-waste residues or new waste streams generated from off-site treatment, and they cannot be sent to another facility for disposal, then the residues may return to LANL. Should residual or newly generated waste streams be returned to LANL, the proper permits for the State of New Mexico must exist. DOE will notify the NMED Project Manager in writing as soon as possible, and in any event within thirty (30) working days after receipt of shipment of treatment residuals or newly generated waste streams from ORR.

Table IV. Activities for Mixed Waste to be Shipped Off-Site for Treatment or Recycling at a Non-commercial Facility

A.	Request necessary approval from NMED for shipment of waste by category before shipping.
B.	Meet all regulatory requirements for off-site shipment.
C.	Provide documentation to NMED of confirmation of shipment date within 14 working days prior to sending waste to an off-site facility for treatment, disposal, or recycling, or storage pending treatment, disposal, or recycling.
D.	Provide documentation to NMED that waste has been received at an off-site facility for treatment within 45 working days of receipt of waste at the off-site facility.
E.	Meet all regulatory requirements to include RCRA Permit modifications for residual or newly generated waste streams after treatment or recycling.
F.	Provide documentation to NMED within 30 working days after receipt of residual or newly generated waste streams upon return to LANL.

2.4 Requirements Pertaining to Radionuclide Separation.

The FFCA sets additional requirements in cases in which DOE intends to conduct radionuclide separation of mixed waste. Should the DOE determine to do radionuclide separation of such mixed waste, DOE will schedule specific compliance dates based on category activities identified in Table V. "Radionuclide separation" shall mean segregating the radioactive portion of the mixed waste from the hazardous portion of the mixed waste.

Table V. Categories of Activities for Compliance Dates for Radionuclide Separation of Mixed Waste

A.	Complete an estimate of the volume of waste generated by each case of radionuclide separation.
B.	Complete an estimate of the volume of waste that would exist or be generated without radionuclide separation.
C.	Complete an estimate of the costs of waste treatment and disposal if radionuclide separation is used compared with the estimated costs if it is not used.
D.	Provide the assumptions underlying such estimates of waste volumes and cost estimates.
E.	Provide characterization methodologies for determining waste type.
F.	Submit a plan for treating or managing hazardous waste residues, accompanied by a NMED permit application.

2.5 Plans Related to Other Mixed Waste Activities

1. Activities other than the types of activities specifically called for in the FFCA as requiring schedules are described in this STP. Some of these activities may be associated with schedules that may contain compliance dates related to treatment of the DOE's mixed waste.
2. For mixed waste, which is not sufficiently characterized to allow identification of appropriate treatment, notification of the characterization of such waste shall be in accordance with the annual update process described in the FFCO. If such characterization results in the addition or deletion of a treatability group or an increase in volume in a treatability group, a revision would be required pursuant to Section X of the FFCO.

3. DOE will notify the NMED when off-site treatability studies are conducted on STP waste. Treatability studies are used to explore alternative treatment options that may be practical for any or all of the STP mixed waste streams. When preparing waste for shipment for an off-site treatability study, DOE will evaluate the potential for incidental waste treatment or secondary waste generation, which are often associated with treatability studies.

2.6 Recycling/Re-Use

Respondent will pursue on-site or off-site recycling/re-use as a parallel preferred option.

Should DOE elect to use recycling facilities in lieu of (or in combination with) treatment, it will follow requirements as if the waste were shipped off-site for treatment. Any and all requirements by the recycling facility and state regulatory, federal regulatory or other regulatory requirements applicable at the recycling site shall be met by Respondents.

DOE shall notify the NMED Project Manager in writing as soon as possible if mixed waste is planned to be sent to an off-site non-commercial recycling facility. Notification should be made if possible when DOE is first considering such an option to allow NMED and the state to address any state issues or concerns with other states. The NMED Project Manager shall approve in writing the proposed off-site non-commercial recycling option prior to any shipment by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty five (45) working days of receipt of waste at the recycling facility. Activities for mixed waste to be recycled are identified in Table VI.

Should DOE elect to use recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation, that waste was received at a recycling facility.

Table VI. Activities for Mixed Waste to be Recycled

- | |
|--|
| <ol style="list-style-type: none"> A. Meet all regulatory requirements for recycling/re-use. B. Provide documentation to NMED that waste has been received at recycling facility within 45 working days of receipt of waste at the recycling facility. |
|--|

2.7 On-Site Radiological Decontamination

DOE will pursue on-site radiological surface or external decontamination as a preferred option. No volumetric or internal decontamination processes will be considered or performed. Surface radiological decontamination includes activities such as sand blasting, hand-scrubbing, or electrolytic decontamination. These decontamination activities could result in reducing or removing the radiological contaminant from the waste such that the waste could be recycled in accordance with CP Section 2.6 (Recycling/Re-Use) or be proposed for deletion in accordance with FFCO Section IX (Deletion of Waste).

Activities for mixed waste to be radiologically decontaminated are identified in Table VII.

Table VII. Activities for Mixed Waste to be Radiologically Decontaminated

A.	Meet all DOE requirements for radiological decontamination.
B.	Provide documentation to NMED that waste has been received at recycling facility within 45 working days of receipt of waste at the recycling facility; or
C.	Propose waste for deletion in accordance with Section IX of the FFCO.

3.0 MIXED LOW-LEVEL WASTE STREAMS

This section presents the preferred options to treat MLL streams at LANL. All preferred options not described below must be approved by NMED in accordance with the revision process pursuant to the Compliance Order.

The original October 4, 1995, STP inventory in each MLL treatability group has been modified through the revision process in the FFCO. The tables in the STP Part I Appendices A–L provide a comprehensive summary of changes to the CP covered waste inventories (additions, deletions, and shifts of waste between treatability groups) occurring as of the date of this revision. In Appendix B, the original STP inventory in each MLL treatability group is denoted as subgroup 0 of that treatability group (e.g., the original volume of STP treatability group LA-W906 became LA-W906-0). Each revision that has since added volumes to individual treatability groups has resulted in creation of an additional subgroup, having the same number as the revision (e.g., LA-W906-4 was created in Revision 4.0, and LA-W906-5 was created in Revision 5.0).

In most subsections of this section, the subgroups of the treatability groups are not shown. In those cases, the activities and compliance dates are applicable to the entire net volume of that treatability group. However, when subgroups of a treatability group have been assigned activities and compliance dates unique to that subgroup, those subgroups are detailed in the text.

3.1 Mixed Waste Streams

The following subsections summarize MLL treatability groups.

3.1.1 IPA Wastes and Scintillation Fluids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
IPA wastes	LA-W901	D001, D009, F002, F003, F005	0
Scintillation fluids	LA-W902	D001, F003, F005	0
Totals			0

Treatment. The waste will be treated at an off-site facility that combusts organic liquid waste. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Activity	Compliance Dates
A. Complete shipping waste	12/30/96*
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

*This activity date refers to the applicable waste in the original treatability group. Please note that one of the items in the original Treatability Group LA-W901 was transferred to Treatability Group LA-W906, in Revision 5.0, approved 12/29/97 by NMED.

3.1.2 Lead Blankets, Soil with Heavy Metals, ER Soils

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net volume (m ³)
Lead blankets	LA-W903	D007, D008	0
Soil with heavy metals	LA-W904	D004, D005, D006, D007, D008, D009, D010, D011	0
ER soils	LA-W905	D028, D029, F001, F005 D010, D011	0
Totals			0

Treatment. The waste will be treated at an off-site facility that stabilizes or macroencapsulates wastes. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Activity	Compliance Dates
A. Complete shipping waste or complete parallel option	12/30/01
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Formatted Table

Formatted: Centered

Formatted: Centered

3.1.3 Aqueous Organic Liquids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous organic liquids	LA-W906-0 LA-W906-4 LA-W906-5	D001, D002, D004, D005, D006, D007, D008, D009, D010, D011, D018, D019, D021, D022, D027, D028, D030, D032, D033, D034, D036, D037, D038, D039, D041, D042, D043, F001, F002, F003, F004, F005	0
Totals			0

Note: See below for additional wastes in this treatability group

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site treatment facility (commercial or non-commercial) and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipment of existing wastes for treatment to an off-site facility or complete parallel option	02/09/00
B. Provide documentation to NMED that waste was received at off-site facility or provided notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Formatted Table

Additional Wastes. The following additional wastes will require management in this category, according to the activities and compliance dates listed below.

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous organic liquids	LA-W906-6	D001, D002, D004, D005, D006,	0-
	LA-W906-9	D007, D008, D009, D010, D011,	0-
	LA-W906-10	D018, D019, D021, D022, D027,	0-
	LA-W906-15	D028, D030, D032, D033, D034, D036, D037, D038, D039, D041, D042, D043, F001, F002, F003, F004, F005	0
Totals			0

Formatted: Keep with next

Formatted: Keep with next

Activity	Compliance Dates
C. Complete shipment of existing wastes for treatment to an off-site facility or complete parallel option	10/1/05
D. Provide documentation to NMED that waste was received at off-site facility or provided notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.4 Organic-Contaminated Combustible Solids

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Organic-contaminated combustible solids	LA-W911	D001, D004, D008, D009, F001, F002, F003, F005	0
Totals			0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Organic-contaminated noncombustible solids	LA-W919	D001, D003, D004, D005, D006, D007, D008, D009, D010, D011, D012, D015, D018, D019, D020, D022, D027, D028, D029, D030, D031, D032, D033, D034, D035, D036, D042, D043, F001, F002, F003, F004, F005	0.2082 ¹
Totals			0.2082

Deleted: ¶
0.00

Formatted: Superscript

Deleted: 0.00

Formatted: Font: 10 pt

Formatted: Font: 10 pt

¹This waste was previously in the CMR/TA-55 STP inventory as MTRU; it was reclassified to MLL.

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/31/10
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.5 Combustible Debris, Activated or Inseparable Lead, Noncombustible Debris

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Combustible debris	LA-W912	D001, D002, D003, D005, D006, D007, D008, D009, D011, D035, F001, F002, F003, F005	0
Totals			0

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Activated or inseparable lead	LA-W921	D008	0
Noncombustible debris	LA-W922 LA-W922-17	D001, D002, D004, D005, D006, D007, D008, D009, D010, D011	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility, the DOE shall notify the NMED Project Manager in writing as soon as

possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of newly generated wastes to an off-site treatment facility or complete parallel option	12/31/08
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.6 Aqueous Wastes with Heavy Metals, Corrosive Solutions, Aqueous Cyanides, Nitrates, Chromates, and Arsenates

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Aqueous wastes with heavy metals	LA-W913	D001, D002, D003, D004, D005, D006, D007, D008, D009, D010, D011	0
Corrosive solutions	LA-W914	D001, D002	0
Aqueous cyanides, nitrates, chromates, and arsenates	LA-W915	D001, D002, D003, D004, D005, D006, D007, D008, D009, D010, D011, F007, P029, P098	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	05/08/01
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Formatted: Centered

Formatted: Centered

3.1.7 Water-Reactive Metals

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Water-reactive wastes	LA-W916	D001, D003, D004, D005, D007, D008, D010, D011	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility he DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE.

DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/21/06
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.8 Compressed Gases Requiring Scrubbing

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Compressed gases requiring scrubbing	LA-W917	D001, D002, P056	0.0080
Totals			0.0080

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off- site treatment facility or complete parallel option	8/28/ 12
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Deleted: 09

3.1.9 Compressed Gases Requiring Oxidation

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Compressed gases requiring oxidation	LA-W918	D001, U226	0.0602
Totals			0.0602

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	8/28/ 12
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Deleted: 09

3.1.10 Elemental Mercury

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
elemental mercury	LA-W920	D006, D009, F005	0
	LA-W920-16		0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	8/31/07
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

3.1.11 Halogenated Organic Liquids, Nonhalogenated Organic Liquids, Bulk Oils, PCB Wastes with RCRA Components, Liquid and Solid Oxidizers

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Halogenated organic liquids	LA-W907	D001, D002, D003, D007, D009, D010, D011, D018, D019, D022, D028, D029, D035, D043, F001, F002, F003, F004, F005, U077, U080, U226, U227, U228, U236	0
Nonhalogenated organic liquids	LA-W908 LA-W908-18	D001, D002, D003, D004, D007, D008, D009, D011, D018, D038, D040, F002, F003, F004, F005, U002, U019, U154, U169, U188, U220, U246	0
Bulk oils	LA-W909 LA-W909-15 LA-W909-16 LA-W909-17	D002, D004, D005, D006, D007, D008, D009, D010, D011, D021, D027, D039, F001, F002, F003, F005	0 0 0 0

Deleted: 0.0009

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
PCB wastes with RCRA components	LA-W910	D004, D005, D006, D007, D008, D009, D010, D011, D012, D015, D019, D027, D028, D030, D031, D032, D033, D034, D036, D039, D042, D043, F002, F003, F004, F005	0
	LA-W910-16		0
Totals			0

Deleted: 0.0009

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Liquid and solid oxidizers	LA-W923	D001, D003, D005	0
Totals			0

Treatment. Shipment off-site for treatment is the preferred option. Parallel preferred options include on-site or off-site recycling/re-use or radiological decontamination. Off-site shipments must be completed by February 2002.

Should DOE decide to treat waste at an off-site non-commercial facility the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility.

The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment facility.

Should DOE elect to use on-site recycling/re-use facilities in lieu of (or in combination with) treatment, it will follow the requirements prescribed in CP Section 2.3, as if the waste were shipped off-site for treatment. DOE will provide a notification letter to the NMED within forty-five days, in place of documentation that waste was received at an offsite facility.

Activity	Compliance Dates
A. Complete shipping of existing wastes to an off-site treatment facility or complete parallel option	12/31/09
B. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Formatted: Centered

3.2 Mixed Waste Requiring Further Characterization or for Which Technology Assessment Has Not Been Done

Treatability Group(s)

Treatability Group	MWIR Waste ID	RCRA Codes	Net Volume (m ³)
Lead wastes - TBD	LA-W924	D003, D008	0
Mercury wastes - TBD	LA-W925-0	D007, D008, D009, F001	0
Compressed gases - TBD	LA-W926	D001, D007, D009, D022, P056, U080, U226	0
Biochemical laboratory wastes	LA-W927	D001, D003	0
Dewatered treatment sludge	LA-W928	see Subsection 3.3 in the Background Volume	0
Totals			0

Note: See below for additional wastes in some of these treatability groups

Treatment. The following steps will be taken to properly characterize this waste:

- Conduct additional generator interviews
- Prepare a sampling plan for waste not adequately characterized
- Conduct sampling and analysis
- Determine treatment options

Activities for wastes originally belonging to these treatability groups as listed above.

Activity	Compliance Dates
A. Complete generator interviews	10/30/95
B. Complete sampling and analysis plan	1/30/96
C. Complete sampling and analysis	9/30/98
D. Complete determination of treatment options	12/20/98
E. Complete shipping of existing wastes to an off-site treatment facility, or submit documentation assigning waste items to applicable treatability groups or complete parallel option	12/20/01
F. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at treatment facility or within 45 days after completion of parallel option

Additional wastes and treatability groups

The following additional wastes will require management in this category, according to the activities and compliance dates listed below.

Treatability group	MWIR waste ID	RCRA codes	Net volume (m ³)
Lead wastes - TBD	LA-W924-15	D003, D008	0
	LA-W924-16		0
	LA-W924-17		0
Mercury wastes-TBD	LA-W925-4 LA-W925-5 LA-W925-6 LA-W925-15 LA-W925-16 LA-W925-17 LA-W925-18	D003, D007, D008, D009 F001, F002, F005	<u>0.4732</u>
Explosives	LA-W932	D003	0
Labpacks	LA-W933 LA-W933-17	D001, D002, D003, D004, D005, D006, D007, D008, D010, F003, F005, D011, P012, P029, P098, P106, P113, P120, U131, U144, U145, U188, U190, U204, U216, U219	0
High activity waste	LA-W934 LA-W934-16	D001, D003, D008, D009	<u>69.8875</u>
Totals			<u>70.3607</u>

Activities for wastes belonging to these treatability groups and subgroups.

Activity	Compliance Dates
G. Complete sampling and analysis plan	1/30/99
H. Complete sampling and analysis	9/30/01
I. Complete determination of treatment options	12/20/01
J. Complete shipping of wastes to an off-site treatment facility, or submit documentation assigning waste items to applicable treatability groups or complete parallel option	12/31/10
K. Provide documentation to NMED that waste was received at off-site facility or provide notification of parallel option	Within 45 days of receipt of waste at off-site facility or within 45 days after completion of parallel option

3.3 Plans for Other Types of Activities

The following subsection summarizes plans for other types of activities.

3.3.1 Lead Decontamination

Treatability Group(s)

Treatability Group	MWIR Waste ID	First Category Net Volume (m ³)	Second Category Net Volume (m ³)	Totals Net Volume (m ³)
Lead for surface decontamination	LA-W930-0 LA-W930-5	0	0	0
Totals		0	0	0

Formatted: Centered

Note: See below for additional wastes in this treatability group

Treatment. Any lead not acceptable for on-site or off-site lead decontamination, plus any lead unsuccessfully decontaminated, will be designated for treatment and disposal at an off-site facility, or for recycle through an off-site capability, such as metal melting to create shielding blocks or a DOE lead bank. Non-conforming items will be reassigned to appropriate treatability groups in accordance with the FFCO.

Should DOE decide to treat or recycle waste at an off-site non-commercial facility in lieu of plans to treat or recycle such waste on-site, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment/recycle option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment/ recycling facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment/recycling site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within forty-five (45) working days of receipt of waste at the treatment/recycling facility.

Lead shapes and forms in the first category:

Activity	Compliance Dates
A. Complete lead decontamination	09/30/97

Formatted Table

Lead shapes and forms in the second category:

Activity	Compliance Dates
A. Provide schedule for development of lead processing techniques and options	06/30/96
B. Segregate lead waste into decontamination groupings	07/31/97
C. Complete shipment of wastes to decontamination operations, or	12/02/98
D. Determine treatment/disposal or other recycle options for lead waste not acceptable for decontamination	12/02/98
E. Complete treatment/disposal operations or other recycle operations for lead waste not acceptable for decontamination	07/31/99
F. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

Additional wastes. The following additional wastes will require management in the second category, according to the activities and compliance dates listed below.

Treatability Group	MWIR Waste ID	First Category Net Volume (m ³)	Second Category Net Volume (m ³)	Totals Net Volume (m ³)
Lead for surface decontamination	LA-W930-6	0	0	0
Totals		0	0	0

Activities for wastes belonging to this treatability subgroup:

Activity	Compliance Dates
G. Complete shipment of wastes to decontamination operations, or	12/02/99
H. Determine treatment/disposal or other recycle operations for lead waste not acceptable for decontamination	12/02/99
I. Complete treatment/disposal operations or other recycle operations for lead waste not acceptable for decontamination	07/13/00
J. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

3.3.2 Sorting, Surveying, and Decontamination

Treatability Group(s)

Treatability Group	MWIR Waste ID	Net Volume (m ³)
Nonradioactive or suspect waste items to be surveyed	LA-W929-0(1)	0
Nonradioactive or suspect waste items to receive RCRA and radiological characterization	LA-W929-0(2)	0
Nonradioactive or suspect waste items that cannot or should not be sampled	LA-W929-0(3)	0
Totals		0

Note: See below for additional wastes in this treatability group.

Treatment. The waste items in part 1 of the original volume in this treatability group will be surveyed using a field operation that will survey waste suspect of radioactive contamination to determine whether it is radioactively contaminated. The work will be done on-site with equipment and staffing provided by LANL or another DOE site. Waste determined not to be radioactively contaminated will be treated using commercial facilities permitted to treat hazardous waste; waste determined to be radioactively contaminated wastes will be assigned to applicable treatability groups and/or sent to offsite facilities for appropriate treatment.

Waste items in part 2 of this treatability group will be surveyed using complete RCRA and radiological sampling and characterization. Waste sampled under this alternative will be treated and disposed as MLL

waste; the waste will be assigned to applicable treatability groups and/or sent to off-site facilities for appropriate treatment based on the results of this characterization.

Sampling for this characterization alternative will be conducted in accordance with RCRA SW-846 methods. To ensure an adequate volume of waste material is available for sampling and to maximize the cost effectiveness of the sampling activities, some lab packed and other waste items may be bulked into larger volume containers; all RCRA waste codes will be transferred to the bulked wastes to ensure correct RCRA categorization is maintained. It may be found, when preparing a given drum for sampling, (for example, solid small volume waste items that cannot be sampled in accordance with EPA SW-846 methods) are in fact not amenable to sampling and should have been included in the item count for Group 3. If visual inspection so indicates, these waste items will be transferred to Group 3 and assigned to applicable treatability groups based on existing knowledge.

Waste items in part 3 of this treatability group that are confirmed as not amenable to sampling (e.g., lead-acid batteries, spray paint cans) will be assigned to applicable treatability groups based on existing knowledge. It may be found, when inspecting a given container, that some items can in fact be sampled in accordance with EPA SW-846 methods and should have been included in the item count for Group 2. If visual inspection so indicates, these waste items will be transferred to Group 2 and sampled accordingly.

Additional compliance dates will be proposed for any waste items in this treatability group found not to have available treatment/disposal options following a complete review of all survey, analytical, or visual inspection data obtained through these processes.

For all waste items in this treatability group, shipment off-site for treatment is a parallel preferred option.

Should DOE decide to treat waste at an off-site non-commercial facility in lieu of plans to treat such waste on-site, the DOE shall notify the NMED Project Manager in writing as soon as possible and in any event within fourteen (14) working days after confirmation of a shipment date with the affected off-site facility. The NMED Project Manager shall approve in writing the off-site non-commercial treatment option proposed by DOE prior to any shipment by DOE.

Any and all requirements imposed by the off-site (commercial or non-commercial) treatment facility and state regulatory, federal regulatory or other regulatory requirements applicable at the treatment site shall be met by DOE. DOE will notify the NMED Project Manager in writing as soon as possible and in any event within (45) working days of receipt of waste at the treatment facility.

Activities for waste items in part 1 of this treatability group:

Activity	Compliance Dates
A. Complete field survey	10/30/96
B. Submit documentation declaring waste items as nonradioactive, or submit documentation assigning waste items to applicable treatability groups	02/28/97
C. Propose additional compliance dates if necessary	4/30/97

Formatted: Space After: 6 pt, Line spacing: single, Don't keep with next, Don't keep lines together

Activities for waste items in part 2 of this treatability group:

Activity	Compliance Dates
D. Complete RCRA and radiological sampling	01/28/97
E. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipments dates	02/28/97
F. Propose additional compliance dates if necessary	4/30/97

Formatted: Space After: 6 pt, Line spacing: single, Don't keep lines together, Tabs: Not at -38.55 pt + 256.7 pt

Activities for waste items in part 3 of this treatability group:

Activity	Compliance Dates
G. Complete visual verification	01/28/97
H. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipments dates	06/30/97
I. Propose additional compliance dates if necessary	09/30/97

Formatted: Space After: 6 pt, Line spacing: single, Don't keep with next, Don't keep lines together, Tabs: Not at -38.55 pt + 55.4 pt

Additional wastes

Treatability Group	MWIR Waste ID	Net Volume (m ³)
Nonradioactive or suspect waste items	LA-W929-5	0
Totals		0

Activities for items added as subgroup 5 of this treatability group:

Activity	Compliance Dates
J. Submit documentation assigning waste items to applicable treatability groups or proposing off-site shipment dates	03/31/98
K. Propose additional Compliance Dates if necessary	3/31/98

3.3.3 Lead Requiring Sorting

Treatability Group(s)

Treatability Group	MWIR waste ID	RCRA Codes	Net Volume (m ³)
Lead requiring sorting	LA-W931	D008	0
Totals			0

Treatment. Wastes in this treatability group are generally heterogeneous and will require different treatment processes. Drums will be opened, the contents removed, and the waste repackaged based on appropriate treatment requirements. Wastes in this treatability group are primarily lead pieces, lead shot, and lead-contaminated soils that have been packaged in the same drum.

The wastes will be reclassified to the applicable treatability group after physical separation and repackaging. The wastes will be treated by appropriate technology.

Activities for waste items in this treatability group:

Activity	Compliance Dates
A. Complete sorting	06/01/01
B. Submit documentation assigning waste items to applicable treatability groups. Propose additional compliance dates, if necessary, or	06/01/03
C. Complete shipment of existing waste to off-site facility for treatment, or complete parallel options.	06/01/03

3.3.4 10–100 nCi/g Waste

Treatability Group(s)

Treatability Group	MWIR waste ID	RCRA Codes	Net Volume (m ³)
10-100 nCi/g	LA-W935	D004, D005, D006, D007, D008, D009, D010, D011, D018, D019, D021, D022, D026, D027, D028, D029, D030, D035, D036, D037, D038, D039, D040, D043, F001, F002, F004, F005, F006, F007, F009	14.3658
Totals			14.3658

Deleted: 13.1166

Deleted: 13.1166

Treatment. Wastes in this treatability group are a population of legacy drums packaged and managed as MTRU (>100 nCi g) but after assay, are determined to be MLL (<100 nCi g).

MTRU drums with EPA Code designations in the TRU database that were assayed as LL waste are determined to be MLL. Once confirmed, these drums are segregated from other TRU waste and stored in a designated MLL storage area. Waste Profiles are prepared to allow acceptance into the LLW population and relabeled appropriately. A Chemical Waste Disposal Request is prepared to transfer the drums from the TRU database to the ChemLL database. TRU Programs will be notified of the drums transferred from TRU to LLM for evaluation of possible other drums based on waste stream. Central Characterization Project (CCP) will be notified for removal of drums from AK.

The drum numbers will be submitted to Production Control for retrieval and staging as MLL prior to off-site disposal. The MLL drums are prepared for treatment and disposal to an off site facility using CCP-AK documentation and on-site and off-site profiles generated for debris or sludge drums.

Activities for waste items in this treatability group:

Activity	Compliance Dates
A. Complete assaying	12/01/13
B. Complete shipment of existing waste to off-site facility for treatment, or complete parallel options	12/31/13
C. <u>Provide documentation to NMED that waste was received at off-site facility</u>	<u>Within 45 days of receipt of waste at receiving facility</u>

3.4 Management of “Missing” Items

Waste Category

Category	MWIR Waste ID	Net Volume (m ³)
Missing/nonexistent/TBV	None	0
Totals		0

Treatment. During visual inspections and sampling activities in support of STP waste work-off, occasionally an item cannot be found, or it is not located in the containers in which it is expected to be, according to the LANL data files for the waste item. In some instances, such items could not be verified as having ever been received in storage at LANL, and follow-up investigations of the record files revealed that for various reasons, the waste items were never in fact generated, although on paper they were included in the original STP inventory.

Some items have been determined not to exist after visual inspection and document review. When DOE and LANS determine that an STP covered waste item does not exist, transfer of the item to the category called “*Missing/nonexistent/TBV* (to be verified),” is requested through the revision process associated with the next Annual Update.

DOE will verify the absence of all “*Missing/nonexistent/TBV*” items container-by-container, as each STP waste item is being sampled, repackaged, or otherwise prepared for on- or off-site treatment. The final verification all “*Missing/nonexistent/TBV*” items will be completed by April 21, 2004, at which time all remaining MLL items in the original STP inventory will have been treated. At that time, LANL will request deletion of all missing or non-existent items from the STP.

At any time during the re-verification process, should any of these items be discovered to exist, NMED will be notified, and approval will be requested for assignment of the rediscovered items to the appropriate TG. If necessary, they will be assigned new activities and compliance dates, in accordance with the terms of the FFCO.

The following steps will be taken to verify presence or absence of this waste:

Activity	Compliance Dates
A. Initiate re-verification process on a shipment-by-shipment basis	01/03/98
B. Complete re-verification process	04/21/04
C. Re-assign any existing items to appropriate treatability groups	04/21/04
D. Complete treatment of existing wastes to applicable regulatory standards, or	10/30/04
E. Complete shipping of existing wastes to an off-site treatment facility	10/30/04
F. Provide documentation to NMED that waste was received at off-site facility	Within 45 days of receipt of waste at treatment facility

4.0 MIXED TRANSURANIC WASTE

Treatment Group(s)

Assorted MTRU Waste

Off-Site Disposal. MTRU waste at LANL will be shipped for disposal at the WIPP located in Carlsbad, New Mexico. The schedule for characterization and subsequent off-site shipment to WIPP will be dependent on the annual DOE budget allocation specific to this activity.

PART III APPENDIX A. HISTORY OF STP REVISIONS AND AMENDMENT

As discussed in CP Section 1.3, the STP CP has been modified several times since it was originally issued, in accordance with the provisions of Section X (Revisions) and Section XI (Other Amendments to the STP) of the October 4, 1995, FFCO, as amended and revised. This Appendix provides a summary of these CP changes and of modifications to the FFCO since its issuance.

To date, there have been 17 revisions and three amendments to the CP. In addition, the FFCO was amended once, on May 20, 1997. The following Table A-1 provides a summary of these changes. More detailed descriptions can be found in the CP Update portion of each year's STP Annual Update and the original correspondence requesting each change.

Table A-1. SUMMARY OF CHANGES TO THE CP AND THE FFCO

Action	Document Modified	Effective Date	Effect on FFCO/STP
Rev. 1.0	STP/CP	6/12/96	Added off-site treatment as a parallel preferred option for most MLL treatability groups
Rev. 2.0	STP/CP	12/9/96	Reduced volume of LA-W928 by approving reclassification of sludges as LLW
Amendment 1.0	STP/CP	10/30/96	Divided original volume of LA-W929 into three subgroups, and added new Activities and Compliance Dates
Rev. 3.0	STP/CP	1/27/97	Divided original volume of LA-W929 into three subgroups, and added new Activities and Compliance Dates
Amendment 1.0	FFCO	5/20/97	Modified FFCO Sections IV, V, IX, and X to streamline waste transfers and deletions
Amendment 2.0	STP/CP	9/4/97	Extended CP Activity 3.1.2B Compliance Date to 12/29/97
Rev. 4.0	STP/CP	12/29/97	Transferred original volume of LA-W929 from three subgroups to other treatability groups, added treatability groups, and deleted treated items
Rev. 5.0	STP/CP	12/29/97	Added volumes reported in FY95 and FY96 <i>Annual Updates</i> (and certain other items) to several treatability groups, added Activities and Compliance Dates, added CP Appendices, and deleted treated items

Action	Document Modified	Effective Date	Effect on FFCO/STP
Rev. 6.0	STP/CP	7/31/98	Added volumes reported in FY97 <i>Annual Update</i> to several treatability groups, added certain Activities and Compliance Dates, adjusted several original inventory volumes, transferred one LA-W929 item to a new treatability group, and deleted treated items
Rev. 7.0	STP/CP	11/30/98	Removed on-site treatment skids, added STP inventory items, added on-site recycling/re-use and radiological decontamination, added notification for off-site treatability studies,
Rev. 8.0	STP/CP	12/3/98	Extended compliance dates for treatment of MTRU waste.
Rev. 9.0	STP/CP	6/7/00	Added and deleted volumes reported in FY98 <i>Annual Update</i> to certain treatability groups.
Amendment 3.0	STP/CP	8/30/99	Transferred three items to MTRU, transferred one item to subgroup within same treatability group.
Rev. 10.0	STP/CP	12/18/00	Added and deleted volumes reported in FY99 <i>Annual Update</i> to certain treatability groups.
Rev. 11.0	STP/CP	4/18/01	Added and deleted volumes reported in FY00 <i>Annual Update</i> .
Rev. 12.0	STP/CP	3/13/02	Added and deleted volumes reported in FY01 <i>Annual Update</i> . Extended CP Activity 3.1.5A Compliance Date to 8/25/03. Extended CP Activity 3.1.11A to 2/01/04. Removed the requirement to develop treatment technologies and the associated compliance schedule in CP Activity 4.0 and added language specifying that MTRU waste would be shipped off-site to WIPP for disposal.
Rev 13.0	STP/CP	7/14/03	Added and deleted volumes reported in FY02 <i>Annual Update</i>
Rev 14.0	STP/CP	1/5/05	Added and deleted volumes reported in FY03 <i>Annual Update</i>
Rev 15.0	STP/CP	8/16/05	Added and deleted volumes reported in FY04 <i>Annual Update</i>

Action	Document Modified	Effective Date	Effect on FFCO/STP
	STP/CP	12/12/06	Added and deleted volumes reported in FY05 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/09/07. Extended CP Activity 3.1.9(A) Compliance Date to 8/09/07. Extended CP Activity 3.1.10(A) Compliance Date to 8/31/07. Extended CP Activity 3.1.11(A) Compliance Date to 12/31/07. Extended CP Activity 3.2(J) Compliance Date to 12/31/07. Reclassified 0.2082 m ³ of LA-W934 High Activity MLL waste to MTRU waste.
Rev 17.0	STP/CP	6/26/2008	Added and deleted volumes reported in FY06 <i>Annual Update</i> . Extended CP Activity 3.1.5(A) Compliance Date to 12/31/08. Extended CP Activity 3.1.8(A) Compliance Date to 8/28/08. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/08. Extended CP Activity 3.2(J) Compliance Date to 12/31/08.
Rev 18.0	STP/CP	1/9/09	Added and deleted volumes reported in FY07 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/28/09. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/09. Proposed a new Section 3.3.4 for Treatability Group, LA-W935 "10-100 nCi/g waste" with new CP Activity 3.3.4 (A) Compliance Date 12/01/13 and CP Activity 3.3.4 (B) Compliance Date 12/31/13. Extended CP Activity 3.2(J) Compliance Date to 12/31/10.
Rev 19	STP/CP	TBD	Added and deleted volumes reported in FY08 <i>Annual Update</i> . Extended CP Activity 3.1.8(A) Compliance Date to 8/28/12. Extended CP Activity 3.1.9(A) Compliance Date to 8/28/12. Extended CP Activity 3.2(J) Compliance Date to 12/31/11.

Date Shipped	Destination	MWIR #	Treatability Group	Vol. (m ³)	Shipping Manifest No.	Date NMED Notified	CPV Section
12/18/2006	ESI	LA-W924	Lead Wastes	0.2271	00036341 JJK	1/19/2007	3.1.11
3/5/2007	MEC	LA-W920	Elemental Mercury	0.0009	000363747 JJK	4/12/2007	3.1.10
3/5/2007	MEC	LA-W925	Mercury Wastes – TBD	0.3398	000363747 JJK	4/12/2007	3.2
3/5/2007	PermaFix	LA-W909	Bulk Oils	0.0568	000363746 JJK	4/12/2007	3.1.11
5/21/2007	DSSI	LA-W933	Lab Packs	0.2082	0000363836 JJK	6/26/2007	3.2
5/21/2007	MEC	LA-W918	Compressed Gases Requiring Oxidation	0.0151	000363827JJK	6/26/2007	3.1.9
5/21/2007	Perma-Fix	LA-W933	Lab Packs	0.2082	000363835 JJK	6/26/2007	3.2
6/4/2007	ESI	LA-W924	Lead Wastes	0.8896	000363858 JJK	7/2/2007	3.2
6/20/2007	MEC	LA-W934	High Activity Waste	4.3722	000363867 JJK	7/25/2007	3.3.4
9/25/2007	MEC	LA-W934	High Activity Waste	16.656	000365526 JJK	11/5/2007	3.3.4
9/27/2007	Perma-Fix	LA-W934	High Activityg Waste	33.1038	000365528 JJK	11/5/2007	3.3.4
9/27/2007	Perma-Fix	LA-W934	High Activity Waste	18.3216	00365529 JJK	11/5/2007	3.3.4
			Total Volume	74.3993			