


Los Alamos National Laboratory

Hazardous and Solid Waste Group (ESH-19)
P.O. Box 1663, Mail Stop K490
Los Alamos, New Mexico 87545
(505) 665-9527 / FAX (505) 667-5224



John Kieling
Permits Section, HRMB
New Mexico Environment Department
2044-A Galisteo
P.O. Box 26110
Santa Fe, New Mexico 87502

Dear Mr. Kieling:

SUBJECT: New Schedule for the Permits High Performance Team

The purpose of this letter is to send copies of the newly developed schedule for the Technical Area 16 High Performance Team. This new schedule was developed within the team and approved by James Bearzi. The reason for the change was the lab closure due to the Cerro Grande Fire and the conflict with personal schedules that it caused.

The new schedule reflects an increase of four weeks to generate the proposed deliverable. Please share the copies provided with the various members of your staff and management that would be interested in them.

If you should have any questions concerning this letter or the attached schedules please contact me at 667-0633.

Sincerely,

Jack Ellvinger
Hazardous and Solid Waste

JE/vh

Enc. a/s

- Cy: G. Bacigalupa, ESH-19, LANL, w/o enc., K490
A. Sherrard, ESA-FM, LANL, w/enc., C924
J. Stetson, LAAO, w/enc., A316
ESH-19 (00050JE) LANL, K490



6238

RIEP LANL TA-16/100

TK

Activity Description	Orig Dur	Actual Duration	Rem Dur	%	Early Start	Early Finish	2000																															
							APR			MAY				JUN				JUL				AUG				SEP			OCT			NOV						
01 Prepare TA-16 and General Documents							0	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13
Kickoff Meeting	0	0	0	100	27APR00A		◆ Kickoff Meeting HRMB, DOE, LANL, IT																															
Review Issues from Application	2	2	0	100	27APR00A	28APR00A	▾ Review Issues from Application HRMB, DOE, LANL, IT																															
Prepare Draft Documents	51	29	22	57	01MAY00A	20JUN00	▬ Prepare Draft Documents LANL, IT																															
Deliver Draft Documents to HRMB, DOE, LANL	0	0	0	0		21JUN00	◆ Deliver Draft Documents to HRMB, DOE, LANL																															
HRMB, DOE, LANL Review Draft Documents	23	0	23	0	22JUN00	14JUL00	▬ HRMB, DOE, LANL Review Draft Documents																															
Working Group Meetings to Resolve Comments	4	0	4	0	17JUL00	20JUL00	▾ Working Group Meetings to Resolve Comments HRMB, DOE, LANL, IT																															
Incorporate Comments	8	0	8	0	21JUL00	28JUL00	▬ Incorporate Comments LANL, IT																															
Deliver Final Draft Documents to HRMB	0	0	0	0		28JUL00	◆ Deliver Final Draft Documents to HRMB																															
HRMB Prepares Draft Permit & Public Notice	15	0	15	0	28JUL00	11AUG00	▬ HRMB Prepares Draft Permit & Public Notice																															
HRMB Issues Admin/Tech Completeness	0	0	0	0		11AUG00	◆ HRMB Issues Admin/Tech Completeness																															
Public Notice of Draft Permit Published	0	0	0	0		11AUG00	◆ Public Notice of Draft Permit Published																															

Start Date 27APR00
 Finish Date 11AUG00
 Data Date 30MAY00
 Run Date 06JUN00 12:55



MOD1

Schedule for Preparing
 TA-16 & General Permit Modules
 (Revised)
 Permit Working Group

Sheet 1 of 1

