

RECEIVED

TA 54



Environmental Programs
P.O. Box 1663, MS M991
Los Alamos, New Mexico 87545
(505) 606-2337/FAX (505) 665-1812



National Nuclear Security Administration
Los Alamos Site Office, MS A316
Environmental Restoration Program
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

Date: December 19, 2008
Refer To: EP2008-0538

James P. Bearzi, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

Subject: Response to Direction to Proceed with Well R-22 Rehabilitation and Request for Extension

**References: (1) Letter, Bearzi to Messrs. Gregory and McInroy, 09/29/08
(2) Letter, Bearzi to Messrs. Gregory and McInroy, 12/07/07**

Dear Mr. Bearzi:

The U.S. Department of Energy and Los Alamos National Security, LLC (collectively, the Permittees) are in receipt of the New Mexico Environment Department's (NMED's) letter of September 29, 2008, that provided direction to proceed with the rehabilitation of well R-22 (reference 1). NMED's letter stipulates the rehabilitation and report summarizing the results of rehabilitation must be complete by January 31, 2009, before results are available from the new wells that will be drilled around Material Disposal Area G (R-39 and R-41). Previously, NMED wanted to postpone rehabilitation of R-22 until after wells R-39 and R-41 were installed (reference 2).

Initially, Los Alamos National Laboratory (the Laboratory) scheduled R-22 rehabilitation in the fiscal year 2009 (FY2009) work plan to coincide with the order of events described in reference 2. Upon receiving reference 1, the Laboratory revised the FY2009 plan such that R-22 would be rehabilitated before drilling of R-39 and R-41 was completed. However, hydrologic data collected after R-39 was drilled indicated we could have a better understanding of the hydrologic communication between wells in Technical Area 54 after R-41 was drilled. We discussed this finding with your staff on November 19, 2008, and obtained verbal agreement.


For the above technical reason, we request an extension of R-22 activities. We propose to begin activities at R-22 on April 1, 2009, immediately after field completion of R-41. NMED is aware the plan for R-22 calls for removing the Westbay sampling system, conducting aquifer yield testing of the screened intervals to be retained (screens 2 and 3), redeveloping these intervals, and isolating screens 1, 4, and 5. Testing is required before the optimum sampling system can be selected. Furthermore, as NMED is aware, extra caution must be exerted to minimize cross-communication



between screens during redevelopment activities. In addition, we plan to pump screens 1 and 5 before their isolation to collect and analyze solids from screen 1 and to obtain more information about the lingering tritium at screen 5. We therefore propose submitting the summary report of well rehabilitation activities on June 30, 2009, thereby allowing 2 months for field work and 1 month for data analysis and reporting. At NMED's request, we will provide a work plan describing all activities and a detailed schedule by January 30, 2009.


If you have any questions, please contact Ardyth Simmons at (505) 665-3935 (asimmons@lanl.gov) or Hai Shen at (505) 665-5046 (hshen@doeal.gov).

Sincerely,



Michael J. Graham, Associate Director
Environmental Programs
Los Alamos National Laboratory

Sincerely,



David R. Gregory, Project Director
Environmental Operations
Los Alamos Site Office

MG/DG/PH/AS:sm

Cy: Laurie King, EPA Region 6, Dallas, TX
Neil Weber, San Ildefonso Pueblo
Steve Yanicak, NMED-OB, White Rock, NM
Tom Skibitski, NMED-OB, Santa Fe, NM
Keyana DeAguero, DOE-LASO (date-stamped letter emailed)
Hai Shen, DOE-LASO, MS A316
Ardyth Simmons, EP-LWSP, MS M992
Danny Katzman, EP-LWSP, MS M992
Steve Pearson, EP-LWSP, MS K497
Matt Riggs, EP-LWSP, MS M992
Paul R. Huber, EP-LWSP, MS M992
Dave McInroy, EP-CAP, MS M992
Michael J. Graham, ADEP, MS M991
Alison M. Dorries, WES-DO, MS M992
Kristine Smeltz, WES-DO, MS M992
EP-LWSP File, MS M992
RPF, MS M707
IRM-RMMSO, MS A150 (date-stamped letter emailed)