



MONTGOMERY WATSON
Mining Group

July 28, 1999

(Via: FedEx)

New Mexico Environmental Department (NMED)
Hazardous and Radioactive Materials Bureau
2044 Galisteo
P.O. Box 26110
Sante Fe, New Mexico 87502



Attn: Ms. Stephanie Kruse

Re: Proposed Timeline for Permitting of the Triassic Park Waste Disposal Facility

Dear Ms. Kruse:

Attached is the permitting schedule that we believe incorporates the constraints of NMED and the Gandy Marley design team in preparing the Part Permit application and the associated review and preparation of a draft permit. We have developed this schedule as a result of various teleconferences between representatives of NMED and the Gandy Marley design team.

We hope this reflects your understanding of the schedule. If you have any questions, please contact us.

Sincerely,

Montgomery Watson

David Ellerbroek for

Patrick G. Corser, P.E.
Principal

Attachment

cc: Dale Gandy
Larry Gandy
Ken Schultz
Trey Greenwood
Jim Bonner
Dave Ellerbroek

Red TPDF 99

**GANDY MARLEY TRIASSIC PARK WASTE DISPOSAL FACILITY
PROJECT SCHEDULE UPDATED 7/27/99**

ID	Task Name	Resource	Start	Finish	Duration	2000														
						Jul '99	Aug '99	Sep '99	Oct '99	Nov '99	Dec '99	Jan '00	Feb '00	Mar '00	Apr '00	May '00	Jun '00	Jul '00	Aug '00	Sep '00
1	Submit Final Response to RSI Comments	GMI	Wed 7/21/99	Wed 7/21/99	0 days	7/21														
2	Approval of Response to RSI Comments	NMED	Wed 7/21/99	Mon 7/26/99	4 days	7/21														
3	Submit Draft Work Plan for Additional Characterization	GMI	Thu 7/22/99	Thu 7/22/99	0 days	7/22														
4	Review of Draft Work Plan	NMED	Thu 7/22/99	Mon 7/26/99	3 days	7/22														
5	Submit Final Work Plan	GMI	Tue 7/27/99	Tue 7/27/99	0 days	7/27														
6	Approval of Final Work Plan	NMED	Tue 7/27/99	Tue 7/27/99	1 day	7/27														
7	Implement Additional Site Characterization	GMI	Mon 8/2/99	Mon 8/16/99	11 days															
8	Revise Permit Documents	GMI	Thu 7/22/99	Fri 10/1/99	52 days															
9	Submit Revised Chapters 4 and 8	GMI	Thu 7/22/99	Fri 7/30/99	7 days															
10	Submit Groundwater Characterization Technical Memo	GMI	Tue 8/17/99	Mon 8/23/99	5 days															
11	Submit Revised Remaining Chapters	GMI	Wed 8/11/99	Fri 10/1/99	38 days															
12	Permit Documents Review	NMED	Mon 8/2/99	Fri 10/1/99	45 days															
13	Review Revised Chapters 4 and 8	NMED	Mon 8/2/99	Mon 8/16/99	11 days															
14	Review Groundwater Characterization Technical Memo	NMED	Tue 8/24/99	Tue 8/31/99	6 days															
15	Review Revised Remaining Chapters	NMED	Tue 8/31/99	Fri 10/1/99	24 days															
16	Develop Draft Permit	NMED	Fri 10/1/99	Fri 12/31/99	66 days															
17	EPA Review of Draft Permit	EPA	Fri 10/1/99	Fri 12/31/99	66 days															
18	Legal Review of Draft Permit	OGC	Fri 10/1/99	Fri 12/31/99	66 days															
19	Public Comment on Draft Permit	Public	Mon 1/3/00	Tue 2/15/00	32 days															
20	Issue Final Permit (If no hearing required)	NMED	Wed 2/16/00	Mon 4/3/00	34 days															
21	Public Hearing (if required)	All Parties	Tue 4/4/00	Tue 5/9/00	26 days															
22	Issue Final Permit (If hearing is required)	NMED	Wed 5/10/00	Mon 7/3/00	39 days															