



## Allen, Pam, NMENV

---

**From:** Kliphuis, Trais, NMENV  
**Sent:** Thursday, August 07, 2014 1:22 PM  
**To:** Flynn, Ryan, NMENV; Kendall, Jeff, NMENV  
**Cc:** Tongate, Butch, NMENV; Winchester, Jim, NMENV; Blaine, Tom, NMENV; Schwender, Erika, NMENV; Kieling, John, NMENV; Skibitski, Thomas, NMENV; Maestas, Ricardo, NMENV; Holmes, Steve, NMENV; Smith, Coleman, NMENV; Allen, Pam, NMENV; Hall, Timothy, NMENV; Briley, Siona, NMENV; Pullen, Steve, NMENV; LucasKamat, Susan, NMENV; Nelson, Morgan, NMENV; Turner, Jill, NMENV; Ines Triay (triayin@fiu.edu); Simon, Martin, NMENV  
**Subject:** FW: WIPP Information - For Call Today  
**Attachments:** Copy of 1300 Meeting Action Items 080614.xlsx

NMED Notes in Blue

---

**From:** Patterson, Russ - DOE [<mailto:Russ.Patterson@wipp.ws>]  
**Sent:** Thursday, August 07, 2014 10:48 AM, Rick - RES; Kehrman, Bob - RES  
**Subject:** RE: WIPP Information - For Call Today

Below is a summary of activities for today's call. (Please note, activities and dates are subject to change. Please verify the most current dates of any information provided).

- The entry to investigate air flow issues and inspect bulkheads is planned for this afternoon, 8/7, running from about 4 pm to 8 pm. Prep meetings are running behind – entry may be delayed.
- An integrated project team (IPT) is looking into the strategy for resuming underground roof bolting as quickly as possible. DBFO and M&O.
- A plan is being developed for use of underground equipment, draft to be completed by end of this week.
- DOE/NWP is in the process of obtaining a video imaging support system for Panel 7, Room 7, consisting of a 90 foot carbon fiber adjustment boom with a base that will ride on a rail system that will span the waste face from rib to rib. The system deployment is anticipated in September.
- Development and testing of sample collection device is ongoing with input from the AIB and TAT. Tentative dates for further Panel 7, Room 7 sample collections are 8/15 and 8/22.
- Town hall meeting with S-1 scheduled for Monday 8/11 at Leo Sweet Center on Mission Avenue near BLM at 6:30 pm.
- We will proceed for now with having a call on Tuesdays and Thursday and days after entries.
- Trais asked about entry for today and where are they going. Will they be entering contaminated areas? A: They do not know. They do know that they have a couple of isolated bulkheads that they believe are leaking and will be trying to determine where those are. They will send work plan to Trais when they get a copy. They noticed during the shaft inspection a loud leaking sound of air and want to get idea of where that is.
- Trais also asked about UG VOC monitoring. When will they set up a VOC station in the uncontaminated area? A: They do not have plans identified yet. Trais asked that this be an agenda topic for next Tuesday's call.



**NOTE: CALL-IN NUMBER, 1-888-413-3490, Code 7175394**

WIPP RECOVERY 1:00 DAILY MEETING ACTION LIST

Revised 8/6/2014

	A	B	C	D	E	F
1	Date Identified	Requestor	Action	Responsible Person	Due Date	Status
69	05/16/14	Trais Kliphuis	Requested information of any "corrective actions" related to the AK Documentation WIPP Form.	Stroble	6/9/2014	Corrective actions related to the AK Documentation WIPP Form from NWP are on hold pending the outcome of the DOE Accident Investigation Board's findings. The CBFO continues to evaluate process improvements related to the exchange of information between generator sites and the AK teams. However, it is not likely that any improvements from this area at LANL will occur until the investigation is complete.
78	06/17/14	Tom Peake	Will DOE update the consequence assessment given that isotopic data is available?		8/29/2014	Completion date based on priorities of the preparing party.
82	06/17/14	Oba Vincent	DOE requested an advance copy of the EPA's report that investigated the 2/12 release.			This will help DOE be prepared to respond to media requests in a timely manner. As of 071514, the EPA's report was in management review.
84	06/24/14	Trais Kliphuis	NMED requested a copy of the LANL remediation records for waste stored in Panel 6.			Status unknown.
87	07/01/14	Tom Peake	Inquired as to when DOE would be ready to discuss future recovery plans, especially a new shaft.	Vincent		A video conference is tentatively scheduled for 8/13.
90	07/15/14	Kathy Economy	If LANL cannot initiate a reaction in a MINO2 waste stream, what will be done?	LANL		LANL testing results: tested positive as an oxidizer and the D001 waste code has been added.

WIPP RECOVERY 1:00 DAILY MEETING ACTION LIST

Revised 8/6/2014

	A	B	C	D	E	F
92	07/22/14	Steve Holmes	What is the number of broken bolts per some unit that if exceeded, access is restricted?	Jones		Refining response with NWP, Mine Engineering.
93	07/22/14	Ricardo Maestas	Requested a summary of inspections in the waste handling building pertaining to waste and the frequency of the inspection.	Jones		NMED is reviewing (8/5) and will provide comments.
94	08/05/14	Nick Stone	Discuss the frequency and topics of future calls.	Basabilvazo		This will be discussed in the 8/7/14 call.