



Department of Energy
 Carlsbad Field Office
 P. O. Box 3090
 Carlsbad, New Mexico 88221
OCT 22 2014

RECEIVED
 ENDF
 OCT 24 2014

**NMED
 Hazardous Waste Bureau**

Mr. John E. Kieling, Bureau Chief
 Hazardous Waste Bureau
 New Mexico Environment Department
 2905 Rodeo Park Drive East, Building 1
 Santa Fe, NM 87508-6303

Mr. Tom Blaine, Division Director
 Environmental Health Division
 Harold Runnels Building
 1190 Saint Francis Drive, Room 4050
 Santa Fe, NM 87502-5469

Subject: WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update,
 October 21, 2014

Dear Mr. Kieling and Mr. Blaine:


The purpose of this letter is to provide the New Mexico Environment Department the WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update, October 21, 2014. This update will be posted to the WIPP Information Repository within five working days.

We certify under penalty of law that this document and all attachments were prepared under our direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on our inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of our knowledge and belief, true, accurate, and complete. We are aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Please address any questions you may have regarding the WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update, October 21, 2014, to Mr. George T. Basabilvazo at (575) 234-7488.

Sincerely,


 Jose R. Franco, Manager
 Carlsbad Field Office


 Robert L. McQuinn, Project Manager
 Nuclear Waste Partnership LLC

Enclosure

cc: w/enclosure
 T. Kliphuis, NMED *ED
 R. Maestas, NMED ED
 C. Smith, NMED ED
 S. Holmes, NMED ED
 CBFO M&RC
 *ED denotes electronic distribution



WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

October 21, 2014

Panel 6 Initial Closure

Access to Panel 6

a. Rollback

- Contamination Assessment—More than 60 percent of the mine has been radiologically characterized and rolled back to a Radiological Buffer Area or a Controlled Area, requiring no radiological personal protective equipment (PPE) for entry. The S-1000 lunchroom and the underground maintenance shops are now accessible, allowing for improved personnel habitability and availability of tools for underground equipment.
- Fixing/Decontamination Activities—Not started.
- Underground Entries—Some equipment maintenance was performed during recent underground entries. Recent entries focused on returning some safety equipment in the rolled back areas into service. This effort will be ongoing. Entries this week are underway.

b. Ground Control Status

- Shaft/Hoist/Panel 6—Salt and Air Intake shafts and hoists are available to support access to the underground. Preventative maintenance and preoperational checks continue in support of placing the Waste Hoist back in service. The Waste Hoist Shaft inspection has been initiated. Approximately 580 ft. has been completed. The inspection is progressing slowly because some scaling has been required as part of the inspection process. An independent inspection of the Waste Hoist head ropes was performed and determined to be successful. Geotechnical surveys were performed in the area of Panel 6 entrance. Bolting will need to be initiated in this area in preparation to support Panel 6 initial closure activities. This will commence when a bolter and sufficient support equipment have been cleaned or decontaminated and preventive maintenance is performed to meet safety requirements.
- Bolting—Priorities continue to include resumption of bolting and closure of Panel 6. Efforts are continuing on performing preventative maintenance and cleaning equipment (e.g., forklift and a lube truck) needed to support bolting activities. Maintenance work on the forklift has been completed and the forklift returned to service. This is the first liquid fueled vehicle to be recovered since the February events. Preventive maintenance on the lube truck and bolting machine are in progress. This equipment is required for bolting operations.

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

October 21, 2014

c. Habitability

- Mine Phones—Initial inspections have been performed for the area between the Air Intake Shaft and Salt Shaft Station. Radiological rollback has allowed access to some mine phones and public address system locations in this limited area. As a result, operability tests have been performed for these underground mine phones and public address system locations. As radiological rollback continues towards Panel 6, mine phones in the Panel 6 area will be checked and, if necessary, will be repaired and have batteries replaced. Self-contained self rescuer caches will be restocked, if needed, in the drifts (e.g., W-30, S-2750) to Panel 6. Habitability activities have started near the shaft areas and are progressing towards the south end of the underground via drifts (E-140, W-30 and W-170) and will continue towards drifts (S-2750 and S-3080) that provide access to Panel 6 to support Panel 6 initial closure activities.
- Other Activities—None to report for this reporting period.

d. Drills, Training, Mockups

- An underground evacuation drill was performed in September. The results met Mine Safety and Health Administration requirements for timely evacuation using the Salt Hoist. An underground evacuation drill was performed on October 15th.

Equipment/Ventilation/Materials

a. Electrical

- Ongoing visual checks are being performed to evaluate the extent of soot accumulation on electrical equipment and clean, if necessary. Electrical equipment operability checks have started near the shaft areas and are progressing towards the south end of the underground via drifts E-140, W-30 and W-170. As radiological rollback progresses, the electrical operability checks will continue to drifts S-2750 and S-3080, which provide access to Panel 6 to support Panel 6 initial closure activities. Some of the electrical evaluations will support installation of radiological monitoring equipment.

b. Ventilation

- Air Flow—The underground ventilation system is currently operating in filtration mode using one 860 fan that supplies a nominal flow rate of 60,000 standard cubic feet per minute to the underground.
- Roof Bolting—The number of pieces of diesel equipment that can be operated for roof bolting will be limited by the available ventilation in the work area and the

WIPP Nitrate Salt Bearing Waste Container Isolation Plan Implementation Update

October 21, 2014

minimum ventilation flow rate assigned to each piece of equipment based on Mine Safety and Health Administration air quality requirements. The use of particulate filters on the exhausts of diesel equipment is being considered and will be tested prior to implementation. Roof bolting will be initiated in the E-140 drift and then will progress (south) towards the entrance areas of Panel 6. Ventilation airflow checks are being performed in the maintenance shop areas where bolting will be initially performed.

c. Stage Needed Materials in Underground

- Bulkheads for the initial closure of Panel 6 are fabricated and are located in the underground. No additional staging of materials is currently underway.

Document Preparation

a. Work Planning

- Work planning documents are being re-evaluated for new or changed hazards. The mitigations to these hazards and applicable compensatory measures will be included in revisions to the work planning documents for Panel 6 initial closure activities.

b. Safety Basis Documents

- Safety basis documents that support safety basis authorizations for Panel 6 initial closure activities are undergoing review.

Summary - Information Requests/Status

None to date.