21

RECEIVED

APR 4 2014

NMED
Hazardous Waste Bureau

ENTERED

Los Alamos
NATIONAL LABORATORY
EST. 1943

Environmental Programs
P.O. Box 1663, MS K788
Los Alamos, New Mexico 87545
(505) 606-2337

National Nuclear Security Administration
Los Alamos Field Office, MS A316
Environmental Projects Office
Los Alamos, New Mexico 87544
(505) 667-4255/FAX (505) 606-2132

Date: APR 04 2014
Refer To: EP2014-0123

John Kieling, Bureau Chief
Hazardous Waste Bureau
New Mexico Environment Department
2905 Rodeo Park Drive East, Building 1
Santa Fe, NM 87505-6303

Subject: Request for Extension to Submit the Phase III Investigation Report for the DP Site Aggregate Area

Dear Mr. Kieling:

This letter requests an extension from the April 20, 2014, date to submit the Phase III Investigation Report for the DP Site Aggregate Area to a new date of December 31, 2014. The U.S. Department of Energy and Los Alamos National Security, LLC, (DOE/LANS) request this extension under Section III.J.2 of the March 2005 Compliance Order on Consent.

DOE/LANS request this extension to continue focusing efforts on accelerating the shipment of aboveground transuranic (TRU) waste from Los Alamos National Laboratory's Technical Area 54, Area G. This focus will result in a material reduction of environmental risk. This acceleration of TRU waste shipments will also allow DOE/LANS to support the environmental priorities established by the New Mexico Environment Department (NMED) and the state of New Mexico.

This new date is the result of the impacts of sequestration-level funding for the first part of fiscal year (FY) 2014 and the additional prioritized work scope associated with the funding provided in the final FY2014 appropriation. Although this work is not currently funded in FY2014, per discussions with NMED, DOE/LANS are requesting an extension only until December 31, 2014. DOE/LANS anticipate that before December 31, 2014, an additional extension request will be submitted with a revised date based on NMED priorities, funding constraints, and adequate time to complete the work.

If you have any questions, please contact Mark Thacker at (505) 665-5342 (mthacker@lanl.gov) or Woody Woodworth at (505) 665-5820 (Lance.Woodworth@nnsa.doe.gov).

Sincerely,

Jeff Mousseau, Associate Director
Environmental Programs
Los Alamos National Laboratory

Sincerely,

Peter Maggiore, Assistant Manager
Environmental Projects Office
Los Alamos Field Office

JM/PM/DM/MT:sm

Cy: Laurie King, EPA Region 6, Dallas, TX (date-stamped letter emailed)
Tom Skibitski, NMED-DOE-OB (date-stamped letter emailed)
Steve Yanicak, NMED-DOE-OB, MS M894
lasomailbox@nnsa.doe.gov
Annette Russell, DOE-NA-00-LA (date-stamped letter emailed)
Woody Woodworth, DOE-NA-00-LA (date-stamped letter emailed)
David Rhodes, DOE-NA-00-LA (date-stamped letter emailed)
Peter Maggiore, DOE-NA-00-LA (date-stamped letter emailed)
Katie Roberts, EP-REG (date-stamped letter emailed)
Tori George, EP-REG (date-stamped letter emailed)
Mark Thacker, EP-CAP (date-stamped letter emailed)
Kent Rich, EP-CAP (date-stamped letter emailed)
Dave McInroy, EP-CAP (date-stamped letter emailed)
Dan Cox, ADEP (date-stamped letter emailed)
Jeff Mousseau, ADEP (date-stamped letter emailed)
PRS Database with ER ID
Public Reading Room (hard copy)
RPF (electronic copy)